

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 77677 Service: DCA Call WAPK-CD Channel: 16 (UHF)

ID: Sign:

File **0000026125** 

Number:

FRN: **0001770163** Date **04/29** 

Submitted: /2019

## Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address   | Phone                       | Email               | Applicant<br>Type |
|--|---|-----------------------------|---------------------|-------------------|
| HOLSTON VALLEY BROADCASTING CORPORATION Doing Business As: HOLSTON VALLEY BROADCASTING CORPORATION | Nathan D. Widener 222 COMMERCE ST KINGSPORT, TN 37660 United States | +1<br>(423)<br>723-<br>6134 | davidw@wtfm.<br>com | Corporation       |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| ddress | Phone  | Email        |
|--------|--------|--------------|
| (      | ddress | ddress Phone |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
|--|--|
| Briefly describe transition plan   | tower and building is shared with these stations |

| Transmitters | Section                      | Question                                  | Response |
|--------------|------------------------------|---|----------|
|              | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

#### Primary Transmitter

#### **Existing Transmitter Information**

| Section                                    | Question   | Response          |
|--|--|-------------------|
| Existing Transmitter Description           | Type of change   | Purchase<br>New   |
|  | Use  | Primary<br>(Main) |
|  | Description of Use   | N/A               |
|  | Ownership  | Owned             |
|  | Owner  | N/A               |
|  | Site   | N/A               |
|  | Is this transmitter currently shared with another station? | Yes               |
|  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter Manufacturer and Type | Manufacturer   |                   |
|  | Model  | TAU 2-<br>5K00AA  |
|  | Year   | 2003              |
|  | Туре   | Solid State       |
|  | Solid State Cooling  | Air Cooled        |
|  | Solid State Power Capacity                                 | 1 kW              |

## Facility ID's and Call Signs of all stations with whom the transmitter is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 27504       | WKPT-TV   |

#### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | EC702HP-<br>BB  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Air Cooled  |
|                 | Solid State Power capacity                | 1.5 kW  |
|                 | Justification for New Transmitter         | We need to keep our existing channel 36 signal on the air while we build out our new assigned channel 16. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    |                                       |          |

|   | Length   | N/A |
|---|--|-----|
|   | Other Electrical Service   | No  |
|   | Description  | N/A |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name                   | Description   |
|------------------------|---|
| Burk Arc Plus Touch V5 | Upgrade of remote control system to be compatible with the new Comark transmitter |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### **Existing Antenna Information**

| Section                      | Question   | Response          |
|------------------------------|--|-------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New   |
|                              | Antenna Use  | Primary<br>(Main) |
|                              | Description of Use   | N/A               |
|                              | Ownership  | Owned             |
|                              | Owner  | N/A               |
|                              | Site   | N/A               |
|                              | Is the existing antenna shared with another station or stations? | No                |
|                              | Is the existing antenna directional?                             | Yes               |
|                              | Is antenna in operating condition?                               | Yes               |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes               |
| Existing Antenna             | Class  | Class A           |
| Manufacturer and Type        | Mounting   | Side Mount        |
|                              | Antenna position in stack  | Middle            |
|                              | Polarization   | Horizontal        |
|                              | Туре   | Other             |
|                              | Number of Stations Supported                                     | N/A               |
|                              | Number of Panels   | N/A               |
|                              | Design power capacity in use                                     | N/A               |
|                              | Lower Limit  | N/A               |
|                              | Upper Limit  | N/A               |
|                              | Other Antenna Type   | 6<br>Parapanels   |
|                              | ERP: (Effective Radiated Power)                                  | 15.0 kW           |

| Manufacturer |               |
|--------------|---------------|
| Model        | SCA-<br>4DR4S |
| Year         | 2003          |

#### **New Antenna Costs**

| Section                 | Question   | Response          |
|-------------------------|--|-------------------|
| New Antenna Description | Use  | Primary<br>(Main) |
|                         | Description of Use   | N/A               |
|                         | Change Type  | Purchase<br>New   |
|                         | Is this a request for upgraded equipment?                            | No                |
|                         | Ownership  | Owned             |
|                         | Owner  | N/A               |
|                         | Is antenna shared?   | No                |
|                         | Is antenna directional?  | Yes               |
|                         | Will antenna be located on or in close proximity to an antenna farm? | Yes               |
| New Antenna             | Class  | Class A           |
| Manufacturer and Types  | Mounting   | Side Mount        |
|                         | Antenna position in stack  | Middle            |
|                         | Polarization   | Horizontal        |
|                         | Туре   | Other             |
|                         | Number of Stations Supported   | N/A               |
|                         | Number of Panels/Bays  | N/A               |
|                         | Lower Limit  | N/A               |
|                         | Upper Limit  | N/A               |
|                         | Design power capacity in use   | N/A               |
|                         | Other Antenna Type   | Parapanel         |
|                         | ERP: (Effective Radiated Power)                                      | 9.63 kW           |
|                         | Manufacturer   |                   |
|                         | Model  | PSILP8-16         |

| Year 2018  Justification for New Antenna We need a new antenna because they are channel specific and we are moving from 36 to |
|---|
| new antenna because they are channel specific and we are moving from 36 to  |
| 16.   |

#### **Other Antenna Costs**

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No       |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported   | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes      |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes      |

**Other Antenna Cost Not Listed** 

Information not provided.

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

## Primary Transmission Line

#### **Existing Transmission Line**

| n Line<br>Section                                | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description           | Type of change   | Purchase<br>New     |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission Line Manufacturer and Type | Manufacturer   |                     |
|  | Туре   | Flexible<br>Foam    |
|  | Diameter   | 1 5/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | N/A                 |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 185 feet<br>per run |

#### **New Transmission Line** Primary Transmission Line Section

| a Line<br>Section              | Question                                  | Response   |
|--------------------------------|---|--|
| New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)  |
|                                | Description of Use                        | N/A  |
|                                | Change Type                               | Purchase<br>New  |
|                                | Is this a request for upgraded equipment? | No   |
|                                | Туре                                      | Flexible<br>Foam   |
|                                | Diameter                                  | 1 5/8 inches   |
|                                | Other Diameter                            | N/A  |
|                                | Segment Length                            | N/A  |
|                                | Other Segment Length                      | N/A  |
|                                | Number of parallel runs                   | 1  |
|                                | Length                                    | 150 feet per<br>run  |
|                                | Justification for New Transmission Line   | We have to have a new antenna so we will need additional transmission line to keep both channels on air. The new location of the antenna and the transmitter will require additional length of line. |

#### Other Transmission Line Expenses Not Listed

Primary
Transmission of provided.

#### Interim

#### **New Transmission Line**

| Transmission | n Line<br>Section     | Question                                | Response   |
|--------------|-----------------------|---|--|
|              | New Transmission Line | Use                                     | Interim  |
|              | Costs                 | Description of Use                      | N/A  |
|              |                       | Change Type                             | Purchase<br>New  |
|              |                       | Туре                                    | Flexible<br>Foam   |
|              |                       | Diameter                                | 1 5/8 inches   |
|              |                       | Segment Length                          | N/A  |
|              |                       | Other Segment Length                    |  |
|              |                       | Number of parallel runs                 | 1  |
|              |                       | Length                                  | 310 feet<br>per run  |
|              |                       | Justification for New Transmission Line | To serve the existing primary antenna when it is moved to a nearby rental tower for interim operation through the transition |

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

#### **Existing Tower**

| Section                        | Question  | Response               |
|--------------------------------|---|------------------------|
| Existing Tower Description     | Type of change  | Move<br>Equipment      |
|                                | Tower Use   | Primary (Main)         |
|                                | Description of Use                                      | N/A                    |
|                                | Ownership   | Leased                 |
|                                | Is this tower consider Complex?                         | Terrain<br>Constrained |
|                                | Is this tower currently shared with any other stations? | Yes                    |
|                                | One or more FM, AM or TV radio broadcaster(s)           | Yes                    |
|                                | Others Types of Users                                   | No                     |
|                                | Is tower documented for structural analysis?            | Yes                    |
|                                | Is tower compliant with Rev G?                          | Unknown                |
| Existing Tower                 | Do you have a tower registration number?                | Yes                    |
| Structure Registration         | ASR Number  | 1042697                |
| Coordinates (NAD83 (           | Latitude (NAD83)  | 36° 25' 54.7" N-       |
| North American Datum of 1983)) | Longitude (NAD83)                                       | 082° 08' 15.2"<br>W-   |
|                                | Overall Structure Height                                | 228.02 feet            |
|                                | Support Structure Height                                | 174.21 feet            |
|                                | Ground Elevation Above Mean Sea Level (AMSL)            | 4159.07 feet           |

| Structure Type   | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner      | Nexstar<br>Broadcasting,<br>Inc.                         |
| Date Constructed | 02/26/2015   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 57826       | WJHL-TV   | DTV     |

#### Primary Tower

#### **Tower Rigging Costs**

| Section                         | Question                          | Response            |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs             | Complex Tower                     | Terrain constrained |
| Helicopter Services<br>Required | Are helicopter services required? | No                  |

#### Primary Tower

#### Other Tower Expenses Not Listed

| Name                | Description   |
|---------------------|---|
| Pipe to pipe clamps | Clamps to mount existing antenna on Interim tower       |
| Tower Lease         | Rent for 7 months use of tower for WAPK interim antenna |

#### Primary Tower

#### **Add Tower**

| Section                            | Question  | Response                                       |
|------------------------------------|---|--|
| Existing Tower                     | Type of change  | Modify Existing                                |
| Description                        | Tower Use   | Primary (Main)                                 |
|                                    | Description of Use                                      | N/A  |
|                                    | Ownership   | Owned  |
|                                    | Is this tower consider Complex?                         | Terrain<br>Constrained                         |
|                                    | Is this tower currently shared with any other stations? | Yes  |
|                                    | One or more FM, AM or TV radio broadcaster(s)           | Yes  |
|                                    | Others Types of Users                                   | No   |
|                                    | Is tower documented for structural analysis?            | Yes  |
|                                    | Is tower compliant with Rev G?                          | No   |
| Existing Tower Structure           | Do you have a tower registration number?                | Yes  |
| Registration                       | ASR Number  | 1054538  |
| Coordinates (NAD83                 | Latitude (NAD83)  | 36° 25' 53.0" N-                               |
| (North American<br>Datum of 1983)) | Longitude (NAD83)                                       | 082° 08' 15.0" W-                              |
|                                    | Overall Structure Height                                | 225.72 feet                                    |
|                                    | Support Structure Height                                | 169.29 feet                                    |
|                                    | Ground Elevation Above Mean Sea Level (AMSL)            | 4172.85 feet                                   |
|                                    | Structure Type  | TOWER - Free<br>Standing or<br>Guyed Structure |
|                                    | Tower Owner   | HOLSTON VALLEY BROADCASTING CORPORATION        |
|                                    | Date Constructed  | 10/01/1994                                     |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 77676       | WAPW-CD   | DTV     |
| 27504       | WKPT-TV   | DTV     |
| 27490       | WOPI-CD   | DTV     |
| 27489       | WTFM      | FM      |
|             |           |         |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                            |
|----------------------|--|-------------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower   |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious<br>Reinforcements<br>needed |

#### Primary Tower

#### **Tower Rigging Costs**

| Section                         | Question                          | Response            |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs             | Complex Tower                     | Terrain constrained |
| Helicopter Services<br>Required | Are helicopter services required? | No                  |

#### Primary Tower

#### Other Tower Expenses Not Listed

Information not provided.

#### Outside Professional

| Section  | Question   | Response   |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes  |
|  | Number of Hours  | 8  |
|  | Explanation  | To prepare and submit quarterly reports and special progress reports near the end of the phase |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes  |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|  | For Auxiliary Facility   | No   |
|  | For Main Facility  | Yes  |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|  | For Auxiliary Facility   | No   |
|  | For Main Facility  | Yes  |
|  | Prepare request for Special Temporary Authority                              | No   |
|  | Quantity   | N/A  |
|  | Do you have Distributed Transmission<br>System engineering services?         | N/A  |
|  | Critical Facility  | N/A  |
|  | Terrain-Shielded Facility  | N/A  |
| Attorney and Other Outside Consulting              | Prepare and file Form FCC Construction Permit Application                    | Yes  |
| Services   | For Auxiliary Facility   | No   |

|                                  | For Main Facility  | Yes |
|----------------------------------|--|-----|
|                                  | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                  | For Auxiliary Facility   | No  |
|                                  | For Main Facility  | Yes |
|                                  | Prepare request for Special Temporary Authority  | Yes |
|                                  | Quantity   | 1   |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | Yes |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No  |
|                                  | RF exposure measurements   | No  |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |
|                                  |  |     |

#### Outside Professional

#### Other Professional Services Expenses Not Listed

| II Services Costs          | Description   |
|----------------------------|---|
| Other Engineering Services | Engineering services not included in any other Form 399 OPS section |

## Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | No       |
|                                 | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | No       |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

## Other Expenses

#### Other Expenses Not Listed

| Name                            | Description                     |
|---------------------------------|---------------------------------|
| FCC License to Cover Filing Fee | FCC License to Cover Filing Fee |
| Electrical                      | Electrical                      |

## **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|---|-----------------------------|----------------|--|-------------|------------------------------|
| Primary<br>Transmitter<br>EC702HP-<br>BB                        | \$205,487.26                | \$83,828.13    |  | \$83,828.12 |                              |
| Burk Arc<br>Plus Touch<br>V5                                    | \$160.05                    | \$160.05       | The prior entry for remote control is locked. Adding this item to reflect the difference. The total amount for 50% of the remote control (shared between WAPK and WKPT) will total \$3,201.02 by adding this amount of \$160.05. | \$160.04    | N/A                          |
| UHF - Air<br>Cooled<br>Solid State<br>Transmitter<br>1 - 2.5 kW | \$126,000.00                | \$4,340.87     | Transmitter<br>and<br>Electrical<br>Supplies   | \$4,340.87  | X                            |

| Remote<br>Control<br>Upgrade | \$3,040.97 | \$3,040.97 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***50 pct of the cost to upgrade the Burk remote control to be compatible with the new Comark transmitters. Increased | \$3,040.97 | The subtotal is equal to the Estimated Cost. |
|------------------------------|------------|------------|--|------------|--|
|                              |            |            |  |            |  |
|                              |            |            | shipping.<br>See Invoice   |            |  |
|                              |            |            | S10288-1.  |            |  |

| UHF - Air<br>Cooled   | \$76,286.24    | \$76,286.24  | ***System Notice: | \$76,286.24  | Sales Tax   |
|-----------------------|----------------|--------------|-------------------|--------------|-------------|
| Solid State           |                |              | Estimate          |              | after the   |
| Transmitter           |                |              | adjusted          |              | quote was   |
| 0.85 kW               |                |              | and locked        |              | accepted    |
|                       |                |              | because           |              | for the     |
|                       |                |              | line has          |              | transmitter |
|                       |                |              | been              |              | sale        |
|                       |                |              | superseded.       |              |             |
|                       |                |              | ***new            |              |             |
|                       |                |              | Comark            |              |             |
|                       |                |              | quote for         |              |             |
|                       |                |              | one-step up       |              |             |
|                       |                |              | transmitter       |              |             |
|                       |                |              | because the       |              |             |
|                       |                |              | existing          |              |             |
|                       |                |              | transmitter       |              |             |
|                       |                |              | has more          |              |             |
|                       |                |              | than 10 pct       |              |             |
|                       |                |              | headroom.         |              |             |
|                       |                |              | Increased         |              |             |
|                       |                |              | estimate 11       |              |             |
|                       |                |              | /22/18 to         |              |             |
|                       |                |              | include           |              |             |
|                       |                |              | sales tax         |              |             |
| Sub-total             | \$205,487.26   | \$83,828.13  | N/A               | \$83,828.12  | N/A         |
| Total for all systems | \$2,236,486.63 | \$443,889.62 | N/A               | \$390,082.12 | N/A         |

#### Components

| Actual Information Description | File Name              |                     |
|--------------------------------|------------------------|---------------------|
| Burk Arc Plus Touch V5         |                        |                     |
|                                | Component Description: | Final payment for   |
|                                |                        | remote control      |
|                                |                        | upgrade; cost split |
|                                |                        | between WAPK        |
|                                |                        | and WKPT            |
|                                | Amount:                | \$160.04            |
|                                |                        |                     |

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW

Component Description: 50% split for

Transmitter
Electrical
Supplies for
WAPK and WKPT

\$263.98

**Component Description:** 

Transmitter

electric supplies

Amount:

\$58.43

**Component Description:** 

Transmitter

electric supplies

Amount:

Amount:

\$3.40

**Component Description:** 

Final payment for

new transmitter

Amount:

\$4,015.06

Remote Control Upgrade

Component Description: WAPK 50% share

of 45% progress payment for shared remote control for WKPT and WAPK

and WAPK

**Amount:** \$1,440.46

Component Description: WAPK Share of

50 pct down payment. See cover letter for rounding and splitting calculations

**Amount:** \$1,600.51

UHF - Air Cooled Solid State Transmitter 0.85 kW

**Component Description:** 45% progress

payment for

transmitter

**Amount:** \$36,135.59

Component Description: 50 pct down

payment for new transmitter for

WAPK

**Amount:** \$40,150.65

## **Cost** Information

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification   |
|--|--------------------------------|-------------------|--|--------------|--|
| Primary<br>Antenna<br>PSILP8-16  | \$33,030.00                    | \$13,820.82       |  | \$7,420.82   |  |
| Sweep test of existing antenna   | \$6,730.00                     | \$6,400.00        | N/A  | N/A          | N/A  |
| UHF -<br>Lower<br>Power Side<br>Mount,<br>Class A One<br>Station<br>antenna<br>basic | \$26,300.00                    | \$7,420.82        | revised quote from PSI for new LP8 antenna. Price includes deliver. 3- 14-19 added elbow for antenna connection. | \$7,420.82   | Please note that the antenna make and model are the same on the quote and invoice (second line under description). |
| Sub-total  | \$33,030.00                    | \$13,820.82       | N/A  | \$7,420.82   | N/A  |
| Total for all systems  | \$2,236,486.63                 | \$443,889.62      | N/A  | \$390,082.12 | N/A  |

#### Components

| Actual Information Description | File Name                 |
|--------------------------------|---------------------------|
| Sweep test of existing antenna | Information not provided. |

UHF - Lower Power Side Mount, Class A One Station antenna -- basic

Component Description: PSI inv #1940 Final

Payment for Primary Antenna UL20190429jgv2

**Amount:** \$3,767.95

Component Description: PSI inv #1940DP

Down Payment for Primary Antenna UL20190429jgv2

**Amount:** \$3,337.95

Component Description: Down Payment for

Primary Antenna

**Amount:** \$3,337.95

Component Description: Final Payment for

Primary Antenna

**Amount:** \$3,767.95

Component Description: Elbow for primary

antenna, including

tax and freight

**Amount:** \$314.92

## **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim<br>Transmission<br>Line                       | \$7,440.00                     | \$5,667.34        |   | \$5,667.34   |                              |
| Flexible Foam Transmission Line - dielectric, 1 5 /8" | \$7,440.00                     | \$5,667.34        | N/A   | \$5,667.34   | X                            |
| Primary<br>Transmission<br>Line                       | \$3,600.00                     | \$3,646.14        |   | \$3,646.14   |                              |
| Flexible Foam Transmission Line - dielectric, 1 5 /8" | \$3,600.00                     | \$3,646.14        | Total cost of TL includes \$414.34 delivery, which will not be entered into the Other Expenses category. This has caused the total to slightly exceed the Predetermined Cost. | \$3,646.14   | N/A                          |
| Sub-total   | \$11,040.00                    | \$9,313.48        | N/A   | \$9,313.48   | N/A                          |
| Total for all systems                                 | \$2,236,486.63                 | \$443,889.62      | N/A   | \$390,082.12 | N/A                          |

#### Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |
|                    |           |

Flexible Foam Transmission Line - dielectric, 1 5/8"

Component Description: items needed to

clean, prepare and install brass ends

on the

transmission lines

**Amount:** \$48.30

Component Description: Tie straps to

attach

Transmission line

to tower

**Amount:** \$79.92

Component Description: items needed to

clean, prepare and install brass ends

on the

transmission lines

**Amount:** \$28.02

Component Description: Clamps to hang

Transmission line

**Amount:** \$26.82

Component Description: Components to

clean, prep, install

Line ends

**Amount:** \$50.56

Component Description: Interim

Transmission Line. See attached Quote for WAPK-

CD

**Amount:** \$5,400.04

Component Description: items needed to

clean, prepare and

install brass ends

on the

transmission lines

**Amount:** \$23.36

Component Description: items needed to

clean, prepare and install brass ends

on the

transmission lines

**Amount:** \$10.32

Flexible Foam Transmission Line - dielectric, 1 5/8"

**Component Description:** Primary

Transmission Line. See attached Quote for WAPK

**Amount:** \$3,646.14

## **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary<br>Tower<br>TOWER   | \$1,485,600.00                 | \$273,353.50      |   | \$242,683.10 |                              |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                   | \$37,935.50       | N/A   | \$27,531.90  | N/A                          |
| Serious<br>tower<br>reinforcement<br>/modifications                                   | \$1,052,000.00                 | \$232,668.00      | N/A   | \$212,401.20 | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower      | \$12,600.00                    | \$2,750.00        | SA for<br>Interim<br>Leased<br>Tower<br>shared<br>between<br>WAPK and<br>WKPT | \$2,750.00   | N/A                          |
| Primary<br>Tower<br>GTOWER  | \$438,011.60                   | \$23,907.92       |   | \$15,685.67  |                              |

| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00   | \$6,896.32   | The Invoice herein and Quote is for hanging and then removing the WKPT, WAPK and WTFM temporary antennas on the WJHL adjacent tower to the permanent WKPT / WAPK / WTFM tower | \$6,896.32   | N/A |
|---|----------------|--------------|---|--------------|-----|
| Tower Lease   | \$16,666.66    | \$16,666.66  | Rent for 7<br>months<br>through<br>Phase 2 for<br>WAPK<br>interim<br>antenna  | \$8,444.41   | N/A |
| Pipe to pipe<br>clamps  | \$344.94       | \$344.94     | N/A   | \$344.94     | N/A |
| Sub-total   | \$1,923,611.60 | \$297,261.42 | N/A   | \$258,368.77 | N/A |
| Total for all systems   | \$2,236,486.63 | \$443,889.62 | N/A   | \$390,082.12 | N/A |

#### Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

Complex Tower (includes, for example, those with 30 pct down **Component Description:** candelabras and/or payment of 50 pct stacked antennas) of the cost for rigging and antennas line installation \$9,177.30 Amount: **Component Description:** 60 percent progress payment for tower modifications and rigging \$18,354.60 Amount: Serious tower reinforcement/modifications **Component Description:** Dug 110 ft ditch to bury overhead electrical lines Amount: \$3,000.00 **Component Description:** 30 pct down payment for 50 pct of the cost for tower reinforcement modifications Amount: \$69,800.40 **Component Description:** Construction services for tower modification and antenna line installation Amount: \$139,600.80

Structural engineering tower load study for well **Component Description:** 50% split of 50% documented tower down payment for Interim Tower structural Analysis Amount: \$1,375.00 **Component Description:** 50% split of final 50% payment for Interim Tower structural Analysis Amount: \$1,375.00 Complex Tower (includes, for example, those with **Component Description:** One half cost of candelabras and/or Balance due of stacked antennas) tower Structural Analysis for WAPK Amount: \$1,000.00 **Component Description:** FDH inv #E-184004 Install and remove temp ants on WJHL tower pmt 2 UL20190424jgv1 Amount: \$2,448.16 **Component Description:** One half share of down payment for tower structural analysis for WAPK Amount: \$1,000.00 **Component Description:** FDH inv #E-177456 Install and remove temp ants on WJHL tower pmt 1 UL20190424jgv1

Amount:

\$2,448.16

| Tower Lease         |                                 |  |
|---------------------|---------------------------------|--|
|                     | Component Description:          | Monthly tower rent   |
|                     |                                 | payment for WAPK   |
|                     |                                 | interim antenna  |
|                     | Amount:                         | \$1,666.66   |
|                     |                                 |  |
|                     | Component Description:          | Share of Interim   |
|                     |                                 | Tower rent   |
|                     | Amount:                         | \$1,666.66   |
|                     |                                 |  |
|                     | Component Description:          | Monthly payment  |
|                     |                                 | for tower rent for   |
|                     |                                 | WAPK interim   |
|                     | Amount:                         | antenna<br>\$1,666.66  |
|                     | 7                               | <b>\$</b> 1,000.00   |
|                     | Component Description:          | WJHL inv #6 Share  |
|                     | Component Description.          | of Interim Tower   |
|                     |                                 | rent pmt 6   |
|                     |                                 | UL20190424jgv1   |
|                     | Amount:                         | \$111.11   |
|                     |                                 |  |
|                     | Component Description:          | Lease payment for  |
|                     |                                 | _  |
|                     |                                 | tower space for  |
|                     |                                 | interim antennas   |
|                     | Amount:                         |  |
|                     |                                 | interim antennas<br>\$1,666.66   |
|                     | Amount:  Component Description: | interim antennas<br>\$1,666.66<br>WAPK share of  |
|                     |                                 | interim antennas<br>\$1,666.66<br>WAPK share of<br>Tower Rent                            |
|                     | Component Description:          | interim antennas<br>\$1,666.66<br>WAPK share of<br>Tower Rent<br>Payment 3               |
|                     |                                 | interim antennas<br>\$1,666.66<br>WAPK share of<br>Tower Rent                            |
| Pipe to pipe clamps | Component Description:          | interim antennas<br>\$1,666.66<br>WAPK share of<br>Tower Rent<br>Payment 3               |
| Pipe to pipe clamps | Component Description:          | interim antennas<br>\$1,666.66<br>WAPK share of<br>Tower Rent<br>Payment 3               |
| Pipe to pipe clamps | Component Description: Amount:  | interim antennas<br>\$1,666.66<br>WAPK share of<br>Tower Rent<br>Payment 3<br>\$1,666.66 |
| Pipe to pipe clamps | Component Description: Amount:  | interim antennas<br>\$1,666.66<br>WAPK share of<br>Tower Rent<br>Payment 3<br>\$1,666.66 |
| Pipe to pipe clamps | Component Description: Amount:  | interim antennas \$1,666.66  WAPK share of Tower Rent Payment 3 \$1,666.66               |

### **Cost** Information

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  |                                |                   | Estimated  |             |                              |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Cost Justification   | Actual Cost | Actual Cost<br>Justification |
| Outside<br>Professional<br>Services  | \$43,144.00                    | \$27,792.00       |  | \$19,623.33 |                              |
| Other<br>Engineering<br>Services   | \$11,640.00                    | \$11,640.00       | Engineering<br>services not<br>included in<br>any other<br>OPS section | \$11,640.00 | add                          |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00                     | \$275.00          | N/A  | \$183.33    | N/A                          |
| ASR<br>modification<br>(prepare FCC<br>Form 854)   | \$2,105.00                     | \$1,500.00        | N/A  | N/A         | N/A                          |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$3,680.00                     | \$3,585.00        | N/A  | \$550.00    | N/A                          |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application  | \$2,365.00                     | \$1,000.00        | N/A  | N/A         | N/A                          |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00     | \$3,000.00   | N/A                                       | \$2,800.00   | N/A |
|--|----------------|--------------|---|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | \$1,580.00     | \$1,000.00   | N/A                                       | N/A          | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | \$3,155.00     | \$2,000.00   | N/A                                       | \$1,350.00   | N/A |
| Perform engineering study for new channel assignment and antenna development           | \$7,360.00     | \$0.00       | included in<br>CP<br>application<br>costs | N/A          | N/A |
| Project<br>management<br>of the transition   | \$1,264.00     | \$1,232.00   | N/A                                       | \$600.00     | N/A |
| Prepare and or review reimbursement form   | \$2,630.00     | \$2,560.00   | N/A                                       | \$2,500.00   | N/A |
| Sub-total  | \$43,144.00    | \$27,792.00  | N/A                                       | \$19,623.33  | N/A |
| Total for all  | \$2,236,486.63 | \$443,889.62 | N/A                                       | \$390,082.12 | N/A |

| Actual Information Description | File Name                       |  |
|--------------------------------|---------------------------------|--|
| Other Engineering Services     | Component Description: Amount:  | Prepare and submit<br>ACI Actual Cost<br>Invoices<br>\$1,500.00        |
|                                | Component Description:  Amount: | Repack engineering services for November 2018 \$609.50                 |
|                                | Component Description:          | FCC Technical portion of STA application for                           |
|                                | Amount:                         | interim operation<br>\$1,535.00  |
|                                | Component Description:  Amount: | FCC STA<br>application to<br>operate on Interim<br>tower<br>\$1,535.00 |
|                                | Component Description: Amount:  | Prepare and submit actual cost invoices \$3,564.25                     |
|                                | Component Description: Amount:  | 399 Amendment<br>\$728.75  |
|                                | Component Description: Amount:  | Amend 399 for<br>WAPK<br>\$265.00                                      |

|  | Component Description:  Amount: | RF design<br>associated with a<br>revised plan for the<br>channel change<br>leading to a 399<br>amendment for<br>WAPK<br>\$3,437.50 |
|--|---------------------------------|---|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Component Description:  Amount: | Prep and file FAA<br>7460-1; cost split<br>between WAPK and<br>WKPT<br>\$275.00   |
|  | Component Description:  Amount: | KGA inv #964-34<br>FAA for WAPK-<br>WKPT-WOPI<br>UL20190424jgv2<br>\$183.33   |
| ASR modification (prepare FCC Form 854)  | Information not provided.       |   |
| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization                                      | Component Description:  Amount: | STA for repack<br>station WAPK<br>interim operation on<br>tower leased from<br>WJHL<br>\$550.00                                     |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application                                | Information not provided.       |   |

| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction<br>Permit Application | Component Description:  Amount: | Reimbursement for part of invoice covering initial CP application July 6 Form 2100 \$2,800.00 |
|---|---------------------------------|---|
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application      | Information not provided.       |   |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application            | Component Description: Amount:  | Engineering for CP application main facility WAPK \$1,350.00                                  |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development           | Information not provided.       |   |
| Project management of the transition  | Component Description: Amount:  | FCC 387 progress<br>report 2Q18 WAPK<br>\$150.00  |
|   | Component Description:  Amount: | Prep and submit Form 387 for 10 weeks prior to transition \$150.00                            |
|   | Component Description: Amount:  | Prog Rpt Form 387<br>3Q2018<br>\$150.00   |
|   | Component Description: Amount:  | Progress Report<br>4Q18<br>\$150.00   |

Prepare and or review reimbursement form

Component Description: KGA inv #964-47

AC invs JG Nov

2018

UL20190409jgv1

**Amount:** \$50.00

Component Description: KGA inv #964-54

AC invs RG Mar

2019

UL20190422jgv1

**Amount:** \$850.00

Component Description: KGA inv #964-40

AC invs RG Feb

2019

UL20190409jgv1

**Amount:** \$1,450.00

Component Description: KGA inv #964-46

AC invs JG Mar

2019

UL20190409jgv1

**Amount:** \$150.00

### **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Other<br>Expenses                                       | \$20,173.77                    | \$11,873.77       |   | \$11,527.60 |                              |
| Electrical  | \$5,098.77                     | \$5,098.77        | This expense is for electrical work.  | \$5,098.77  | N/A                          |
| FCC License<br>to Cover Filing<br>Fee                   | \$335.00                       | \$335.00          | FCC<br>License to<br>Cover<br>Filing Fee  | \$335.00    | N/A                          |
| MVPD Notification of Channel Change                     | \$2,190.00                     | \$2,190.00        | The station needed to re-send its MVPD notifications to specify the actual Transition date instead of just "Phase 2". | \$2,190.00  | N/A                          |
| Develop and air announcement of upcoming channel change | \$0.00                         | \$0.00            | N/A   | N/A         | N/A                          |
| Equipment Delivery and Handling Charges                 | \$1,000.00                     | \$1,000.00        | N/A   | \$823.83    | N/A                          |
| DTV Medical<br>Facility<br>Notification                 | \$11,550.00                    | \$3,250.00        | N/A   | \$3,080.00  | N/A                          |

| Sub-total             | \$20,173.77    | \$11,873.77  | N/A | \$11,527.60  | N/A |
|-----------------------|----------------|--------------|-----|--------------|-----|
| Total for all systems | \$2,236,486.63 | \$443,889.62 | N/A | \$390,082.12 | N/A |

### Components

| Actual Information Description                          | File Name   |   |
|---|---|---|
| Electrical  | Component Description:  Amount:                         | E Electric inv<br>#201904162019<br>Electrical work<br>UL20190422jgv1<br>\$5,098.77          |
| FCC License to Cover Filing Fee                         | Component Description:  Amount:                         | FCC inv<br>#0000070481 Lic to<br>Cover filing fee<br>WAPK<br>UL20190410jgv1<br>\$335.00     |
| MVPD Notification of<br>Channel Change                  | Component Description:  Amount:  Component Description: | KGA inv #964-39 Revised MVPD notifications resent UL20190326jgv1 \$530.00  Prepare and mail |
|   | Amount:   | MVPD notifications<br>\$1,660.00  |
| Develop and air announcement of upcoming channel change | Information not provided.                               |   |

| Equipment Delivery and Handling Charges | On the second se | 500/ ok 5                                 |
|---|--|---|
|   | Component Description:   | 50% share of gas<br>fuel for Rental Truck |
|   |  | for delivering repack                     |
|   |  | equipment to the                          |
|   |  | site. Shared with                         |
|   |  | WKPT                                      |
|   | Amount:  | \$28.45                                   |
|   | Component Description:   | Stone for road bed,                       |
|   | 25   | to enable site                            |
|   |  | access                                    |
|   | Amount:  | \$531.36                                  |
|   | Component Description:   | 50% share of rental                       |
|   |  | truck to deliver                          |
|   |  | repack equipment                          |
|   |  | to the site. Shared                       |
|   |  | with WKPT                                 |
|   | Amount:  | \$127.15                                  |
|   | Component Description:   | Pallet jack for                           |
|   |  | moving equipment                          |
|   |  | during installation                       |
|   |  | and removal                               |
|   | Amount:  | \$136.87                                  |
| DTV Medical Facility                    |  |   |
| Notification                            | Component Description:   | Prepare and mail                          |
|   |  | B. B. D. D. (1997) (1)                    |

Amount:

Medical notifications

\$3,080.00

## Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$2,236,486.63                 | \$443,889.62   | \$390,082.12 |

| Reimbursem | entestatus   | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

04/29/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

04/29/2019

#### **Attachments**