



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **77677** | Service: **DCA** | Call **WAPK-CD** | Channel: **16 (UHF)**
ID:
File **0000026125**
Number:
FRN: **0001770163** | Date **05/21**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
HOLSTON VALLEY BROADCASTING CORPORATION Doing Business As: HOLSTON VALLEY BROADCASTING CORPORATION	Nathan D. Widener 222 COMMERCE ST KINGSPORT, TN 37660 United States	+1 (423) 723-6134	davidw@wtfm.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	tower and building is shared with these stations

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	Yes
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	TAU 2-5K00AA
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Facility ID's and Call Signs of
all stations with whom the
transmitter is shared.**

Facility ID	Call Sign
27504	WKPT-TV

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC702HP-BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.5 kW
	Justification for New Transmitter	We need to keep our existing channel 36 signal on the air while we build out our new assigned channel 16.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Burk Arc Plus Touch V5	Upgrade of remote control system to be compatible with the new Comark transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	6 Parapanel
	ERP: (Effective Radiated Power)	15.0 kW

Manufacturer	
Model	SCA-4DR4S
Year	2003

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	Parapanel
	ERP: (Effective Radiated Power)	9.63 kW
	Manufacturer	
	Model	PSILP8-16

Year	2018
Justification for New Antenna	We need a new antenna because they are channel specific and we are moving from 36 to 16.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna	Other Antenna Cost Not Listed Information not provided.
--------------------	--

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	185 feet per run

**Primary
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	150 feet per run
	Justification for New Transmission Line	We have to have a new antenna so we will need additional transmission line to keep both channels on air. The new location of the antenna and the transmitter will require additional length of line.

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	310 feet per run
	Justification for New Transmission Line	To serve the existing primary antenna when it is moved to a nearby rental tower for interim operation through the transition

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042697
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 25' 54.7" N-
	Longitude (NAD83)	082° 08' 15.2" W-
	Overall Structure Height	228.02 feet
	Support Structure Height	174.21 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4159.07 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Nexstar Broadcasting, Inc.
Date Constructed	02/26/2015

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
57826	WJHL-TV	DTV

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Lease	Rent for 7 months use of tower for WAPK interim antenna
Pipe to pipe clamps	Clamps to mount existing antenna on Interim tower

Primary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1054538
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 25' 53.0" N-
	Longitude (NAD83)	082° 08' 15.0" W-
	Overall Structure Height	225.72 feet
	Support Structure Height	169.29 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4172.85 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	HOLSTON VALLEY BROADCASTING CORPORATION
	Date Constructed	10/01/1994

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
27490	WOPI-CD	DTV
77676	WAPW-CD	DTV
27504	WKPT-TV	DTV
27489	WTFM	FM

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	8
	Explanation	To prepare and submit quarterly reports and special progress reports near the end of the phase
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside

Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Other Engineering Services	Engineering services not included in any other Form 399 OPS section

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
FCC License to Cover Filing Fee	FCC License to Cover Filing Fee
Electrical	Electrical

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in *italics*).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC702HP-BB	\$205,487.26	\$83,828.13		\$83,828.12	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$4,340.87	Transmitter and Electrical Supplies	\$4,340.87	x
Burk Arc Plus Touch V5	\$160.05	\$160.05	The prior entry for remote control is locked. Adding this item to reflect the difference. The total amount for 50% of the remote control (shared between WAPK and WKPT) will total \$3,201.02 by adding this amount of \$160.05.	\$160.04	N/A

Remote Control Upgrade	\$3,040.97	\$3,040.97	<p>***System Notice: Estimate adjusted and locked because line has been superseded.</p> <p>***50 pct of the cost to upgrade the Burk remote control to be compatible with the new Comark transmitters. Increased to include shipping. See Invoice S10288-1.</p>	\$3,040.97	The sub-total is equal to the Estimated Cost.
------------------------	-------------------	------------	---	------------	---

UHF - Air Cooled Solid State Transmitter 0.85 kW	\$76,286.24	\$76,286.24	***System Notice: Estimate adjusted and locked because line has been superseded. ***new Comark quote for one-step up transmitter because the existing transmitter has more than 10 pct headroom. Increased estimate 11/22/18 to include sales tax	\$76,286.24	Sales Tax was added after the quote was accepted for the transmitter sale
Sub-total	\$205,487.26	\$83,828.13	N/A	\$83,828.12	N/A
Total for all systems	\$2,237,136.63	\$447,824.92	N/A	\$394,885.98	N/A

Components

Actual Information	
Description	File Name

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> Component Description: Transmitter electric supplies </div> <div> Amount: \$58.43 </div>
	<div> Component Description: Final payment for new transmitter </div> <div> Amount: \$4,015.06 </div>
	<div> Component Description: Transmitter electric supplies </div> <div> Amount: \$3.40 </div>
	<div> Component Description: 50% split for Transmitter Electrical Supplies for WAPK and WKPT </div> <div> Amount: \$263.98 </div>
Burk Arc Plus Touch V5	<div> Component Description: Final payment for remote control upgrade; cost split between WAPK and WKPT </div> <div> Amount: \$160.04 </div>

Remote Control Upgrade	<table> <tr> <td data-bbox="722 174 1029 208">Component Description:</td><td data-bbox="1161 174 1350 443">WAPK Share of 50 pct down payment. See cover letter for rounding and splitting calculations</td></tr> <tr> <td data-bbox="722 454 831 488">Amount:</td><td data-bbox="1161 454 1278 488">\$1,600.51</td></tr> <tr> <td data-bbox="722 593 1029 627">Component Description:</td><td data-bbox="1161 593 1374 824">WAPK 50% share of 45% progress payment for shared remote control for WKPT and WAPK</td></tr> <tr> <td data-bbox="722 835 831 869">Amount:</td><td data-bbox="1161 835 1283 869">\$1,440.46</td></tr> </table>	Component Description:	WAPK Share of 50 pct down payment. See cover letter for rounding and splitting calculations	Amount:	\$1,600.51	Component Description:	WAPK 50% share of 45% progress payment for shared remote control for WKPT and WAPK	Amount:	\$1,440.46
Component Description:	WAPK Share of 50 pct down payment. See cover letter for rounding and splitting calculations								
Amount:	\$1,600.51								
Component Description:	WAPK 50% share of 45% progress payment for shared remote control for WKPT and WAPK								
Amount:	\$1,440.46								
UHF - Air Cooled Solid State Transmitter 0.85 kW	<table> <tr> <td data-bbox="722 1003 1029 1037">Component Description:</td><td data-bbox="1161 1003 1326 1115">45% progress payment for transmitter</td></tr> <tr> <td data-bbox="722 1126 831 1160">Amount:</td><td data-bbox="1161 1126 1295 1160">\$36,135.59</td></tr> <tr> <td data-bbox="722 1265 1029 1299">Component Description:</td><td data-bbox="1161 1265 1358 1417">50 pct down payment for new transmitter for WAPK</td></tr> <tr> <td data-bbox="722 1429 831 1462">Amount:</td><td data-bbox="1161 1429 1295 1462">\$40,150.65</td></tr> </table>	Component Description:	45% progress payment for transmitter	Amount:	\$36,135.59	Component Description:	50 pct down payment for new transmitter for WAPK	Amount:	\$40,150.65
Component Description:	45% progress payment for transmitter								
Amount:	\$36,135.59								
Component Description:	50 pct down payment for new transmitter for WAPK								
Amount:	\$40,150.65								

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSILP8-16	\$33,030.00	\$13,820.82		\$7,420.82	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$7,420.82	revised quote from PSI for new LP8 antenna. Price includes deliver. 3- 14-19 added elbow for antenna connection.	\$7,420.82	Please note that the antenna make and model are the same on the quote and invoice (second line under description).
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$33,030.00	\$13,820.82	N/A	\$7,420.82	N/A
Total for all systems	\$2,237,136.63	\$447,824.92	N/A	\$394,885.98	N/A

Components

Actual Information	
Description	File Name

UHF - Lower Power Side Mount, Class A One Station antenna -- basic	<div> Component Description: PSI inv #1940DP Down Payment for Primary Antenna UL20190429jgv2 </div> <div> Amount: \$3,337.95 </div>
	<div> Component Description: Final Payment for Primary Antenna </div> <div> Amount: \$3,767.95 </div>
	<div> Component Description: Down Payment for Primary Antenna </div> <div> Amount: \$3,337.95 </div>
	<div> Component Description: Elbow for primary antenna, including tax and freight </div> <div> Amount: \$314.92 </div>
	<div> Component Description: PSI inv #1940 Final Payment for Primary Antenna UL20190429jgv2 </div> <div> Amount: \$3,767.95 </div>
Sweep test of existing antenna	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$7,440.00	\$5,667.34		\$5,667.34	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$7,440.00	\$5,667.34	N/A	\$5,667.34	x
Primary Transmission Line	\$3,600.00	\$3,826.94		\$3,736.54	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$3,600.00	\$3,826.94	Total cost of TL includes \$414.34 delivery, which will not be entered into the Other Expenses category. This has caused the total to slightly exceed the Predetermined Cost.	\$3,736.54	N/A
Sub-total	\$11,040.00	\$9,494.28	N/A	\$9,403.88	N/A
Total for all systems	\$2,237,136.63	\$447,824.92	N/A	\$394,885.98	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Flexible Foam
Transmission Line -
dielectric, 1 5/8"

Component Description:	items needed to clean, prepare and install brass ends on the transmission lines
Amount:	\$48.30

Component Description:	items needed to clean, prepare and install brass ends on the transmission lines
Amount:	\$10.32

Component Description:	Clamps to hang Transmission line
Amount:	\$26.82

Component Description:	items needed to clean, prepare and install brass ends on the transmission lines
Amount:	\$23.36

Component Description:	Tie straps to attach Transmission line to tower
Amount:	\$79.92

Component Description:	items needed to clean, prepare and install brass ends on the transmission lines
Amount:	\$28.02

	Component Description:	Interim Transmission Line. See attached Quote for WAPK- CD
	Amount:	\$5,400.04
	Component Description:	Components to clean, prep, install Line ends
	Amount:	\$50.56
Flexible Foam Transmission Line - dielectric, 1 5/8"	Component Description:	Fastenal TNKIN221074 v190514pmv1
	Amount:	\$18.07
	Component Description:	Primary Transmission Line. See attached Quote for WAPK
	Amount:	\$3,646.14
	Component Description:	Fastenal TNKIN220902 v190514pmv1
	Amount:	\$72.33

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,485,600.00	\$273,353.50		\$242,813.61	
Serious tower reinforcement /modifications	\$1,052,000.00	\$232,668.00	N/A	\$212,531.71	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$37,935.50	N/A	\$27,531.90	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,750.00	SA for Interim Leased Tower shared between WAPK and WKPT	\$2,750.00	N/A
Primary Tower GTOWER	\$438,011.60	\$23,907.92		\$15,685.67	

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$6,896.32	The Invoice herein and Quote is for hanging and then removing the WKPT, WAPK and WTFM temporary antennas on the WJHL adjacent tower to the permanent WKPT / WAPK / WTFM tower	\$6,896.32	N/A
Tower Lease	\$16,666.66	\$16,666.66	Rent for 7 months through Phase 2 for WAPK interim antenna	\$8,444.41	N/A
Pipe to pipe clamps	\$344.94	\$344.94	N/A	\$344.94	N/A
Sub-total	\$1,923,611.60	\$297,261.42	N/A	\$258,499.28	N/A
Total for all systems	\$2,237,136.63	\$447,824.92	N/A	\$394,885.98	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Serious tower
reinforcement/modifications

Component Description: Dug 110 ft ditch to
bury overhead
electrical lines
Amount: \$3,000.00

Component Description: Kendall
S107883800.001
v190514pmv1
Amount: \$57.04

Component Description: Kendall
S107865256.001
v190514pmv1
Amount: \$73.47

Component Description: Construction
services for tower
modification and
antenna line
installation
Amount: \$139,600.80

Component Description: 30 pct down
payment for 50 pct
of the cost for tower
reinforcement
modifications
Amount: \$69,800.40

<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<table> <tr> <td data-bbox="697 100 1114 324">Component Description:</td><td data-bbox="1139 100 1426 324">60 percent progress payment for tower modifications and rigging</td></tr> <tr> <td data-bbox="697 331 1114 392">Amount:</td><td data-bbox="1139 331 1426 392">\$18,354.60</td></tr> <tr> <td data-bbox="697 459 1114 683">Component Description:</td><td data-bbox="1139 459 1426 683">30 pct down payment of 50 pct of the cost for rigging and antennas line installation</td></tr> <tr> <td data-bbox="697 689 1114 801">Amount:</td><td data-bbox="1139 689 1426 801">\$9,177.30</td></tr> </table>	Component Description:	60 percent progress payment for tower modifications and rigging	Amount:	\$18,354.60	Component Description:	30 pct down payment of 50 pct of the cost for rigging and antennas line installation	Amount:	\$9,177.30
Component Description:	60 percent progress payment for tower modifications and rigging								
Amount:	\$18,354.60								
Component Description:	30 pct down payment of 50 pct of the cost for rigging and antennas line installation								
Amount:	\$9,177.30								
<p>Structural engineering tower load study for well documented tower</p>	<table> <tr> <td data-bbox="697 808 1114 1032">Component Description:</td><td data-bbox="1139 808 1426 1032">50% split of 50% down payment for Interim Tower structural Analysis</td></tr> <tr> <td data-bbox="697 1039 1114 1099">Amount:</td><td data-bbox="1139 1039 1426 1099">\$1,375.00</td></tr> <tr> <td data-bbox="697 1167 1114 1346">Component Description:</td><td data-bbox="1139 1167 1426 1346">50% split of final 50% payment for Interim Tower structural Analysis</td></tr> <tr> <td data-bbox="697 1352 1114 1431">Amount:</td><td data-bbox="1139 1352 1426 1431">\$1,375.00</td></tr> </table>	Component Description:	50% split of 50% down payment for Interim Tower structural Analysis	Amount:	\$1,375.00	Component Description:	50% split of final 50% payment for Interim Tower structural Analysis	Amount:	\$1,375.00
Component Description:	50% split of 50% down payment for Interim Tower structural Analysis								
Amount:	\$1,375.00								
Component Description:	50% split of final 50% payment for Interim Tower structural Analysis								
Amount:	\$1,375.00								

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)		
	Component Description:	FDH inv #E-177456 Install and remove temp ants on WJHL tower pmt 1 UL20190424jgv1
	Amount:	\$2,448.16
	Component Description:	One half cost of Balance due of tower Structural Analysis for WAPK
	Amount:	\$1,000.00
	Component Description:	FDH inv #E-184004 Install and remove temp ants on WJHL tower pmt 2 UL20190424jgv1
	Amount:	\$2,448.16
	Component Description:	One half share of down payment for tower structural analysis for WAPK
	Amount:	\$1,000.00

Tower Lease	Component Description:	Monthly payment for tower rent for WAPK interim antenna
	Amount:	\$1,666.66
	Component Description:	Lease payment for tower space for interim antennas
	Amount:	\$1,666.66
	Component Description:	Share of Interim Tower rent
	Amount:	\$1,666.66
	Component Description:	Monthly tower rent payment for WAPK interim antenna
Pipe to pipe clamps	Amount:	\$1,666.66
	Component Description:	WAPK share of Tower Rent Payment 3
	Amount:	\$1,666.66
	Component Description:	WJHL inv #6 Share of Interim Tower rent pmt 6 UL20190424jgv1
	Amount:	\$111.11
	Component Description:	Pipe-to-pipe clamps for interim antenna mount on interim tower
	Amount:	\$344.94

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$43,294.00	\$31,046.50		\$23,937.83	
Other Engineering Services	<i>\$11,790.00</i>	\$11,790.00	Engineering services not included in any other OPS section	\$11,790.00	add
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$275.00	N/A	\$183.33	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,585.00	N/A	\$550.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$1,000.00	N/A	\$350.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$3,750.00	See attached invoices and quotes (if applicable).	\$3,150.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	\$300.00	N/A
Project management of the transition	\$1,264.00	\$1,232.00	N/A	\$750.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$4,914.50	See attached invoices.	\$4,914.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$0.00	included in CP application costs	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$2,000.00	N/A	\$1,950.00	N/A
Sub-total	\$43,294.00	\$31,046.50	N/A	\$23,937.83	N/A
Total for all systems	\$2,237,136.63	\$447,824.92	N/A	\$394,885.98	N/A

Components

Actual Information**Description****File Name**

Other Engineering Services

Component Description:Repack engineering
services for
November 2018**Amount:**

\$609.50

Component Description:Amend 399 for
WAPK**Amount:**

\$265.00

Component Description:399 Amendment
\$728.75**Amount:****Component Description:**RF design
associated with a
revised plan for the
channel change
leading to a 399
amendment for
WAPK**Amount:**

\$3,437.50

Component Description:Delawder 5272
v190521jgv2**Amount:**

\$150.00

Component Description:FCC Technical
portion of STA
application for
interim operation**Amount:**

\$1,535.00

Component Description:Prepare and submit
actual cost invoices**Amount:**

\$3,564.25

	<p>Component Description: Prepare and submit ACI Actual Cost Invoices</p> <p>Amount: \$1,500.00</p>
	<p>Component Description: FCC STA application to operate on Interim tower</p> <p>Amount: \$1,535.00</p>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	<p>Component Description: KGA inv #964-34 FAA for WAPK-WKPT-WOPI UL20190424jgv2</p> <p>Amount: \$183.33</p> <p>Component Description: Prep and file FAA 7460-1; cost split between WAPK and WKPT</p> <p>Amount: \$275.00</p>
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p>Component Description: STA for repack station WAPK interim operation on tower leased from WJHL</p> <p>Amount: \$550.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p>Component Description: DJK 864 v190513pmv1</p> <p>Amount: \$350.00</p>

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="697 100 1114 369">Component Description:</td><td data-bbox="1139 100 1428 369">Reimbursement for part of invoice covering initial CP application July 6 Form 2100</td></tr> <tr> <td data-bbox="697 376 1114 436">Amount:</td><td data-bbox="1139 376 1428 436">\$2,800.00</td></tr> <tr> <td data-bbox="697 510 1114 593">Component Description:</td><td data-bbox="1139 510 1428 593">DJK 864 v190513pmv1</td></tr> <tr> <td data-bbox="697 600 1114 660">Amount:</td><td data-bbox="1139 600 1428 660">\$350.00</td></tr> </table>	Component Description:	Reimbursement for part of invoice covering initial CP application July 6 Form 2100	Amount:	\$2,800.00	Component Description:	DJK 864 v190513pmv1	Amount:	\$350.00
Component Description:	Reimbursement for part of invoice covering initial CP application July 6 Form 2100								
Amount:	\$2,800.00								
Component Description:	DJK 864 v190513pmv1								
Amount:	\$350.00								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<table> <tr> <td data-bbox="697 689 1114 840">Component Description:</td><td data-bbox="1139 689 1428 840">Delawder 5272 v190521jgv2</td></tr> <tr> <td data-bbox="697 846 1114 907">Amount:</td><td data-bbox="1139 846 1428 907">\$300.00</td></tr> </table>	Component Description:	Delawder 5272 v190521jgv2	Amount:	\$300.00				
Component Description:	Delawder 5272 v190521jgv2								
Amount:	\$300.00								

Project management of
the transition

Component Description: FCC 387 progress
report 2Q18 WAPK
Amount: \$150.00

Component Description: KGA inv #964-53
Form 387 2019 Q1
UL20190429jgv1
Amount: \$150.00

Component Description: Progress Report
4Q18
Amount: \$150.00

Component Description: Prep and submit
Form 387 for 10
weeks prior to
transition
Amount: \$150.00

Component Description: Prog Rpt Form 387
3Q2018
Amount: \$150.00

Prepare and or review reimbursement form	<table> <tr> <td data-bbox="699 174 1007 208">Component Description:</td><td data-bbox="1139 174 1305 246">KGA 964-57 v190513pmv1</td></tr> <tr> <td data-bbox="699 257 807 291">Amount:</td><td data-bbox="1139 257 1259 291">\$2,414.50</td></tr> <tr> <td data-bbox="699 398 1007 432">Component Description:</td><td data-bbox="1139 398 1342 546">KGA inv #964-40 AC invs RG Feb 2019 UL20190409jgv1</td></tr> <tr> <td data-bbox="699 557 807 591">Amount:</td><td data-bbox="1139 557 1259 591">\$1,450.00</td></tr> <tr> <td data-bbox="699 698 1007 732">Component Description:</td><td data-bbox="1139 698 1342 846">KGA inv #964-46 AC invs JG Mar 2019 UL20190409jgv1</td></tr> <tr> <td data-bbox="699 857 807 891">Amount:</td><td data-bbox="1139 857 1238 891">\$150.00</td></tr> <tr> <td data-bbox="699 999 1007 1032">Component Description:</td><td data-bbox="1139 999 1342 1146">KGA inv #964-47 AC invs JG Nov 2018 UL20190409jgv1</td></tr> <tr> <td data-bbox="699 1158 807 1191">Amount:</td><td data-bbox="1139 1158 1222 1191">\$50.00</td></tr> <tr> <td data-bbox="699 1299 1007 1332">Component Description:</td><td data-bbox="1139 1299 1342 1447">KGA inv #964-54 AC invs RG Mar 2019 UL20190422jgv1</td></tr> <tr> <td data-bbox="699 1458 807 1491">Amount:</td><td data-bbox="1139 1458 1238 1491">\$850.00</td></tr> </table>	Component Description:	KGA 964-57 v190513pmv1	Amount:	\$2,414.50	Component Description:	KGA inv #964-40 AC invs RG Feb 2019 UL20190409jgv1	Amount:	\$1,450.00	Component Description:	KGA inv #964-46 AC invs JG Mar 2019 UL20190409jgv1	Amount:	\$150.00	Component Description:	KGA inv #964-47 AC invs JG Nov 2018 UL20190409jgv1	Amount:	\$50.00	Component Description:	KGA inv #964-54 AC invs RG Mar 2019 UL20190422jgv1	Amount:	\$850.00
Component Description:	KGA 964-57 v190513pmv1																				
Amount:	\$2,414.50																				
Component Description:	KGA inv #964-40 AC invs RG Feb 2019 UL20190409jgv1																				
Amount:	\$1,450.00																				
Component Description:	KGA inv #964-46 AC invs JG Mar 2019 UL20190409jgv1																				
Amount:	\$150.00																				
Component Description:	KGA inv #964-47 AC invs JG Nov 2018 UL20190409jgv1																				
Amount:	\$50.00																				
Component Description:	KGA inv #964-54 AC invs RG Mar 2019 UL20190422jgv1																				
Amount:	\$850.00																				
Perform engineering study for new channel assignment and antenna development	Information not provided.																				

Prepare engineering
section of FCC Form 2100
(main), Construction
Permit Application

Component Description:

Engineering for CP
application main
facility WAPK

Amount:

\$1,350.00

Component Description:

Delawder 5272
v190521jgv2

Amount:

\$600.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$20,673.77	\$12,373.77		\$11,796.05	
Electrical	<i>\$5,098.77</i>	\$5,098.77	This expense is for electrical work.	\$5,098.77	N/A
FCC License to Cover Filing Fee	<i>\$335.00</i>	\$335.00	FCC License to Cover Filing Fee	\$335.00	N/A
MVPD Notification of Channel Change	<i>\$2,190.00</i>	\$2,190.00	The station needed to re-send its MVPD notifications to specify the actual Transition date instead of just "Phase 2".	\$2,190.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$1,000.00</i>	\$1,000.00	N/A	\$823.83	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$500.00	\$500.00	Estimate is to cover rental truck, rental truck fuel and landfill fee for disposal of old station equipment replaced by new Repack equipment.	\$268.45	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,250.00	N/A	\$3,080.00	N/A
Sub-total	\$20,673.77	\$12,373.77	N/A	\$11,796.05	N/A
Total for all systems	\$2,237,136.63	\$447,824.92	N/A	\$394,885.98	N/A

Components

Actual Information	
Description	File Name
Electrical	<p>Component Description: E Electric inv #201904162019 Electrical work UL20190422jgv1</p> <p>Amount: \$5,098.77</p>
FCC License to Cover Filing Fee	<p>Component Description: FCC inv #0000070481 Lic to Cover filing fee WAPK UL20190410jgv1</p> <p>Amount: \$335.00</p>

MVPD Notification of Channel Change	<div> <div> Component Description: Amount: </div> <div> KGA inv #964-39 Revised MVPD notifications resent UL20190326jgv1 \$530.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Prepare and mail MVPD notifications \$1,660.00 </div> </div>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	<div> <div> Component Description: Amount: </div> <div> Stone for road bed, to enable site access \$531.36 </div> </div> <div> <div> Component Description: Amount: </div> <div> 50% share of gas fuel for Rental Truck for delivering repack equipment to the site. Shared with WKPT \$28.45 </div> </div> <div> <div> Component Description: Amount: </div> <div> Pallet jack for moving equipment during installation and removal \$136.87 </div> </div> <div> <div> Component Description: Amount: </div> <div> 50% share of rental truck to deliver repack equipment to the site. Shared with WKPT \$127.15 </div> </div>

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<table> <tr> <td data-bbox="692 100 1114 302"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 100 1428 302"> <p>Kingsport 80754 v190514pmv1 \$10.24</p> </td></tr> <tr> <td data-bbox="692 302 1114 548"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 302 1428 548"> <p>Penske 69754331 v190514pmv1 \$108.49</p> </td></tr> <tr> <td data-bbox="692 548 1114 795"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 548 1428 795"> <p>GasNGo 64592 v190514pmv1 \$18.00</p> </td></tr> <tr> <td data-bbox="692 795 1114 1131"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 795 1428 1131"> <p>Landfill inv #75908 Landfill fee for WAPK WKPT disposed materials v190430jgv1 \$20.64</p> </td></tr> <tr> <td data-bbox="692 1131 1114 1467"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 1131 1428 1467"> <p>Penske inv #68476213 Truck rental for WAPK WKPT disposal v190430jgv1 \$91.58</p> </td></tr> <tr> <td data-bbox="692 1467 1114 1798"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 1467 1428 1798"> <p>Shell inv #9064031 Fuel for rented WAPK WKPT disposal truck v190430jgv1 \$19.50</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Kingsport 80754 v190514pmv1 \$10.24</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Penske 69754331 v190514pmv1 \$108.49</p>	<p>Component Description:</p> <p>Amount:</p>	<p>GasNGo 64592 v190514pmv1 \$18.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Landfill inv #75908 Landfill fee for WAPK WKPT disposed materials v190430jgv1 \$20.64</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Penske inv #68476213 Truck rental for WAPK WKPT disposal v190430jgv1 \$91.58</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Shell inv #9064031 Fuel for rented WAPK WKPT disposal truck v190430jgv1 \$19.50</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Kingsport 80754 v190514pmv1 \$10.24</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Penske 69754331 v190514pmv1 \$108.49</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>GasNGo 64592 v190514pmv1 \$18.00</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Landfill inv #75908 Landfill fee for WAPK WKPT disposed materials v190430jgv1 \$20.64</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Penske inv #68476213 Truck rental for WAPK WKPT disposal v190430jgv1 \$91.58</p>												
<p>Component Description:</p> <p>Amount:</p>	<p>Shell inv #9064031 Fuel for rented WAPK WKPT disposal truck v190430jgv1 \$19.50</p>												
<p>DTV Medical Facility Notification</p>	<table> <tr> <td data-bbox="692 1798 1114 2000"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 1798 1428 2000"> <p>Prepare and mail Medical notifications \$3,080.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare and mail Medical notifications \$3,080.00</p>										
<p>Component Description:</p> <p>Amount:</p>	<p>Prepare and mail Medical notifications \$3,080.00</p>												

**Cost
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,237,136.63	\$447,824.92	\$394,885.98

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>05/21/2019</p>

Attachments