

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 70415 Service: DCA Call WZXZ-CD Channel: 20 (UHF)

Sign:

File **0000027560**

Number:

ID:

FRN: **0014037857** Date **08/14**

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|----------------------|------------------------------|---------------------------------|
| L4 MEDIA GROUP, LLC Doing Business As: L4 MEDIA GROUP, LLC | PO Box 60606 Suite 2450 Chicago, IL 60606 United States | +1 (612) 202-4980 | ssaldana@sktytrading. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|--|-----------------------|--------------------------------|
| Joseph L. Snelson , Jr . Technical Consultant Meintel, Sgrignoli & Wallace | 1282 Smallwood Drive, Suite 372 Waldorf, MD 20603 United States | +1 (303) 344- 8037 | joe. snelson@mswdtv. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Current transmission system consists of a single transmitter feeding a flexible transmission line which connects to an antenna on the tower. Work includes tower study/rehabilitation to support new antenna, mounting antenna and retuning transmitter. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Transmitter Description | Type of change | Retune Existing |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Owner | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | Elettronika |
| | Model | TXUD1000 |

| Year | 2015 |
|----------------------------|-------------|
| Туре | Solid State |
| Solid State Cooling | Air Cooled |
| Solid State Power capacity | 1.0 kW |

Primary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|-----------------|--|----------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 1.5 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | No |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |

| | Size | N/A |
|---|--|-----|
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | No |

Transmission Sertion Question Response Transmission Line Do you have transmission line related expenses? No

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---------------------------------------|---|--------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |

| | ASR Number | 1034290 |
|---|--|--|
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 28° 34' 07.8" N- |
| | Longitude (NAD83) | 081° 13' 53.8" W- |
| | Overall Structure Height | 359.90 feet |
| | Support Structure Height | 359.90 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 73.16 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | Tower Owner | Lovelace Tower, Inc. |
| | Date Constructed | 03/11/2005 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 10549 | WRCF-CD | DTV |

Other Types of Users

| Users | | |
|-------|--|--|
| LPFM | | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|---------|----------|----------|
| | | |

| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
|----------------------|--|--|
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 200 |
| | Explanation | Applicant has no internal resources capable of overseeing, identifying, purchasing, installing and commissioning this repack project. It will rely solely on outside services to manage all work required. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |

| | Terrain-Shielded Facility | N/A |
|--|--|-----|
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| l Services Costs | Description |
|--------------------|--|
| Progress Reporting | Prepare and file 9 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC. |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmitter TXUD1000 | \$108,230.00 | \$17,800.00 | | \$0.00 | |
| UHF and VHF - minor banding issues | \$105,200.00 | \$15,000.00 | N/A | N/A | N/A |
| 1.5 kW mask filter | \$3,030.00 | \$2,800.00 | N/A | \$0.00 | N/A |
| Sub-total | \$108,230.00 | \$17,800.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$475,565.00 | \$295,375.00 | N/A | \$10,733.48 | N/A |

Components

Information not provided.

Cost Antennas

Information Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$268,500.00 | \$188,000.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$63,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$100,000.00 | N/A | N/A | N/A |
| Sub-total | \$268,500.00 | \$188,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$475,565.00 | \$295,375.00 | N/A | \$10,733.48 | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Outside Professional Services | Predetermined Cost Estimate \$71,950.00 | Estimated Cost \$69,250.00 | Estimated Cost Justification | Actual Cost \$10,733.48 | Actual Cost Justification |
|--|---|----------------------------------|--|-------------------------------|------------------------------|
| Progress Reporting | \$18,000.00 | \$18,000.00 | Prepare and file 9 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC. | N/A | N/A |
| Project management of the transition | \$31,600.00 | \$30,000.00 | N/A | \$10,733.48 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |

| Cover Application Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application Sub-total | \$5,260.00 \$2,365.00 \$71,950.00 | \$5,000.00 \$2,250.00 \$69,250.00 | N/A N/A | N/A N/A \$10,733.48 | N/A N/A |
|---|---|---|------------|---------------------------|------------|
| Cover Application Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover | | | | | |
| Cover Application Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Cover | | | | | |
| Prepare engineering section of FCC Form 2100 (main), License to | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------------|---------------------------|
| Progress Reporting | Information not provided. |
| Project management of the transition | |

Component Description: Project

Management services, research and coordination w /rf engineering, equipment vendors and site

owners

Amount: \$1,500.00

Component Description: Project

Management services, research and coordination w /rf engineering, equipment vendors and site

owners

Amount: \$2,250.00

Component Description: Project

Management services, research and coordination w /rf engineering, equipment vendors and site owners - site meeting

Amount: \$3,983.48

Component Description: Project

Management services, research and coordination w /rf engineering, equipment vendors and site

owners

Amount: \$1,500.00

| | Component Description: Amount: | Project Management services, research and coordination w /rf engineering, equipment vendors and site owners \$1,500.00 |
|---|---------------------------------|--|
| Prepare and or review reimbursement form | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|----------------|---|----------------|------------------------------|
| Other Expenses | \$26,885.00 | \$20,325.00 | | \$0.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$5,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Local Zoning | \$2,000.00 | \$2,000.00 | It is currently unknown what the local zoning authority or city/county may levy on applicant to perform the tower work required. It is felt this estimate should cover the associated costs for any required permits. | N/A | N/A |

| Non-zoning permits | \$2,000.00 | \$2,000.00 | It is currently | N/A | N/ |
|----------------------------|------------|------------------|---|-----|----|
| • | | | unknown | | |
| | | | what the | | |
| | | | city or | | |
| | | C | county may | | |
| | | | levy on | | |
| | | a | applicant in | | |
| | | | terms of a | | |
| | | | building | | |
| | | | permit to | | |
| | | ŗ | erform the | | |
| | | t | ower work | | |
| | | ı | required. It | | |
| | | | is felt this | | |
| | | | estimate | | |
| | | | should | | |
| | | | cover the | | |
| | | į. | associated | | |
| | | | costs for | | |
| | | | any | | |
| | | | required | | |
| | | | permits. | | |
| Disposal | \$1,000.00 | \$1,000.00 | Applicant | N/A | N/ |
| Costs (for | | | will be | | |
| | | | | | |
| equipment and | | | required to | | |
| other waste, | | 1 | dispose of | | |
| other waste, net of any | | 1 | dispose of the current | | |
| other waste, | | 1 | dispose of the current ore-repack | | |
| other waste, net of any | | 1 | dispose of the current ore-repack antenna | | |
| other waste, net of any | | 1 | dispose of the current ore-repack antenna and parts | | |
| other waste, net of any | | 1 | dispose of the current ore-repack antenna and parts that were | | |
| other waste, net of any | | t I | dispose of the current ore-repack antenna and parts that were eplaced for | | |
| other waste, net of any | | t I | dispose of the current pre-repack antenna and parts that were eplaced for transmitter | | |
| other waste, net of any | | 1 1 1 1 | dispose of the current ore-repack antenna and parts that were eplaced for transmitter retuning. | | |
| other waste, net of any | | 1 1 1 1 | dispose of the current pre-repack antenna and parts that were eplaced for transmitter retuning. | | |
| other waste, net of any | | r 1 | dispose of the current ore-repack antenna and parts that were eplaced for transmitter retuning. | | |

| Equipment | \$5,000.00 | \$5,000.00 | There will | N/A | N/A |
|--------------|------------|------------|---|-----|-----|
| Delivery and | | | be shipping | | |
| Handling | | | charges for | | |
| Charges | | | the antenna | | |
| | | | and | | |
| | | | transmitter | | |
| | | | costs. | | |
| | | | Precise | | |
| | | | costs will not be | | |
| | | | known until | | |
| | | | the carrier | | |
| | | | issues an | | |
| | | | invoice. | | |
| | | | Currently, | | |
| | | | applicant | | |
| | | | does not | | |
| | | | estimate | | |
| | | | costs to be | | |
| | | | more than | | |
| | | | this | | |
| | | | estimate. | | |
| | | | estimate. | | |
| Equipment | \$2,500.00 | \$2,500.00 | Applicant | N/A | N/A |
| Storage | | | may | | |
| | | | receive | | |
| | | | antenna | | |
| | | | _ | | |
| | | | and | | |
| | | | and transmitter | | |
| | | | | | |
| | | | transmitter | | |
| | | | transmitter parts prior | | |
| | | | transmitter parts prior to set | | |
| | | | transmitter parts prior to set installation | | |
| | | | transmitter parts prior to set installation dates. | | |
| | | | transmitter parts prior to set installation dates. There is no | | |
| | | | transmitter parts prior to set installation dates. There is no on-site | | |
| | | | transmitter parts prior to set installation dates. There is no on-site storage | | |
| | | | transmitter parts prior to set installation dates. There is no on-site storage available | | |
| | | | transmitter parts prior to set installation dates. There is no on-site storage available and | | |
| | | | transmitter parts prior to set installation dates. There is no on-site storage available and applicant | | |
| | | | transmitter parts prior to set installation dates. There is no on-site storage available and applicant may be | | |
| | | | transmitter parts prior to set installation dates. There is no on-site storage available and applicant may be forced to | | |
| | | | transmitter parts prior to set installation dates. There is no on-site storage available and applicant may be forced to use outside | | |

| Develop and | \$2,500.00 | \$2,500.00 | It is | N/A | N/A |
|-----------------------|--------------|--------------|---------------|-------------|-----|
| air | | | required | | |
| announcement | | | that the | | |
| of upcoming | | | applicant | | |
| channel | | | give | | |
| change | | | notification | | |
| | | | to viewers | | |
| | | | of the | | |
| | | | repack | | |
| | | | channel | | |
| | | | change. | | |
| | | | Applicant | | |
| | | | has limited | | |
| | | | internal | | |
| | | | resources | | |
| | | | to create | | |
| | | | and | | |
| | | | produce | | |
| | | | such | | |
| | | | notifications | | |
| | | | and will | | |
| | | | most likely | | |
| | | | have to | | |
| | | | obtain the | | |
| | | | services | | |
| | | | from an | | |
| | | | outside | | |
| | | | vendor. | | |
| Sub-total | \$26,885.00 | \$20,325.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$475,565.00 | \$295,375.00 | N/A | \$10,733.48 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$475,565.00 | \$295,375.00 | \$10,733.48 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Wayne Jordan *Engineer*

08/14/2018

Attachments