

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Service: DCA Channel: 50 (UHF) Facility 167309 KNLA-CD Call Sign:

ID:

File 0000028227

Number:

FRN: 0001843697 Date 06/02

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-----------------------------------|---|----------------------|---------------------|---------------------------------|
| NRJ TV III CA LICENSE CO., LLC | Robert Andrews 722 S. DENTON TAP ROAD SUITE 130 COPPELL, TX 75019 United States | +1 (972) 947-3391 | bob@nrjventures.com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
| | | | |

The Preparer is same as the reimbursement contact.

Broadcaster Information and **Transition** Plan

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|--|
| Briefly describe transition plan | Use existing transmitter with interim antenna and leased line on CH50, while primary antenna/transmitter are being replaced. |

| Transmitters | Section | Question | Response |
|--------------|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | NV7500 |
| | Year | 2005 |
| | Туре | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 7.8 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-12 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 8.5 kW |
| | Justification for New Transmitter | Existing Transmitter is not retunable per the manufacturer due to lack of parts and support. See attached letter from Rohde Schwarz |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | | |

| | Size | N/A |
|---|--|---|
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | One new 100 A breaker feeding a new 100 A subpanel with various breakers, feeders, conduits, fittings, switches and boxes to provide power to the transmitter and to the pumps and heat exchangers associated with the transmitter. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | | |

| Number of Days | N/A |
|----------------|-----|
|----------------|-----|

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|------------------------|--|
| Concrete Core Drilling | Drilling of holes for electrical service and cooling pipes for new transmitter |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|------------------------|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | None |
| | Transmitter Type | Other Type |
| | Other Transmitter Type | None |
| | Power capacity | |
| | Justification for New Transmitter | No interim transmitter |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |

| | Other Size | N/A |
|---|--|-----|
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Circular |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 15.0 kW |

| Manufacturer | |
|--------------|------------------|
| Model | AL 8O-50- PLC |
| Year | 2005 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Class A |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Circular |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 10.7 kW |
| | Manufacturer | |
| | | 1 |

| Model | AL8O-32- PLC |
|-------------------------------|--|
| Year | 2018 |
| Justification for New Antenna | Existing antenna not broadband will not tune to ch 32. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 15.0 kW |
| | Manufacturer | |
| | Model | AL8O-50- PLE |
| | Year | 2018 |

| Antenna needed for interim operation. Complex tower, with substantial re-pack work required which would result in extensive |
|---|
| off-air time. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmissio

Existing Transmission Line

| Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | ERI |
| | Туре | Flexible A |
| | Diameter | 3 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 820 feet per run |

Other Transmission Line Expenses Not Listed

Primary

Transmission loinetion not provided.

Interim

New Transmission Line

| Transmissio | rsection | Question | Response | |
|------------------|------------|---|--|-------------|
| New Transmission | | Use | Interim | |
| | Line Costs | Description of Use | N/A | |
| | | Change Type | Lease New | |
| | | Туре | Flexible Air | |
| | | Diameter | Other inches | 2 inches |
| | | Segment Length | N/A | , |
| | | Other Segment Length | | |
| | | Number of parallel runs | 1 | |
| | | Length | 820 feet per run | |
| | | Justification for New Transmission Line | Lease existing unused 2" Flexline already on tower for Interim Antenna | |

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|-----------------------------------|---|------------------------|
| Existing Tower | Type of change | Modify Existing |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Terrain Constrained |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1012836 |
| Coordinates (NAD83 (| Latitude (NAD83) | 34° 13' 55.0" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 118° 04' 21.0" W- |
| | Overall Structure Height | 972.43 feet |
| | Support Structure Height | 899.60 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 5658.40 feet |
| | | |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner | American Towers, LLC. |
| Date Constructed | 01/01/1986 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 24518 | KDOC-TV | DTV |
| 3167 | KNET-CD | DTV |
| 191101 | KSFV-CD | DTV |
| 9612 | KCBS-FM | FM |

Other Types of Users

| Users | |
|---------|--|
| KEDD-LD | |
| KHIZ-LD | |
| KMRZ-LD | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|-------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |

| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |
|----------------------|--|--------------------------|
|----------------------|--|--------------------------|

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Terrain constrained |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|---|--|
| Interim Tower Lease Cost | Need to pay for temporary use of tower for interim transmission facilities |
| Tower and Antenna Crew on-site expenses | Travel, Per Diem, Lodging for on site installation crews. |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 120 |
| | Explanation | This is a complex site with multiple stations doing work and requiring extensive coordination and planning. 120 at \$100 per hour. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|-----------------------------|---|
| Project Management expenses | Travel, Per Diem, Lodging for on-site visits for proj mgt |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | Yes |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Transmitter None | \$147,500.00 | \$5,000.00 | | \$0.00 | |
| UHF inside RF system including switching | \$147,500.00 | \$5,000.00 | N/A | N/A | N/A |
| None | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Primary Transmitter ULXTE-12 | \$505,916.25 | \$304,577.41 | | \$304,577.41 | |
| Other Electrical Service: One new 100 A breaker feeding a new 100 A subpanel with various breakers, feeders, conduits, fittings, switches and boxes to provide power to the transmitter and to the pumps and heat exchangers associated with the transmitter. | \$10,785.00 | \$10,785.00 | Actual cost per final invoice C190260 from AJ Kirkwood & Associates | \$10,785.00 | N/A |

| Total for all | \$1,339,446.25 | \$614,888.41 | N/A | \$479,405.97 | N/A |
|------------------------|----------------|--------------|--------------------|--------------|-------------|
| Sub-total | \$653,416.25 | \$309,577.41 | N/A | \$304,577.41 | N/A |
| | | | anticipated | | |
| | | | freight than | | |
| | | | higher | | |
| | | | slightly | | |
| | | | includes | | |
| | | | invoice that | | |
| | | | per final | | |
| | | | /22/2019 | | |
| | | | Increased 3 | | |
| | | | 77414. | | |
| | | | order Q- | | |
| | | | for change | | |
| | | | plus \$657 | | |
| | | | 76843, | | |
| | | | quote Q- | | |
| | | | original | | |
| | | | not included in | | |
| | | | which was | | |
| 8.2 - 13 kW | | | sales tax | | |
| Transmitter | | | include | | estimate |
| State | | | /4/2019 to | | original |
| Cooled Solid | | | estimate 2 | | higher than |
| UHF - Liquid | \$494,500.00 | \$293,161.16 | Increased | \$293,161.16 | Freight |
| | | | | | |
| | | | 1206 | | |
| | | | invoice 17- | | |
| | | | Cutting | | |
| | | | Concrete | | |
| | | | Fullblast | | |
| Concrete Core Drilling | \$631.25 | \$631.25 | Actual cost per | \$631.25 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| UHF inside RF system including switching | Information not provided. |
| None | Information not provided. |

| Other Electrical Service: One new 100 A breaker feeding a new 100 A subpanel with various breakers, feeders, conduits, fittings, switches | Component Description: | Electrical work required for new transmitter and |
|---|------------------------|---|
| and boxes to provide power to the transmitter and to the pumps and heat exchangers associated with the transmitter. | Amount: | associated cooling system \$10,785.00 |
| Concrete Core Drilling | Component Description: | Concrete Core Drilling for transmitter electrical and cooling |
| | Amount: | connections \$631.25 |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | Component Description: | Final Invoice for installation, proof and freight |
| | Amount: | \$37,894.38 |
| | Component Description: | Final invoice for equipment (freight and installation still to be billed) |
| | Amount: | \$80,974.40 |
| | Component Description: | 33% of ULXTE-12 Transmitter |
| | Amount: | \$87,146.19 |
| | Component Description: | Pre-shipment installment for ULXTE-12 |
| | Amount: | Transmitter \$87,146.19 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|-------------------|-----------------------|--------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Antenna AL8O-50-PLE | \$33,030.00 | \$31,400.00 | | \$14,138.11 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | \$26,300.00 | \$25,000.00 | N/A | \$14,138.11 | N/A |
| Primary Antenna AL80-32- PLC | \$33,030.00 | \$31,400.00 | | \$14,138.11 | |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | \$26,300.00 | \$25,000.00 | N/A | \$14,138.11 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$66,060.00 | \$62,800.00 | N/A | \$28,276.22 | N/A |
| Total for all systems | \$1,339,446.25 | \$614,888.41 | N/A | \$479,405.97 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------------|---|
| Sweep test of existing antenna | Information not provided. | |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | Component Description: Amount: | 30% Deposit Interim antenna - AL8-32-PLC \$2,664.75 |
| | Component Description: Amount: | Final invoice for Primary and Interim Antennas, including freight and tax. 50% attributable to primary/50% to interim \$11,473.36 |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | Component Description: | 30% Deposit Main antenna - AL8-32-PLC |
| | Amount: | \$2,664.75 |
| | Component Description: Amount: | Final invoice for Primary and Interim Antennas, including freight and tax. 50% attributable to primary/50% to interim \$11,473.36 |
| Sweep test of existing antenna | Information not provided. | |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Flexible Air Transmission Line - 2" 1 parallel runs 820 feet | \$0.00 | \$0.00 | Leasing Existing Line at \$0 | N/A | N/A |
| Primary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,339,446.25 | \$614,888.41 | N/A | \$479,405.97 | N/A |

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | | Actual Cost Justification |
|--|-----------------------------|----------------|--|--------------|------------------------------|
| Primary Tower GTOWER | \$519,600.00 | \$160,476.00 | | \$115,988.00 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$80,000.00 | N/A | \$62,050.00 | N/A |
| Interim Tower Lease Cost | \$38,400.00 | \$38,400.00 | Temporary Lease of Tower space for interim antenna | \$38,400.00 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$15,538.00 | N/A | \$15,538.00 | N/A |

| Structural engineering tower load study for well documented tower \$12,600.00 \$5,238.00 ****System Notice: Estimate adjusted and locked because line has been superseded. **** Tower and Antenna Crew on-site expenses \$21,300.00 \$21,300.00 Expenses for on-site tower and antenna crews N/A N/A Sub-total \$519,600.00 \$160,476.00 N/A \$115,988.00 N/A Total for all systems \$1,339,446.25 \$614,888.41 N/A \$479,405.97 N/A | | | | | | |
|--|---|----------------|--------------|--|--------------|-----|
| Antenna Crew on-site tower and antenna crews Sub-total \$519,600.00 \$160,476.00 N/A \$115,988.00 N/A Total for all \$1,339,446.25 \$614,888.41 N/A \$479,405.97 N/A | engineering tower load study for well documented | \$12,600.00 | \$5,238.00 | Notice: Estimate adjusted and locked because line has been superseded. | \$0.00 | N/A |
| Total for all \$1,339,446.25 \$614,888.41 N/A \$479,405.97 N/A | Antenna Crew on-site | \$21,300.00 | \$21,300.00 | for on-site tower and antenna | N/A | N/A |
| | Sub-total | \$519,600.00 | \$160,476.00 | N/A | \$115,988.00 | N/A |
| | | \$1,339,446.25 | \$614,888.41 | N/A | \$479,405.97 | N/A |

Components

| • | | |
|---|---------------------------------|---|
| Actual Information Description | File Name | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: Amount: | 50% Deposit for Removal of Interim Transmission Facilities \$7,625.00 |
| | Component Description: Amount: | 50% Final Payment for Removal of Interim Transmission Facilities \$7,625.00 |
| | | |

Component Description: 50% down

payment for tower rigging costs to install both an interim channel 50 antenna and the permanent

channel 32 antenna.

Amount: \$12,150.00

Component Description: First installment

(25%) of KNLA share of tower upgrade costs charged by American Tower. Remainder of this invoice is in 399 in

Project

Management category

Amount: \$7,500.00

Component Description: Second

installment (50%) of KNLA share of tower upgrade costs charged by American Tower. Remainder of this invoice is in 399 in

Project

Management category \$15,000.00

Amount: \$15,000.00

| | Component Description: | 50% final payment for tower rigging costs to install both an interim channel 50 antenna and the permanent channel 32 antenna. |
|--|---------------------------|---|
| | Amount: | \$12,150.00 |
| Interim Tower Lease Cost | | |
| | Component Description: | 1 year tower lease |
| | Amount: | for interim antenna \$38,400.00 |
| | Amount. | ψ50, 4 00.00 |
| Tower mapping for an undocumented/poorly documented tower and preparation of | Component Description: | Tower structural load study costs billed to KNLA by |
| documentation necessary for tower load study | | landlord American |
| | | Tower |
| | Amount: | \$5,238.00 |
| | Component Description: | Tower Mapping costs billed to KNLA by tower |
| | | landlord American |
| | Amount: | Tower \$10,300.00 |
| | Amount. | ψ10,500.00 |
| Structural engineering tower load study for well documented tower | Information not provided. | |
| Tower and Antenna Crew on-site expenses | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|-------------------|--|-------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Outside Professional Services | \$81,810.00 | \$63,880.00 | | \$18,219.34 | |
| Project Management expenses | \$6,880.00 | \$6,880.00 | On-site expenses for project management | \$372.69 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,750.00 | invoice | \$1,750.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,750.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$650.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|-------------|-----|
| Project management of the transition | \$18,960.00 | \$12,000.00 | N/A | \$11,890.50 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$150.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$125.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$447.00 | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$12,000.00 | N/A | \$0.00 | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | \$1,084.15 | N/A |

| Sub-total | \$81,810.00 | \$63,880.00 | N/A | \$18,219.34 | N/A |
|-----------------------|----------------|--------------|-----|--------------|-----|
| Total for all systems | \$1,339,446.25 | \$614,888.41 | N/A | \$479,405.97 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------------|---|
| Project Management expenses | Component Description: Amount: | Expense Reimbursement \$372.69 |
| Prepare request for Special Temporary Authorization | Component Description: Amount: | Prepare Request for Special Temporary Authorization \$1,750.00 |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Prepare engineering portion of FCC Application for Construction Permit \$1,750.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Interference study of repack ch 32 \$650.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the transition | | |

Component Description: Project

Management

Amount:

\$4,376.75

Component Description: Second installment

(50%) of KNLA share of tower upgrade costs charged by American Tower.

American Tower. This portion is for

project

management
activity. The
remainder of this
invoice is in the
399 in the Complex
Towers category

Amount: \$4,440.00

Component Description: Project

Management

Amount: \$728.75

Component Description: Project

Management

Amount: \$125.00

| | Component Description: Amount: | First installment (25%) of KNLA share of tower upgrade costs charged by American Tower. This portion is for project management activity. The remainder of this invoice is in the 399 in the Complex Towers category \$2,220.00 |
|---|---------------------------------|--|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | Engineering input for license-to-cover application \$150.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Attorney Fee for reviewing KNLA-CD's baseline post-repack CP filing \$125.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | Attorney Fees for License to Cover filing \$447.00 |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |

Attorney Fees - Prepare and File request for Special Temporary Authorization

Component Description: Professional

Services

Amount: \$207.00

Component Description: Attorney Fees for

renewal of interim

facility STA

Amount: \$877.15

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$18,560.00 | \$18,155.00 | | \$12,345.00 | |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$390.00 | Had to apply for 6 month extension to original request. Initial fee was \$190. Extension \$200. | \$390.00 | N/A |
| Develop and air announcement of upcoming channel change | \$450.00 | \$450.00 | Contractor to produce announcements | N/A | N/A |
| Equipment Delivery and Handling Charges | \$1,170.00 | \$1,170.00 | Actual costs for labor to assist with transmitter delivery and placement on site at Mt Wilson | \$1,170.00 | N/A |
| Local Zoning | \$750.00 | \$750.00 | ATC estimate | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$2,000.00 | \$2,000.00 | Disposal of old antenna. | N/A | N/A |
|--|----------------|--------------|--------------------------|--------------|-----|
| BLM or NFS Coordination | \$1,000.00 | \$1,000.00 | ATC estimate | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$10,785.00 | N/A |
| Sub-total | \$18,560.00 | \$18,155.00 | N/A | \$12,345.00 | N/A |
| Total for all systems | \$1,339,446.25 | \$614,888.41 | N/A | \$479,405.97 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| FCC Filing Fees - Special Temporary Authorization request | Component Description: Amount: | Filing Fee for Interim Facility STA extension \$200.00 |
| | Component Description: | Filing fee for STA for interim antenna operation |
| | Amount: | \$190.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |

| Equipment Delivery and Handling Charges | Component Description: | Costs for 2 men for 9 hours to assist with offloading transmitter from delivery truck and setting in place in transmitter room at Mt.Wilson. |
|--|---------------------------|--|
| | Amount: | \$1,170.00 |
| Local Zoning | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| BLM or NFS Coordination | Information not provided. | |
| DTV Medical Facility Notification | Component Description: | Notification to Medical Facilities of Upcoming |
| | Amount: | Channel Change \$10,785.00 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,339,446.25 | \$614,888.41 | \$479,405.97 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeff Hazelrigg CFO

06/02/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeff Hazelrigg CFO

06/02/2019

Attachments