

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Channel: 28 (UHF) Facility 50044 Service: DTV Call **KPBT-TV** Sign:

0000028613

Number:

ID:

File

FRN: 0021001540 Date 03/06

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|--------------------------|---------------------|--------------------|
| PERMIAN BASIN PUBLIC TELECOMMUNICATIONS, INC. Doing Business As: KPBT-TV | Robert Brescia P.O. BOX 8940 MIDLAND, TX 79708 United States | +1 (432) 563- 5728 | gm@basinpbs. org | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-----------------------------------|---|-------------------|-------------------|
| David Sanderford Marsand, Inc. | David Sanderford 1957 Reynolds Dr Azle, TX 76020 United States | +1 (817) 783-5566 | david@marsand.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | See attached Transition Plan Narrative. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DHD60P2 |
| | Year | 2001 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 14 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9- 12Evo |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 19 kW |
| | Justification for New Transmitter | Solid State Power Capacity is "pre-mask filter". See attached Transition Plan Narrative. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | | |

| | Length | 180.0 feet |
|---|--|--|
| | Other Electrical Service | Yes |
| | Description | Build out electrical to accommodate the addition of the existing UPS and generator and then move the UPS and generator after the transition to comply with WARN act. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 800.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--------------------------|---|
| Transmitter Installation | Installation, commissioning and proof of performance documentation. |

| Remove Existing Equipment | Remove pre-auction channel transmitter |
|---------------------------|--|
| | and interior RF system. |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 220.0 kW |
| | | |

| Manufacturer | |
|--------------|--------------------|
| Model | ATL20H3- HSO-38 |
| Year | 2001 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 500.0 kW |
| | Manufacturer | |
| | | |

| Model | SAA28- ATW_P3- J300-ES6R- 28 |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | See attached Transition Plan Narrative. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Flexible Air |
| | Diameter | 4 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 315 feet per run |

Primary Transmi

New Transmission Line

| issio | Section | Question | Response |
|-------|-----------------------------|---|---|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Flexible Air |
| | | Diameter | 4 inches |
| | | Other Diameter | N/A |
| | | Segment Length | N/A |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 900 feet per run |
| | | Justification for New Transmission Line | See attached Transition Plan Narrative. |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Add Tower

| Section | Question | Response |
|--|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | No |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1215312 |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 31° 53' 50.3" N- |
| 1983)) | Longitude (NAD83) | 102° 20' 15.5" W- |
| | Overall Structure Height | 367.78 feet |
| | Support Structure Height | 350.06 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 2917.62 feet |

| Structure Type | MAST - Mast |
|------------------|-----------------------------------|
| Tower Owner | Gray Television Group, Inc. |
| Date Constructed | 12/23/2000 |

Other Types of Users

| Users |
|-----------------|
| K238AZ FM Trans |
| KOSA-TV STL |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Add Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1053361 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 32° 05' 11.0" N- |
| | Longitude (NAD83) | 102° 17' 12.0" W- |
| | Overall Structure Height | 1131.88 feet |
| | Support Structure Height | 1030.17 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 2909.09 feet |
| | Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
| | Tower Owner | Subcarrier Communications Inc |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 41856 | KMRK-FM | FM |
| 9667 | KCRS-FM | FM |
| 65306 | KMCM | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 350 |
| | Explanation | Please see attached Transition Plan Narrative. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |

| | For Auxiliary Facility | No |
|----------------------------------|--|-----|
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |
| | | |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| I Services Costs | Description |
|------------------|--|
| Site Survey | Required for specifying the final equipment needs and installation planning. |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|----------------------------|--|
| Studio to Transmitter Link | Fiber or microwave radio connection from the studio to the transmitter site. |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C |
|--|-----------------------------|-------------------|--|--------------|--|
| Primary Transmitter THU9-12Evo | \$1,169,374.95 | \$908,599.26 | | \$761,442.70 | |
| Remove Existing Equipment | \$15,000.00 | \$15,000.00 | Dismantle and remove the transmitter and interior RF components. | \$6,950.00 | N/A |
| Transmitter Installation | \$30,000.00 | \$30,000.00 | Please see attached transmitter installation quotation. | \$21,000.00 | N/A |
| Other Building Addition Size: 800.0 | \$208,689.95 | \$208,689.95 | The cost for installing bollards at the transmitter building was not included in the initial budget as we were unable to attain all the budgetary costs prior to filling. The bollards will protect the newly installed equipment. | \$208,689.95 | The cos installi bollards the transmi buildir was n included the init budget we we unable attain the budget costs p to fillin The bollards protect newly installe equipm |

| 10 Ton system | \$38,900.00 | \$15,800.00 | Initial estimates are over a year old and construction costs in our area have increased. | \$15,800.00 | Initia estima are ove year o and construc costs in area ha increas |
|--|--------------|--------------|---|--------------|--|
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$451,264.31 | See attached transmitter quotation. | \$393,809.26 | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | \$36,300.00 | N/A |
| Transformer 3 phase/480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | \$0.00 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$9,360.00 | \$8,820.00 | N/A | \$8,820.00 | N/A |
| Other Electrical Service: Build out electrical to accommodate the addition of the existing UPS and generator and then move the UPS and generator after the transition to comply with WARN act. | \$94,025.00 | \$94,025.00 | Please see attached quotations for generator and UPS decommissioning, move and commissioning. | \$70,073.49 | N/A |

| Sub-total | \$1,169,374.95 | \$908,599.26 | N/A | \$761,442.70 | N/A |
|-----------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$2,132,204.53 | \$1,770,587.94 | N/A | \$1,409,135.92 | N/A |

Components

| Components | | |
|--|---------------------------------|---|
| Actual Information Description | File Name | |
| Remove Existing Equipment | Component Description: Amount: | Midland Tower Construction_Antenna and Transmission Line Removal_Invoice, Signed PO and Quote \$3,950.00 |
| | Amount. | ф 3,330.00 |
| | Component Description: | Midland Tower Construction_Removal and Disposal of CH 38 Transmitter and Equipment. |
| | Amount: | \$3,000.00 |
| Transmitter Installation | Component Description: | Marsand_Transmitter Install_Single Cabinet , Liquid Cooled, Hose Style Installation, Commisssion and Proof of |
| | Amount: | Performance \$21,000.00 |
| Other Building Addition Size: 800.0 | Component Description: | Subcarrier Communications- Tower and Building Lease Agreement- September Site Rent |
| | Amount: | \$6,800.00 |
| | | |

Component Description: Subcarrier Communications-Tower and Building Lease Agreement- November Site Rent \$6,800.00 Amount: **Component Description:** Delton Construction_Bollards_Variance Cover Letter, Invoice, Signed PO, Estimate and Drawing Amount: \$38,614.95 **Component Description:** Subcarrier Communications-Tower and Building Lease Agreement- July Site Rent Amount: \$6,800.00 **Component Description:** Subcarrier Communications-Tower and Building Lease Agreement- October Site Rent Amount: \$6,800.00 **Component Description:** Old Doppler Tower Removal at Subcarrier Tower ASR# 1053361 Amount: \$4,600.00 **Component Description:** Subcarrier Communications-Tower and Building Lease Agreement- June Site Rent \$6,800.00 Amount: **Component Description:** Subcarrier Communications-Tower and Building Lease Agreement- August Site Rent Amount: \$6,800.00

Component Description: Delton Construction_Variance

Explanation Cover

Letter_Invoice #202310 Quote, DP Invoice, Doppler Invoice and Doppler Quote-Generator, auxiliary fuel tank, and heat exchanger cinder block enclosure remaining balance

Amount: \$55,187.50

Component Description: Subcarrier Communications-

Tower and Building Lease Agreement- Security Deposit

Amount: \$14,300.00

Component Description: 50% Down Payment for

Construction of Generator Enclosure at Subcarrier Tower

ASR# 1053361

Amount: \$55,187.50

10 Ton system

Component Description: Two three ton mini split air units

for cooling transmitter

equipment at new transmitter

site (Subcarrier Building)

Amount: \$15,800.00

UHF - Liquid Cooled Solid **Component Description:** West Texas It State Consulting_Transmitter Transmitter Remote/ User Interface 14.2 - 20 kW Computer and Network Switch Justification Cover Letter, Invoice, Signed PO and Quote Amount: \$485.26 **Component Description:** 75 percent Down payment_ Rohde & Schwarz THU9-12 **Evo Transmitter** Amount: \$293,957.25 **Component Description:** 25% Downpayment Rohde & Schwarz Model THU9-12 Evo Quote: 802-0335601.4 Amount: \$97,985.75 **Component Description: Broadax Systems** Inc_Transmitter Remote/ User Interface Computer and **Network Switch Justification** Cover Letter, Invoice, Signed PO and Quote Amount: \$1,381.00 Service Information not provided. entrance 3 phase/800 amp /208 volt Switchgear industrial 800 **Component Description:** Switch gear_Purchase and amp installation of materials for the electrical system in the new transmitter building Amount: \$36,300.00 Transformer 3 Information not provided. phase/480v -300 KVA

3" Rigid Conduit and Wiring (Cost per foot)

Component Description: Rigid conduit and

wire_Purchase and installation of materials for the electrical system in the new transmitter

building

Amount: \$8,820.00

Other
Electrical
Service: Build
out electrical
to
accommodate
the addition of
the existing
UPS and
generator and
then move the
UPS and
generator after
the transition
to comply with
WARN act.

Component Description: Texas Pride Fuels_Fuel for

WARN Generator and Auxiliary

Fuel Tanks

Amount: \$4,372.02

Component Description: 50% Down Payment for Full

Electrical System Installation at

Subcarrier Tower ASR#

1053361

Amount: \$47,685.49

Component Description: Construction of electrical

installation at new transmitter

building

Amount: \$2,565.48

Component Description: Active Power_PWR SUPPLY,

DIN RAIL, MNT, 24VDC, 10A. Power supply went defective

during UPS relocation.

Amount: \$963.72

Component Description: Active Power_WARN UPS Re-

Start UP

Amount: \$5,243.00

Component Description: Shutdown and preparation of

UPS for relocation to new

transmitter site

Amount: \$5,492.00

Component Description: Delton Construction_Surge

Surpressor_Invoice, Signed PO

and Estimate

Amount: \$9,958.50

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Antenna SAA28- ATW_P3- J300-ES6R- 28 | \$178,643.91 | \$173,353.91 | | \$170,453.91 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$3,500.00 | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$18,450.00 | See attached antenna quotation. | \$18,450.00 | N/A |

| UHF - High | \$143,503.91 | \$143,503.91 | We were | \$143,503.91 | We were |
|-------------------------|----------------|----------------|-------------|----------------|-------------|
| Power, | | | unable to | | unable to |
| Side | | | attain | | attain |
| Mount, | | | accurate | | accurate |
| basic slot | | | tower | | tower |
| antenna, | | | banding | | banding |
| 500 kW | | | information | | information |
| input, | | | from the | | from the |
| directional,, | | | tower | | tower |
| elliptically | | | owner. The | | owner. The |
| or circularly | | | ray dome | | ray dome |
| polarized | | | ended up | | ended up |
| | | | mounted | | mounted |
| | | | within the | | within the |
| | | | full orange | | full orange |
| | | | band on | | band on |
| | | | the tower. | | the tower. |
| | | | The | | The |
| | | | antenna | | antenna |
| | | | was | | was |
| | | | delivered | | delivered |
| | | | with the | | with the |
| | | | upper most | | upper mos |
| | | | radome in | | radome in |
| | | | white. The | | white. The |
| | | | panels will | | panels will |
| | | | be | | be |
| | | | replaced to | | replaced to |
| | | | match. | | match. |
| Pattern | \$5,260.00 | \$5,000.00 | N/A | \$5,000.00 | N/A |
| scatter analysis for | | | | | |
| side mount | | | | | |
| high/med | | | | | |
| power | | | | | |
| antennas | | | | | |
| (if not | | | | | |
| included in | | | | | |
| antenna | | | | | |
| base cost) | | | | | |
| Sub-total | \$178,643.91 | \$173,353.91 | N/A | \$170,453.91 | N/A |
| Total for | \$2,132,204.53 | \$1,770,587.94 | N/A | \$1,409,135.92 | N/A |

| File Name | |
|---------------------------------|---|
| Component Description: Amount: | Marsand_Antenna and Line Sweep_Invoice, Signed Po and Estimate \$3,500.00 |
| Component Description: Amount: | RFS_Antenna mount 45% Deposit due two weeks after order_ Custom designed antenna mount \$8,302.50 |
| Component Description: Amount: | RFS_Antenna mount 45% Deposit due eight weeks after order_ Custom designed antenna mount \$8,302.50 |
| Component Description: Amount: | RFS Antenna Custom Designed Mount_ Remaining Balance \$1,845.00 |
| | Component Description: Amount: Component Description: Amount: Component Description: |

UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, elliptically or circularly polarized

Component Description: RFS SA 28-ATW_P3-

J300 ES6R-28
Antenna, Includes
Upgrade Cover
Letter, Antenna
Invoice for remaining
balance, Upgrade
Quote with station
cost, Signed Antenna
Quote and Antenna
Quote. Station
invoices for antenna
upgrade are attached
separately.

Amount: \$142,500.00

Component Description: RFS_Antenna 45%

Deposit due eight weeks after order_ SA 28-ATW_P3-J300 ES6R-28, includes quote, PO, Antenna comparison cost, FCC invoice and station invoice

Amount: N/A

Component Description: RFS_Radome

Panels_Variance Cover Letter, Invoice, Signed PO and Quote

Amount: \$1,003.91

Component Description: RFS_Antenna 45%

Deposit due two
weeks after order_
SA 28-ATW_P3-J300
ES6R-28,includes
quote, PO, Antenna
comparison cost,
FCC invoice and
station invoice

Amount: N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)

Component Description: RFS_Analytical

scatter analysis 45% Deposit due two weeks after order

Amount: \$2,250.00

Component Description: Radio Frequency

Systems_Remaining

balance due for scatter study analysis

Amount: \$500.00

Component Description: RFS_Analytical

Tower Study 45% Deposit due eight weeks after order

Amount: \$2,250.00

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Justific |
|--|-----------------------------|-------------------|---|----------------|---|
| Primary Transmission Line | \$66,600.00 | \$31,790.75 | | \$31,790.75 | |
| Flexible Air Transmission Line - dielectric, 4" | \$66,600.00 | \$31,790.75 | We budgeted low in this instance, due to the tardy response from the vendors. See attached antenna quotation: RFS_Transmission Line Variance Letter, Invoice #27011077_2-21- 18_\$3179.07, Signed PO and Quote | \$31,790.75 | When original submits our Fo 399 Bu Estimal we we under impress that we had input number regard of the accurate We budge low in instantial due to tard responsi |
| Sub-total | \$66,600.00 | \$31,790.75 | N/A | \$31,790.75 | from to vendo |
| Total for all systems | \$2,132,204.53 | \$1,770,587.94 | N/A | \$1,409,135.92 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

Flexible Air Transmission Line - dielectric, 4"

Component Description: RFS_Transmission

LIne 45% Deposit due eight weeks after order_ HCA400-50J Heliflex 4 inch dielectric cable

Amount: \$14,305.84

Component Description: RFS_Transmission

LIne 45% Deposit due two weeks after order_ HCA400-50J Heliflex 4 inch dielectric cable

Amount: \$14,305.84

Component Description: RFS- 10% Invoice-

Remaining balance for 4" Heliflex

transmission line and parts_Variance Cover Letter, PO

and Quote

Amount: \$3,179.07

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co |
|--|-----------------------------|----------------|--|--------------|--|
| Primary Tower GTOWER | \$381,100.00 | \$369,293.35 | | \$341,679.64 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$207,293.35 | Tower crew expense for replacing of upper white radome covers with orange radome covers. | \$207,293.35 | The variance of \$9000.00 over the previously estimated budget amount to Tower Equipment and RigginTall Tower Greater Than 500 foot Category resulted when we were unable to attain accurate tower banding information from the tower owner. |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$4,000.00 | N/A |

| Minor tower reinforcement | \$158,000.00 | \$150,000.00 | N/A | \$130,386.29 | N/A |
|--|----------------|----------------|--|----------------|-----|
| /modifications | | | | | |
| Primary Tower MAST | \$110,500.00 | \$56,555.00 | | \$13,800.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$16,555.00 | See attached series of invoices labeled Initial Tower Studies | \$13,800.00 | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$40,000.00 | This tower is not able to be brought into conformance with the TIA-222-G specification. Existing antenna and transmission line removal only post-transition. | N/A | N/A |
| Sub-total | \$491,600.00 | \$425,848.35 | N/A | \$355,479.64 | N/A |
| Total for all systems | \$2,132,204.53 | \$1,770,587.94 | N/A | \$1,409,135.92 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

Tall Tower (greater than 500')

Component Description: Engineering and

fabrication service for new KPBT tower site which includes originally

proposed materials,

modifications and

services

Amount: \$151,195.87

Component Description: Rig and De-rig

tower as required, remove existing white radome sections and install

new orange radome sections on top of antenna to match tower

banding

Amount: \$9,000.00

Component Description: 30% down

payment for all tower modifications and services -ASR# 1053361. Less the amounts for the Application Fee (\$3,000.00),

Package

(\$10,700.75) and Tower Study 1 (\$1500.00) and 2

Design Drawing

(\$2500.00).

Amount: \$47,097.48

Structural engineering tower load study for well **Component Description:** Tower loading documented tower study for initial antenna (PEP8A) and subsequent loading study for final antenna. (SAA28-ATW_P3-J300-ES6R-28) \$4,000.00 Amount: Minor tower reinforcement /modifications **Component Description:** Change Order_ Price for Modifications and Services-price increased, because fabrication company was unable to perform work at previously quoted rate. Another crew had to be hired that could work within the time constraints and schedule. Amount: \$119,685.54 **Component Description: Tower Modification Design Drawing** Package \$10,700.75 Amount:

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description: KPBT -

Geotechnical Investigation \$3,300.00

Amount:

Amount:

Component Description: KOSA -

Remobilization Fee

Amount: \$2,755.00

Component Description: KPBT - Tower

Mapping \$3,500.00

Component Description: Three man crew

arrived at site
ASR# 1233693 to
perform structural
analysis, tower
mapping and
inspection. Tower
owner rep would
not reduce power
to a safe limit to
perform duties.

Amount: \$2,755.00

Component Description: KPBT -

Remobilization Fee

Amount: \$1,600.00

Component Description: KPBT - Foundation

Mapping

Amount: \$3,900.00

Component Description: KPBT - Structural

Analysis

Amount: \$1,500.00

Short Tower (less than 500')

Information not provided.

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|---|-----------------------------|-------------------|---|-------------|--|
| Outside Professional Services | \$97,490.00 | \$103,050.00 | | \$50,243.25 | |
| Site Survey | \$13,000.00 | \$13,000.00 | The variance of \$3,000.00 over the estimated budget amount to Outside Professional Services- Site Survey category resulted as we provided our best estimate based on conversations with our consultant engineer. | \$13,000.00 | The variance of \$3,000.00 over the estimated budget amount to Outside Profession Services- Survey category resulted a we provide our best estimate based on conversatio with our consultan engineer |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | \$2,270.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$1,620.00 | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,898.25 | N/A |
|--|------------|-------------|--|-------------|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$450.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,700.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$16,800.00 | The variance of \$9,800.00 over the estimated budget amount to Outside Professional Services-Perform Engineering Study category resulted as we provided our best estimate based on conversations with our consultant | \$12,600.00 | The varian of \$9,800. over the estimate budget amount to Outside Profession Services Perform Engineerin Study category resulted a we provide our best estimate based or conversation with our consultar |

| Address transition transition timing and coordination issues w/ other stations and wireless \$2,500.00 N/A N/A N/A Project management of the transition \$55,300.00 \$52,500.00 Please see attached Project Management quotation. \$10,350.00 Prepare and or review reimbursement form \$2,630.00 \$2,500.00 N/A \$2,355.00 Sub-total \$97,490.00 \$103,050.00 N/A \$50,243.25 Total for all systems \$2,132,204.53 \$1,770,587.94 N/A \$1,409,135.92 | | | | | | |
|---|---|----------------|----------------|-----------------------------------|----------------|-----|
| management of the transition attached Project Management quotation. Prepare and or review reimbursement form \$2,630.00 \$2,500.00 N/A \$2,355.00 Sub-total \$97,490.00 \$103,050.00 N/A \$50,243.25 Total for all \$2,132,204.53 \$1,770,587.94 N/A \$1,409,135.92 | transition timing and coordination issues w/ other stations | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| or review reimbursement form Sub-total \$97,490.00 \$103,050.00 N/A \$50,243.25 Total for all \$2,132,204.53 \$1,770,587.94 N/A \$1,409,135.92 | management | \$55,300.00 | \$52,500.00 | attached Project Management | \$10,350.00 | N/A |
| Total for all \$2,132,204.53 \$1,770,587.94 N/A \$1,409,135.92 | or review reimbursement | \$2,630.00 | \$2,500.00 | N/A | \$2,355.00 | N/A |
| | Sub-total | \$97,490.00 | \$103,050.00 | N/A | \$50,243.25 | N/A |
| | | \$2,132,204.53 | \$1,770,587.94 | N/A | \$1,409,135.92 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|---------------------------------|--|
| Site Survey | | |
| | Component Description: Amount: | Marsand_Site Survey_Variance Cover Letter, Invoice, Signed PO and Estimate \$10,000.00 |
| | Component Description: Amount: | Non refundable application fee to initiate lease negotiations - ASR# 1053361. |

Attorney Fees -Negotiation of lease and other matters for shared locations

Attorney- TV Repack **Component Description:**

Services-

Reimbursement For **Breaking Current Lease**

Agreement

\$240.00 **Amount:**

Component Description: Attorney-TV Repack

> Services-Review An Mark Up Of Subcarrier

Tower Lease

Amount: \$500.00

Component Description: Attorney TV Repack

> Services- Subcarrier Lease Agreement Communications

Amount: \$660.00

Component Description: Attorney-TV Repack

> Services- Review Of Revised Draft Subcarrier **Tower Lease And Mark** Up With Proposed Revisions, Comments,

And Questions

Amount: \$870.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to **Cover Application**

Attorney Fees Form **Component Description:**

2100 Form 399 STA

Amount: \$1,500.00

Component Description: Repack Services

Amount:

\$120.00

Attorney Fees Prepare and File
FCC Form 2100
(main), Construction
Permit Application

Component Description: GSB Law_ Attorney

Services-Repack
channel change
communications and
filings.FCC progress
report and Program Test
Authority notifications
and filings. FCC draft
license application
construction permit
modification

communications and

filing.

Amount: \$3,390.00

Component Description: Television Repacking

Services- Billed Thru
October 31, 2017 for
transition progress report
submission review and
filing and for invoice

review

Amount: \$359.25

Component Description: Television Repacking

Services

Amount: \$690.00

Component Description: Attorney-TV Repack

Services-Filing Quarterly

Report

Amount: \$270.00

Component Description: Attorney-TV Repack

Services-Form 1876 Update Banking Contact

Information

Amount: \$189.00

Prepare engineering section of FCC Form **Component Description:** Marsand_Prepare 2100 (main), License **Engineering Portion of** to Cover Application License To Cover Application \$450.00 Amount: Prepare engineering section of FCC Form **Component Description:** Marsand_ Prepare 2100 (main), Engineering Section of **Construction Permit** FCC Form 2100, Application **Construction Permit** Minor Modification Application Amount: \$900.00 **Component Description:** Marsand Prepare Engineering section of FCC Form 2100 Construction Permit Amount: \$900.00 **Component Description:** Marsand_Priority Filing Window; Perform **Engineering Section of** FCC Form 2100,

Amount:

Construction Permit

Application \$900.00

Perform engineering study for new **Component Description:** Marsand-Priority Filing channel assignment Window; Perform and antenna **Engineering Study for** development new channel assignment and antenna development **Amount:** \$2,250.00 **Component Description:** Marsand_Perform Engineering Study_ Invoice, Signed PO and **Estimate** Amount: \$4,500.00 **Component Description:** Initial RF Coverage Scenarios Amount: \$4,218.75 **Component Description:** Engineering services Amount: \$1,631.25 Address transition Information not provided. timing and coordination issues w/ other stations and wireless Project management of the transition **Component Description:** Marsand_Project Management Services;

assist with progress of installation, coordinate vendors, monitor timing

and issues

Amount: \$7,950.00

Component Description: Marsand_Preliminary

Project Management

Amount: \$2,400.00

Prepare and or review reimbursement form

Component Description: Garvey Schubert and

Barer_Attorney

Fees_Television Repack Services_reimbursement, channel change and extension calls and

emails

Amount: \$765.00

Component Description: Attorney TV Repack

Services- Transition

deadline communications

Amount: \$870.00

Component Description: Attorney-TV Repack

Services-Upload Replacement Invoice

Issues

Amount: \$120.00

Component Description: Attorney-TV Repack

Service-Form 399 Reimbursement Justification For B&T

Group

Amount: \$120.00

Component Description: Attorney Fees_ Repack

Services- review and filing of KPBT quarterly transition progress report

Amount: \$120.00

Component Description: Attorney TV Repack

Services- Ten week

transition communications

Amount: \$360.00

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$128,495.67 | \$127,945.67 | | \$39,725.67 | |
| Studio to Transmitter Link | \$60,000.00 | \$60,000.00 | Construct fiber "last mile" connection for STL link (preferred). Microwave radio link is more expensive. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$6,000.00 | \$6,000.00 | N/A | N/A | N/A |

| Equipment | \$33,445.67 | \$33,445.67 | Permian | \$33,445.67 | The |
|---|------------------------|--------------|--------------|-------------|-------------|
| Delivery and | 400,110.0 1 | ψου, 1 10.01 | Machinery | ψου, ποιοτ | variance of |
| Handling | | | Movers | | \$850.00 |
| Charges | | | cost | | over the |
| - · · · · · · · · · · · · · · · · · · · | | | difference | | previously |
| | | | from hiring | | estimated |
| | | | alternate | | budget |
| | | | crane | | amount in |
| | | | company | | the Other |
| | | | to perform | | Expenses- |
| | | | the | | Equipment |
| | | | relocation | | Delivery |
| | | | of the | | and |
| | | | generator, | | Handling |
| | | | auxiliary | | Charges |
| | | | fuel tank | | category |
| | | | and UPS. | | resulted |
| | | | | | from |
| | | | | | Permian |
| | | | | | Machinery |
| | | | | | Movers |
| | | | | | hiring |
| | | | | | another |
| | | | | | crane |
| | | | | | company |
| | | | | | able and |
| | | | | | capable to |
| | | | | | perform the |
| | | | | | job. |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$3,780.00 | N/A |
| Disposal | \$15,000.00 | \$15,000.00 | Disposal of | N/A | N/A |
| Costs (for | | • | old | | |
| equipment and | | | transmitter, | | |
| other waste, | | | antenna, | | |
| net of any | | | line and | | |
| | | | misc. | | |
| salvage value) | | | | | |

| MVPD | \$2,500.00 | \$2,500.00 | The | \$2,500.00 | The |
|-----------------------|----------------|----------------|--------------|----------------|-------------|
| Notification of | | | variance of | | variance is |
| Channel | | | \$1300 over | | a direct |
| Change | | | the | | result from |
| | | | previously | | the work |
| | | | estimated | | performed |
| | | | budget | | by Widelity |
| | | | amount of | | |
| | | | \$1200.00 | | |
| | | | to Other | | |
| | | | Expenses/ | | |
| | | | MVPD | | |
| | | | Notification | | |
| | | | of Channel | | |
| | | | Change | | |
| | | | category is | | |
| | | | a direct | | |
| | | | result from | | |
| | | | the work | | |
| | | | performed | | |
| | | | by Widelity. | | |
| | | | We ask | | |
| | | | that the | | |
| | | | budget | | |
| | | | amount be | | |
| | | | increased. | | |
| | | | Thank you | | |
| | | | | | |
| Sub-total | \$128,495.67 | \$127,945.67 | N/A | \$39,725.67 | N/A |
| Total for all systems | \$2,132,204.53 | \$1,770,587.94 | N/A | \$1,409,135.92 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Studio to Transmitter Link | Information not provided. |
| Develop and air announcement of upcoming channel change | Information not provided. |
| Equipment Delivery and Handling Charges | |

Component Description: RFS-Antenna and

Mount Freight

Charges

Amount: \$13,125.00

Component Description: Permian Machinery

Movers_Unloading of transmission line and mounting hardware

pallet

Amount: \$950.00

Component Description: Loading, transporting

& unloading of

transmitter equipment crates from Delton

Construction

(Secured facility) to new transmitter site (Subcarrier building)

Amount: \$1,650.00

Component Description: Delton

Construction_Storage

and handling of

transmitter equipment crates at a secure facility while building renovations were

completed

Amount: \$595.00

Component Description: (5-18-18) Poly

sheathing for
covering Rohde &
Schwarz transmitter
crates while stored at
Delton Construction
secured facility and (529-18) Pallet jack
rental for moving
Rhode & Schwarz
transmitter shipping
crates inside of new
transmitter building

Amount: \$193.67

Component Description: Permian Machinery

Movers_Variance
Cover Letter, Change

Order Invoice, Change Order PO, Change Order Quote, Original Invoice and Original Quote

Amount: \$850.00

Component Description: Provided two forklifts,

two operators and one assistant to unload antenna, radome crate and antenna mount pallet

Amount: \$2,250.00

Component Description: RFS- 4" Heliflex

Transmission Line-Shipping Charges

Amount: \$7,332.00

| | Component Description: Amount: | Load, transport and unload generator, auxiliary fuel tank and UPS from old transmitter site (4101 E. 42 St., Odessa,TX) to new transmitter site (9650 N. FM 1788, Midland, TX) \$6,500.00 |
|--|---------------------------------|---|
| DTV Medical Facility Notification | Component Description: Amount: | Widelity_Medical Notification- indentify medical associations and industry groups impacted by the station move and contact them by mail and/ or email. \$3,780.00 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| MVPD Notification of Channel Change | Component Description: Amount: | Widelity_MVPD Notification- research and contact all relavant MVPD entities impacted by station move by mail and/ or email \$2,500.00 |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$2,132,204.53 | \$1,770,587.94 | \$1,409,135.92 |

| Reimburseme | entestiatus | Response |
|-------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Brescia Chairman of the Board

03/06/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Brescia Chairman of the Board

03/06/2019

Attachments