

Federal (REFERENCE COPY - Not for submission) Communications Transmission

Transition Plan Progress Report

File Number:0000068762Submit Date:03/29/2019Call Sign:WMHTFacility ID:73263FRN:0006595441State:New YorkCity:SCHENECTADYService:DTVPurpose:Transition Plan Progress ReportStatus:ReceivedStatus Date:03/29/2019Filing Status:Active

General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2019
	Quarter	First Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WMHT EDUCATIONAL TELECOMMUNICATIONS	ROBERT ALTMAN	+1 (518) 880- 3400	raltman@wmht. org	Not-for-Profit
Doing Business As: WMHT	4 GLOBAL VIEW TROY, NY 12180 United States		0.9	

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact Representatives (2)	Contact Name	Address	Phone	Email	Contact Type
	W. Jeffrey Reynolds <i>Technical Consultant</i> du Treil, Lundin & Rackley, Inc.	3135 Southgate Circle Sarasota, FL 34239 United States	+1 (941) 329- 6000	JEFF@DLR.COM	Technical Representative
	STEVEN C. SCHAFFER Garvey Schubert Barer	1000 Potomac Street NW 2nd Floor WASHINGTON, DC 20007 United States	+1 (202) 298- 2535	SSCHAFFER@GSBLAW. COM	Legal Representative

Permits and	Section	Question	Response
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
		The Station has requested FAA approval for its post-auction facility.	
		The Station has received FAA approval for its post-auction facility.	
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	No
		Please Explain: Building permit is being investigated by PCI. WMHT electrical v	vork is complete.
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes
		RF studies have been started	Yes
		RF studies have been completed	Yes
		Are structural tower studies required in order for the Station to construct its post-auction facility?	No
		Structural tower studies have been started	
		Structural tower studies have been completed	

Station	Section	Question	Response	
Equipment	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Not Applicable	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Yes	
		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Antenna Towers Construction and Antenna Installation Does the Station's post-auction facility require tower construction/modification work? No Has all necessary tower work been scheduled? Image: Construction of an existing tower? Image: Construction of an existing tower? Image: Construction of an existing tower? Has all necessary tower work been scheduled? Image: Construction of an existing tower? Image: Construction of an existing tower? Image: Construction of an existing tower? Auxiliary Antenna Coose the Station require use of a new auxiliary antenna sequency equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system? No Does the Station completed all tostawer work? No	Towers and	Section	Question	Response
Post-auction Facility require construction of an new towor or substantial modification of an existing tower? Image: Construction modification of an existing tower? Auxiliary Antenna Not Applicable antenna instaliation, will be completed in time to meet its construction deadline? Not Applicable Auxiliary Antenna eystein? Oess the Station natiopate that all tower work, including antenna instaliation, will be completed in time to meet its construction deadline? Yes Auxiliary Antenna eystein? Ves Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station stated testing on its new auxiliary antenna system? Ne Image: Completed all testing on its new auxiliary antenna system? No Nest-baction based testing on its new auxiliary antenna system? No Image: Completed all testing on its new auxiliary antenna system? No Nest-baction facility anterna system such that it in any now neese broadcasting on its port-auction facility such that it is needy to begin testing on its port-auction and/or instaliation, related to construction of its post-auction and/or instaliation, related to construction of its post-auction completed all in-building (equipment) work? No Post-auction Facility Has the Station completed all in-building (equipment) work? No No Post-auction Facility Has the Station completed all in-building (equipment) work				No
Has all necessary tower work been completed? intermediation Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadlind? Not Applicable Auxiliary Antenna System? Dees the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all toxiside tower work and made all cocessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system such that it may now cesse broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all toxing to construction of its pre-auction facility? No Has the Station completed all work including construction its post-auction facility? No No Has the Station completed all toxing (equipment) work? No No Has the Station completed all work including (equipment) work? No No Has the Station completed all in-building (equipment) work? No No Has the Station completed all in-building (equipment) wo			require construction of a new tower or substantial	
Does the Station anticipate that all tower work, including antenna instaliation, will be completed in time to meet its construction deadline? Not Applicable Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its pro-auction channel? Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its pro-auction channel? Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its pro-auction channel? Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its pro-auction channel? Image: Completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pro-auction channel? Image: Completed all testing on its new auxiliary antenna system such that it is ready to begin testing on its post-auction facility such that it is ready to begin testing on its post-auction facility such that it is ready to begin testing on its post-auction facility antenna system and to addressed before it can fully construct and/or operate its post-auction facility? No <th></th> <td>Has all necessary tower work been scheduled?</td> <td></td>			Has all necessary tower work been scheduled?	
Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? No Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all incenses any equipment upgrades to commence testing of its new auxiliary antenna system? No Post-auction Facility Has the Station completed all tours work and made all incenses and upgrades to construction of its pre-auction facility auton and/or installation, related to construction of its post-auction facility? No Has the Station completed all tower work? No No Does the Station nave their insues that must be addressed before it can lup construction of its post-auction facility? No Has the Station completed all in-building (equipment) work? No No Does the Sta			Has all necessary tower work been completed?	
system? No Has the Station started all outside tower work and made all necessary equipment tupgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment tupgrades to commence testing of its new auxiliary antenna system? Second Has the Station completed all outside tower work and made all necessary equipment tupgrades to commence testing of its new auxiliary antenna system? Second Has the Station completed all testing on its new auxiliary antenna system? No Post-auction Facility Has the Station completed all work, including construction of its post-auction channel? No Has the Station completed all tower work? No No Has the Station completed all tower work? No No Has the Station completed all tower work? No No Has the Station completed all in-building (equipment) work? No No Has the Station completed all in-building (equipment) work? No No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes We are waiting on the delivery and installation of the shared/curstar/WMHT) post- auction facility that is necessary to completed all application No			antenna installation, will be completed in time to meet its	Not Applicable
Image: Problem in the station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Problem in the station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Problem in the station started testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Image: Problem is new auxiliary antenna system? Post-auction Facility Has the Station completed all towick, including construction, modification and/or installation, related to construction of its post-auction facility? No Has the Station completed all tower work? No No Has the Station completed all tower work? No No Has the Station completed all tower work? No No Has the Station completed all in-building (equipment) work? No No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Prese Explain: We are waiting on the delivery and installation of the shared Catair/Nexstar/WMHT) post-auction combiner. No Has the Station completed all construction work on its post- No No		Auxiliary Antenna		Yes
all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility? Has the Station completed all tower work? No Has the Station completed all in-building (equipment) work? No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Please Explain: We are waiting on the delivery and installation of the shared (Sinclair/Nexstar/WMHT) post- auction combiner. Has the Station completed all construction work on its post- auction facility that is necessary to complete an application			necessary equipment upgrades to commence testing of its	No
system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility? No Has the Station completed all tower work? No Has the Station completed all tower work? No Does the Station completed all in-building (equipment) work? No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: We are waiting on the delivery and installation of the shared (Sirukatar/WMHT) post-auction completed all construction work on its post-auction facility that is necessary to complete an application No			all necessary equipment upgrades to commence testing of	
Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility? No Has the Station completed all tower work? No Has the Station completed all tower work? No Has the Station completed all nover work? No Has the Station completed all nover work? No Has the Station completed all nover work? No Pose-auction facility? No Has the Station completed all nover work? No Pose the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: We are waiting on the delivery and installation of the shared (Sinclair/Nexstar/WMHT) post-auction combiner. Has the Station completed all construction work on its post-auction facility that is necessary to complete an application No				
modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?NoHas the Station completed all tower work?NoHas the Station completed all in-building (equipment) work?NoDoes the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: We are waiting on the delivery and installation of the shared (Sinclair/Nexstar/WMHT) post- auction combiner.NoHas the Station completed all construction work on its post- auction facility that is necessary to complete an applicationNo			antenna system such that it may now cease broadcasting on	
Has the Station completed all in-building (equipment) work?NoDoes the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: We are waiting on the delivery and installation of the shared (Sinclair/Nexstar/WMHT) post- auction combiner.NoHas the Station completed all construction work on its post- auction facility that is necessary to complete an applicationNo		Post-auction Facility	modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on	No
Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: We are waiting on the delivery and installation of the shared (Sinclair/Nexstar/WMHT) post- auction combiner.Sinclair/Nexstar/WMHT) post- auction facility that is necessary to complete an application			Has the Station completed all tower work?	No
before it can fully construct and/or operate its post-auction facility?Please Explain: We are waiting on the delivery and installation of the shared (Sinclair/Nexstar/WMHT) post- auction combiner.Has the Station completed all construction work on its post- auction facility that is necessary to complete an application			Has the Station completed all in-building (equipment) work?	No
We are waiting on the delivery and installation of the shared (Sinclair/Nexstar/WMHT) post- auction combiner. Has the Station completed all construction work on its post- auction facility that is necessary to complete an application No			before it can fully construct and/or operate its post-auction	Yes
auction facility that is necessary to complete an application			We are waiting on the delivery and installation of the shared (S	inclair/Nexstar/WMHT) post-
			auction facility that is necessary to complete an application	No
Pre-auction Channel Has the Station ceased broadcasting on its pre-auction No channel? No		Pre-auction Channel	C .	No

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Matthew Saplin Chief Engineer 03/29/2019

Information not provided.

Attachments