

# Amendment to Transition Plan Progress Report

 File Number:
 0000106146
 Submit Date:
 04/21/2020
 Call Sign:
 WMAR-TV
 Facility ID:
 59442
 FRN:
 0002710192

 State:
 Maryland
 City:
 BALTIMORE
 Facility ID:
 59442
 FRN:
 0002710192

 Service: DTV
 Purpose: Transition Plan Progress Report Amendment
 Status: Received
 Status Date: 04/21/2020

 Filing Status: Active
 Status Date: 04/21/2020
 Status Date: 04/21/2020

### General Information

Section	Question	Response
Filing Information	Filing Type	10 weeks before the end of the assigned construction deadline for the station
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

## Applicant Information

#### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SCRIPPS BROADCASTING HOLDINGS LLC	David Giles 312 WALNUT STREET 28TH FLOOR CINCINNATI, OH 45202 United States	+1 (513) 977- 3000	DAVE.GILES@SCRIPPS. COM	Corporation

#### Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact Representatives (2)	Contact Name	Address	Phone	Email	Contact Type
	KENNETH C. HOWARD , JR . BAKER & HOSTETLER LLP	1050 CONNECTICUT AVENUE, NW SUITE 1100 WASHINGTON, DC 20036 United States	+1 (202) 861- 1580	KHOWARD@BAKERLAW. COM	Legal Representative
	<b>BENJAMIN PIDEK, P.</b> <b>E.</b> <i>CONSULTING</i> <i>ENGINEER</i> MID-STATE CONSULTANTS	6197 MILLER RD., SUITE 1 SWARTZ CREEK, MI 48473 United States	+1 (810) 226- 0750	BPIDEK@MSCON.COM	Technical Representative

Permits and Tower Studies	Section	Question	Response
	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
		The Station has requested FAA approval for its post-auction facility.	
		The Station has received FAA approval for its post-auction facility.	
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	Yes
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	No
		Please Explain: All paperwork has been submitted to Baltimore City which is sti applications.	Il processing the permit
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	No
		RF studies have been started	
		RF studies have been completed	
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
		Structural tower studies have been started	Yes
		Structural tower studies have been completed	Yes

Station Equipment	Section	Question	Response	
	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Yes	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Yes	
		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	Yes	

Antenna         Towers Construction and Antenna Installation         Does the Station's post-auction facility require tower         Yes           Image: State	Towers and	Section	Question	Response
Image: require construction of a new sixer or substantial modification of an existing towar?         Image: require construction of a new sixer or substantial modification of an existing towar?           Has all necessary tower work been scheduled?         Image: require construction deadline?           Auxiliary Antenna         Ves           Auxiliary Antenna         Oces the Station require use of a new auxiliary antenna system?         Ves           Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all toxicite tower work and made all system?         No           Has the Station completed all toxicite tower work and made all system?         No           Has the Station completed all toxicite tower work and made all system?         No           Has the Station completed all toxicite tower work and made all system?         No           Has the Station completed all toxicite tower work and made all system?         No           Has the Station completed all toxicite tower work and made all system?         No           Has the Station completed all toxicite tower work and made all system?         No           Has the Station completed all toxicite tower work and made all system?         No           Has the Station completed all toxicite cover under some stating on its new auxiliary antenna system?         No           Has the Station completed all toxic notowo	Antenna			Yes
Has all necessary tower work been completed?         Image: statum anticipate that all tower work, including anternar installation, will be completed in time to meet its construction deadline?         Yes           Auxiliary Antenna         Does the Station require use of a new auxiliary antenna system?         Yes           Has the Station started all outside tower work and made all necessary equipment upgrades to commerce testing of its new auxiliary antenna system?         No           Has the Station completed all outside tower work and made all necessary equipment upgrades to commerce testing of its new auxiliary antenna system?         No           Has the Station completed all outside tower work and made all necessary equipment upgrades to commerce testing of its new auxiliary antenna system?         No           Has the Station completed all testing on its new auxiliary antenna system?         No           Has the Station completed all testing on its new auxiliary antenna system?         No           Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility?         No           Has the Station completed all tower work?         No         No           Has the Station completed all unsulting (equipment) work?         No         No           Has the Station completed all in-building (equipment) work?         No         No           Has the Station completed all in-building (equipment) work?         No         No           Has the			require construction of a new tower or substantial	No
Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?         Yes           Auxiliary Antenna         Does the Station require use of a new auxiliary antenna system?         Yes           Has the Station started all outside tower work and made all necessary equipment tugrades to commence testing of its new auxiliary antenna system?         No           Has the Station started all outside tower work and made all necessary equipment tugrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all toutside tower work and made all necessary equipment tugrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all outside tower work and made all necessary equipment tugrades to commence testing on its new auxiliary antenna system?         No           Has the Station completed all work, including construction, modification and/or installation, related to construction of its pre-auction facility such that it new york to begin testing on its new auxiliary antenna system such that it is ready to begin testing on its post-auction facility?         No           Has the Station completed all including (equipment) work?         No         No           Does the Station have other issues that must be addressed before it can fully construction and/or operate its post-auction facility?         No           Has the Station completed all including (equipment) work?         No         No           Does the Station have other issues that must be addr			Has all necessary tower work been scheduled?	
Image: installation, will be completed in time to meet its construction deadline?       Yes         Auxiliary Antenna       Does the Station require use of a new auxiliary antenna system?       Yes         Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Image: Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Has the Station completed all setting on its new auxiliary antenna system?       Image: Station completed all work, including construction of its post-auction facility?         Post-auction Facility       Has the Station completed all work, including construction of its post-auction facility?       No         Has the Station completed all work, including construction of its post-auction facility?       No       Image: Station completed all work work?         Has the Station completed all work work?       No       Image: Station completed all work work?       No         Has the Station completed all work work?       No       Image: Station facility?       Image: Station facility?         Has the Station completed all work work?       No       Image: Station facility?       Image: Station facility?         Has the Station completed all tower work?       No       Image: Station			Has all necessary tower work been completed?	
system?       No         Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Image: Commence testing of the station completed all outside tower work and made all necessary equipment upgrades to commence testing of the station completed all testing on its new auxiliary antenna system?         Post-auction Facility       Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?       No         Post-auction Facility       Has the Station completed all tower work?       No         Has the Station completed all tower work?       No       No         Post-auction Facility?       No       Image: Post-auction of its post-auction facility such that it is ready to begin testing on its post-auction facility?       No         Has the Station completed all tower work?       No       No         Pease Explain: COVID-19 has delayed construction and WMAR has moved.       Yes         Please Explain: COVID-19 has delayed construction work on its post- us the delays.       No			antenna installation, will be completed in time to meet its	Yes
necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Has the Station started testing on its new auxiliary antenna system?         Has the Station completed all toutside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Has the Station started testing on its new auxiliary antenna system?         Has the Station completed all tower work and made antenna system?       Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility?         Post-auction Facility       Has the Station completed all tower work?       No         Has the Station completed all tower work?       No         Post-auction facility?       No         Has the Station completed all tower work?       No         Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?       No         Please Explain:       COVID-19 has delayed construction and WMAR has moved to Phase 10 (from Phase 9) du to the delays.         Has		Auxiliary Antenna		Yes
all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility? Has the Station completed all tower work? No Has the Station completed all tower work? No Please Explain: COVID-19 has delayed construction and WMAR has moved to Phase 10 (from Phase 9) du to the delays. Has the Station completed all construction work on its post- No			necessary equipment upgrades to commence testing of its	No
system?       Image: system?         Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?       No         Post-auction Facility       Has the Station completed all work, including construction, its post-auction facility such that it is ready to begin testing on its post-auction facility?       No         Has the Station completed all tower work?       No         Has the Station completed all in-building (equipment) work?       No         Has the Station have other issues that must be addressed before it can fully construction of pacility?       Yes         Please Explain:       COVID-19 has delayed construction and WMAR has moved to hase 10 (from Phase 9) due to the delays.         Has the Station completed all construction work on its post-       No			all necessary equipment upgrades to commence testing of	
antenna system such that it may now cease broadcasting on its pre-auction channel?       No         Post-auction Facility       Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?       No         Has the Station completed all tower work?       No         Has the Station completed all in-building (equipment) work?       No         Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?       Yes         Please Explain:       COVID-19 has delayed construction and WMAR has moved to Phase 10 (from Phase 9) dut to the delays.         Has the Station completed all construction work on its post-       No				
modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?NoHas the Station completed all tower work?NoHas the Station completed all in-building (equipment) work?NoDoes the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: COVID-19 has delayed construction and WMAR has moved to Phase 10 (from Phase 9) du to the delays.No			antenna system such that it may now cease broadcasting on	
Has the Station completed all in-building (equipment) work?NoDoes the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: COVID-19 has delayed construction and WMAR has moved to Phase 10 (from Phase 9) du to the delays.Has the Station completed all construction work on its post-No		Post-auction Facility	modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on	No
Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: COVID-19 has delayed construction and WMAR has moved to Phase 10 (from Phase 9) du to the delays.Has the Station completed all construction work on its post-No			Has the Station completed all tower work?	No
before it can fully construct and/or operate its post-auction facility?         Please Explain:         COVID-19 has delayed construction and WMAR has moved to Phase 10 (from Phase 9) due to the delays.         Has the Station completed all construction work on its post-         No			Has the Station completed all in-building (equipment) work?	No
COVID-19 has delayed construction and WMAR has moved to Phase 10 (from Phase 9) duto the delays.         Has the Station completed all construction work on its post-			before it can fully construct and/or operate its post-auction	Yes
			COVID-19 has delayed construction and WMAR has moved to	Phase 10 (from Phase 9) due
for a license to cover that facility?			auction facility that is necessary to complete an application	No
Pre-auction Channel       Has the Station ceased broadcasting on its pre-auction       No         channel?       No		Pre-auction Channel		No

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	<ul> <li>FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID</li> <li>Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements.</li> <li>Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization.</li> <li>Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application.</li> <li>WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503).</li> </ul>	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	<b>Ray Thurber</b> <i>Vice President / Engineering</i> 04/21/2020

Attachments	File Name	Uploaded By	Attachment Type	Description
	Amendment to WMAR 387 10 Week Before Filing.pdf	Applicant	Amendment	Explanation for Amendment