

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility	29712	Service: DTV	Call	WCWJ	Channel: 20 (UHF)
ID:			Sign:		
File	00000	27958			
Number:					
FRN: 00	02161107	Date	07/11		
		Submitted:	/2019		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
GRAHAM MEDIA GROUP, FLORIDA. INC. Doing Business As: GRAHAM MEDIA GROUP, FLORIDA. INC.	James Lowery 4 BROADCAST PLACE JACKSONVILLE, FL 32207 United States	+1 (904) 393- 9871	jlowery@wjxt. com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information			
Contact Information	Applicant	Address	Phone	Email
	William T Godfrey , Jr Consulting Engineers Kessler and Gehman Associates, Inc.	William T. Godfrey, Jr. Kessler and Gehman Associates, Inc. 507-D NW 60th Street Gainesville, FL 32607 United States	+1 (352) 332-3157	bill@kesslerandgehman. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	The WCWJ tower must be replaced due to the repack. Instead of building a new tower, it will be dismantled & WCWJ will collocate with WJXT. An interim antenna, transmitter & line are required to operate at alternate site during dismantle of WCWJ tower.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Sigma CD3140P2CF		
		Year	2008		
		Туре	Inductive Output Tube		
		IOT Power Type	Тwo		
		Power Capacity	34.0 kW		

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	THU9EVO- 48		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	73.5 kW		
		Justification for New Transmitter	ERP: 1000 kW (1st Priority Station) RMS Gain: 18.9 Azimuth Gain: 1.39 TX Line Loss: 0.812 Mask Filter Loss: 0.931 Combiner Loss: 0.933 H-pol Only TPO: 54.0 kW (THU9EVO- 36) 1 Step Up: THU9EVO- 40 Upgrade: THU9EVO- 48		

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
	-	Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Power	N/A		
		Rigid Conduit and Wiring	No		
		Size	N/A		
		Length	N/A		
		Other Electrical Service	No		
		Description	N/A		
	HVAC Service	Does the replacement transmitter require HVAC Service?	No		
		Туре	N/A		
		Size	N/A		
		Other Size	N/A		
	Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes		
		Size	900.0 square feet		
	Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A		
		Is a channel 14 Mask Filer needed?	N/A		
		Is additional field engineering time needed?	N/A		
		Number of Days	N/A		

Primary Transmitter	Other Transmitter Cost Not Listed		
	Name	Description	
	Electrical	Electrical for new WCWJ Main Transmitter installation & operation	

Ceiling Structure Mods	Structural Analysis, Structural Design & Structural Mods required to hang RF System
Switch	Switch to Combiner Interconnect 8-3/16" 7 ohm.
Additional Installation Costs	Work performed by TSG Dermac subbed TSG Rohde & Schwarz subbed Dermac & provided quote

Interim Transmitter	r Section Question R			
	Section	Question	Response	
	New Transmitter	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase	
		Manufacturer		
		Model	THU9EVO- 24	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	37.0 kW	
		Justification for New Transmitter	A new transmitter for an interim facility at an alternate site is required to keep station on air while WCWJ tower is dismantled and for duration of the assigned phase. H- pol only TPO: 30.4 kW Required TX: THU9EVO- 20 Upgrade TX: THU9EVO- 24	

Interim	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
		Switchgear (industrial 800 amp)	Yes		
		Transformer (480V)	Yes		
		Power	500 kVA		
		Rigid Conduit and Wiring	No		
		Size	N/A		
		Length	N/A		
		Other Electrical Service	Yes		
		Description	Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes.		
	HVAC Service	Does the replacement transmitter require HVAC Service?	Yes		
		Туре	Cooling Only		

	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	450.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Other Transmitter Cost Not Listed Name Description Back-up Generator A temporary generator is required at the interim site while the WCWJ tower is being dismantled. Additional RF Components Required to split cabinets in order to meet spacing requirements in transmitter building.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information				
	Section	Question	Response		
	Existing Antenna Description	Type of change	Purchase New		
		Antenna Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is the existing antenna shared with another station or stations?	No		
		Is the existing antenna directional?	Yes		
		Is antenna in operating condition?	Yes		
		Is antenna located on or in close proximity to an antenna farm?	Yes		
	Existing Antenna Manufacturer and Type	Class	Full Power		
		Mounting	Side Mount		
		Antenna position in stack	Not in Stack		
		Polarization	Horizontal		
		Туре	Slotted Coaxial		
		Number of Stations Supported	N/A		
		Number of Panels	N/A		
		Design power capacity in use	N/A		
		Lower Limit	N/A		
		Upper Limit	N/A		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	863.0 kW		

Manufacturer	
Model	TFU- 28GTH-R 6T170
Year	2008

tenna	Section	Question	Response
	New Antenna Description	Use	Primary (Mair
		Description of Use	N/A
		Change Type	Purchase Nev
		Is this a request for upgraded equipment?	Yes
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	Yes
		Is antenna directional?	Yes
		Will antenna be located on or in close proximity to an antenna farm?	Yes
	New Antenna	Class	Full Power
	Manufacturer and Types	Mounting	Top Mount
		Antenna position in stack	Тор
		Polarization	Elliptical
		Туре	Broadband Slot
		Number of Stations Supported	2
		Number of Panels/Bays	24
		Lower Limit	497.00 MHz
		Upper Limit	509.00 MHz
		Design power capacity in use	60.0 %
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	1000.0 kW
		Manufacturer	
		Model	TFU-24GTH /VP-R TC O6SP

Year	2018
Justification for New Antenna	The existing main antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. The antenna is an upgrade; however, it will result in an overall system savings for the FCC since it will be shared with WJXT.

Other Antenna Costs

Primary

Jthe	er p	Inte	enn	ia (JOS	τs

Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	8 3/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number	
20	
18	

Primary Antenna	Other Antenna Cost Not Listed			
	Name	Description		
	Antenna adapter	ANTENNA WEDDING CAKE MOUNTING ADAPTER.		
	Shipping	Shipping Cost: \$9,800		
	Extension Pole	MOUNTING POLE FOR TOP MOUNTING ANTENNA IN ORDER TO MAINTAIN FAA HEIGHT.		

Interim Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	863.0 kW	
		Manufacturer		
		Model	TFU- 25ETT-R O6T170	

Year	2018
Justification for New Antenna	An interim antenna is necessary to keep station on the air at an alternate site while the WCWJ tower is being dismantled and while the primary antenna is built-out and throughout duration of assigned phase.

Oth Δnt Interim

ther	Antenna	Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna	Other Antenna Cost Not Listed	
	Name	Description
	Shipping	Shipping Cost: \$9,800

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmissic	Existing Transmission Line			
	n Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission Line Manufacturer and Type	Manufacturer		
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 1/2 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1005 feet per run	

Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	Yes
		Туре	Rigid
		Diameter	8 3/16 inches
		Other Diameter	N/A
		Segment Length	Broadband
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1155 feet per run

Justification for New Transmission Line	The power
	rating for 7
	3/16" line is
	not capable
	of handling
	the power
	required fo
	WJXT and
	WCWJ
	shared
	operation.
	The line is
	considered
	an
	upgrade;
	however, it
	will result in
	an overall
	system
	savings
	since
	WCWJ and
	WJXT
	stations wil
	share the
	costs.

Primary	Other Transmission Line Expenses Not Listed		
Transmissic	n Line	Description	
	Shipping	Shipping Cost: \$9,800	

Interim	New Transmission Line			
Transmissio	section	Question	Response	
	New Transmission Line Costs	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Segment Length	19 ½ '	
		Other Segment Length		
		Number of parallel runs	1	
		Length	1100 feet per run	
		Justification for New Transmission Line	Interim transmission line is necessary in order to keep WCWJ on the air during primary antenna replacement and for the duration of the assigned phase. This will be at an alternate site since the tower has to be dismantled.	

Interim	Other Transmission Line Expenses Not Listed		
Transmissio	n Line	Description	
	Shipping	Shipping Cost: \$5,400	

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Auxiliary	Add Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Auxiliary (Backup)	
		Description of Use	Interim Tower (InSite)	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	No	
		One or more FM, AM or TV radio broadcaster(s)	N/A	
		Others Types of Users	N/A	
		Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	No	
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
		ASR Number	1016457	
	Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 16' 36.0" N-	
		Longitude (NAD83)	081° 33' 57.0" W-	
		Overall Structure Height	1001.63 feet	
		Support Structure Height	950.78 feet	

Ground Elevation Above Mean Sea Level (AMSL)	25.92 feet
Structure Type	TOWER - Free Standing o Guyed Structure
Tower Owner	IWG Towers Assets II, LLC
Date Constructed	07/01/1988

Tower Modification Costs

Auxiliary Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Auxiliary Tower Rigging Costs

Auxiliary Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Auxiliary	Other Tower Expenses Not Listed		
Tower	Name	Description	
	Transmission Line Bridge	Required to shield interim transmission line exiting interim container feed-through to existing transmission line bridge.	

Remove Interim Equipment	Interim tower must be rigged a second time after assigned phase is complete to have the interim antenna, interim line, STL dish and waveguide removed from tower and disposed. Old pre-auction top-mount antenna reinstalled for FAA height.
Lead Based Paint Services	Interim tower discovered to have lead based paint.
Interim Tower Lease	Monthly lease expenses at alternate site (InSite Tower) to support the top-mount interim antenna, TX line and STL for up to 21 months (see attached quote).

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Is this tower consider Complex?	Terrain Constrained	
		Is this tower currently shared with any other stations?	No	
		One or more FM, AM or TV radio broadcaster(s)	N/A	
		Others Types of Users	N/A	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	No	
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
		ASR Number	1025608	
	Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 16' 37.0" N-	
		Longitude (NAD83)	081° 33' 46.0" W-	
		Overall Structure Height	1013.77 feet	
		Support Structure Height	944.87 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	32.81 feet	
		Structure Type	TOWER - Free Standing or Guyed Structure	

Tower Owner	Graham Media Group, Florida, Inc.
Date Constructed	11/15/1967

Primary Tower Modification Costs

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower Section

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower Angel State Not Listed

Name	Description
Foundation Expansion	In order to support the loading for WCWJ to collocate with WJXT on the WJXT tower, the guy wire anchor foundations must be reinforced (expanded).
Helicopter Site Staging Requirement	Erickson Incorporated requires a 200 x 200 ft staging area for the helicopter lift. See attached quote to clear the site.

Outside	Section	Question	Response
Professional Services Costs Management Services Management Services		Do you require outside project management services?	Yes
		Number of Hours	850
		Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
	-	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
	For Main Facility	Yes	
	Prepare engineering section of Form FCC License to Cover Application	Yes	
	For Auxiliary Facility	No	
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

Number of Days
Justification

Outside Other Professional Services Expenses Not Listed

Professional	Services Costs	Description
	Osborn Engineering Main Transmitter Facility	Professional Services - main transmitter facility site assessment consisting of on-site laser scanning of both the interior and exterior of the WJXT main transmitter facility (shared costs with WJXT).
	Other Engineering Services	Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 850 hrs (\$127,500 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.
	Other Legal Services	Other Legal Services related to the DTV Repack
	Topographic Survey	Required for new interim transmitter building container (shared cost with WJXT).

First Priority Filing Window Engineering Study for New Channel Assignment and Antenna Development	Prepare Engineering Portion of a First Priority Filing Window Construction Pemit Application (Unable to Construct)
Environmental Impact Study	Study conducted due to presence of visible mold in existing interim building. Building determined to be uninhabitable (shared cost with WJXT).
Geotechnical Report	Required for new interim transmitter building container (shared cost with WJXT).
Intermod Study at Interim Site	Tower owner requires an intermod study (see attached quote from InSite Towers, LLC)
Osborn Engineering Examination of Interim Site	Professional Services - review existing drawings, design interim transmitter building, prepare conceptual site plan layout, prepare construction documents, provide construction administration services (shared cost with WJXT).

Other Expenses	Section	Question	Response
	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
	-	FCC License to Cover Application	No
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Other Expenses

Name	Description
Sales Tax	Sales Tax
STL System	Microwave dish required for interim studio to transmitter link (STL) to be operated up to 21 months. Receiver, waveguide, licensing, etc. required for interim STL. See attached STL quotes.

Transmitters

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter THU9EVO-24	\$2,096,958.69	\$1,576,270.67		\$1,480,270.66	
Additional RF Components	\$567.10	\$567.10	N/A	\$567.10	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,005,617.48	Total cost minus non- reimbursable upgrade cost and non- reimbursable portion of taxes related to the upgrade.	\$909,617.47	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$29,700.00	N/A	\$29,700.00	N/A
Transformer 3 phase /480v - 500 KVA	\$48,400.00	\$5,559.50	N/A	\$5,559.50	N/A

Other	\$88,054.00	\$88,054.00	Jacksonville	\$88,054.00	N/A
Electrical			Electric		
Service:			Authority		
Other			(JEA)		
electrical			services must		
services will			be retained in		
be required			order to		
for			modify on-site		
transmitter			transformer to		
building at			provide		
the			required		
alternate			service to		
site for the			new interim		
interim			building		
facility to			(container).		
operate			Also see		
while the			attached		
tower is			quotes.		
being					
dismantled					
and through					
the					
assigned					
phase. See					
lease, bldg					
& elec					
quotes.					
10 Ton	\$38,900.00	\$36,935.00	N/A	\$36,935.00	N/A
system					
Other	\$350,307.59	\$350,307.59	Attached	\$350,307.59	N/A
Building			letter from		
Addition			InSite Tower		
Size: 450.0			(interim tower)		
			states that		
			new building		
			must be		
			provided.		

Back-up Generator	\$59,530.00	\$59,530.00	Back-up generator to be shared at interim site with WCWJ and WJXT. Cost of back- up generator is \$265,00; however, shared cost is \$132,500 (see attached back- up generator quote from Olympian Generators)	\$59,530.00	N/A
Primary Transmitter THU9EVO-48	\$2,528,111.51	\$1,880,450.51		\$1,356,442.51	
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	\$1,999,000.00	\$1,351,339.00	Transmitter: \$1,110,450.00 Installation: \$240,889.00 Total: \$1,351,339.00	\$1,110,450.00	N/A
Other Building Addition Size: 900.0	\$25,000.00	\$25,000.00	N/A	\$14,890.00	N/A
Additional Installation Costs	\$240,889.00	\$240,889.00	WCWJ portion of installation costs. See attached R&S Quote Number 189270.3. Work begins June 1, 2019 so no invoices yet.	N/A	N/A
Electrical	\$181,700.00	\$181,700.00	N/A	\$181,170.00	N/A

Switch	\$49,932.51	\$49,932.51	Switching required in order to	\$49,932.51	N/A
			access dummy load and combiner.		
Ceiling Structure Mods	\$31,590.00	\$31,590.00	Structural Analysis: \$1,570.00 (Quote 183778.0) Structural Design: \$1,920.00 (Quote 192517.0) Structural Mods: \$28,100.00 (Quote 194267.0) See attached "WJXT & WCWJ Ceiling Structural Analysis (WT Group)" structural analysis for justification.	N/A	N/A
Sub-total	\$4,625,070.20	\$3,456,721.18	N/A	\$2,836,713.17	N/A
Total for all systems	\$9,174,564.97	\$6,771,408.07	N/A	\$4,405,449.53	N/A

Actual Information	
Description	File Name

Additional RF Components		
	Component Description:	WCWJ R&S inv
		#9500083873
		Interim Elbow
		UL20180725jgv1
	Amount:	\$567.10
UHF - Liquid Cooled Solid		
State Transmitter 35 - 50	Component Description:	WCWJ Interim
kW		Transmitter (NET30
		Down Payment)
	Amount:	\$262,321.02
		<i>\</i>
	Component Description:	WCWJ Interim
		Dumpster, Storage,
		Plywood & Parallel
		RC Interface (Quote
		& Invoices) v2
	Amount:	\$875.00
	Component Description:	WCWJ Interim
	Component Description.	Transmitter (NET30
		Payment Upon
		Delivery)
	Amount:	\$646,421.45
		\$610, 121110
Switchgear - industrial 800 amp		
amp	Component Description:	WCWJ R&S inv
		#9500083890
		Interim Electrical
		switchgear
		UL20180731jgv1
	Amount:	\$29,700.00

Component Description:Coffman Elec inv #131850E Automatic Transfer Switch UL20180905jgv1 50% to WCWJ 50% to WJXTOther Electrical Service: Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismanted and through the assigned phase. See lease, bldg & elec quotes.Component Description: WCWJ R&S inv #9500083890 Interim Electrical installation UL20180731jgv110 Ton systemComponent Description: WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 Amount:WCWJ R&S inv #9500083847 MINTER Sinv #9500083847 Interim Main Panel UL20180725jgv1 Amount:10 Ton systemComponent Description: WCWJ Interim \$9,484.00	Transformer 3 phase/480v		
Switch UL20180905jgv1 50% to WCWJ 50% to WJXTOther Electrical Service: Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantied and through the assigned phase. See lease, bldg & elec quotes.Component Description: WCWJ R&S inv #9500083890 interim Electrical installation UL20180731jgv110 Ton systemComponent Description: WCWJ R&S inv #9500083847 interim Main Panel UL20180725jgv1 Amount:WCWJ R&S inv #9500083847 interim Main Panel UL20180725jgv1 Amount: S9,484.0010 Ton systemComponent Description: WCWJ Interim HVAC (NET30 Payment) S36,935.0010 Ton systemComponent Description: Size: 450.010 Ton systemComponent Description: WCWJ Interim HVAC (NET30 Payment) S36,935.0011 Ton systemComponent Description: Size: 450.012 Component Description: WCWJ Interim HVAC (NET30 Payment) S36,935.0013 Ton systemComponent Description: WCWJ Interim HVAC (NET30 Payment) S36,935.0014 Ton systemComponent Description: WCWJ Interim HVAC (NET30 Payment) S36,935.0015 Component Description: WCWJ Interim TX Facility prof srvcs UL20190214jgv115 Component Description: WCWJ RAS (S37,2416 Component Description: UL20190214jgv117 Component Description: UL20190214jgv118 Component Description: UL20190214jgv119 Component Description: UL20190214jgv119 Component Description: UL20190214jgv110 Component Description: UL20190214jg	- 500 KVA	Component Description:	
ULL20180906jgv1 50% to WCWJ 50% to WUXTAmount:\$5,559.50Other Electrical Service: Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismanted and through the assigned phase. See lease, bldg & elec quotes.Component Description: WCWJ R&S inv #9500083890 UL20180731jgv1 \$78,570.0010 Ton systemComponent Description: WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 Amount:WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 S9,484.0010 Ton systemComponent Description: WCWJ Interim HVAC (NET30 Payment) S36,935.00WCWJ Interim HVAC (NET30 Payment) S36,935.00Other Building Addition Size: 450.0Component Description: Mount:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1Other Building Addition Size: 450.0Component Description: Mount:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1			
S0% to WCWJ 50% to WJXTAmount:\$5,559,50Other Electrical Services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantied and through the assigned phase. See lease, bldg & elec quotes.Component Description: WCWJ R&S inv #9500083890 Interim Electrical installation UL20180731jgv1 &ransmitted and through the assigned phase. See lease, bldg & elec quotes.Component Description: WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 &mount:WCWJ R&S inv #9500033847 Interim Main Panel UL20180725jgv1 &mount: & \$9,484.0010 Ton systemComponent Description: WCWJ Interim HVAC (NET30 Payment) & \$36,935.00WCWJ Interim HVAC (NET30 Payment) & \$36,935.00Other Building Addition Size: 450.0Component Description: WCWJ Interim HVAC (NET30 Payment) & \$36,935.00Other Building Addition Size: 450.0Component Description: WCWJ Interim HVAC (NET30 Payment) & \$36,935.00Other Building Addition Size: 450.0Component Description: WCWJ Interim TX Facility prof srvcs UL20190214jgv1 & Mmount: & \$6,897.24			
Amount:to WJXT \$5,559.50Other Electrical Service: Other electrical services will be required for transmitter building at the alternate site for the interimet facility to operate while the tower is being dismantiled and through the assigned phase. See lease, bldg & elec quotes.Component Description: WCWJ R&S inv #950003890 Interim Electrical installation UL20180731jgv1 \$78,570.0010 Ton systemComponent Description: WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 Amount:WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 \$9,484.0010 Ton systemComponent Description: WCWJ Interim MYAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description: WCWJ Interim MYAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description: WCWJ Interim TX Facility prof stros UL20190214jgv1 Amount:Component Description:Osborn inv #29010 Interim TX Facility prof stros UL20190214jgv1			
Other Electrical Service: Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes.Component Description: WCWJ R&S inv #950008389 WUL20180731jgv1 \$78,570.0010 Ton systemComponent Description: WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 Amount:WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 \$9,484.0010 Ton systemComponent Description: WCWJ Interim HVAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description: Mount:Other Building Addition Size: 450.0Component Description: Muther muther S6,897.24Other Building Addition Size: 450.0Component Description: Muther muther S6,897.24Other Building Addition Size: 450.0Component Description: Muther Muther Muther S6,897.24Other Building Addition Size: 450.0Component Description: Muther			
Component Description:WCWJ R&S inv #9500083890 Interim Electrical installation UL20180731jgv1 \$78,570.00Amount:\$78,570.00Gomponent Description:WCWJ R&S inv #9500083890 Interim Electrical installation UL20180731jgv1 \$78,570.00Amount:\$78,570.00Component Description:WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 \$9,484.0010 Ton systemComponent Description:WCWJ Interim #94800083847 Interim Main Panel UL20180725jgv1 \$9,484.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srxcs UL20190214jgv1Amount:\$6,897.24Component Description:Osborn inv #29391 Interim TX Facility prof srxcs UL20190214jgv1		Amount:	\$5,559.50
will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes.Component Description:WCWJ R&S inv #9500083890 Interim Electrical installation UL20180731gv1Amount:\$78,570.00Component Description:WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 Amount:10 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) Amount:10 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) Amount:0Cher Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1Component Description:Osborn inv #29210 Interim TX Facility prof srvcs UL20190214jgv1	Other Electrical Service:		
transmitter building at the alternate site for the interim facility to operate while the tower is being dismanted and through the assigned phase. See lease, bldg & elec quotes. Component Description: WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 Amount: \$9,484.00 10 Ton system Component Description: WCWJ Interim HVAC (NET30 Payment) Amount: \$36,935.00 Other Building Addition Size: 450.0 Component Description: Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount: Scent Pacific Scent Sc	Other electrical services	Component Description:	WCWJ R&S inv
alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes. Component Description: WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 Amount: \$9,484.00 10 Ton system Component Description: WCWJ Interim HVAC (NET30 Payment) Amount: \$36,935.00 Other Building Addition Size: 450.0 Component Description: Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount: \$6,897.24			#9500083890
interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes. Component Description: WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 Amount: \$9,484.00 10 Ton system Component Description: WCWJ Interim HVAC (NET30 Payment) Amount: \$36,935.00 Other Building Addition Size: 450.0 Component Description: Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount: \$6,897.24	•		Interim Electrical
while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes.Amount:\$78,570.00Amount:\$78,570.00\$78,570.00Component Description:WCWJ R&S inv #9500083847 Interim Main Panel UL20180725igv1 \$9,484.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) Amount:10 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) Amount:00 Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount:00 Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount:00 Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount:			installation
Amount:\$78,570.00dismantled and through the assigned phase. See lease, bldg & elec quotes.Component Description:WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 \$9,484.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) \$36,935.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1Amount:\$6,897.24Component Description:Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1			
Jease, bldg & elec quotes.Component Description:WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1 \$9,484.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) Amount:00 Other Building Addition Size: 450.0Component Description:WCWJ Interim HVAC (NET30 Payment) Amount:00 Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount:00 Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 yprof srvcs UL20190214jgv1	dismantled and through	Amount:	\$78,570.00
#9500083847 Interim Main Panel UL20180725jgv1 \$9,484.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Component Description:Osborn inv #29101 Interim TX Facility prof srvcs UL20190214jgv1 S6,897.24	lease, bldg & elec quotes.		
Interim Main Panel UL20180725jgv1 \$9,484.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 s6,897.24		Component Description:	
Amount:UL20180725jgv1 \$9,484.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) Amount:Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Soborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1			
Amount:\$9,484.0010 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 sfo,897.24			
10 Ton systemComponent Description:WCWJ Interim HVAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24		Amounti	
Component Description:WCWJ Interim HVAC (NET30 Payment) \$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Amount:Component Description:Osborn inv #29310 Interim TX Facility prof srvcs UL20190214jgv1 sigv1		Amount.	\$ 9 ,464.00
HVAC (NET30 Payment) \$36,935.00 Other Building Addition Size: 450.0 Component Description: Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount: \$6,897.24 Component Description: Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1	10 Ton system		
Amount:Payment) \$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Amount:Component Description:Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1		Component Description:	
Amount:\$36,935.00Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Amount:Component Description:Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1			
Other Building Addition Size: 450.0Component Description:Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 \$6,897.24Amount:\$6,897.24Component Description:Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1		•	• •
Size: 450.0 Component Description: Osborn inv #29010 Interim TX Facility prof srvcs UL20190214jgv1 Amount: \$6,897.24 Component Description: Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1 UL20190214jgv1 UL20190214jgv1 UL20190214jgv1		Amount:	\$36,935.00
Component Description:Osborn inv #29010Interim TX Facility prof srvcs UL20190214jgv1Amount:\$6,897.24Component Description:Osborn inv #29391Interim TX Facility prof srvcs UL20190214jgv1	Other Building Addition		
Amount: prof srvcs UL20190214jgv1 \$6,897.24 Component Description: Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1	Size: 450.0	Component Description:	Osborn inv #29010
Amount:UL20190214jgv1 \$6,897.24Component Description:Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1			Interim TX Facility
Amount: \$6,897.24 Component Description: Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1			•
Component Description: Osborn inv #29391 Interim TX Facility prof srvcs UL20190214jgv1		•	
Interim TX Facility prof srvcs UL20190214jgv1		Amount:	\$6,897.24
Interim TX Facility prof srvcs UL20190214jgv1		Component Description:	Osharn inv #20201
prof srvcs UL20190214jgv1			
UL20190214jgv1			•
Amount: \$10,089.27			•
		Amount:	\$10,089.27

WCWJ INT Container Scherer Const 90% Invoice (Shared) \$46,512.00
WCWJ Interim Building (Container) Construction (NET30 Payment) \$211,797.10
WCWJ INT Container (Change Order) \$2,680.00
WCWJ Interim Dumpster, Storage, Plywood & Parallel RC Interface (Quote & Invoices) \$5,075.00
Osborn inv #28314 Prof srvcs 180224 - 180330 UL20190205jgv1 \$9,247.48
WCWJ INT Container Scherer Const 10% & CO Invoice (Shared) \$12,377.50

	Component Description: Amount:	Osborn inv #27953 Interim TX Facility prof srvcs UL20190214jgv1 \$6,558.50
	Component Description:	Osborn inv #30282 Interim TX Facility prof srvcs
	Amount:	UL20190214jgv1 \$6,900.00
	Component Description: Amount:	WCWJ Interim Container (NET30) \$32,173.50
Back-up Generator		
	Component Description:	Diesel Serv-Supp inv #110000051 Backup Generator UL20180905jgv1 50% to WCWJ 50% to WJXT
	Amount:	\$50,375.00
	Component Description:	WCWJ R&S inv #9500083890 Interim Electrical temporary generator UL20180731jgv1
	Amount:	\$9,155.00

UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	Component Description:	WCWJ Main Transmitter (50%
	Amount:	Down Payment) \$740,300.00
	Component Description:	WCWJ Main Transmitter (Initial 25% Down
	Amount:	Payment) \$370,150.00
Other Building Addition Size: 900.0	Component Description:	WCWJ Main TX Bldg Demo & Disposal (NET30
	Amount:	Payment) \$14,890.00
Additional Installation Costs	Information not provided.	
Electrical		
	Component Description:	WCWJ Main Electrical 100% Invoice (Shared)
	Amount:	\$181,170.00
Switch		
	Component Description:	WCWJ Main Additional Parts & Services (Switching)
	Amount:	\$49,932.51
Ceiling Structure Mods	Information not provided.	

Antennas

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-25ETT- R O6T170	\$276,241.40	\$222,323.40		\$222,323.40	
Shipping	\$10,211.40	\$10,211.40	Actual cost for freight. See Dielectric Invoice 182009	\$10,211.40	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$194,728.00	See attached Dielectric Quote.	\$194,728.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,984.00	See attached Dielectric Quote.	\$10,984.00	N/A
Primary Antenna TFU-24GTH /VP-R TC O6SP	\$371,593.49	\$318,735.10		\$292,957.62	

UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized	\$161,246.49	\$161,246.49	Cost: \$350,093 (\$322,493 less V-pol Upgrade); however, it is shared cost with WJXT, therefore, reimbursable cost for WCWJ is \$161,246.49. See attached Dielectric Quote.	\$161,246.49	N/A
Sweep test of existing antenna	\$6,730.00	\$3,200.00	Shared cost with WJXT	\$3,200.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$44,941.61	Shared cost with WJXT	\$44,941.61	N/A
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$8,880.00	Cost: \$17,760; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$8,880. See attached Dielectric Quote.	\$8,880.00	N/A

Extension Pole	\$76,315.00	\$76,315.00	Cost: \$152,630; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$76,315. See attached Dielectric Quote.	\$55,437.52	N/A
Shipping	\$4,900.00	\$4,900.00	Cost: \$9,800; however, it is shared cost with WJXT therefore, cost for WCWJ is \$4,900. See attached Dielectric Quote.	N/A	N/A
Antenna adapter	\$19,252.00	\$19,252.00	Cost: \$21,472; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$10,736. See attached Dielectric Quote. A 2nd adapter is required at a total price of \$17,032 which is \$8,516 to WCWJ and \$8,516 to WJXT	\$19,252.00	N/A

Sub-total	\$647,834.89	\$541,058.50	N/A	\$515,281.02	N/A
Total for all systems	\$9,174,564.97	\$6,771,408.07	N/A	\$4,405,449.53	N/A

Actual Information Description	File Name	
Shipping	Component Description: Amount:	Die 182009 v190612jgv1 \$10,211.40
Sweep test of existing antenna	Component Description:	Die inv #MAN00154 Interim TX antenna sweep UL20181119jgv1
	Amount:	\$2,880.00
	Component Description:	WCWJ Interim Repack Sweep (Final 10% Payment)
	Amount:	\$640.00
	Component Description:	Inv MAN00266 WCWJ Interim sweep test 45% down payment UL20180503jgv1
	Amount:	\$2,880.00

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description:	Inv MAN00266 WCWJ Interim TX antenna 45% down payment
	Amount:	UL20180503jgv1 \$87,627.60
	Component Description:	Die inv #MAN00154 Interim TX antenna UL20181119jgv1
	Amount:	\$87,627.60
	Component Description:	WCWJ Interim Antenna (Final 10% Payment)
	Amount:	\$19,472.80
Elbow complex, single		
channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	WCWJ Interim Antenna Elbow Complex (Final
	Amount:	10% Payment) \$1,098.40
	Component Description:	Die inv #MAN00154
		Interim TX antenna elbow complex UL20181119jgv1
	Amount:	\$4,942.80
	Component Description:	Inv MAN00266
		WCWJ Interim elbow complex 45% down payment
	Amount:	UL20180503jgv1 \$4,942.80

UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized	Component Description:	WCWJ Main Ant & Line Final Payments Cover Letter (Main
	Amount:	Antenna) \$16,124.65
	Component Description:	Inv MAN00214 WCWJ WJXT Primary antenna UL20180718jgv2
	Amount:	\$72,560.92
	Component Description:	Die inv #MAN00299 Primary antenna UL20181106jgv1
	Amount:	\$72,560.92
Sweep test of existing antenna	Component Description:	WCWJ Main Ant &
		Line Final Payments Cover Letter (Repack
	Amount:	Sweep) \$320.00
	Component Description:	Die inv #MAN00299 Sweep
	Amount:	UL20181106jgv1 \$1,440.00
	Component Description:	Inv MAN00214
		WCWJ WJXT Sweep UL20180718jgv2
	Amount:	\$1,440.00

New combiner, cost per channel (without antenna)	Component Description:	WCWJ Main Combiner Payment (Cover Letter,
	Amount:	Invoice & Quote) \$44,941.61
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	Component Description:	WCWJ Main Ant & Line Final Payments Cover Letter (Elbow
	Amount:	Complex) \$888.00
	Component Description:	Die inv #MAN00299 Elbow complex UL20181106jgv1
	Amount:	\$3,996.00
	Component Description:	Inv MAN00214 WCWJ WJXT Elbow complex
	Amount:	UL20180718jgv2 \$3,996.00
Extension Pole		
	Component Description:	Die inv #MAN00299 Prim ant ext pole UL20181106jgv1
	Amount:	\$21,095.77
	Component Description:	Inv MAN00214 WCWJ WJXT Prim ant ext pole UL20180718jgv2
	Amount:	\$34,341.75
Shipping	Information not provided.	

Antenna adapter		
	Component Description: Amount:	WCWJ Main Ant & Line Final Payments Cover Letter (Wedding Cake Adapter #1) \$1,073.60
	Component Description: Amount:	WCWJ Main Ant & Line Final Payments Cover Letter (Wedding Cake Adapter #2) \$4,683.80
	Component Description: Amount:	Die inv #MAN00299 Primary ant adapter UL20181106jgv1 \$3,832.20
	Component Description:	Inv MAN00214 WCWJ WJXT Primary ant adapter UL20180718jgv2
	Amount:	\$4,831.20
	Component Description:	Die inv #MAN00299 Primary ant adapter UL20181106jgv1
	Amount:	\$4,831.20

Transmission Line

Cost Information

			Estimated		
	Predetermined	Estimated	Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Interim Transmission Line	\$227,600.00	\$167,515.51		\$162,115.51	
Shipping	\$5,400.00	\$5,400.00	N/A	N/A	N/A
Rigid Transmission Line - copper, 6 1/8"	\$222,200.00	\$162,115.51	See Dielectric quote for WCWJ interim facility.	\$162,115.51	N/A
Primary Transmission Line	\$465,745.00	\$154,365.00		\$149,465.00	
Shipping	\$4,900.00	\$4,900.00	Shipping Cost is \$9,800; however, it is a shared expense with WJXT; therefore, WCWJ shipping cost is	N/A	N/A
Rigid Transmission Line - copper, 8 3 /16" broadband	\$460,845.00	\$149,465.00	N/A	\$149,465.00	N/A
Sub-total	\$693,345.00	\$321,880.51	N/A	\$311,580.51	N/A
Total for all systems	\$9,174,564.97	\$6,771,408.07	N/A	\$4,405,449.53	N/A

Actual Information Description	File Name	
Shipping	Information not provided.	
Rigid Transmission Line - copper, 6 1/8"	Component Description:	WCWJ Interim Transmission Line (Final 10% Payment)
	Amount:	\$16,211.55
	Component Description:	Die inv #MAN00154 Interim TX line UL20181119jgv1
	Amount:	\$70,466.29
	Component Description:	Die inv #MAN00154 Interim TX antenna TLSCRs UL20181119jgv1
	Amount:	\$2,485.69
	Component Description:	Inv MAN00266 WCWJ Interim line 45% down payment
	Amount:	UL20180503jgv1 \$72,951.98
Shipping	Information not provided.	
Rigid Transmission Line - copper, 8 3/16" broadband	Component Description:	WCWJ Main Ant & Line Final
	Amount:	Payments Cover Letter (Cut Pieces) \$398.40

Component Description: Amount:	WCWJ Main Ant & Line Final Payments Cover Letter (Transmission Line) \$11,173.59
Component Description: Amount:	Die inv #MAN00299 Transmission line UL20181106jgv1 \$61,296.17
Component Description: Amount:	Die inv #MAN00299 Feed thru UL20181106jgv1 \$4,128.75
Component Description: Amount:	Inv MAN00214 WCWJ WJXT Feed thru UL20180718jgv2 \$5,138.55
Component Description: Amount:	Inv MAN00214 WCWJ WJXT Transmission line UL20180718jgv2 \$63,743.94
Component Description:	Inv MAN00214 WCWJ WJXT TLSCRs UL20180718jgv2
Amount: Component Description:	\$1,792.80 Die inv #MAN00299
Amount:	TLSCRs UL20181106jgv1 \$1,792.80

Tower Equipment and Rigging Costs

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$997,442.00	\$487,965.00		\$147,510.10	
Tower Helicopter Lift	\$0.00	\$0.00	See Helicopter Site Staging Requirement component for helicopter prep required work.	\$0.00	N/A
Helicopter Site Staging Requirement	\$37,500.00	\$37,500.00	See attached clearing quote for \$75,000. Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this is to have the area clear- cut and also requires a Strong Plank Steel Mat. Shared expense with WJXT is \$37,500.	N/A	N/A

Foundation Expansion	\$91,642.00	\$91,642.00	Quote is for \$183,284. Shared expense with WJXT; therefore WCWJ cost is \$91642.	\$43,751.46	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$283,823.00	Actual costs: \$477,646 for main antenna install minus \$73,300 for helicopter lift equates to \$404,346. Since main antenna is shared with WJXT, the main antenna install cost for WCWJ is \$202,173 (50% of \$404,346). See ERI Proposal No. 20180123- 851 Rev B.	\$71,655.25	N/A
Major tower reinforcement /modifications	\$421,000.00	\$50,000.00	Costs for WCWJ tower mods are a shared expense with WJXT.	\$32,103.39	N/A

Tower mapping for an undocumented /poorly documented	\$26,300.00	\$25,000.00	N/A	N/A	N/A
tower and					
preparation of					
documentation					
necessary for					
tower load					
study					

Auxiliary Tower TOWER	\$726,260.02	\$522,160.02		\$93,022.65	
Transmission Line Bridge	\$8,595.52	\$8,595.52	N/A	N/A	N/A
Lead Based Paint Services	\$9,412.50	\$9,412.50	N/A	N/A	N/A
Remove Interim Equipment	\$159,152.00	\$159,152.00	Interim tower must be rigged after assigned phase is complete in order to have interim antenna, line, STL & waveguide removed from tower and disposed. Old pre- auction top- mount antenna belonging to tower owner must be reinstalled to maintain FAA height.	N/A	N/A

Interim Tower Lease	\$168,000.00	\$168,000.00	See attached InSite Tower LLC quote. Costs are based on leasing space on the interim tower for 21 months at \$8,000 per month.	\$87,096.77	N/A
Tall Tower (greater than 500')	\$210,500.00	\$100,000.00	Shared expense with WJXT	\$3,925.88	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$75,000.00	Shared cost with WJXT	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,000.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$2,000.00	N/A
Sub-total	\$1,723,702.02	\$1,010,125.02	N/A	\$240,532.75	N/A
Total for all systems	\$9,174,564.97	\$6,771,408.07	N/A	\$4,405,449.53	N/A

Actual Information Description	File Name
Tower Helicopter Lift	Information not provided.
Helicopter Site Staging Requirement	Information not provided.
Foundation Expansion	

Component Description: Amount:	Osborn inv #28225 Twr found eng 180127 - 180223 UL20181114jgv1 \$4,167.00
Component Description: Amount:	Osborn inv #29009 Twr found eng 180331 - 180427 UL20181114jgv1 \$2,529.20
Component Description: Amount:	Osborn inv #27832 Twr found eng 180101 - 180126 UL20181114jgv1 \$109.95
Component Description: Amount:	Osborn inv #27338 Twr found eng 171125 - 171231 UL20181114jgv1 \$2,702.68
Component Description: Amount:	Osborn inv #29390 Twr found eng 180428 - 180525 UL20181114jgv1 \$69.80
Component Description: Amount:	Osborn inv #28313 Twr found eng 180224 - 180330 UL20181114jgv1 \$2,159.35

	Component Description:	Osborn inv #27213 Twr found eng 171028 - 171125 UL20181114jgv1
	Amount:	\$6,201.75
	Component Description:	Osborn inv #28313 Twr found eng 180224 - 180330 UL20190213jgv1
	Amount:	\$2,159.35
	Component Description:	Osborn inv #26797R Twr found eng 170930 - 171027 UL20181114jgv1
	Amount:	\$10,372.60 Osborn inv #26528R
	Component Description:	Twr found eng 170701 - 170929 UL20181114jgv1
	Amount:	\$14,449.65
	Component Description: Amount:	Matrax inv #2041 Mud mat rental UL20181112jgv1 \$989.48
	Amount.	φ303. 4 0
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description:	WCWJ Main Antenna & Line Installs (Initial 50% Down Payment)
	Amount:	\$71,655.25

Major tower reinforcement /modifications	Component Description: Amount:	WCWJ Main Tower Mods (50% Shared Payment) \$14,316.25
	Component Description: Amount:	WCWJ Main Tower Mods (Final 50% Shared Payment) \$17,787.14
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.	
Transmission Line Bridge	Information not provided.	
Lead Based Paint Services	Information not provided.	
Remove Interim Equipment	Information not provided.	

Interim Tower Lease		
	Component Description:	WCWJ Interim Tower Lease
		Payments (JAN &
		FEB 2019)
	Amount:	\$20,000.00
	Component Description:	WCWJ Interim
		Tower Lease
		Payments (MAR
	Amount:	2019) \$10,000.00
		¢ 10,000100
	Component Description:	WCWJ Interim
		Tower Lease
		Payments (JUL 10,
		2018 - DEC 31, 2018)
	Amount:	\$57,096.77
Tall Tower (greater than		
500')	Component Description:	ERI inv #WCWJ-004
		Spring Hanger Ext
		Hardware
	A	UL20181127jgv1
	Amount:	\$3,925.88
Minor tower reinforcement /modifications	Information not provided.	
Structural engineering		
tower load study for well documented tower	Component Description:	Inv
		FL952GRARADIO
		WJXT Structural Analysis
		UL20180521jgv2
		50% to WJXT 50%
		to WCWJ
	Amount:	\$2,000.00

Outside Professional Services

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Outside Professional Services	\$829,085.00	\$814,250.00		\$449,462.91	
First Priority Filing Window Engineering Study for New Channel Assignment and Antenna Development	\$7,000.00	\$7,000.00	Required for Unable to Construct Stations	\$7,000.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$550.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$7,000.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$134,300.00	\$127,500.00	Fewer Project Management "PM" tasks are required & Outside Engineering Services "OES" are required, therefore the PM total has been reduced to 850 hrs (\$127,500 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.	\$3,757.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$11,885.00	See attached Invoices and Quotes	\$11,885.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N//
RF Exposure Measurements	\$21,050.00	\$10,000.00	Shared expense with WJXT	N/A	N//

Additional Field Engineering Service, 45 Days	\$90,000.00	\$90,000.00	N/A	\$27,610.00	N/A
Osborn Engineering Main Transmitter Facility	\$8,590.00	\$8,590.00	Shared cost with WJXT.	N/A	N/A
Other Engineering Services	\$381,490.00	\$381,490.00	See attached invoiced & quotes applicable as the project has progressed.	\$381,490.00	N/A
Geotechnical Report	\$2,035.00	\$2,035.00	Shared cost with WJXT	N/A	N/A
Topographic Survey	\$870.00	\$870.00	Shared cost with WJXT	N/A	N/A
Environmental Impact Study	\$2,420.00	\$2,420.00	Shared cost with WJXT	N/A	N/A
Osborn Engineering Examination of Interim Site	\$51,710.00	\$51,710.00	Shared cost with WJXT. See attached Osborn Engineering quote.	N/A	N/A
Intermod Study at Interim Site	\$500.00	\$500.00	See attached InSite Tower LLC quote for required study. Shared cost with WJXT.	N/A	N/A
Other Legal Services	\$10,000.00	\$10,000.00	Other Legal Services related to the DTV Repack	\$5,670.41	N/A

Sub-total	\$829,085.00	\$814,250.00	N/A	\$449,462.91	N/A
Total for all systems	\$9,174,564.97	\$6,771,408.07	N/A	\$4,405,449.53	N/A

Actual Information Description	File Name	
First Priority Filing Window Engineering Study for New Channel Assignment and Antenna Development	Component Description: Amount:	KGA 947-16 v190502pmv1 \$7,000.00
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Component Description: Amount:	KGA 947-72 v190503pmv1 \$550.00
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description: Amount:	KGA 947-90 v190503pmv1 \$1,500.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	KGA 947-22 v190502pmv1 \$3,000.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	KGA 947-19 v190711jgv4 \$7,000.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Project management of the transition	Component Description: Amount:	KGA 947-32 v190502pmv1 \$300.00
	Component Description: Amount:	KGA 947-79 v190503pmv1 \$300.00
	Component Description: Amount:	KGA inv947-19 is no longer being applied to this component N/A
	Amount.	N/A
	Component Description: Amount:	KGA 947-54 v190503pmv1 \$300.00
	Component Description:	KGA inv #947-108 Form 387 2018 Q3 UL20181109jgv1
	Amount:	\$300.00
	Component Description:	KGA inv #947-23 Project Management UL20180726jgv1 50% to WCWJ 50% to WJXT
	Amount:	\$2,257.50
	Component Description:	Inv 947-31 WCWJ PM 387 2017 Q4 UL20180621jgv1
	Amount:	\$300.00

Prepare and or review reimbursement form	Component Description: Amount:	KGA 947-124 v190507pmv1 \$2,775.00
	Component Description: Amount:	KGA 947-125 v190507pmv1 \$250.00
	Component Description: Amount:	KGA 947-123 v190507pmv1 \$700.00
	Component Description: Amount:	KGA inv #947-77 Actual Cost Invs UL20190329jgv2 \$750.00
	Component Description: Amount:	KGA 947-122 v190507pmv1 \$275.00
	Component Description: Amount:	KGA 947-166 v190507pmv1 \$1,232.50
	Component Description: Amount:	KGA 947-106 v190503pmv1 \$2,677.50
	Component Description: Amount:	KGA 947-12 v190502pmv1 \$2,500.00
	Component Description: Amount:	KGA 947-156 v190507pmv1 \$725.00

Comprehensive coverage verification via field study, if needed	Information not provided.	
RF Exposure Measurements	Information not provided.	
Additional Field Engineering Service, 45 Days	Component Description:	KGA 947-73 v190503pmv1
	Amount:	\$1,350.00
	Component Description:	KGA 947-93 v190503pmv1
	Amount:	\$2,700.00
	Component Description:	KGA 947-52 v190503pmv1
	Amount:	\$2,700.00
	Component Description:	KGA 947-67 v190711jgv3
	Amount:	\$3,800.00
	Component Description:	KGA 947-19 v190711jgv4
	Amount:	\$500.00
	Component Description:	KGA 947-46 v190503pmv1
	Amount:	\$2,700.00
	Component Description:	KGA 947-68
	Amount:	v190530pmv2 \$1,350.00
	Component Description:	KGA 947-45
	Amount:	v190503pmv1 \$1,800.00

	Component Description: Amount: Component Description:	KGA 947-98 v190503pmv1 \$2,700.00 KGA 947-47
	Amount:	v190503pmv1 \$2,160.00
	Component Description: Amount:	KGA 947-43 v190503pmv1 \$4,050.00
	Component Description: Amount:	KGA 947-44 v190503pmv1 \$1,800.00
Osborn Engineering Main Transmitter Facility	Information not provided.	
Other Engineering Services		
	Component Description: Amount:	KGA 947-147 v190507pmv1 \$22,575.00
	Component Description: Amount:	KGA 947-87 v190503pmv1 \$120,300.00
	Component Description: Amount:	KGA 947-100 v190503pmv1 \$450.00
	Component Description: Amount:	KGA 947-19 v190711jgv4 \$22,100.00

Component Description: Amount:	KGA 947-19 v190711jgv4 \$3,000.00
Component Description: Amount:	KGA 947-19 v190711jgv4 \$750.00
Component Description: Amount:	KGA 947-19 v190711jgv4 \$5,400.00
Component Description: Amount:	KGA 947-19 v190711jgv4 \$750.00
Component Description: Amount:	KGA 947-19 v190711jgv4 \$750.00
Component Description: Amount:	KGA 947-182 v190705jgv2 \$16,247.50
Component Description: Amount:	KGA 947-64 v190503pmv1 \$36,645.00
Component Description: Amount:	KGA 947-146 v190507pmv1 \$14,450.00
Component Description: Amount:	KGA 947-161 v190507pmv1 \$300.00

Component Description: Amount:	KGA 947-145 v190507pmv1 \$12,325.00
Component Description: Amount:	KGA 947-181 v190705jgv2 \$14,392.50
Component Description: Amount:	KGA 947-17 v190502pmv1 \$2,800.00
Component Description: Amount:	KGA inv #947-112 Other Eng Srvcs UL20181113jgv1 \$54,625.00
Component Description: Amount:	KGA inv #947-77 Actual Cost Invs UL20181109jgv1 \$750.00
Component Description: Amount:	KGA 947-184 v190705jgv2 \$32,462.50
Component Description: Amount:	KGA 947-50 v190503pmv1 \$2,425.00
Component Description: Amount:	KGA 947-183 v190705jgv2 \$14,167.50
Component Description: Amount:	KGA 947-144 v190507pmv1 \$4,575.00

Geotechnical Report	Information not provided.	
Topographic Survey	Information not provided.	
Environmental Impact Study	Information not provided.	
Osborn Engineering Examination of Interim Site	Information not provided.	
Intermod Study at Interim Site	Information not provided.	
Other Legal Services		
	Component Description:	Covington inv #60780135 Various Legal UL20181019jgv1
	Amount:	\$1,872.22
	Component Description:	Covington inv #60780136 Various Legal
	Amount:	UL20181022jgv1 \$247.50
	Component Description:	Covington inv #60836456 Various Legal thru 190131
	Amount:	UL20181030jgv1 \$1,694.06
	Component Description:	C&B 60847115
	Amount:	v190613pmv1 \$71.10
	Component Description:	Covington inv
		#60816783 Various Legal UL20181030jgv1
	Amount:	\$130.50

Component Description: Amount:	Covington inv #60790156 Various Legal UL20181023jgv1 \$62.10
Component Description: Amount:	Covington inv #60812706 Various Legal UL20181024jgv1 \$309.70
Component Description: Amount:	Covington inv #60793199 Various Legal UL20181023jgv1 \$149.47
Component Description: Amount:	Covington inv #60780136 Various Legal UL20190221jgv2 \$135.00
Component Description: Amount:	C&B 60816789 v190613pmv1 \$288.90
Component Description: Amount:	Covington inv #60774445 Various Legal UL20181022jgv1 \$1,246.26

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C Justifica
Other Expenses	\$221,927.86	\$221,372.86		\$45,879.17	
STL System	\$47,989.61	\$47,989.61	STL required at interim site. See attached STL quotes from Vernick Technology, Inc. and Data Flow Communications.	\$29,036.82	N/A
Sales Tax	\$8, <i>0</i> 23.75	\$8,023.75	Sales tax on any purchases where it is charged will be added to this component, with the cost adjusted upward accordingly.	\$8,023.75	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Storage	\$25,000.00	\$25,000.00	N/A	\$6,645.10	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$42,169.50	\$42,169.50	See attached Rohde & Schwarz Quote Number 190379.0 (WCWJ Interim Decom)	\$2,173.50	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Local Zoning	\$25,000.00	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$221,927.86	\$221,372.86	N/A	\$45,879.17	N/A
Total for all systems	\$9,174,564.97	\$6,771,408.07	N/A	\$4,405,449.53	N/A

Components

Actual Information Description	File Name	
STL System		
	Component Description:	WCWJ Interim STL
		System - Data Flow
		(NET30 Payment)
	Amount:	\$29,036.82

Sales Tax		
	Component Description:	WCWJ R&S inv #9500083890 Interim Electrical sales tax
	Amount:	UL20180731jgv1 \$7,145.50
	Component Description:	WCWJ Interim Dumpster, Storage, Plywood & Parallel RC Interface (Quote & Invoices)
	Amount:	\$878.25
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Component Description:	WCWJ R&S inv
	Amount:	#9500083842 Storage container UL20180723jgv1 \$995.10
	Component Description:	WCWJ Interim Dumpster, Storage, Plywood & Parallel RC Interface
	Amount:	(Quote & Invoices) \$5,650.00
Equipment Delivery and Handling Charges	Information not provided.	

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	WCWJ Interim Dumpster, Storage, Plywood & Parallel RC Interface (Quote & Invoices) \$1,050.00
	Component Description: Amount:	WCWJ R&S inv #9500083843 Dumpster UL20180725jgv1 \$1,123.50
Non-zoning permits	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification	Information not provided.	

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$9,174,564.97	\$6,771,408.07	\$4,405,449.53

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Jeffrey C Gehman Engineering Associate 07/11/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	 B. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. D. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. 	
an a nam	lare, under penalty of perjury, that I am uthorized representative of the above- ed applicant for the Authorization(s) ified above.	Jeffrey C Gehman Engineering Associate
		07/11/2019

Attachments