

Transition Plan Progress Report

 File Number:
 0000084945
 Submit Date:
 10/08/2019
 Call Sign:
 WXIN
 Facility ID:
 146
 FRN:
 0005047105
 State:

 Indiana
 City:
 INDIANAPOLIS

 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 10/08/2019
 Filing Status:

 Active
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V
 V

General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2019
	Quarter	Third Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TRIBUNE BROADCASTING INDIANAPOLIS, LLC Doing Business As: TRIBUNE BROADCASTING INDIANAPOLIS, LLC	Steve Zanolini 6910 NETWORK PLACE INDIANAPOLIS, IN 46278 United States	+1 (317) 687-6566	szanolini@tribunemedia. com	Limited Liability Company

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact	Contact Name	Address	Phone	Email	Contact Type
Representatives (3)	Louis R duTreil , Jr . <i>Technical Consultant</i> duTreil Lundin & Rackley Inc	3135 Southgate Circle Sarasota, FL 34239 United States	+1 (941) 329- 6004	bobjr@DLR.com	Technical Consultant
	Jason Roberts Nexstar Broadcasting	Jason Roberts 303 E. Wacker Drive Suite 1700 Chicago, IL 60601 United States	+1 (312) 222- 3894	jasroberts@nexstar.tv. com	Legal Representative
	Steve Zanolini <i>VP/Broadcast Technology</i> Tribune Broadcasting Indianapolis, LLC	Steve Zanolini 6910 NETWORK PLACE INDIANAPOLIS, IN 46278 United States	+1 (317) 687- 6566	szanolini@tribunemedia. com	Technical Representative

Permits and	Section	Question	Response
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
		The Station has requested FAA approval for its post-auction facility.	
		The Station has received FAA approval for its post-auction facility.	
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	Yes
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	Yes
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	No
		RF studies have been started	
		RF studies have been completed	
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
		Structural tower studies have been started	Yes
		Structural tower studies have been completed	Yes

Station	Section	Question	Response	
Equipment	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Yes	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Yes	
		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Attenna Towers Construction and Attenna Installation Does the Station's post-auction facility require tower Yes Image: Construction of the Station's post-auction facility require construction of a new tower or substantial medication and installation, will be completed in time to medi its construction deadline? No Image: Construction of the Station require use of a new auxiliary antenna system? No Auxiliary Antenna New auxiliary antenna system? See Station require use of a new auxiliary antenna system? No Image: Rest e Station require use of a new auxiliary antenna system? No Second Second system? No Image: Rest e Station require use of a new auxiliary antenna system? No Second Second system? No Image: Rest e Station require use of a new auxiliary antenna system? No Second Second system? No Image: Rest e Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Second Second Second statene asystem such that it may now cease broadoasting on its pre-auction c	Towers and	Section	Question	Response
require construction of a new towor or substantial modification of an ewisting tower? Idea all necessary tower work been scheduled? Idea all necessary tower work been completed? Has all necessary tower work been completed? Idea all necessary tower work been completed? No Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? No Please Explain: The station is experiencing delays as the tower crew has been welayed from being able to ons the. It expects this delay to last 1-2 weeks beyond the transition deadline. A CP extension request has been submitted with the FCC and remains pending. Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system? Idea the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system	Antenna			Yes
Has all necessary tower work been completed? Image: Completed in the completed in the tome work, including antenna installation, will be completed in time to meet its construction deadline? No Please Explain: The station is experiencing delays as the tower crew has been delayed from being able to on site. It expects this delay to last 1-2 weeks beyond the transition deadline. A CP extension request has been submitted with the FCC and remains pending. Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system? No			require construction of a new tower or substantial	No
Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? No Please Explain: The station is experiencing delays as the tower crew has been delayed from being able to on site. It expects this delay to last 1-2 weeks beyond the transition deadline. A CP extension request has been submitted with the FCC and remains pending. Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on No			Has all necessary tower work been scheduled?	
antenna installation, will be completed in time to meet its construction deadline? antenna installation, will be completed in time to meet its construction deadline? Please Explain: The station is experiencing delays as the tower crew has been delayed from being able to on site. It expects this delay to last 1-2 weeks beyond the transition deadline. A CP extension request has been submitted with the FCC and remains pending. Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station started testing on its new auxiliary antenna system? Has the Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all work, including construction, its pre-auction channel? Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on			Has all necessary tower work been completed?	
The station is experiencing delays as the tower crew has been delayed from being able to on site. It expects this delay to last 1-2 weeks beyond the transition deadline. A CP extension request has been submitted with the FCC and remains pending. Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing on its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all work, including construction, modification and/or installation, rel			antenna installation, will be completed in time to meet its	No
system? No Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Image: Commence testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Image: Commence testing on its new auxiliary antenna system? Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on			The station is experiencing delays as the tower crew has been delayed from being able to be on site. It expects this delay to last 1-2 weeks beyond the transition deadline. A CP	
necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on No		Auxiliary Antenna		Yes
All necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on			necessary equipment upgrades to commence testing of its	No
system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? Image: Completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on No			all necessary equipment upgrades to commence testing of	
antenna system such that it may now cease broadcasting on its pre-auction channel? Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on				
modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on			antenna system such that it may now cease broadcasting on	
		Post-auction Facility	modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on	No
Has the Station completed all tower work? No			Has the Station completed all tower work?	No
Has the Station completed all in-building (equipment) work? Yes			Has the Station completed all in-building (equipment) work?	Yes
Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?Yes			before it can fully construct and/or operate its post-auction	Yes
Please Explain: The station is experiencing delays as the tower crew has been delayed from being able to on site. It expects this delay to last 1-2 weeks beyond the transition deadline. A CP extension request has been submitted with the FCC and remains pending			The station is experiencing delays as the tower crew has been delayed from being able to be on site. It expects this delay to last 1-2 weeks beyond the transition deadline. A CP	
Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?No			auction facility that is necessary to complete an application	No
Pre-auction Channel Has the Station ceased broadcasting on its pre-auction No channel? No		Pre-auction Channel		No

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Bill Vanduynhoven Director of Engineering Operations
			10/08/2019

Information not provided.

Attachments