

(REFERENCE COPY - Not for submission)

Transition Plan Progress Report

File Number: 0000179372 | Submit Date: 01/10/2022 | Call Sign: WRFB | Facility ID: 54443 | FRN: 0001729847 | State

Puerto Rico | City: CAROLINA

Service: DTV Purpose: Transition Plan Progress Report Status: Received Status Date: 01/10/2022 Filing Status:

Active

General Information

Section	Question	Response
	Filing Type	Quarterly
Filing Information	Year	2021
	Quarter	Fourth Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Telecinco, Inc	. Lymaris Rosa	+1 (787) 721- 4054	Lrosa@telecincoinc.	Corporation
	PO Box 43			
	Mayaguez, PR 0068	1		
	United States			

Authorization Holder Name

1.

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact Representatives (2)

Contact Name	Address	Phone	Email	Contact Type
Alejandro Luciano , PE .	Alejandro Luciano PE	+1 (787) 717- 6984	aluciano@aluciano.com	Technical Representative
Alejandro Luciano PE	PO Box 194528			
Alejandro Luciano PE	SAN JUAN, PR 00919			
	United States			
Lee G. Petro	1200 Seventeenth Street NW	+1 (202) 663- 8113	Lee.Petro@PillsburyLaw. com	Legal Representative
FCC Counsel	Washington, DC 20036			
Pillsbury Winthrop Shaw Pittman LLP	United States			

Permits and Tower Studies

Section	Question	Response
Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	Yes
	The Station has requested FAA approval for its post-auction facility.	Yes
	The Station has received FAA approval for its post-auction facility.	Yes
	Does the Station require Federal, State, and/or local permits, and /or a review of environmental impact, for its post-auction facility?	Yes
	Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	Yes
	Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	Yes
Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	No
	RF studies have been started	
	RF studies have been completed	
	Are structural tower studies required in order for the Station to construct its post-auction facility?	No
	Structural tower studies have been started	
	Structural tower studies have been completed	

Station Equipment

Section	Question	Response		
	The Station has placed orders for the following equipment, if re	The Station has placed orders for the following equipment, if required:		
	Main Facility Antenna	Yes		
	Main Facility Transmitter	Yes		
	Main Facility Transmission line	Yes		
	Main Facility Mask Filter and/or RF Combiner	Yes		
	Auxiliary antenna and related equipment	Yes		
Station Equipment	Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	No		
	Please Explain: The tower foundation construction was completed on Dec. 2021. Tower to be installed commencing the end of January 2022 and completed by the end of February 2022			
	Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	Yes		

Towers and Antenna

Section	Question	Response		
	Does the Station's post-auction facility require tower construction /modification work?	Yes		
	Does construction of the Station's post-auction facility require construction of a new tower or substantial modification of an existing tower?	Yes		
	Has all necessary tower work been scheduled?	Yes		
	Has all necessary tower work been completed?	No		
Towers Construction and Antenna Installation	Please Explain: The tower foundation was completed on December 19, 2021 the tower erection is expected to start about the end of January and be completed by the middle of February 2022			
	Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?	No		
	Please Explain:	I		
	WRFB received the tower construction permit approved by the end of February 2021. WRFB Transitioned to the post auction assigned channel with interim facilities.			
	Does the Station require use of a new auxiliary antenna system?	Yes		
	Has the Station started all outside tower work and made all	Yes		
Auxiliary Antenna	necessary equipment upgrades to commence testing of its new auxiliary antenna system?			
	Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	Yes		
	Has the Station started testing on its new auxiliary antenna system?	Yes		
	Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?	Yes		
	Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?	No		
	Has the Station completed all tower work?	No		
Post-auction Facility	Has the Station completed all in-building (equipment) work?	No		
	Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?	Yes		
	Please Explain: The station found that additional space in needed to house the transmitter and related components. The repack administrator revised the requested funds. The additional space plans			
	are ready for construction but delayed by the permits process.			
	Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?	No		
Pre-auction Channel		Yes		

_	4:0		4 .	
[^_	rtit	ica	Ť1/	$^{\circ}$
\mathbf{c}	1 411	ıva	ur	UII

Information not provided.

Attachments