

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Service: LPD Facility 127785 KHFD-LD Channel: Call

ID:

0000089854

Sign:

13 (High VHF) File

Number:

FRN: 0026455469 Eligibility Date **Eligible** 04/30

Status: Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|----------------------|----------------------|-------------------|
| EDGE SPECTRUM, INC. Doing Business As: EDGE SPECTRUM, INC. | Randy Weiss PO Box 54025 Hurst, TX 76054 United States | +1 (214) 770-7770 | randy@crosstalk. org | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and **Transition Plan**

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|--|
| Briefly describe transition plan | KHFD-LD Displaced to Ch 13 Applicant will build the CP as part of a coordinated system build out plan. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | AT73-AK5 |
| | Year | 2012 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 1.5 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | LPTV-5000- 1000V3 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 1 kW |
| | Justification for New Transmitter | Displacement from UHF to VHF See attached Comark Transmitter Selection Exhibit. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|-------------------------|---|----------|
| Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | Yes |
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Rigid Conduit and Wiring | No |
| | Other Electrical Service | Yes |
| | | |

| | Description | To be determined based on site survey. |
|---|--|--|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |

Other Transmitter Cost Not Listed

Primary
Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|-------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Mounting | Side Mount |
| Manufacturer and Type | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Other |
| | Other Antenna Type | UHF Panel |
| | ERP: (Effective Radiated Power) | 15.0 kW |
| | Manufacturer | |
| | Model | 955314 |
| | Year | 2012 |

Primary Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------|--|----------------------------|
| New Antenna | Use | Primary (Main) |
| Description | Change Type | Purchase New |
| | Ownership | Owned |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Mounting | Side Mount |
| Manufacturer and Types | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | ERP: (Effective Radiated Power) | 3.0 kW |
| | Manufacturer | |
| | Model | PSIVSM4MCRR- 13-EP |
| | Year | 2020 |
| | Justification for New Antenna | Displaced from UHF to VHF. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Flexible Air |
| | Diameter | 4 inches |
| | Number of parallel runs | 1 |
| | Length | 820 feet per run |

New Transmission Line

| Primary | • |
|----------------|---|
|----------------|---|

Transmission Line Question Response Use Primary **New Transmission Line** Costs (Main) Purchase Change Type New Is this a request for upgraded equipment? No Flexible Type Foam Diameter 1 5/8 inches Number of parallel runs 1 Length 850 feet per run Justification for New Transmission Line Change from UHF to VHF, UHF is using a shared line, so new VHF install requires new transmission line. Edge Spectrum uses 1 5/8" cable throughout their system as a standard. **Interior RF Systems** Does the Installation of the Transmission No Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?

Other Transmission Line Expenses Not Listed Transmission loinetion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Construct New |
| | Tower Use | Primary (Main) |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1053452 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 32° 35' 02.7" N- |
| | Longitude (NAD83) | 096° 57' 48.8" W- |
| | Overall Structure Height | 1730.95 fee |
| | Support Structure Height | 1730.95 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 817.90 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | American Towers LLC |
|------------------|------------------------|
| Date Constructed | 07/16/2004 |

Primary Tower

Tower Construction Costs

| Section | Question | Response |
|---------------------|---|---|
| Construct New Tower | Use | Primary (Main) |
| | Is this a request for upgraded equipment? | No |
| | Height | 900.00 feet |
| | Justification for New Tower | Current tower modification costs unavailable and major enhancements required for the additional Ch 13 VHF antenna |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|---|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 80 |
| | Explanation | No on site engineering staff. Complete turnkey project management. |
| Outside RF consulting Engineering Services | Perform engineering study for displacement application | No |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Prepare Form 601 | No |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | No |
| | Prepare and file Form FCC License to Cover Application | No |
| | Prepare request for Special Temporary Authority | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |

| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
|----------------------------------|---|---|
| | Form 399 assistance or other program management costs | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 5 |
| | Justification | Turnkey installation and integration of new and existing equipment, includes, EAS, satellite hookup, etc. |

Other Professional Services Expenses Not Listed

| Outside | Other Professional Services Expenses Not Listed | | |
|--------------|--|----------------------|--|
| Professional | Services Costs | Description | |
| | Mobilization Charge and travel expenses for site survey | \$1500/day, 4 days | |
| | Mobilization Charge and travel expenses for installation | \$1500/day, 1.5 days | |
| | Site Survey | 8 hours @ \$100/hour | |

Other Expenses

| Section | Question | Response |
|------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Permit and Filing Costs | FCC Construction Permit Major Change | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System | No |
| | Frequency Coordination for Bi-Direction System | No |
| | New Point to Point Microwave System | No |

Other Expenses

Other Expenses Not Listed

Information not provided.

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter LPTV-5000- 1000V3 | \$62,283.00 | \$83,620.64 | | \$60,774.64 | |
| 5 Ton system | \$20,250.00 | \$20,000.00 | N/A | N/A | N/A |
| Other Electrical Service: To be determined based on site survey. | \$2,033.00 | \$2,033.00 | See Mr. Sparky Quote | N/A | N/A |
| Transmitter Building Site Survey /Installation | \$10,000.00 | \$11,863.00 | See Comark Transmitter Quote Installation Line Item | \$11,050.00 | N/A |
| High VHF - Air Cooled Solid State Transmitter 400 - 1000 Watts | \$30,000.00 | \$49,724.64 | actual cost | \$49,724.64 | N/A |
| Sub-total | \$62,283.00 | \$83,620.64 | N/A | \$60,774.64 | N/A |
| Total for all systems | \$2,211,133.00 | \$2,270,899.86 | N/A | \$76,474.64 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|---------------------------|
| 5 Ton system | Information not provided. |

| Other Electrical Service: To be determined based on site survey. | Information not provided. | |
|--|--------------------------------|----------------------------|
| Transmitter Building Site Survey/Installation | Component Description: Amount: | INSTALL \$11,050.00 |
| High VHF - Air Cooled Solid State Transmitter 400 - 1000 Watts | Component Description: Amount: | Transmitter \$49,724.64 |

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Antenna PSIVSM4MCRR- 13-EP | \$35,730.00 | \$35,730.00 | | \$0.00 | |
| High VHF-Low Power, Side Mount, Slotted Coaxial, 3.0kW input, Horizontal | \$30,000.00 | \$30,000.00 | N/A | \$0.00 | N/A |
| Sweep test of transmission line and antenna | \$5,730.00 | \$5,730.00 | N/A | N/A | N/A |
| Sub-total | \$35,730.00 | \$35,730.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,211,133.00 | \$2,270,899.86 | N/A | \$76,474.64 | N/A |

Components

Information not provided.

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmission Line | \$20,400.00 | \$62,399.22 | | \$0.00 | |
| Flexible Foam Transmission Line - dielectric, 1 5 /8" | \$20,400.00 | \$62,399.22 | Line will be swept and determined if it remains usable. Edge Spectrum uses 1 5/8" cable throughout their system as a standard. | \$0.00 | N/A |
| Sub-total | \$20,400.00 | \$62,399.22 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,211,133.00 | \$2,270,899.86 | N/A | \$76,474.64 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|----------------------|
| Flexible Foam Transmission Line - dielectric, 1 5/8" | Component Description: Amount: | Cable \$62,399.22 |

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$0.00 | \$0.00 | | \$0.00 | |
| Primary Tower | \$2,047,750.00 | \$2,047,750.00 | | \$0.00 | |
| New tower between 500' and 1000' | \$1,890,000.00 | \$1,890,000.00 | N/A | N/A | N/A |
| Tower Rigging Tall Tower (greater than 500') | \$157,750.00 | \$157,750.00 | N/A | N/A | N/A |
| Sub-total | \$2,047,750.00 | \$2,047,750.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,211,133.00 | \$2,270,899.86 | N/A | \$76,474.64 | N/A |

Components

Information not provided.

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|--|----------------|------------------------------|
| Outside Professional Services | \$29,635.00 | \$26,065.00 | | \$10,700.00 | |
| Site Survey | \$800.00 | \$800.00 | Site Survey Charge See ARCJ Site Survey Quote & SOW.pdf | \$800.00 | N/A |
| Mobilization Charge and travel expenses for installation | \$6,000.00 | \$6,000.00 | Mobilization Charge and Travel Expenses for Installation of EAS, CAP. Satellite Interconnect, Final Transmitter /Antenna connection, station turn on. Trip \$1500/day 4 days. See ARCJ Turnkey Quote & SOW | N/A | N/A |
| Mobilization Charge and travel expenses for site survey | \$2,250.00 | \$2,250.00 | 1 1/2 day @ \$1500/day See ARCJ Site Survey Quote & SOW.pdf | \$2,250.00 | N/A |

| Additional | \$5,000.00 | \$5,000.00 | Turnkey | N/A | N/ |
|-----------------------------------|------------|------------|------------------|------------|----|
| Field | | | Installation and | | |
| Engineering | | | integration of | | |
| Service, 5 | | | new and | | |
| Days | | | existing | | |
| | | | equipment. | | |
| | | | Installation of | | |
| | | | EAS,CAP, | | |
| | | | Satellite | | |
| | | | Interconnect, | | |
| | | | Final | | |
| | | | Transmitter | | |
| | | | /Antenna | | |
| | | | connection, | | |
| | | | station turn on. | | |
| | | | See ARCJ | | |
| | | | Turnkey | | |
| | | | Integration | | |
| | | | Quote & SOW | | |
| | | | Quote a OOW | | |
| Prepare request for Special | \$1,280.00 | \$150.00 | N/A | \$150.00 | N/ |
| Temporary Authorization | | | | | |
| Form 399 | \$1,000.00 | \$1,000.00 | See BWS | \$1,000.00 | N/ |
| assistance or | | | Estimate | | |
| other Program | | | Eligibility 1876 | | |
| Management | | | Filings | | |
| costs | | | | | |
| Prepare/ | \$1,710.00 | \$1,710.00 | See BWS 399 | \$1,000.00 | N/ |
| Review 399 | | | Reimbursement | | |
| reimbursement | | | Estimate | | |
| form | | | | | |
| Project | \$8,440.00 | \$6,000.00 | See ARCJ | \$5,500.00 | N/ |
| management | | | Project | | |
| of the transition | | | Management | | |
| | | | Quote & SOW. | | |
| | | | pdf | | |
| Prepare | \$1,052.50 | \$1,052.50 | N/A | N/A | N/ |
| engineering | , , | . , | | | , |
| section of FCC | | | | | |
| Form 2100 | | | | | |
| (main), | | | | | |
| License to | | | | | |
| Cover | | | | | |
| | | | | | |
| Application | | | | | |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$2,102.50 | \$2,102.50 | N/A | N/A | N/A |
|--|----------------|----------------|-----|-------------|-----|
| Sub-total | \$29,635.00 | \$26,065.00 | N/A | \$10,700.00 | N/A |
| Total for all systems | \$2,211,133.00 | \$2,270,899.86 | N/A | \$76,474.64 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Site Survey | Component Description: Amount: | Site Survey \$400.00 |
| | Component Description: Amount: | 50% Site Survey \$400.00 |
| Mobilization Charge and travel expenses for installation | Information not provided. | |
| Mobilization Charge and travel expenses for site survey | Component Description: Amount: | Site Mobilization \$1,125.00 |
| | Component Description: Amount: | 50% Site Mobilization \$1,125.00 |
| Additional Field Engineering Service, 5 Days | Information not provided. | |

| Prepare request for Special Temporary Authorization | Component Description: | CP EXT |
|--|---------------------------|---------------------|
| | Amount: | \$150.00 |
| Form 399 assistance or other Program Management costs | Component Description: | 399 Eligibility Fee |
| | Amount: | \$1,000.00 |
| Prepare/ Review 399 reimbursement form | | |
| reimbursement form | Component Description: | 399 |
| | Amount: | \$1,000.00 |
| Project management of the | | |
| transition | Component Description: | 399PM |
| | Amount: | \$1,000.00 |
| | Component Description: | 50% Project |
| | | Management |
| | Amount: | \$3,000.00 |
| | Component Description: | PM #2 |
| | Amount: | \$1,500.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Other Expenses | \$15,335.00 | \$15,335.00 | | \$5,000.00 | |
| Equipment Storage | \$5,000.00 | \$5,000.00 | Included SEE ARCJ Equipment Storage Removal Disposal Quote & SOW | \$5,000.00 | N/A |
| Equipment Delivery and Handling Charges | \$5,000.00 | \$5,000.00 | Equipment Delivery and Handling Charges. ARCJ Equipment Storage Removal Disposal Quote & SOW.pdf | N/A | N/A |

| Disposal | \$5,000.00 | \$5,000.00 | Removal | N/A | N/A |
|-----------------------|----------------|----------------|--------------------|-------------|-----|
| Costs (for | | | and | | |
| equipment | | | disposal of | | |
| and other | | | equipment | | |
| waste, net | | | from job | | |
| of any | | | site, | | |
| salvage | | | transmitter, | | |
| value) | | | coax, | | |
| | | | antenna | | |
| | | | and all | | |
| | | | debris. | | |
| | | | SEE ARCJ | | |
| | | | Equipment | | |
| | | | Storage Removal | | |
| | | | Disposal | | |
| | | | Quote & | | |
| | | | SOW.pdf | | |
| FCC Filing | \$335.00 | \$335.00 | N/A | N/A | N/A |
| Fees - | | | | | |
| Form 2100 | | | | | |
| license to | | | | | |
| cover | | | | | |
| application | | | | | |
| Sub-total | \$15,335.00 | \$15,335.00 | N/A | \$5,000.00 | N/A |
| Total for all systems | \$2,211,133.00 | \$2,270,899.86 | N/A | \$76,474.64 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|-----------------------|
| Equipment Storage | Component Description: Amount: | STORAGE \$5,000.00 |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$2,211,133.00 | \$2,270,899.86 | \$76,474.64 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Susan Hansen Consultant

04/30/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Randy Weiss CEO

04/30/2021

Attachments