

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 57865 Service: LPD Call WCTU-LD Channel: 22 (UHF)

ID: File Sign: **0000088674** 

Number:

FRN: **0026455469** Eligibility **Eligible** Date **04/30** 

Status:

Submitted: /2021

### Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address   | Phone                | Email                   | Applicant<br>Type |
|--|---|----------------------|-------------------------|-------------------|
| EDGE SPECTRUM, INC. Doing Business As: EDGE SPECTRUM, INC. | Randy<br>Weiss<br>PO Box<br>54025<br>Hurst, TX<br>76054<br>United<br>States | +1 (214)<br>770-7770 | randy@crosstalk.<br>org | Corporation       |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No  |
|--|---|
| Briefly describe transition plan   | WCTU displaced from Ch 46 to Ch 22. Applicant will build the CP as part of a coordinated system build out plan. |

#### **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

#### Primary Transmitter

#### **Existing Transmitter Information**

| Section                                    | Question   | Response            |
|--|--|---------------------|
| Existing Transmitter Description           | Type of change   | Purchase<br>New     |
|  | Use  | Primary<br>(Main)   |
|  | Ownership  | Owned               |
|  | Is this transmitter currently shared with another station? | No                  |
|  | Is this transmitter currently in operating condition?      | Yes                 |
| Existing Transmitter Manufacturer and Type | Manufacturer   |                     |
|  | Model  | ACT-5XU-<br>310-A-C |
|  | Year   | 2008                |
|  | Туре   | Solid State         |
|  | Solid State Cooling  | Air Cooled          |
|  | Solid State Power Capacity                                 | 250 W               |

#### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | EC701HP<br>BB3  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Air Cooled  |
|                 | Solid State Power capacity                | 1 kW  |
|                 | Justification for New Transmitter         | Transmitter cannot be retuned to Ch 22. See Comark Transmitter Selection Exhibit. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Section                 | Question  | Response |
|-------------------------|---|----------|
| Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | Yes      |
| Electrical Service      | Service Entrance (3 phases 800A 208V)   | No       |
|                         | Switchgear (industrial 800 amp)   | No       |
|                         | Transformer (480V)  | No       |
|                         | Rigid Conduit and Wiring  | No       |
|                         | Other Electrical Service  | Yes      |
|                         |   | '        |

|   | Description  | To be determined based on site survey. |
|---|--|--|
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes                                    |
|   | Туре   | Cooling<br>Only                        |
|   | Size   | 5 tons                                 |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No                                     |

**Other Transmitter Cost Not Listed** 

Primary
Transmitter Information not provided.

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### Primary Antenna

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Ownership  | Owned              |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Mounting   | Side Mount         |
| Manufacturer and Type        | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | ERP: (Effective Radiated Power)                                  | 5.0 kW             |
|                              | Manufacturer   |                    |
|                              | Model  | PSILP24BH          |
|                              | Year   | 2008               |

#### Primary Antenna

#### **New Antenna Costs**

| Section                 | Question   | Response                                |
|-------------------------|--|---|
| New Antenna Description | Use  | Primary<br>(Main)                       |
|                         | Change Type  | Purchase<br>New                         |
|                         | Ownership  | Owned                                   |
|                         | Is antenna shared?   | No                                      |
|                         | Is antenna directional?  | Yes                                     |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                                      |
| New Antenna             | Mounting   | Side Mount                              |
| Manufacturer and Types  | Antenna position in stack  | Not in Stack                            |
|                         | Polarization   | Horizontal                              |
|                         | Туре   | Slotted<br>Coaxial                      |
|                         | ERP: (Effective Radiated Power)                                      | 5.0 kW                                  |
|                         | Manufacturer   |   |
|                         | Model  | DLP-8M                                  |
|                         | Year   | 2021                                    |
|                         | Justification for New Antenna  | Old<br>antenna cut<br>to channel<br>46. |

#### Primary Antenna

#### **Other Antenna Costs**

| Section       | Question   | Response |
|---------------|--|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No       |

| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No  |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### Primary Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

## Primary Transmission Lite

#### **Existing Transmission Line**

| Existing Transmission Line Description  Type of change  Purc New  Use  Prim (Main | ary |
|---|-----|
| (Mair   | •   |
|   |     |
| Ownership   | ed  |
| Is the existing transmission line shared with another station or stations?        |     |
| Is Transmission Line in operating condition? Yes                                  |     |
| Existing Transmission Manufacturer  |     |
| Type Type Flexi   |     |
| Diameter Othe   | r   |
| Other Diameter 2 1/4 inche  |     |
| Number of parallel runs 1   |     |
| Length 300 t  |     |

### Primary Transmission

#### **New Transmission Line**

| n Line<br>Section              | Question  | Response  |
|--------------------------------|---|---|
| New Transmission Line<br>Costs | Use   | Primary<br>(Main)   |
|                                | Change Type   | Purchase<br>New   |
|                                | Is this a request for upgraded equipment?   | No  |
|                                | Туре  | Flexible<br>Foam  |
|                                | Diameter  | 1 5/8 inches  |
|                                | Number of parallel runs   | 1   |
|                                | Length  | 300 feet<br>per run   |
|                                | Justification for New Transmission Line   | line will be<br>swept and<br>determined<br>if it remains<br>usable. |
| Interior RF Systems            | Does the Installation of the Transmission<br>Line require an additional or replacement<br>Inside RF system including switching, patch<br>panels, and dehydrators? | No  |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

#### **Existing Tower**

| Section                           | Question  | Response                                       |
|-----------------------------------|---|--|
| Existing Tower Description        | Type of change  | Move Equipment                                 |
|                                   | Tower Use   | Primary (Main)                                 |
|                                   | Ownership   | Leased   |
|                                   | Is this tower consider Complex?                         | No   |
|                                   | Is this tower currently shared with any other stations? | No   |
|                                   | Is tower documented for structural analysis?            | Unknown  |
|                                   | Is tower compliant with Rev G?                          | Unknown  |
| Existing Tower                    | Do you have a tower registration number?                | Yes  |
| Structure<br>Registration         | ASR Number  | 1210882  |
| Coordinates (NAD83 (              | Latitude (NAD83)  | 30° 28' 32.2" N-                               |
| North American<br>Datum of 1983)) | Longitude (NAD83)                                       | 087° 15' 16.1"<br>W-                           |
|                                   | Overall Structure Height                                | 319.88 feet                                    |
|                                   | Support Structure Height                                | 310.04 feet                                    |
|                                   | Ground Elevation Above Mean Sea Level (AMSL)            | 111.22 feet                                    |
|                                   | Structure Type  | TOWER - Free<br>Standing or<br>Guyed Structure |
|                                   | Tower Owner   | Subcarrier<br>Communications<br>Inc            |
|                                   | Date Constructed  | 03/31/2000                                     |

#### Primary Tower

#### **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

#### Primary Tower

#### Other Tower Expenses Not Listed

Information not provided.

#### Outside Professional

| Section  | Question  | Response  |
|--|---|---|
| Services Costs Outside Project Management Services | Do you require outside project management services?                     | Yes   |
|  | Number of Hours   | 80  |
|  | Explanation   | No on site engineering staff. Complete project management for station rebuild |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for displacement application                  | No  |
|  | Prepare engineering section of Form FCC Construction Permit Application | Yes   |
|  | For Auxiliary Facility  | No  |
|  | For Main Facility   | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application    | Yes   |
|  | For Auxiliary Facility  | No  |
|  | For Main Facility   | Yes   |
|  | Prepare request for Special Temporary Authority                         | Yes   |
|  | Quantity  | 1   |
|  | Prepare Form 601  | No  |
| Attorney and Other Outside Consulting Services     | Prepare and file Form FCC Construction Permit Application               | No  |
|  | Prepare and file Form FCC License to Cover Application                  | No  |
|  | Prepare request for Special Temporary Authority                         | No  |
|  | Negotiation of Lease and other Matter for Shared Locations              | No  |

|                                  | Prepare or Review FCC Form 399 for Reimbursement      | Yes  |
|----------------------------------|---|--|
|                                  | Form 399 assistance or other program management costs | Yes  |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study   | No   |
|                                  | RF exposure measurements                              | No   |
|                                  | Additional Field Engineering Service                  | Yes  |
|                                  | Number of Days  | 5  |
|                                  | Justification   | Turnkey installation and integration of new and existing equipment, includes EAS, etc. |

#### Outside Professional

#### Other Professional Services Expenses Not Listed

| Services Costs   | Description          |
|--|----------------------|
| Mobilization Charge and travel expenses for site         | \$1500/day, 1.5 days |
| Mobilization Charge and travel expenses for installation | \$1500/day, 4 days   |
| Site Survey  | 8 hours @ \$100/hour |

### Other Expenses

| Section                            | Question   | Response |
|------------------------------------|--|----------|
| AM Pattern Disturbance             | Is an Impact Study needed?   | No       |
|                                    | Is Remediation needed?   | No       |
| Permit and Filing Costs            | FCC Construction Permit Major Change   | No       |
|                                    | FCC Construction Permit Minor Change   | No       |
|                                    | FCC License to Cover Application   | Yes      |
|                                    | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses    | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                    | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                    | Does this relocation require Equipment Storage?  | Yes      |
| Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System   | No       |
|                                    | Frequency Coordination for Bi-Direction System   | No       |
|                                    | New Point to Point Microwave System  | No       |

### Other Expenses

Other Expenses Not Listed

Information not provided.

### **Cost** Information

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                 | Actual<br>Cost | Actual Cost<br>Justification  |
|--|--------------------------------|-------------------|--|----------------|---|
| Primary<br>Transmitter<br>EC701HP BB3                            | \$116,283.00                   | \$80,346.38       |  | \$58,313.38    |   |
| Transmitter Building Site Survey /Installation                   | \$10,000.00                    | \$11,878.75       | Invoiced installation cost plus Florida sales tax. | \$11,878.75    | Invoice for<br>transmitter<br>installation<br>including<br>FL State<br>sales tax. |
| 5 Ton system   | \$20,250.00                    | \$20,000.00       | N/A  | N/A            | N/A   |
| Other Electrical Service: To be determined based on site survey. | \$2,033.00                     | \$2,033.00        | Quote 9/9<br>/19 Mr<br>Sparky<br>Quote.pdf         | N/A            | N/A   |
| UHF - Air<br>Cooled Solid<br>State<br>Transmitter 1<br>- 2.5 kW  | \$84,000.00                    | \$46,434.63       | Actual transmitter cost with freight and tax.      | \$46,434.63    | N/A   |
| Sub-total  | \$116,283.00                   | \$80,346.38       | N/A  | \$58,313.38    | N/A   |
| Total for all systems  | \$256,173.00                   | \$216,991.55      | N/A  | \$74,013.38    | N/A   |

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Transmitter Building Site  |                           |                  |
|--|---------------------------|------------------|
| Survey/Installation  | Component Description:    | Installation and |
|  |                           | tax              |
|  | Amount:                   | \$11,878.75      |
| 5 Ton system   | Information not provided. |                  |
| Other Electrical Service: To be determined based on site survey. | Information not provided. |                  |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW              |                           |                  |
|  | Component Description:    | Transmitter      |
|  | Amount:                   | \$46,434.63      |

### **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                         | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Antenna DLP-<br>8M  | \$31,530.00                    | \$31,530.00       |  | \$0.00         |                              |
| UHF-Low<br>Power, Side<br>Mount,<br>Slotted<br>Coaxial, 5.0<br>kW input,<br>Horizontal | \$25,800.00                    | \$25,800.00       | See FCC<br>Published<br>Appendix A<br>LPTV Cost<br>Catalog | \$0.00         | N/A                          |
| Sweep test of transmission line and antenna  | \$5,730.00                     | \$5,730.00        | N/A  | N/A            | N/A                          |
| Sub-total  | \$31,530.00                    | \$31,530.00       | N/A  | \$0.00         | N/A                          |
| Total for all systems  | \$256,173.00                   | \$216,991.55      | N/A  | \$74,013.38    | N/A                          |

| Actual Information Description  | File Name                      |                       |
|---|--------------------------------|-----------------------|
| UHF-Low Power, Side Mount,<br>Slotted Coaxial, 5.0kW input,<br>Horizontal | Component Description: Amount: | Antenna<br>\$7,901.50 |
| Sweep test of transmission line and antenna                               | Information not provided.      |                       |

### **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                                     | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Transmission<br>Line                       | \$7,200.00                     | \$8,127.67        |  | \$0.00         |                              |
| Flexible Foam Transmission Line - dielectric, 1 5 /8" | \$7,200.00                     | \$8,127.67        | Edge Spectrum uses 1 5/8" cable throughout their system as a standard. | \$0.00         | N/A                          |
| Sub-total   | \$7,200.00                     | \$8,127.67        | N/A  | \$0.00         | N/A                          |
| Total for all systems                                 | \$256,173.00                   | \$216,991.55      | N/A  | \$74,013.38    | N/A                          |

| Actual Information Description                          | File Name                      |                     |
|---|--------------------------------|---------------------|
| Flexible Foam Transmission<br>Line - dielectric, 1 5/8" | Component Description: Amount: | Cable<br>\$8,127.67 |

### **Cost** Information

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Tower<br>TOWER                           | \$56,190.00                    | \$56,190.00       |                                    | \$0.00         |                              |
| Tower<br>Rigging Short<br>Tower (less<br>than 500') | \$56,190.00                    | \$56,190.00       | N/A                                | N/A            | N/A                          |
| Sub-total   | \$56,190.00                    | \$56,190.00       | N/A                                | \$0.00         | N/A                          |
| Total for all systems                               | \$256,173.00                   | \$216,991.55      | N/A                                | \$74,013.38    | N/A                          |

#### Components

Information not provided.

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost Justification   | Actual<br>Cost | Actual Cost<br>Justification |
|--|-----------------------------|-------------------|--|----------------|------------------------------|
| Outside<br>Professional<br>Services                                  | \$29,635.00                 | \$25,462.50       |  | \$10,700.00    |                              |
| Mobilization<br>Charge and<br>travel<br>expenses for<br>installation | \$6,000.00                  | \$6,000.00        | Mobilization Charge and Travel Expenses for Installation of EAS, CAP. Satellite Interconnect, Final Transmitter /Antenna connection, station turn on. Trip \$1500/day 4 days. See ARCJ Turnkey Quote & SOW | N/A            | N/A                          |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization      | \$1,280.00                  | \$150.00          | N/A  | \$150.00       | N/A                          |
| Mobilization<br>Charge and<br>travel<br>expenses for<br>site         | \$2,250.00                  | \$2,250.00        | 1 1/2 day @<br>\$1500/day See<br>ARCJ Site<br>Survey Quote<br>& SOW.pdf  | \$2,250.00     | N/A                          |

| Additional Field Engineering Service, 5 Days   | \$5,000.00 | \$5,000.00 | Turnkey Installation and integration of new and existing equipment. Installation of EAS,CAP, Satellite Interconnect, Final Transmitter /Antenna connection, station turn on. See ARCJ Turnkey Integration Quote & SOW K27JP.pdf | N/A        | N/A |
|--|------------|------------|---|------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | \$1,052.50 | \$1,052.50 | N/A   | N/A        | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$2,102.50 | \$1,500.00 | N/A   | N/A        | N/A |
| Prepare/<br>Review 399<br>reimbursement<br>form                                      | \$1,710.00 | \$1,710.00 | See BWS 399<br>Reimbursement<br>Estimate  | \$1,000.00 | N/A |
| Project<br>management<br>of the transition   | \$8,440.00 | \$6,000.00 | See ARCJ Project Management Quote & SOW. pdf  | \$5,500.00 | N/A |

| Site Survey   | \$800.00     | \$800.00     | Site Survey<br>Charge See<br>ARCJ Site<br>Survey Quote<br>& SOW.pdf | \$800.00    | N/A |
|---|--------------|--------------|---|-------------|-----|
| Form 399 assistance or other Program Management costs | \$1,000.00   | \$1,000.00   | See BWS Estimate Eligibility Filing                                 | \$1,000.00  | N/A |
| Sub-total   | \$29,635.00  | \$25,462.50  | N/A   | \$10,700.00 | N/A |
| Total for all systems                                 | \$256,173.00 | \$216,991.55 | N/A   | \$74,013.38 | N/A |

| Actual Information Description  | File Name                      |  |
|---|--------------------------------|--|
| Mobilization Charge and travel expenses for installation                          | Information not provided.      |  |
| Prepare request for Special<br>Temporary Authorization                            | Component Description: Amount: | CP EXT<br>\$150.00                     |
| Mobilization Charge and travel expenses for site                                  | Component Description: Amount: | Site Mobilization<br>\$1,125.00        |
|   | Component Description: Amount: | 50% Site<br>Mobilization<br>\$1,125.00 |
| Additional Field Engineering<br>Service, 5 Days                                   | Information not provided.      |  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided.      |  |

| Prepare engineering section<br>of FCC Form 2100 (main),<br>Construction Permit<br>Application | Information not provided.      |   |
|---|--------------------------------|---|
| Prepare/ Review 399 reimbursement form  | Component Description: Amount: | 399<br>\$1,000.00                       |
| Project management of the transition  | Component Description: Amount: | 50% Project<br>Management<br>\$3,000.00 |
|   | Component Description: Amount: | 399pm<br>\$1,000.00                     |
|   | Component Description: Amount: | PM #2<br>\$1,500.00                     |
| Site Survey   | Component Description: Amount: | 50% Site Survey<br>\$400.00             |
|   | Component Description: Amount: | Site Survey<br>\$400.00                 |
| Form 399 assistance or other Program Management costs   | Component Description: Amount: | 399 Eligibility Fee<br>\$1,000.00       |

### **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                             | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Other<br>Expenses                       | \$15,335.00                    | \$15,335.00       |   | \$5,000.00     |                              |
| Equipment<br>Storage                    | \$5,000.00                     | \$5,000.00        | See ARCJ<br>Equipment<br>Storage<br>Removal<br>Disposal<br>Quote &<br>SOW.pdf                       | \$5,000.00     | N/A                          |
| Equipment Delivery and Handling Charges | \$5,000.00                     | \$5,000.00        | Equipment storage and delivery to site. See ARCJ Equipment Storage Removal Disposal Quote & SOW.pdf | N/A            | N/A                          |

| Disposal<br>Costs (for                    | \$5,000.00   | \$5,000.00   | Removal<br>and | N/A         | N/A |
|---|--------------|--------------|----------------|-------------|-----|
| equipment                                 |              |              | disposal of    |             |     |
| and other                                 |              |              | equipment      |             |     |
| waste, net of                             |              |              | from job       |             |     |
| any salvage                               |              |              | site,          |             |     |
| value)                                    |              |              | transmitter,   |             |     |
|   |              |              | coax,          |             |     |
|   |              |              | antenna        |             |     |
|   |              |              | and all        |             |     |
|   |              |              | debris.        |             |     |
|   |              |              | SEE ARCJ       |             |     |
|   |              |              | Equipment      |             |     |
|   |              |              | Storage        |             |     |
|   |              |              | Removal        |             |     |
|   |              |              | Disposal       |             |     |
|   |              |              | Quote &        |             |     |
|   |              |              | SOW.pdf        |             |     |
| FCC Filing<br>Fees - Form<br>2100 license | \$335.00     | \$335.00     | N/A            | N/A         | N/A |
| to cover<br>application                   |              |              |                |             |     |
| Sub-total                                 | \$15,335.00  | \$15,335.00  | N/A            | \$5,000.00  | N/A |
| Total for all                             | \$256,173.00 | \$216,991.55 | N/A            | \$74,013.38 | N/A |

| Actual Information Description   | File Name                      |                       |
|--|--------------------------------|-----------------------|
| Equipment Storage  | Component Description: Amount: | STORAGE<br>\$5,000.00 |
| Equipment Delivery and Handling Charges                                  | Information not provided.      |                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided.      |                       |
| FCC Filing Fees - Form 2100 license to cover application                 | Information not provided.      |                       |

### Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$256,173.00                   | \$216,991.55   | \$74,013.38 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Susan Hansen Consultant

04/30/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Randy Weiss CEO

04/30/2021

#### **Attachments**