

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 35908 Service: DTV Call WVLT-TV Channel: 34 (UHF)

ID:

Sign:

File **0000028735**

Number:

FRN: **0018223693** Date **11/12**

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|----------------------|---------------------------------|------------------------------|
| GRAY TELEVISION LICENSEE, LLC Doing Business As: WVLT-TV | Robert Folliard 4370 Peachtree Road Atlanta, GA 30319 United States | +1 (202) 750-1585 | Robert. Folliard@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information

Contact Information

Applicant Address Phone Email

[Confidential]

Preparer Contact Information

Preparer Contact Name and Information

| , | Applicant | Address | Phone | Email |
|---|-------------------------|---|-------------------|--------------------------|
| - | Samuel Hariton Widelity | Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | The station will continue to use the existing broadband antenna and transmission line and replacing the existing transmitter with a new transmitter. Interim facilities are not needed. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|-----------------------|--|--------------------------|
| Existing Transmitter | Type of change | Purchase New |
| Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Sigma DD, 3200P2CFUPG |
| | Year | 2002 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE100 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 62.9 kW |
| | Justification for New Transmitter | Transmitter cannot be retuned and must be replaced. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |

| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | 25 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | No |

| Transmission | Section | Question | Response |
|--------------|---------------------------------------|---|----------|
| Line | Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No |

Outside Professional Services Costs

| Section | Question | Response |
|---|--|----------------------|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 900 |
| | Explanation | Strategic Support |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | | |

| | Quantity | N/A |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |

| Number of Days | N/A |
|----------------|-----|
| Justification | N/A |

Other Professional Services Expenses Not Listed

Outside
Professional Information not provided.
Services

Costs

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|----------------|---|
| Combiner | Anticipated 1/3 expense on new combiner TBD by American Tower |
| Security | On site security during equipment storage period |
| Tower Analysis | Tower Analysis required by American Tower |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|---|--------------------------------|-------------------|---|----------------|----------------------------|
| Primary Transmitter ULXTE100 | \$1,822,697.91 | \$1,822,697.91 | | \$1,018,706.00 | |
| Other HVAC Service Type: H Size:25 (Other) | <i>\$31,627.00</i> | \$31,627.00 | N/A | N/A | N/A |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$21,056.01 | \$21,056.01 | See attached Funderburk Electrical Services, Inc. quote for electrician labor on new transmitter install, cost \$11,560. See attached Graybar quotation #0227759928 for electrical panels for new transmitter install, cost \$9,496.01. | \$0.00 | N/A |

| UHF - Liquid Cooled Solid | \$1,770,014.90 | \$1,770,014.90 | See attached GatesAir | \$1,018,706.00 | N/A |
|------------------------------|----------------|----------------|--------------------------|----------------|-----|
| State | | | quote GA- | | |
| Transmitter | | | 00021597 for | | |
| 62.9 kW | | | ULXTE-100 | | |
| | | | 62.9 kW | | |
| | | | (before mask | | |
| | | | filter) solid | | |
| | | | state | | |
| | | | transmitter, | | |
| | | | cost per quote | | |
| | | | \$1,770,014.90. | | |
| Sub-total | \$1,822,697.91 | \$1,822,697.91 | N/A | \$1,018,706.00 | N/A |
| Total for all systems | \$2,297,147.54 | \$2,285,426.42 | N/A | \$1,056,869.35 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Other HVAC Service Type: H Size:25 (Other) | Information not provided. | |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 62.9 kW | Component Description: Amount: | Transmitter ULXTE-90 \$1,018,706.00 |

Cost Antennas

Information Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Information

Cost Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co |
|---|-----------------------------|-------------------|--|-------------|-----------|
| Outside Professional Services | \$251,380.00 | \$248,346.38 | | \$38,163.35 | |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$87,400.00 | Allen Dick antenna system has no documentation, will require coverage verification for new channel. | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,458.13 | State and local taxes included | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,462.50 | State and local taxes included | \$196.50 | N/A |
|--|--------------|--------------|--------------------------------------|-------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,638.75 | State and local taxes included | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,277.50 | State and local taxes included | \$1,687.50 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,647.00 | State and local taxes included | \$537.50 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,731.25 | State and local taxes included | N/A | N/A |
| Project management of the transition | \$142,200.00 | \$135,000.00 | 900 hours at \$150 per hour | \$35,741.85 | N/A |
| Prepare and or review reimbursement | \$2,630.00 | \$2,731.25 | State and Local Taxes included | N/A | N/A |
| form | | | | | |

| Total for all | \$2,297,147.54 | \$2,285,426.42 | N/A | \$1,056,869.35 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Work on and file WVLT initial repack CP |
| | Amount: | \$196.50 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | support response to review of reimbursement |
| | Amount: | form 399 \$125.00 |
| | Component Description: Amount: | CP application \$1,562.50 |
| Perform engineering study for new channel assignment and antenna development | Component Description: | Perform engineering study for new channel |
| | Amount: | assignment \$537.50 |

| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
|--|--------------------------------|-------------------------------------|
| Project management of the transition | Component Description: Amount: | Project Management \$2,034.35 |
| | Component Description: Amount: | Project Mgt \$28.20 |
| | Component Description: Amount: | Project Mgt \$802.25 |
| | Component Description: Amount: | Project Mgt \$2,656.30 |
| | Component Description: Amount: | Project Management \$1,927.35 |
| | Component Description: Amount: | Project Management \$2,273.85 |
| | Component Description: Amount: | Project Management \$1,941.85 |
| | Component Description: Amount: | Project Management \$1,656.85 |
| | 0 | 5 |

Component Description: Project Management

Amount: \$2,071.40

Component Description:

Project

Amount:

Management \$1,835.40

Component Description:

Project

Amount:

management \$2,231.90

Component Description:

Project

Amount:

Management \$1,642.75

Component Description:

Amount:

Project Mgt

\$2,927.30

Component Description:

Project

Amount:

Management \$2,314.90

Component Description:

Amount:

Project Mgt \$755.80

Component Description:

Project

Amount:

management

\$1,328.55

Component Description:

Project

Amount:

Management

\$1,818.75

Component Description:

Transition Related

Project

Management Costs

\$2,100.00 Amount:

| | Component Description: Amount: | Project management \$2,442.65 |
|--|--------------------------------|-------------------------------------|
| | Component Description: Amount: | Project Mgt \$951.45 |
| Prepare and or review reimbursement form | Information not provided. | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$223,069.63 | \$214,382.13 | | \$0.00 | |
| Tower Analysis | \$7,500.00 | \$7,500.00 | See vendor invoice | N/A | N/A |
| Security | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Combiner | \$109,814.63 | \$109,814.63 | See American Tower attachment | N/A | N/A |
| MVPD Notification of Channel Change | \$1,200.00 | \$1,200.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$18,138.00 | \$18,138.00 | N/A | N/A | N/A |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$40,337.00 \$195.00 | \$40,337.00 | See attached Funderburk Electrical Services, Inc. quote for transformer removal and disposal, cost \$4,912. See attached quote from Kevin Duplantis for transmitter removal and disposal, cost per quote, \$35,425. | N/A | N/A |
|--|-------------------------|----------------|---|----------------|------|
| Fees - Special Temporary Authorization request | ф193.00 | \$190.00 | IWA | IN/A | IV/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,877.50 | N/A | N/A | N/A |
| Sub-total | \$223,069.63 | \$214,382.13 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,297,147.54 | \$2,285,426.42 | N/A | \$1,056,869.35 | N/A |

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$2,297,147.54 | \$2,285,426.42 | \$1,056,869.35 |

| Reimburseme Status | envestion | Response |
|-----------------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Attachments