



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **65919** | Service: **DTS** | Call **WHKY-TV** | Channel: **14 (UHF)**
ID: | Sign:
File **0000029026**
Number:
FRN: **0006555957** | Date **05/04**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-------------------|------------------|---------------------------|
| LONG COMMUNICATIONS, LLC. Doing Business As: LONG COMMUNICATIONS, LLC. | Thomas Long Jr 526 MAIN AVENUE SE HICKORY, NC 28602 United States | +1 (828) 324-5265 | TLONGJR@WHKY.COM | Limited Liability Company |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|--|-------------------|------------------|
| Thomas Edmund Long , Jr . <i>Director of Engineering</i> <i>Long Communications, LLC</i> | WHKY 526 Main Ave SE Hickory, NC 28602 United States | +1 (828) 324-5265 | tlongjr@whky.com |

**Broadcaster
Information
and
Transition
Plan**

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | WHKY-TV is a 2-site DTS system. The DTS1 facility will operate with an interim channel 40 antenna during its transition at it's studio tower. The DTS2 facility operate with the current antenna using a new transmission line during its transition. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 1 |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Sigma Plus |
| | Year | 2006 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Other |
| | Other IOT Power Type | 4 |
| | Power Capacity | 120 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9-60 EV0 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 88.5 kW |
| | Justification for New Transmitter | Current transmitter is a Harris IOT running 4 IOT's that can make up to 120 kW DTV. Transmitter can make full power running only 2 of the 4 tubes. Transmitter is set up to run 2 or 4 tubes only. |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | |

| | | |
|--|---|------------------------------------|
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Cooling system and control wiring. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Cooling Only |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 2 |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | NE710 |
| | Year | 1999 |
| | Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 2 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TMU9-5 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 3 kW |
| | Justification for New Transmitter | Current 2 KW transmitter will not tune from ch 40 to ch 14 |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|-----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 75.0 feet |
| | Other Electrical Service | Yes |
| | | |

| | | |
|--|---|--|
| | Description | Support for cooling system and outside equipment |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | 5 |

Primary Transmitter

Other Transmitter Cost Not Listed

Information not provided.

**Interim
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | THU9-12 EV0 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 19 kW |
| | Justification for New Transmitter | Need transmitter to operate during the transfer time from channel 40 to 14 at the main studio into a current channel 40 antenna that is on the studio tower. See problems with transfer to channel 14. |

**Interim
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | | |

| | | |
|--|---|---|
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | Length | 175.0 feet |
| | Other Electrical Service | Yes |
| | Description | Replacement of the current 208 volt feed to the studio. The 480 feed was removed at the end of analog transmission. We will have to feed the 208 volt feed from the 480 feed. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Cooling Only |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | 30 |

| | | |
|-------------------------|---|-----|
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |
|-------------------------|---|-----|

Interim Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 1 |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 950.0 kW |
| | | |

| | |
|--------------|-----------------------|
| Manufacturer | |
| Model | ATW25HS3- HSWC-40H |
| Year | 2009 |

Primary
Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------------------|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | | |

| | |
|-------------------------------|--|
| Model | ATW19H3-ESCX-14H |
| Year | 2019 |
| Justification for New Antenna | Existing antenna will not function on new channel and cannot be retuned. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| | | |
|-------------------|--|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|-------------------|--|-----|

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 2 |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Circular |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 18.0 kW |
| | | |

| | |
|--------------|---------------------|
| Manufacturer | |
| Model | ALP12L4- CSBR-40 |
| Year | 2011 |

Primary
Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------------------|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 10.2 kW |
| | Manufacturer | |
| | | |

| | |
|-------------------------------|--|
| Model | ALP16M4-ESBR-14 |
| Year | 2019 |
| Justification for New Antenna | Existing antenna will not function on new channel and cannot be retuned. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| | | |
|-------------------|--|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|-------------------|--|-----|

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

| Section | Question | Response |
|--|--|---------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Rent Temporary |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 600.0 kW |
| | Manufacturer | |
| | Model | ATW16H3- HSP5-14 |
| | Year | 2004 |

| | | |
|--|-------------------------------|---|
| | Justification for New Antenna | This is the former channel 14 main antenna located at the WHKY-TV studio location that will be employed as an interim antenna for the transition to channel 14. |
|--|-------------------------------|---|

**Interim
Antenna**

Other Antenna Costs

| Section | Question | Response |
|---------------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

**Primary
Transmission
Line**

Existing Transmission Line

| Section | Question | Response |
|---|--|------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 1 |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 210 feet per run |

**Primary
Transmission
Line**

New Transmission Line

| Section | Question | Response |
|------------------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 250 feet per run |
| | Justification for New Transmission Line | Length of line for channel 40 was wrong for channel 14 per ERI table. Need 20 foot sections for channel 14. |

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Information not provided.

**Primary
Transmission
Line**

Existing Transmission Line

| Section | Question | Response |
|---|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 2 |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Waveguide |
| | Diameter | N/A |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 750 feet per run |

**Primary
Transmission
Line**

New Transmission Line

| Section | Question | Response |
|--|---|--|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 800 feet per run |
| | Justification for New Transmission Line | The the frequency cutoff for the existing WR1500 waveguide is channel 18 and the waveguide is not usable at channel 14. |

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Information not provided.

**Interim
Transmission
Line**

New Transmission Line

| Section | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Lease New |
| | Type | Rigid |
| | Diameter | 7 3/16 inches |
| | Segment Length | 20' |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 560 feet per run |
| | Justification for New Transmission Line | This is the existing transmission line at the WHKY-TV studio that will be utilized for the interim transmitting antenna mounted on the studio tower. |

**Interim
Transmission
Line**

Other Transmission Line Expenses Not Listed

Information not provided.

**Interim
Transmission
Line**

New Transmission Line

| Section | Question | Response |
|-------------------------|----------|----------|
| New Transmission | Use | Interim |

Line Costs

| | |
|---|--|
| Description of Use | N/A |
| Change Type | Purchase New |
| Type | Flexible Air |
| Diameter | 5 inches |
| Segment Length | N/A |
| Other Segment Length | |
| Number of parallel runs | 1 |
| Length | 750 feet per run |
| Justification for New Transmission Line | Interim antenna system is necessary to ensure uninterrupted service during transition to Channel 14. Implementation delays are anticipated due to land mobile protection issues. |

Other Transmission Line Expenses Not Listed

**Interim
Transmission
Line** information not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|-------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1005065 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 17' 15.0" N- |
| | Longitude (NAD83) | 080° 41' 44.0" W- |
| | Overall Structure Height | 1246.70 feet |
| | Support Structure Height | 1197.49 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 715.21 feet |

| | | |
|--|------------------|--|
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | Tower Owner | Central Piedmont Community College |
| | Date Constructed | 08/01/1992 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 69436 | WFAE | FM |
| 53970 | WRFX | FM |
| 10645 | WTVI | DTV |

Other Types of Users

| Users |
|---------------|
| ENG Microwave |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

**Primary
Tower**

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | No |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | No |
| | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 39' 28.5" N- |
| | Longitude (NAD83) | 081° 24' 23.3" W- |
| | Overall Structure Height | 190.00 feet |
| | Support Structure Height | 190.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1742.00 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | Tower Owner | Long Communications, LLC |
| | Date Constructed | 01/01/2005 |

Other Types of Users

Users

FM Trans W272DU

Duke Energy

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Interim
Tower**

Tower Construction Costs

| Section | Question | Response |
|---------------------|-----------------------------|--|
| Construct New Tower | Use | Interim |
| | Description of Use | N/A |
| | Height | 487.00 feet |
| | Justification for New Tower | This is the current studio tower. No new tower construction or modifications are expected. |

**Interim
Tower**

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Interim
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional
Services
Costs**

| Section | Question | Response |
|---|--|---|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 250 |
| | Explanation | Station does not have internal resources to make changes needed for the channel moves at three sites. Will rely on outside services for this project. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | Yes |
| | Critical Facility | 1 |
| | Terrain-Shielded Facility | 0 |

| | | |
|---|--|---------------------------------------|
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 60 |
| | Justification | Channel 14 DTS with land mobile |

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

| Name | Description |
|---------------------------|---|
| 399 Outside work services | Work on Form 399 for reimbursement expenses |

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|------------------------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | Yes |
| | Name | DTS Field measurements |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|---|--|
| Channel 14 Land Mobile Coordination notification letters | Channel 14 land mobile Coordination notification letters |
| DTS 1 and 2 Inside Patch Panels | This is for inside Transmission line for DTS 1 and DtS 2 Sites. This supports connecting the transmitters, filters, and antenna systems together. |
| DTS 1 and 2 Inside Transmission Line | This is for inside Transmission line for DTS 1 and DtS 2 Sites. This supports connecting the transmitters, filters, and antenna systems together. |
| DTS1 Ch 14 tempory Filter | Delivery of filter for CH 14 is not going to deliver by Sept 6th of 2019. We are moving a used filter from another station that can be used until arrival of the new filter. |
| DTS2 Ch 14 tempory Filter | Delivery of filter for CH 14 is not going to deliver by Sept 6th of 2019. We are moving a used filter from another station that can be used until arrival of the new filter. |
| File Change to CP to make antennas match CP | File Change to CP to make antennas match CP for DTS1 and DTS2. Patterns did not match original file data as built. |
| Master Clock System for DTS Timing | Master Clock System for DTS Timing. System for DTS 0 DTS 1 DTS2 and Studio. Original system would not work with later Rohde & Schwarz Exciters and DTS Studio adapters. |
| Move UPS for DTS1 | Station need to relocate Large UPS to make room for new transmitter |
| Paint of inside DTS1 building | Paint of inside DTS1 building after removal of old AC systems and Harris IOT Transmitter |
| Remove 2 Cab of 4 cab IOT TX | Remove 2 Cab of 4 cab IOT TX. Config to run without driver that will not run on ch 14 |
| Road Work DTS 1 Baker Mt | Perform Road work on Baker Mt DTS 1 site. Work is to allow large trucks to get up Mt to deliver transmitters and antennas to Mt top. |
| Roof work for DTS1 | Make changes to roof to remove old AC system and transmitter |

| | |
|---------------------------------------|---|
| SFN Adapter | SFN Adapter for ATSC1 |
| Water system tray support DTS1 | Water system tray support DTS1 to support waters lines from transmitter to pumps to outside heat ex-changers. |
| Copper Ground Strap | Copper Ground Strap used to ground transmitter at WHKY DTS0 DTS1 and DTS2 |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|---|---------------------|---------------------------|
| Interim Transmitter THU9-12 EVO | \$1,301,435.00 | \$1,038,213.64 | | \$499,274.77 | |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |
| Additional field engineering time, 10-30 days | \$63,100.00 | \$60,000.00 | N/A | N/A | N/A |
| Channel 14 Mask Filter | \$189,500.00 | \$180,000.00 | N/A | \$0.00 | N/A |
| RF Consulting Engineer | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Other -- HVAC Service Type: C Size: 20 (Other) | <i>\$65,000.00</i> | \$65,000.00 | Add additional 20 ton system to building for cooling of solid state transmitter | \$63,989.13 | N/A |

| | | | | | |
|---|--------------------|--------------|--|--------------|-----|
| Other Electrical Service: Replacement of the current 208 volt feed to the studio. The 480 feed was removed at the end of analog transmission. We will have to feed the 208 volt feed from the 480 feed. | <i>\$40,000.00</i> | \$40,000.00 | Replace current 208 volt feed to studio with 480 feed. Replacement of power transformer and switch gear, wire. | N/A | N/A |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$17,675.00 | \$16,800.00 | N/A | \$0.00 | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$446,413.64 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$435,285.64 | N/A |

| | | | | | |
|--|-----------------------|---------------------|---|---------------------|-----|
| Primary Transmitter THU9-60 EVO | \$2,805,100.00 | \$660,089.50 | | \$551,679.29 | |
| Other -- HVAC Service Type: C Size: 20 (Other) | <i>\$55,000.00</i> | \$55,000.00 | provide 20 ton air conditioning system fro cooling of solid state transmitter | \$36,789.00 | N/A |
| Other Electrical Service: Cooling system and control wiring. | <i>\$35,000.00</i> | \$35,000.00 | Provide control and cooling system wiring for new transmitter. | \$25,700.79 | N/A |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$10,100.00 | \$9,600.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW | \$2,630,000.00 | \$489,189.50 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$489,189.50 | N/A |
| Primary Transmitter TMU9-5 | \$412,378.31 | \$401,293.31 | | \$163,990.31 | |

| | | | | | |
|---|---------------------|----------------|--|----------------|-----|
| Channel 14 -- Additional field engineering time, 5 days | <i>\$10,000.00</i> | \$10,000.00 | Provide engineering for channel 14, land mobile problems. | N/A | N/A |
| Channel 14 Mask Filter | \$189,500.00 | \$180,000.00 | N/A | N/A | N/A |
| Other Electrical Service: Support for cooling system and outside equipment | <i>\$5,000.00</i> | \$5,000.00 | Cooling system wiring for control and pumps systems | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$1,950.00 | \$1,875.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| RF Consulting Engineer | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 3 kW | <i>\$175,118.31</i> | \$175,118.31 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$163,990.31 | N/A |
| Sub-total | \$4,518,913.31 | \$2,099,596.45 | N/A | \$1,214,944.37 | N/A |
| Total for all systems | \$6,791,211.64 | \$3,939,265.88 | N/A | \$2,183,804.88 | N/A |

Components

| Actual Information | |
|---|---|
| Description | File Name |
| UHF inside RF system including switching | Information not provided. |
| Additional field engineering time, 10-30 days | Information not provided. |
| Channel 14 Mask Filter | Information not provided. |
| RF Consulting Engineer | Information not provided. |
| Other -- HVAC Service Type: C Size:20 (Other) | <div> <div> Component Description: Amount: </div> <div> AC Units to Support DTS 0 \$32,846.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Invoice for Chiller Services to relocate Chiller and water lines for install of new AC system to support solid state R&S transmitter. \$31,143.13 </div> </div> |
| Other Electrical Service: Replacement of the current 208 volt feed to the studio. The 480 feed was removed at the end of analog transmission. We will have to feed the 208 volt feed from the 480 feed. | Information not provided. |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |
| Transformer 3 phase/480v - 300 KVA | Information not provided. |
| Switchgear - industrial 800 amp | Information not provided. |
| Service entrance 3 phase /800 amp/208 volt | Information not provided. |

| | | |
|--|--|---|
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | <p>Component Description:</p> <p>Amount:</p> | <p>25% down payment to Rohde and Schwarz for DTS0 Transmitter</p> <p>\$101,702.25</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>Rohde and Schwarz invoice for final 75% payment. This is the tax part of this invoice/</p> <p>\$28,476.64</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>75% final payment to Rohde and Schwarz for DTS0 Transmitter. this invoice includes tax (29,204.64) that is not on the quote provided by R&S.</p> <p>\$305,106.75</p> |
| Other -- HVAC Service Type: C Size:20 (Other) | <p>Component Description:</p> <p>Amount:</p> | <p>AC to support DTS 1</p> <p>\$36,789.00</p> |

| | | |
|--|-------------------------------|---|
| Other Electrical Service: Cooling system and control wiring. | Component Description: | Recovering cost of small electrical parts need to install DTS1 transmitter. Pre Paid by WHKY. |
| | Amount: | \$4,602.46 |
| | Component Description: | Parts needed for cable tray to support electrical install of WHKY DTS1 transmitter |
| | Amount: | \$4,013.01 |
| | Component Description: | Billing back of charges paid by WHKY for small electrical parts needed for install of DTS1 and DTS2 Transmitter |
| | Amount: | \$8,300.95 |
| | Component Description: | Recovery of Items paid for by WHKY for install of DTS1 transmitter Small coax and connectors for signal path |
| | Amount: | \$2,885.00 |
| | Component Description: | Invoice for Long Communications to recover small electrical items paid for by station. |
| | Amount: | \$5,899.37 |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |

| | |
|--|--|
| Transformer 3 phase/480v - 300 KVA | Information not provided. |
| Switchgear - industrial 800 amp | Information not provided. |
| UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW | <div> Component Description: Rohde and Schwarz invoice for 25% down payment. Amount: \$489,189.50 </div> <div> Component Description: 25% down payment to Rohde and Schwarz for DTS1 transmitter Amount: \$489,189.50 </div> |
| Channel 14 -- Additional field engineering time, 5 days | Information not provided. |
| Channel 14 Mask Filter | Information not provided. |
| Other Electrical Service: Support for cooling system and outside equipment | Information not provided. |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |
| Transformer 3 phase/480v - 150 KVA | Information not provided. |
| RF Consulting Engineer | Information not provided. |

UHF - Liquid Cooled Solid
State Transmitter 3 kW

Component Description: Rohde and
Schwarz 75 % final
payment on
transmitter for
DTS2 tax portion of
bill.

Amount: \$10,728.31

Component Description: Rohde and
Schwarz 75 % final
payment on
transmitter for DTS2

Amount: \$114,946.50

Component Description: Rohde and
Schwarz 25 %
down payment on
transmitter for DTS2

Amount: \$38,315.50

Component Description: 25% down payment
to Rohde and
Schwarz for DTS2
transmitter

Amount: \$40,915.50

Component Description: 75% final payment
to Rohde and
Schwarz for DTS2
transmitter. This
invoice include Tax
in the amount of
11,456.31 that is
not shown on the
quote from R&S

Amount: \$134,202.81

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|---|---------------------|---------------------------|
| Interim Antenna ATW16H3-HSP5-14 | \$369,230.00 | \$119,896.10 | | \$3,496.10 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Interim antenna rental and installation - Cost will depend on antenna size and height and /or complexity of tower. | \$115,500.00 | \$110,000.00 | N/A | \$0.00 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$3,496.10 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$3,496.10 | N/A |
| Primary Antenna ATW19H3-ESCX-14H | \$170,947.00 | \$168,607.00 | | \$136,647.00 | |

| | | | | | |
|---|----------------------------|--------------|---|--------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | \$8,820.00 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | <i>\$123,507.00</i> | \$123,507.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$123,507.00 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | \$4,320.00 | N/A |

| | | | | | |
|--|---------------------|---------------------|-----|--------------------|-----|
| Primary Antenna ALP16M4- ESBR-14 | \$116,646.33 | \$114,306.33 | | \$74,006.33 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | \$4,800.00 | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |

| | | | | | |
|---|---------------------------|----------------|---|----------------|-----|
| UHF - High Power, Side Mount, basic slot antenna, 10 kW input, directional,, elliptically or circularly polarized | <i>\$69,206.33</i> | \$69,206.33 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$69,206.33 | N/A |
| Sub-total | \$656,823.33 | \$402,809.43 | N/A | \$214,149.43 | N/A |
| Total for all systems | \$6,791,211.64 | \$3,939,265.88 | N/A | \$2,183,804.88 | N/A |

Components

| Actual Information | |
|---|--|
| Description | File Name |
| Sweep test of existing antenna | Information not provided. |
| Interim antenna rental and installation - Cost will depend on antenna size and height and/or complexity of tower. | <p>Component Description: Install of Interim Antenna DTS1 Site (Antenna ERI I230 ECW-8-14)</p> <p>Amount: \$8,500.00</p> |

| | |
|---|---|
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | <div> Component Description: Payment of DTS1 and DTS2 Standby antennas shipping charges. </div> <div> Amount: \$3,496.10 </div> |
| | <div> Component Description: ERI 100 percent payment for Standby antenna for DTS1 and DTS2. </div> <div> Amount: \$93,098.00 </div> |
| Side mount brackets for high power antennas (if not included in antenna base cost) | <div> Component Description: Side mount brackets DTS1 2nd 30 percent payment to ERI </div> <div> Amount: \$2,940.00 </div> |
| | <div> Component Description: Side mount brackets DTS1 1st 30 percent payment to ERI </div> <div> Amount: \$2,940.00 </div> |
| | <div> Component Description: Side mount brackets DTS1 3rd 30 percent payment to ERI </div> <div> Amount: \$2,940.00 </div> |
| | Information not provided. |
| | Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) |
| | Information not provided. |
| Sweep test of existing antenna | Information not provided. |

| | | | | | |
|--|--|-------------------------------|---|----------------|-------------|
| <p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized</p> | <table> <tr> <td>Component Description:</td><td>Antenna DTS2 Second 30 percent payment to ERI</td></tr> <tr> <td>Amount:</td><td>\$41,169.00</td></tr> </table> | Component Description: | Antenna DTS2 Second 30 percent payment to ERI | Amount: | \$41,169.00 |
| Component Description: | Antenna DTS2 Second 30 percent payment to ERI | | | | |
| Amount: | \$41,169.00 | | | | |
| | <table> <tr> <td>Component Description:</td><td>Antenna DTS1 third 30 percent payment to ERI</td></tr> <tr> <td>Amount:</td><td>\$41,169.00</td></tr> </table> | Component Description: | Antenna DTS1 third 30 percent payment to ERI | Amount: | \$41,169.00 |
| Component Description: | Antenna DTS1 third 30 percent payment to ERI | | | | |
| Amount: | \$41,169.00 | | | | |
| | <table> <tr> <td>Component Description:</td><td>Antenna DTS1 first 30 percent payment to ERI</td></tr> <tr> <td>Amount:</td><td>\$41,169.00</td></tr> </table> | Component Description: | Antenna DTS1 first 30 percent payment to ERI | Amount: | \$41,169.00 |
| Component Description: | Antenna DTS1 first 30 percent payment to ERI | | | | |
| Amount: | \$41,169.00 | | | | |
| <p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p> | <table> <tr> <td>Component Description:</td><td>Pattern scatter analysis 2nd 30 percent payment ERI</td></tr> <tr> <td>Amount:</td><td>\$1,440.00</td></tr> </table> | Component Description: | Pattern scatter analysis 2nd 30 percent payment ERI | Amount: | \$1,440.00 |
| Component Description: | Pattern scatter analysis 2nd 30 percent payment ERI | | | | |
| Amount: | \$1,440.00 | | | | |
| | <table> <tr> <td>Component Description:</td><td>Pattern scatter analysis 3rd 30 percent payment ERI</td></tr> <tr> <td>Amount:</td><td>\$1,440.00</td></tr> </table> | Component Description: | Pattern scatter analysis 3rd 30 percent payment ERI | Amount: | \$1,440.00 |
| Component Description: | Pattern scatter analysis 3rd 30 percent payment ERI | | | | |
| Amount: | \$1,440.00 | | | | |
| | <table> <tr> <td>Component Description:</td><td>Pattern scatter analysis 1st 30 percent payment ERI</td></tr> <tr> <td>Amount:</td><td>\$1,440.00</td></tr> </table> | Component Description: | Pattern scatter analysis 1st 30 percent payment ERI | Amount: | \$1,440.00 |
| Component Description: | Pattern scatter analysis 1st 30 percent payment ERI | | | | |
| Amount: | \$1,440.00 | | | | |

| | | |
|--|---|---|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Component Description: Amount: | Pattern Scatter Analysis final 10 percent payment to ERI \$480.00 |
| | Component Description: Amount: | Pattern Scatter Analysis first 30 percent payment to ERI \$1,440.00 |
| | Component Description: Amount: | Pattern Scatter Analysis Second 30 percent payment to ERI \$1,440.00 |
| | Component Description: Amount: | Pattern Scatter Analysis Third 30 percent payment to ERI \$1,440.00 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |

UHF - High Power, Side Mount, basic slot antenna, 10 kW input, directional,, elliptically or circularly polarized

Component Description:

Antenna DTS2
Second 30
percent payment
to ERI

Amount:

\$20,761.90

Component Description:

Antenna DTS2
first 30 percent
payment to ERI

Amount:

\$20,761.90

Component Description:

Final 10% due on
Invoice for
antenna on
WHKY TV DTS 2

Amount:

\$6,920.63

Component Description:

Antenna DTS2
Third 30 percent
payment to ERI

Amount:

\$20,761.90

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-----------------------|--|-----------------------|---------------------------|
| Interim Transmission Line | \$162,400.00 | \$0.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 7 3/16" | \$162,400.00 | \$0.00 | Using Old line on tower that was used for channel 14 analog. | N/A | N/A |
| Interim Transmission Line | \$78,750.00 | \$75,000.00 | | \$14,321.91 | |
| Flexible Air Transmission Line - dielectric, 5" | \$78,750.00 | \$75,000.00 | N/A | \$14,321.91 | N/A |
| Primary Transmission Line | \$50,500.00 | \$48,000.00 | | \$39,958.80 | |
| Rigid Transmission Line - copper, 6 1/8" | \$50,500.00 | \$48,000.00 | N/A | \$39,958.80 | N/A |
| Primary Transmission Line | \$161,600.00 | \$161,600.00 | | \$112,301.77 | |
| Rigid Transmission Line - copper, 6 1/8" | \$161,600.00 | \$161,600.00 | N/A | \$112,301.77 | N/A |
| Sub-total | \$453,250.00 | \$284,600.00 | N/A | \$166,582.48 | N/A |
| Total for all systems | \$6,791,211.64 | \$3,939,265.88 | N/A | \$2,183,804.88 | N/A |

Components

| Actual Information | |
|---|--|
| Description | File Name |
| Rigid Transmission Line - copper, 7 3/16" | Information not provided. |
| Flexible Air Transmission Line - dielectric, 5" | <div> <div> Component Description: Amount: </div> <div> DTS1 Air Flex Line 1st Payment to ERI \$4,773.97 </div> </div> <div> <div> Component Description: Amount: </div> <div> DTS1 Air Flex Line 3rd Payment to ERI \$4,773.97 </div> </div> <div> <div> Component Description: Amount: </div> <div> DTS1 Air Flex Line 2nd Payment to ERI \$4,773.97 </div> </div> |
| Rigid Transmission Line - copper, 6 1/8" | <div> <div> Component Description: Amount: </div> <div> Transmission Line for DTS 1 1st 30 percent payment ERI \$13,319.60 </div> </div> <div> <div> Component Description: Amount: </div> <div> Transmission Line for DTS 1 2nd 30 percent payment ERI \$13,319.60 </div> </div> <div> <div> Component Description: Amount: </div> <div> Transmission Line for DTS 1 3rd 30 percent payment ERI \$13,319.60 </div> </div> |

Rigid Transmission Line -
copper, 6 1/8"

Component Description: Transmission Line
for DTS 2 final 10
percent payment
ERI
Amount: \$11,230.18

Component Description: Transmission Line
for DTS 2 2nd 30
percent payment
ERI
Amount: \$33,690.53

Component Description: Transmission Line
for DTS 2 3rd 30
percent payment
ERI
Amount: \$33,690.53

Component Description: Transmission Line
for DTS 2 1st 30
percent payment
ERI
Amount: \$33,690.53

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|---------------------|--|---------------------|---------------------------|
| Interim Tower | \$84,200.00 | \$0.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$0.00 | No new rigging work is expected for existing studio tower and antenna to be used for interim facility. | N/A | N/A |
| New tower | <i>\$0.00</i> | \$0.00 | Existing tower will be employed with no modifications expected to be required. | N/A | N/A |
| Primary Tower TOWER | \$96,800.00 | \$200,655.00 | | \$109,013.00 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$188,655.00 | Per Attached ERI Quote "WHKY Proposal DTS1 Tower Work" | \$109,013.00 | N/A |
| Primary Tower TOWER | \$381,100.00 | \$362,000.00 | | \$171,152.00 | |

| | | | | | |
|---|----------------|----------------|-----|----------------|-----|
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | \$171,152.00 | N/A |
| Sub-total | \$562,100.00 | \$562,655.00 | N/A | \$280,165.00 | N/A |
| Total for all systems | \$6,791,211.64 | \$3,939,265.88 | N/A | \$2,183,804.88 | N/A |

Components

| Actual Information | |
|---|---------------------------|
| Description | File Name |
| Short Tower (less than 500') | Information not provided. |
| New tower | Information not provided. |
| Structural engineering tower load study for well documented tower | Information not provided. |

| | | | | | | | | | |
|---|---|-------------------------------|--|----------------|--------------|-------------------------------|---|----------------|-------------|
| Short Tower (less than 500') | <table> <tr> <td data-bbox="721 174 1029 208">Component Description:</td><td data-bbox="1161 174 1366 365">Integrity Broadcast Services LLC DTS Site 1 60 Percent Payment</td></tr> <tr> <td data-bbox="721 376 831 409">Amount:</td><td data-bbox="1161 376 1294 409">\$65,407.80</td></tr> <tr> <td data-bbox="721 517 1029 551">Component Description:</td><td data-bbox="1161 517 1329 745">Integrity Broadcast Services LLC DTS Site 1 40 Percent Final Payment</td></tr> <tr> <td data-bbox="721 757 831 790">Amount:</td><td data-bbox="1161 757 1294 790">\$43,605.20</td></tr> </table> | Component Description: | Integrity Broadcast Services LLC DTS Site 1 60 Percent Payment | Amount: | \$65,407.80 | Component Description: | Integrity Broadcast Services LLC DTS Site 1 40 Percent Final Payment | Amount: | \$43,605.20 |
| Component Description: | Integrity Broadcast Services LLC DTS Site 1 60 Percent Payment | | | | | | | | |
| Amount: | \$65,407.80 | | | | | | | | |
| Component Description: | Integrity Broadcast Services LLC DTS Site 1 40 Percent Final Payment | | | | | | | | |
| Amount: | \$43,605.20 | | | | | | | | |
| Minor tower reinforcement /modifications | Information not provided. | | | | | | | | |
| Structural engineering tower load study for well documented tower | Information not provided. | | | | | | | | |
| Tall Tower (greater than 500') | <table> <tr> <td data-bbox="721 1189 1029 1223">Component Description:</td><td data-bbox="1161 1189 1366 1379">Integrity Broadcast Services LLC DTS Site 2 60 Percent Payment</td></tr> <tr> <td data-bbox="721 1391 831 1424">Amount:</td><td data-bbox="1161 1391 1310 1424">\$102,691.20</td></tr> <tr> <td data-bbox="721 1532 1029 1565">Component Description:</td><td data-bbox="1161 1532 1355 1760">Integrity Broadcast Services LLC DTS Site 2 Final 40 Percent Payment</td></tr> <tr> <td data-bbox="721 1771 831 1805">Amount:</td><td data-bbox="1161 1771 1294 1805">\$68,460.80</td></tr> </table> | Component Description: | Integrity Broadcast Services LLC DTS Site 2 60 Percent Payment | Amount: | \$102,691.20 | Component Description: | Integrity Broadcast Services LLC DTS Site 2 Final 40 Percent Payment | Amount: | \$68,460.80 |
| Component Description: | Integrity Broadcast Services LLC DTS Site 2 60 Percent Payment | | | | | | | | |
| Amount: | \$102,691.20 | | | | | | | | |
| Component Description: | Integrity Broadcast Services LLC DTS Site 2 Final 40 Percent Payment | | | | | | | | |
| Amount: | \$68,460.80 | | | | | | | | |

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|---|-------------|--|
| Outside Professional Services | \$268,790.00 | \$258,875.00 | | \$23,519.00 | |
| 399 Outside work services | <i>\$28,125.00</i> | \$28,125.00 | Outside Engineering Services not included in original 399. | \$19,269.00 | Outside Engineering Services not included in original 399. |
| Additional Field Engineering Service, 60 Days | <i>\$60,000.00</i> | \$60,000.00 | Additional field engineering required due to land mobile interference issues and DTS requirements. | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | In order for the DTS system to operate with minimal mutual interference, it is necessary to verify coverage via field study work. | N/A | N/A |

| | | | | | |
|---|------------|------------|---|----------|-----|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$0.00 | N/A |
| DTS Site RF Consulting Engineer - Terrain- shielded Facility | \$0.00 | \$0.00 | This a critical non-terrain shielded DTS facility. | N/A | N/A |
| DTS Site RF Consulting Engineer - Critical Facility | \$8,420.00 | \$8,000.00 | N/A | \$750.00 | N/A |

| | | | | | |
|---|------------|------------|-----|-----|-----|
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |

| | | | | | |
|--|----------------|----------------|-----|----------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$39,500.00 | \$37,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$3,500.00 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$268,790.00 | \$258,875.00 | N/A | \$23,519.00 | N/A |
| Total for all systems | \$6,791,211.64 | \$3,939,265.88 | N/A | \$2,183,804.88 | N/A |

Components

| Actual Information | |
|---------------------------|--|
| Description | File Name |
| 399 Outside work services | <p>Component Description:</p> <p>Reimbursement expenses WHKY. RF Interference DTS-1 analysis for Ch 14 to determine correct mask filter to avoid interference to land mobile services in 460-470 MHz band</p> <p>Amount:</p> <p>\$5,000.00</p> |

| | |
|-------------------------------|---|
| Component Description: | Search for alternate UHF channel assignment |
| Amount: | \$1,625.00 |

| | |
|-------------------------------|-----------------------|
| Component Description: | Attorney FCC 399 work |
| Amount: | \$156.00 |

| | |
|-------------------------------|--|
| Component Description: | Work on Form 399 for reimbursement expenses. FCC filing issues accepting a DTS Form. |
| Amount: | \$4,000.00 |

| | |
|-------------------------------|--|
| Component Description: | Reimbursement expenses WHKY. RF Interference DTS-2 analysis for Ch 14 to determine correct mask filter to avoid interference to land mobile services in 460-470 MHz band |
| Amount: | \$5,000.00 |

| | |
|-------------------------------|--|
| Component Description: | Reimbursement expenses WHKY. RF Interference DTS-2 analysis for Ch 14 to determine correct mask filter to avoid interference to land mobile services in 460-470 MHz band. Additional work. |
| Amount: | \$2,500.00 |

| | |
|--|---|
| | <p>Component Description: Attorney Form 399 work, problems with submission because of DTS</p> <p>Amount: \$988.00</p> |
| Additional Field Engineering Service, 60 Days | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | <p>Component Description: Attorney planning, advising, loading minor mod application</p> <p>Amount: \$208.00</p> <p>Component Description: Schedule 2100 attorney work</p> <p>Amount: \$806.00</p> |

| | |
|---|--|
| DTS Site RF Consulting Engineer - Terrain-shielded Facility | Information not provided. |
| DTS Site RF Consulting Engineer - Critical Facility | <div> <div>Component Description:</div> <div>Study Coverage Issue on South area of Charlotte between DTS1 and DTS2</div> <div>Amount:</div> <div>\$750.00</div> </div> |
| Prepare request for Special Temporary Authorization | Information not provided. |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |
| Project management of the transition | Information not provided. |

| | |
|---|--|
| <p>Perform engineering study for new channel assignment and antenna development</p> | <p>Component Description: Engineering work for new Channel and Antenna. Prepare Engineering section of FCC Form 2100</p> <p>Amount: \$3,500.00</p> |
| <p>Prepare and or review reimbursement form</p> | <p>Information not provided.</p> |

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Other Expenses | \$331,335.00 | \$330,730.00 | | \$284,444.60 | |
| Copper Ground Strap | <i>\$3,000.00</i> | \$3,000.00 | N/A | \$2,990.69 | N/A |
| Water system tray support DTS1 | <i>\$28,000.00</i> | \$28,000.00 | N/A | \$27,022.00 | N/A |
| SFN Adapter | <i>\$26,000.00</i> | \$26,000.00 | N/A | \$24,890.00 | N/A |
| Roof work for DTS1 | <i>\$5,500.00</i> | \$5,500.00 | N/A | \$3,250.00 | N/A |
| Road Work DTS 1 Baker Mt | <i>\$60,000.00</i> | \$60,000.00 | N/A | \$59,365.48 | N/A |
| Remove 2 Cab of 4 cab IOT TX | <i>\$40,000.00</i> | \$40,000.00 | N/A | \$33,262.50 | N/A |
| Paint of inside DTS1 building | <i>\$4,000.00</i> | \$4,000.00 | N/A | \$1,505.00 | N/A |
| Move UPS for DTS1 | <i>\$10,500.00</i> | \$10,500.00 | N/A | \$9,255.00 | N/A |
| Master Clock System for DTS Timing | <i>\$16,000.00</i> | \$16,000.00 | N/A | \$15,309.30 | N/A |
| File Change to CP to make antennas match CP | <i>\$4,000.00</i> | \$4,000.00 | N/A | \$3,500.00 | N/A |
| DTS2 Ch 14 tempory Filter | <i>\$20,000.00</i> | \$20,000.00 | N/A | \$19,943.32 | N/A |
| DTS1 Ch 14 tempory Filter | <i>\$20,000.00</i> | \$20,000.00 | N/A | \$19,894.00 | N/A |

| | | | | | |
|--|---------------------------|-------------|--|-------------|-----|
| DTS 1 and 2 Inside Transmission Line | <i>\$36,145.00</i> | \$36,145.00 | N/A | \$36,145.00 | N/A |
| DTS 1 and 2 Inside Patch Panels | <i>\$10,000.00</i> | \$10,000.00 | N/A | \$9,729.30 | N/A |
| Channel 14 Land Mobile Coordination notification letters | <i>\$10,000.00</i> | \$10,000.00 | Need for DTV channel 14 to Land Mobile inference | \$10,000.00 | N/A |
| MVPD Notification of Channel Change | <i>\$2,500.00</i> | \$2,500.00 | N/A | \$1,250.00 | N/A |
| Develop and air announcement of upcoming channel change | <i>\$2,500.00</i> | \$2,500.00 | Development and airing of channel change announcements to ensure uninterrupted service to the public. | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | \$0.00 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$4,750.00 | N/A |

| | | | | | |
|---|---------------------------|----------------|--|----------------|-----|
| Other Distributed Transmission System Expenses Not listed, Name: DTS Field measurements | <i>\$10,000.00</i> | \$10,000.00 | DTS Field measurements are included as part of comprehensive coverage verification costs. But will be required as part of this project. We will need to develop null points to protect reception of the station. | N/A | N/A |
| Equipment Storage | <i>\$2,500.00</i> | \$2,500.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | <i>\$5,000.00</i> | \$5,000.00 | N/A | \$2,143.60 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$2,500.00</i> | \$2,500.00 | N/A | \$239.41 | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Sub-total | \$331,335.00 | \$330,730.00 | N/A | \$284,444.60 | N/A |
| Total for all systems | \$6,791,211.64 | \$3,939,265.88 | N/A | \$2,183,804.88 | N/A |

Components

| Actual Information Description | File Name |
|-----------------------------------|-----------|
|-----------------------------------|-----------|

| | |
|--------------------------------|--|
| Copper Ground Strap | <p>Component Description:</p> <p>Grounding strap to ground transmitters at WHKY DTS0 DTS1 and DTS2</p> <p>Amount:</p> <p>\$2,990.69</p> |
| Water system tray support DTS1 | <p>Component Description:</p> <p>Cable tray to support water lines connecting transmitter, water pumps, and outside heat ex-changers for WHKY DTS1</p> <p>Amount:</p> <p>\$27,022.00</p> |
| SFN Adapter | <p>Component Description:</p> <p>ITV Techs Modulation Adapter for SFN Network (DTS)</p> <p>Amount:</p> <p>\$24,890.00</p> |
| Roof work for DTS1 | <p>Component Description:</p> <p>Invoice for Mack's Roofing to make changes after install of new AC system, and removal of Harris IOT transmitter.</p> <p>Amount:</p> <p>\$3,250.00</p> |

| | | |
|-------------------------------|-------------------------------|--|
| Road Work DTS 1 Baker Mt | Component Description: | Road work to get road to DTS 1 site accessible to large trucks |
| | Amount: | \$28,088.48 |
| | Component Description: | Invoice for road work post tower crew and trucks delivering equipment |
| | Amount: | \$31,277.00 |
| Remove 2 Cab of 4 cab IOT TX | Component Description: | Remove 2 Cab of 4 cab IOT TX Reconfig to run with out driver |
| | Amount: | \$33,471.80 |
| | Component Description: | Remove 2 Cab of 4 cab IOT TX Reconfig to run with out driver |
| | Amount: | \$33,262.50 |
| Paint of inside DTS1 building | Component Description: | Partial Invoice for CertaPro Painters to paint inside of building after removal of Harris IOT Transmitter. |
| | Amount: | \$1,505.00 |
| Move UPS for DTS1 | Component Description: | Invoice to move large UPS at DTS1 site to make room for TX |
| | Amount: | \$9,255.00 |

| | |
|---|--|
| Master Clock System for DTS Timing | <p>Component Description: MasterClock System to Provide timing for DTS system</p> <p>Amount: \$15,309.30</p> |
| File Change to CP to make antennas match CP | <p>Component Description: Engineering Part of Application for modification of construction permit to replace models for DTS1 and DTS2</p> <p>Amount: \$3,500.00</p> |
| DTS2 Ch 14 tempory Filter | <p>Component Description: Shipping of DTS 2 filter from Grand Island, NY to Charlotte NC. Full 48 foot trailer.</p> <p>Amount: \$3,500.00</p> <p>Component Description: Move Temp filter from New York State to Charlotte NC DTS2 site.</p> <p>Amount: \$16,443.32</p> |

| | |
|--------------------------------------|--|
| DTS1 Ch 14 tempory Filter | <div data-bbox="719 174 1366 369"> <p>Component Description: Move DTS 1 filter from SC to NC and re install at WHKY DTS1 site</p> <p>Amount: \$17,494.00</p> </div> <div data-bbox="719 477 1345 667"> <p>Component Description: Payment to transport DTS 1 filter from SC to NC</p> <p>Amount: \$2,400.00</p> </div> |
| DTS 1 and 2 Inside Transmission Line | <div data-bbox="719 806 1362 1077"> <p>Component Description: Inside Pipe DTS1 and DTS2. Used to tie together transmitter, filter, and transmission line.</p> <p>Amount: \$35,116.90</p> </div> <div data-bbox="719 1184 1370 1335"> <p>Component Description: WHKY ERI Inside Pipe DTS1 and 2 Shipping Charges</p> <p>Amount: \$1,028.10</p> </div> |
| DTS 1 and 2 Inside Patch Panels | <div data-bbox="719 1478 1370 1709"> <p>Component Description: 100 percent payment for patch panels for DTS1 and DTS2 inside pipe work</p> <p>Amount: \$9,729.30</p> </div> |

| | | | |
|--|-------------------------------|--|---|
| Channel 14 Land Mobile Coordination notification letters | Component Description: | | 2nd have of Land Mobile Study for channel 14 |
| | Amount: | | \$5,000.00 |
| | Component Description: | | Land Mobile Services WHKY Land Mobile Web Site Development |
| | Amount: | | \$5,000.00 |
| MVPD Notification of Channel Change | Component Description: | | Payment for MVPD Notifications |
| | Amount: | | \$1,250.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | | |
| FCC Filing Fees - Form 2100 minor change CP application | Component Description: | | Filing fee paid to FCC 2100 CP application |
| | Amount: | | \$1,070.00 |
| DTV Medical Facility Notification | Component Description: | | DTV Medical Facility Notification billing |
| | Amount: | | \$4,750.00 |
| Other Distributed Transmission System Expenses Not listed, Name: DTS Field measurements | Information not provided. | | |
| Equipment Storage | Information not provided. | | |

| | |
|--|---|
| Equipment Delivery and Handling Charges | <p>Component Description: WHKY DTS 2 ERI</p> <p>Amount: Shipping charges \$2,143.60</p> |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <p>Component Description: Invoice for Tesla RF to recover cost to trash hauled to landfill. Invoice covers 2019 and 2020.</p> <p>Amount: \$239.41</p> |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |

| | | | |
|-----------------------------|------------------------------|--|-----------------------|
| Cost Information | Grand Total | | |
| | | Predetermined Cost Estimate | Estimated Cost |
| | | | Actual Cost |
| | Total for all systems | \$6,791,211.64 | \$3,939,265.88 |
| | | | \$2,183,804.88 |

| | | |
|---------------------------------|--|-----------------|
| Reimbursement Status | Question | Response |
| | The facility has ceased operating on its pre-auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| | |
|---|---|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Thomas Edmund Long , Jr . <i>Director of Engineering</i></p> <p>05/04/2021</p> |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | |
|--|---|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Thomas Edmund Long , Jr . <i>Director of Engineering</i></p> <p>05/04/2021</p> |

Attachments