



Sept 17, 2019

To Whom it may concern

R.E. WSAZ-WQCW repack & antenna installation project:

GTI America has been contracted to install a combined antenna system for both interim use and final ('main antenna') use on the WSAZ-WQCW tower as part of the repack.

GTI America has completed the interim antenna system installation as of this date. However, our crews were scheduled to commence the main antenna system installation in September with an anticipated completion of Oct 18. As of this date, we have not been able to commence the installation work. At present our crews are behind schedule due to various delays including weather and the recent hurricane that affected the east coast. We expect to commence this installation work in the near future. However, given the complexity of the new antenna system, the installation project is expected to take approximately 5 weeks. Therefore, we will not be complete in time to meet the Phase 6 deadline of Oct 18.

John McKay, P.Eng. CBT.  
Grundy Telcom Integration America Inc.