

# Transition Plan Progress Report

File Number: 00	000075870	Submit Date: 07/03/2019	Call Sig	gn: KGO-TV	Faci	lity ID: <b>34470</b>	FRN: 000	3471331	State:
California	City: SAN F	RANCISCO							
Service: DTV	Purpose: 1	ransition Plan Progress F	Report	Status: Recei	ved	Status Date: 0	7/03/2019	Filing Sta	tus:
Active									

### General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2019
	Quarter	Second Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

## Applicant Information

#### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KGO TELEVISION, INC. Doing Business As: KGO TELEVISION, INC.	77 WEST 66TH STREET, 16TH FLR ATTN: JOHN W. ZUCKER, ESQ. NEW YORK, NY 10023 United States	+1 (212) 456- 7777	john.w. zucker@abc.com	Corporation

#### **Authorization Holder Name**

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact	Contact Name	Address	Phone	Email	Contact Type
Representatives (3)	<b>Susan Fox</b> The Walt Disney Company	Susan Fox 425 3rd Street SW Suite 1100 Washington, DC 20024 United States	+1 (202) 222- 4780	Susan.Fox@disney.com	Legal Representative
	William J Getz Consulting Engineer Carl T. Jones Corporation	7901 Yarnwood Court Springfield, VA 22153 United States	+1 (703) 569- 7704	wgetz@ctjc.com	Technical Representative
	<b>Grace Kavadoy</b> ABC, Inc.	77 W 66th St., 16th FL. New York, NY 10023 United States	+1 (212) 456- 6686	grace.kavadoy@disney. com	Legal Representative

Permits and	Section	Question	Response			
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No			
		The Station has requested FAA approval for its post-auction facility.				
		The Station has received FAA approval for its post-auction facility.				
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes			
	Tower Studies	Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	Yes			
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	No			
		Please Explain: City of San Francisco requires exhaustive Planning, Environmental and Historical Review. Still in Progress. A decision is expected in July.				
		Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes			
		RF studies have been started	Yes			
		RF studies have been completed	Yes			
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes			
		Structural tower studies have been started	Yes			
		Structural tower studies have been completed	Yes			

Station	Section	Question	Response	
Equipment	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Yes	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Yes	
		Main Facility Mask Filter and/or RF Combiner	No	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Antenna         Towers Construction and Antenna Installation         Does the Station's post-auction facility require tower construction/modification work?         Yes           Does construction of the Station's post-auction facility require construction of a new tower or substantial modification anticipate that all tower work been completed?         Yes           Please Explain: For KGO/KRON/KBCW summer 2019 must have city of San Fra- construction deadline?         Yes           Auxillary Antenna         Does the Station require use of a new auxiliary antenna system?         Yes           Auxillary Antenna         Does the Station require use of a new auxiliary antenna system?         No           Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         No           Has the Station completed all testing on its new auxiliary antenna system?         Has the Station completed all testing on its new auxiliary antenna isstem?         Image: Imag	
require construction of a new tower or substantial modification of an existing tower?       Yes         Has all necessary tower work been scheduled?       Yes         Has all necessary tower work been completed?       No         Please Explain: For KGO/KRON/KBCW summer 2019 must have city of San Fractisco permits prior to standinal installation, will be completed in time to meet its construction deadline?       Yes         Auxiliary Antenna       Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?       Yes         Auxiliary Antenna       Does the Station require use of a new auxiliary antenna system?       Yes         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station started testing on its new auxiliary antenna system?       Has the Station started testing on its new auxiliary antenna system?	
Has all necessary tower work been completed?       No         Please Explain: For KGO/KRON/KBCW summer 2019 must have city of San Francisco permits prior to s         Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?       Yes         Auxiliary Antenna       Does the Station require use of a new auxiliary antenna system?       Yes         Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station started testing on its new auxiliary antenna system?       Has the Station started testing on its new auxiliary antenna system?	
Please Explain:       For KGO/KRON/KBCW summer 2019 must have city of San Francisco permits prior to significant that all tower work, including antenna installation, will be completed in time to meet its construction deadline?       Yes         Auxiliary Antenna       Does the Station require use of a new auxiliary antenna system?       Yes         Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station started testing on its new auxiliary antenna system?       Has the Station started testing on its new auxiliary antenna	
For KGO/KRON/KBCW summer 2019 must have city of San Francisco permits prior to same completed in anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?       Yes         Auxiliary Antenna       Does the Station require use of a new auxiliary antenna system?       Yes         Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       No         Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Sector         Has the Station started testing on its new auxiliary antenna system?       Has the Station started testing on its new auxiliary antenna         Has the Station completed all uetside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?       Image: Completed all uetside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Has the Station started testing on its new auxiliary antenna       Image: Completed all uetside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?         Has the Station started testing on its new auxiliary antenna       Image: Completed all uetside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna         Has the Station started testing on its new auxiliary antenna       Image: Completed all uetside tower work antenna         Has the Station completed	
Auxiliary AntennaDoes the Station require use of a new auxiliary antenna system?YesHas the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?NoHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?NoHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?NoHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?NoHas the Station started testing on its new auxiliary antenna system?Image: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all testing on its new auxiliaryImage: NoHas the Station completed all t	start.
system?NoHas the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?NoHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?SolutionHas the Station started testing on its new auxiliary antenna system?SolutionHas the Station completed all testing on its new auxiliarySolution	
necessary equipment upgrades to commence testing of its new auxiliary antenna system?Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?Has the Station started testing on its new auxiliary antenna 	
all necessary equipment upgrades to commence testing of its new auxiliary antenna system?Has the Station started testing on its new auxiliary antenna system?Has the Station completed all testing on its new auxiliary	
system? Has the Station completed all testing on its new auxiliary	
antenna system such that it may now cease broadcasting on its pre-auction channel?	
Post-auction Facility       Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?       No	
Has the Station completed all tower work? No	
Has the Station completed all in-building (equipment) work? No	
Does the Station have other issues that must be addressed Yes before it can fully construct and/or operate its post-auction facility?	
Please Explain: Still subject to receiving San Francisco Planning and Building Permits	
Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?No	
Pre-auction Channel       Has the Station ceased broadcasting on its pre-auction       No         channel?       No	

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	<ul> <li>FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID</li> <li>Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements.</li> <li>Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization.</li> <li>Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application.</li> <li>WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503).</li> </ul>	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Jack Fraser Assistant Director of Engineering
			07/03/2019

Information not provided.

#### Attachments