



dcorbett@telecomlawpros.com
202.789.3115

February 17, 2017

VIA HAND DELIVERY

Ms. Marlene H. Dortch, Secretary
Federal Communications Commission
445 12th Street, SW
Washington, DC 20554

ATTN: Hossein Hashemzadeh
Video Division, Media Bureau

Re: Mountain Licenses, L.P.
TV Translator Station K44CK, Chelan, WA
Status Report re Special Temporary Authority

Dear Ms. Dortch:

By letter dated August 24, 2016 (“Letter Grant”), Hossein Hashemzadeh, Deputy Chief of the Media Bureau’s Video Division, granted Mountain Licenses, L.P. (“Mountain”) a one-year extension of special temporary authority for Mountain’s TV translator station K44CK, Chelan, Washington (Fac. ID No. 58692) to remain off air. Mountain, by its attorneys, hereby provides the 90-day status report required by the Letter Grant concerning efforts to restore K44CK broadcasting operations. The information below was provided to the undersigned by Ron Sweatte (“Sweatte”), Chief Technology Officer of Mountain’s general partner, Northwest Broadcasting, Inc.

As previously reported, the remote, mountainous K44CK transmitter site suffered a forest fire in August 2015, during which electrical facilities at the site were damaged and electrical power lost. Because restoration of power is essential to resumption of K44CK operations, it is the current focus of efforts at the site. With respect thereto, the Chelan Public Utility District (the “PUD”) reported to Sweatte earlier this month that the PUD remains in the process of both reviewing pertinent contracts with the Federal Emergency Management Agency and working to complete a related permit with the United States Forest Service. The PUD also supplied Sweatte with the attached updated schedule containing “execution” and “closeout” dates relating to power restoration efforts at the site. The PUD’s schedule currently projects that construction will begin this summer.



Ms. Marlene H. Dortch
February 17, 2017
Page 2

Respectfully submitted.

/s/ Dennis P. Corbett

Dennis P. Corbett
of TELECOMMUNICATIONS LAW PROFESSIONALS PLLC

Attachment

cc (via email): Mr. Hossein Hashemzadeh
Mr. Ron Sweatte

#	Activity ID	Activity Name	Original Duration	Actual Duration	Start	Finish																								
							Qtr 4, 2015				Qtr 1, 2016				Qtr 2, 2016				Qtr 3, 2016				Qtr 4, 2016				Qtr 1, 2017			
							A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul
56	P1210	Pre-Bid Meeting	0.0d	0.0d		15-Feb-17																								
57	P1220	Bid Opening	0.0d	0.0d		22-Feb-17																								
58	P1230	Bid Evaluation	5.0d	0.0d	22-Feb-17	28-Feb-17																								
59	P1240	Notice of Award	0.0d	0.0d	01-Mar-17																									
60	P1245	Communication Plan (If Applicable)	5.0d	0.0d	01-Mar-17	07-Mar-17																								
61	P1246	Communication Plan Approval (If Applicable)	0.0d	0.0d		07-Mar-17																								
62	P1247	Project Fact Sheet	5.0d	0.0d	08-Mar-17	14-Mar-17																								
63	P1248	Project Fact Sheet Approval	0.0d	0.0d		14-Mar-17																								
64	P1249	Project Fact Sheet Mailed - Outreach Start	0.0d	0.0d	15-Mar-17																									
65	P1250	Contract Administration (Post-Bid)	10.0d	0.0d	01-Mar-17	14-Mar-17																								
66	P1260	Notice to Proceed	0.0d	0.0d	15-Mar-17																									
67	P1270	Variance (If Needed)	5.0d	0.0d	15-Mar-17	21-Mar-17																								
68	P1280	Variance Approval by PRC (If needed)	0.0d	0.0d		21-Mar-17																								
69	P1290	Start Procurement of Steel Poles (Quotes Received)	0.0d	0.0d	01-Mar-17																									
70	P1300	Procurement of Steel Poles	90.0d	0.0d	01-Mar-17	06-Jul-17 C																								
71	357514.3 Execution		200.0d	0.0d	07-Jul-17 C	20-Apr-18 I																								
72	357514-0300	Slide Ridge - Contract Work	60.0d	0.0d	07-Jul-17 C	29-Sep-17																								
73	357514-0310	Slide Ridge - Project Management for Execution	200.0d	0.0d	07-Jul-17 C	20-Apr-18 I																								
74	357514-0350	Slide Ridge- Inspection	60.0d	0.0d	07-Jul-17 C	29-Sep-17																								
75	MS3000	Execution Start Milestone	0.0d	0.0d	07-Jul-17 C																									
76	357514.5 Closeout		140.0d	0.0d	02-Oct-17	20-Apr-18 I																								
77	357514-0500	Slide Ridge - Turnover/Closeout	45.0d	0.0d	02-Oct-17	05-Dec-17																								
78	MS5000	Closeout Start Milestone	0.0d	0.0d	06-Dec-17																									
79	N5000	Project Closeout Report	30.0d	0.0d	06-Dec-17	18-Jan-18 I																								
80	N5010	Project Closeout Meeting with Project Team	0.0d	0.0d		18-Jan-18 I																								
81	N5015	Resolution Start	0.0d	0.0d	19-Jan-18																									
82	N5020	Final Acceptance of Contract - Resolution and Memo	60.0d	0.0d	19-Jan-18	13-Apr-18 I																								
83	N5030	Resolution and Memo Approved	0.0d	0.0d		13-Apr-18 I																								
84	N5040	Resolution Pre-Agenda	5.0d	0.0d	16-Apr-18	20-Apr-18 I																								
85	N5050	Resolution Approved at Commission Meeting	0.0d	0.0d		20-Apr-18 I																								
86	N5060	Project Complete	0.0d	0.0d		20-Apr-18 I																								