



March 18, 2019

Marlene H. Dortch
Secretary
Federal Communications Commission
445 12th Street, SW
Washington, DC 20054

RE: WTTE-TV Columbus, OH Tower Status

Dear Ms. Dortch

Stainless has a contract with WTTE to replace the existing TV broadcast antenna and install the new antenna tuned to the post-repack frequency.

We were supposed to be on-site the last week of March to begin replacement activities. That will not happen. The heavy crew and gin pole is held up on their previous project due to extreme rain and wind.

These delays moved the project start to mid-late April and the project completion is expected by early May.

We propose to install the WTTE Interim antenna the last week of March. This letter is provided to support WTTE's request for a STA, until the main antenna can be replaced and made operational.

Respectfully Submitted,

Donald Doty
Business Development Manager