

Exhibit Regarding CP Extension

Despite the reasonable efforts of WBIH (Selma, Alabama) to complete construction of its new Channel 34 (post-repack) facility on time, circumstances beyond its control have necessitated the subject filing. Specifically, the main antenna for Channel 34 is not expected to be delivered until November, 2019.

WBIH is currently operating with interim facilities on its currently-authorized Channel 29 (pursuant to a granted STA). WBIH is scheduled to cease operating on its current Channel 29 at 11:59 p.m. on September 6, 2019.

WBIH has filed for an STA to operate on Channel 34 (its post-transition channel) using interim facilities.

The main transmitter has been installed and is ready for operation once the main antenna is delivered and installed. As such, barring unforeseen circumstances, WBIH should be able to commence operation consistent with its construction permit parameters by December of 2019.