



June 7, 2021

RE: WVUX-LD, Fairmont, WV (Facility ID: 129306)

Michael Karr d/b/a WVUX-LD, Fairmont, WV, (hereinafter "WVUX") requests that the deadline for construction of the facilities specified in the Station's repack construction permit be tolled. This licensee has not previously received any extension of this construction permit which is currently set to expire on June 15, 2021.

The reasons for the delay of the completed construction are because of significant and unexpected structural concerns with the existing tower and an inability to find another existing tower in suitable condition and proximity. Further, the COVID-19 pandemic from April 2020 through April 2021 has caused major delays in relocation efforts and tower construction.

WVUX has been diligently searching for an existing tower to relocate without any success. However, WVUX has just received a proposal from a tower construction firm to supervise construction of a new facility. The efforts of the firm to begin have been hampered by widespread shutdowns related to the COVID-19 pandemic. However, these restrictions have now been lifted and WVUX anticipates the tower being completed by Fall 2021. The firm only recently submitted its quote for construction on May 31, 2021, but dated the quote for 5/29/21.

Thus, WVUX would like to construct a new facility and hereby requests that the rules relating to a June 15, 2021 deadline be tolled so that WVUX can continue completing the construction of its post-auction facility due to circumstances that were unforeseeable and beyond the licensee's control.

Thank you for your consideration of this matter. If you have any further questions or concerns, please do not hesitate to contact me via email at michaelfkarr@gmail.com or cellphone at 304.539.7975.

Sincerely,

A handwritten signature in blue ink, appearing to read "Michael Karr", with a long horizontal flourish extending to the right.

Michael Karr
Owner/Operator