



Federal Communications Commission  
Washington, D.C. 20554

April 9, 2021

Virgin Islands Public Broadcasting System  
Tanya-Marie Singh  
P.O. Box 7879  
Charlotte Amalie, St. Thomas, VI 00801  
[tsingh@wtjx.org](mailto:tsingh@wtjx.org)  
(via electronic mail)

Re: Request for Tolling Waiver  
WTJX-TV, Charlotte Amalie, VI  
Facility ID No. 70287  
LMS File No. 0000137289

Dear Licensee,

On March 1, 2021, Virgin Islands Public Broadcasting System (VIPBS), the licensee of WTJX-TV, Charlotte Amalie, Virgin Islands (WTJX or Station), filed the above-referenced request for waiver of the Commission's tolling provisions and tolling of the Station's construction permit expiration date. For the reasons below, we grant VIPBS' request and toll the expiration date of WTJX's construction permit through August 31, 2021.

*Background.* Pursuant to section 73.3700(b)(5) of the Commission's rules (Rules), a station that was assigned a new channel as a result of the Commission's incentive auction and repacking process may request a single extension of its construction permit deadline of up to 180 days to complete construction of its post-auction facility.<sup>1</sup> All subsequent requests for additional time to construct are subject to the Commission's tolling provisions of section 73.3598(b) of the Rules.<sup>2</sup> The Commission's tolling provisions provide that a construction permit deadline may be tolled under specific circumstances such as acts of God, delays due to administrative or judicial review, or construction that is delayed by any cause of action pending before a court of competent jurisdiction relating to any necessary local, state, or federal requirement for the construction or operation of the station, including any zoning or environmental requirement.<sup>3</sup> If a station does not qualify for tolling under these criteria, good cause may exist to waive the Commission's tolling provisions and tolling may still be warranted where the licensee can demonstrate that "rare and exceptional circumstances" prevented construction by the station's construction permit expiration date.<sup>4</sup>

---

<sup>1</sup> See 47 CFR § 73.3700(b)(5).

<sup>2</sup> See 47 CFR § 73.3700(b)(5)(i) citing 47 CFR § 73.3598(b).

<sup>3</sup> *Id.*

<sup>4</sup> See 1998 Biennial Regulatory Review -- Streamlining of Mass Media Applications, Rules, and Processes, Memorandum Opinion and Order, 14 FCC Rcd 17525, 17542, para. 42 (1999) (recognizing that there may be "rare and exceptional circumstances" beyond the control of the licensee that do not fall under the tolling provisions, but "which would warrant the tolling of construction time." The Commission concluded that in such "limited circumstances," it would entertain requests for waiver of its "strict tolling provisions"); *Northeast Cellular Telephone Co. v. FCC*, 897 F.2d 1164, 1166 (D.C. Cir. 1990) and *WAIT Radio v. FCC*, 418 F.2d 1153, 1159 (D.C. Cir. 1969), *cert. denied*, 409 U.S. 1072 (1972); 47 CFR § 1.3 (waiver for good cause shown).

VIPBS requests waiver of the tolling rule and tolling of its construction permit for the Station's post-incentive auction channel facilities. VIPBS was granted an extension and multiple waivers of the tolling rule and the Station's construction permit was most recently tolled to April 5, 2021.<sup>5</sup> The Station is currently operating on its post-auction channel with interim facilities.<sup>6</sup>

VIPBS previously reported that the Station's facilities were destroyed by hurricanes Irma and Maria in 2017 and it has been working ever since to rebuild them. VIPBS is currently operating from a side mounted antenna on its main tower. It has completed rebuilding its 100-foot auxiliary tower and plans to move the Station's post-auction channel antenna to the 100-foot tower and operate from that site while its main 250-foot tower is rebuilt. VIPBS states that additional work needs to be completed before it can begin operating its permanent post-auction channel facilities including: delivery of the 250-foot tower materials; delivery of a crane required for disassembly of the existing tower; removing the old tower foundation and installation of the new foundation; and erecting the new 250-foot tower. VIPBS expects this work to be completed by the end of July 2021. Accordingly, VIPBS seeks a waiver of the tolling rules and tolling of its construction permit deadline.

*Discussion.* Upon review of the facts and circumstances presented, we find that sufficient circumstances exist to waive section 73.3598(b) of Rules and toll the expiration date of the Station's construction permit.<sup>7</sup> VIPBS has demonstrated it did not complete construction of the Station's post-auction channel facilities due to construction delays. We also find that grant of VIPBS' waiver and tolling request is not likely to negatively impact the overall transition schedule and will not cause interference to other stations. The Station has already ceased operation on their pre-auction channels and is operating from interim facilities on its post-auction channel. To the extent some viewers are unable to receive the Station's signal while it operates using interim facilities, we believe that TPR has every incentive to ensure viewers are fully informed about the Station's transition plans. Ultimately, we conclude that the public interest will be served by grant of waiver and tolling of the Station's construction permit. We note that VIPBS requested that the Station's construction permit be tolled 180 days until October 2, 2021; however, we believe that tolling until August 31, 2021 should provide sufficient time based on their showing.

We remind VIPBS that pursuant to the Spectrum Act, the Station is eligible for reimbursement from the TV Broadcast Relocation Fund (Fund) of costs "reasonably incurred . . . in order for the licensee to relocate its television service from one channel to the other."<sup>8</sup> Additional expenses incurred, such as expenses resulting from changes in a Station's transition plan that are not related to the post-incentive auction channel change, may not be reimbursable from the Fund.

---

<sup>5</sup> LMS File Nos. 0000072190, 0000084077, 0000109082 and 0000121556.

<sup>6</sup> See LMS File No. 0000121555. WTJX was repacked from channel 44 to channel 36.

<sup>7</sup> 47 CFR § 73.3598(b).

<sup>8</sup> 47 U.S.C. § 1452(b)(4)(A)(i). See also *Expanding the Economic and Innovation Opportunities of Spectrum Through Incentive Auctions*, GN Docket No. 12-268 et. al., Report and Order, 29 FCC Rcd 6567, 6821, para. 622 (2014) (*Incentive Auction R&O*), aff'd, *Nat'l Ass'n of Broadcasters v. FCC*, 789 F.3d 165 (D.C. Cir. 2015) ("The appropriate scope of 'costs reasonably incurred' necessarily will have to be decided on a case-by-case basis.").

We further remind VIPBS of the deadline for submitting final expense documentation for reimbursement for the Station is October 8, 2021.<sup>9</sup> Thus, we strongly encourage the Station to diligently pursue satisfaction of the current deadlines to improve the chances that there will be sufficient funds available to reimburse the Station for its legitimate repacking expenses, and we encourage VIPBS to submit eligible invoices as soon as practicable.

The above facts considered, Virgin Islands Public Broadcasting System's, request for waiver of the Commission's tolling provisions **IS GRANTED**. The construction permit (LMS File No. 0000025655) for WTJX-TV, Charlotte Amalie, Virgin Islands, **IS TOLLED to August 31, 2021**. Grant of this tolling waiver does not permit WTJX to recommence operation on its pre-auction channel. We also remind VIPBS that any subsequent requests for tolling of its construction permit deadline will be subject to the Commission's tolling provisions.<sup>10</sup> To the extent the Station seeks an additional extension of tolling, such a request must include a detailed plan for completing construction of the Station's permanent post-auction facilities. We will look unfavorably upon any future request that does not include such a plan.

Sincerely,

/s/

Barbara A. Kreisman  
Chief, Video Division  
Media Bureau

cc (via electronic email): Brad Deutsch, Esq.

---

<sup>9</sup> See *Invoice Filing Deadlines for TV Broadcaster Relocation Fund*, MB Docket No. 16-306 and GN Docket No. 12-268, Public Notice, 35 FCC Rcd 11273, 11277, paras. 10-11 (IATF/MB Oct. 7, 2020) (setting three filing deadlines for submission of all remaining repack invoices: for eligible entities assigned repack transition completion dates in the first half of the 39-month post-auction transition period, the deadline for submitting all remaining invoices is October 8, 2021; the deadline for entities assigned completion dates in the second half of the transition period is March 22, 2022; and the deadline for all other participants in the reimbursement program is September 5, 2022).

<sup>10</sup> See 47 § CFR 73.3598(b).