

DECLARATION

I, William J. Jaeger, hereby declare as follows:

1. I am President of Cameron Broadcasting, Inc. ("Cameron"), the licensee of KFLG-FM, Kingman, Arizona (Facility ID No. 55495). On June 29, 2007, the FCC issued a construction permit to Cameron authorizing the relocation of KFLG-FM's facilities and a change in the station's city of license to Big River, California (FCC File No. BPH-20071119AIE, hereinafter, the "Big River Permit"). The Big River Permit expires June 29, 2010.

2. On June 29, 2007, the FCC also issued a construction permit to Aurora Media, LLC, the permittee of station KMOA(FM), Caliente, Nevada (Facility ID No. 164097), authorizing the relocation of the station's facilities and a change in the station's city of license to Moapa, Nevada (FCC File No. BMPH-20070119AIH, hereinafter, the "Moapa Permit"). The Moapa Permit expires March 2, 2008. Pursuant to the Moapa Permit, KMOA cannot commence program tests with its relocated facilities until KFLG-FM commences program tests with the facilities specified in the Big River Permit.

3. Upon obtaining the Big River Permit, Cameron diligently pursued the construction of KFLG-FM's modified facilities with the goal of completing such construction prior to the expiration of the Moapa Permit. Nevertheless, due to circumstances beyond its control, Cameron was unable to actually break ground on the construction of the Big River Permit facilities until mid-February 2008.


4. Cameron's later-than-expected start was due primarily to an unanticipated delay in obtaining the necessary zoning permit from the Mohave County Planning and Zoning Department. Immediately upon obtaining the Big River Permit, Cameron began coordinating its construction plans with Global Tower Partners ("Global"), the owner of the multi-user tower site

on Crossman Peak where KFLG-FM's new tower is to be erected. Global hired a local general contractor to assist with the project and received assurances that he could obtain the necessary local zoning permit for the new tower within a few weeks because Crossman Peak is an existing tower site. However, the Mohave County government determined that it must hold two public hearings before it could issue the necessary permit. This created an unexpected three month delay during which the County had to provide public notice of the hearings (which occurred on January 9 and January 22, 2008), and Cameron and Global had to collect and provide to the County an extensive amount of detailed information about their proposed tower construction. As a result of the hearings, the County requested that Global obtain approvals from the Federal Aviation Administration and nearby Air Force bases. Although such approvals are not legally required, Global nevertheless sought and obtained the approvals to the County's satisfaction. In the course of the County's review process, it was also determined that Global would have to obtain a zoning variance to comply with the County's "fall zone" and "setback" requirements. This necessitated a third public hearing, which was originally scheduled to occur in January. However, due to the County's failure to properly advertise the hearing, it had to be re-advertised and rescheduled for February 6, 2008.

5. At the conclusion of the third public hearing, Global was advised that the County would approve the construction and issue the necessary zoning permit subject to final plan and site review approvals. The actual permit has not yet been received, but we do not have any reason to believe that it will not be issued shortly. Accordingly, Global is proceeding to prepare the Crossman Peak site for the erection of the new tower upon which KFLG-FM's antenna will be located. The tower has been manufactured and is ready to ship. As soon as the County formally issues the required zoning permit, Global will order delivery of the tower to Crossman

Peak and will work diligently to erect the tower as quickly as possible. Global's target date for completing the tower's erection is April 18, 2008. Cameron already has the station's antenna and transmitter on hand, and will work quickly to install the equipment when the tower is completed. Assuming no unforeseeable delays, Cameron expects that KFLG-FM can commence operations with the facilities specified in the Big River Permit by the end of April 2008.

I declare under penalty of perjury that the foregoing facts are true and correct.


William J. Jaeger

Dated: February 27, 2008