

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Service: DTV Call **WFXT** Channel: 34 (UHF) Facility Sign:

ID:

File 0000027904

Number:

FRN: 0029118650 Date 07/11

> Submitted: /2017

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
COX MEDIA GROUP NORTHEAST, LLC Doing Business As: COX MEDIA GROUP NORTHEAST, LLC	Director of Engineering 25 FOX DRIVE DEDHAM, MA 02027 United States	+1 (781) 467- 2525	sean. anker@coxinc. com	Limited Liability Company

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Sean Anker Director of Engineering Cox Media Group Northeast, LLC	Director of Engineering 25 Fox Drive Dedham, MA 02027 United States	+1 (781) 467- 2525	Sean.Anker@coxinc. com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Move to American Tower interim site broadcasting on current channel while we prepare our current site for operation on new channel with new transmitter and new shared antenna.

#### **Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# Auxiliary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DCX
	Year	2004
	Туре	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

# Auxiliary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.3 kW
	Justification for New Transmitter	Comark has advised us that they are no longer going to retune existing DCX transmitters.

#### Auxiliary Transmitter

# **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches

	Length	400.0 feet
	Other Electrical Service	Yes
	Description	Surge suppressor, UPS
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	15 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Auxiliary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
208V electrical distribution panel	A new electric distribution panel is required for the new 208V system.
480V Transformer 112.5kVA	The transmitter specifies a 112.5 kVA transformer to provide 208V power service.
UHF inside RF system including switching	Mask filter and accessories.

# Primary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DCX
	Year	1999
	Туре	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	60 kW

# Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38.0 kW
	Justification for New Transmitter	Comark has advised us that they can not retune our existing transmitter, and suitable output IOT transmitters cost more than the solid-state system.

#### Primary Transmitter

# **Other Transmitter Costs**

No
No
Yes

	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	700.0 feet
	Other Electrical Service	Yes
	Description	Surge suppressor, UPS for control and transmitter electronics
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	30 tons
	Other Size	N/A tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	1500.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
UHF inside RF system including switching	Mask filter, dummy load, other accessories.

Replace generator transfer switch	Transfer switch replacement is necessary due to code compliance work noted in this section.
Ice Shield for HVAC equipment	Ice protection for HVAC compressor split units placed in close proximity of tower located within a geographical location prone to ice and snow.
20 Ton HVAC for combiner	20 ton HVAC system to provide cooling of the combiner facility.
208V distribution panel	Transmitter will require a new electric distribution panel for the 208V system.
Replace 1000A-480V electrical service entrance wiring	Required for code compliance due to the amount of electric work being permitted.  Mains currently run through old cabinetry /transfer switch.
Replace 1000A-480V switchgear	Due to mains replacement for code compliance, the main disconnect and primary switch gear must be replaced.

#### Interim Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	16.1 kW
	Justification for New Transmitter	Continue service to Boston viewers during rework of primary site.

#### Interim Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	400.0 feet
	Other Electrical Service	Yes

	Description	Surge Suppression, UPS for transmission and control systems.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	15 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

#### Interim Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
75kVA transformer	To convert 480V main power to 208V.
480V Electrical Sub-panel	New 480V electrical sub-panel wired off of the existing switchgear required to supply power for the additional transmitter added to the shared space. This space currently does not have sufficient power available.
Remote Control	System to allow remote control of the transmitter and associated equipment from the main studio location.

Studio to Transmitter Link	Cost to install and lease fiber STL for duration of operation and build backup microwave STL path.
208V Electrical distribution panel	New 208V panel and distribution for transmitter and related electronics

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### Primary Antenna

#### **Existing Antenna Information**

	Question	Response
Existing Antenna Description	Type of change	Lease New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	780.0 kW
	Manufacturer	

Model	TFU-19ETT /VP-R 4 C190
Year	2009

#### Primary Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	No
	Ownership	Leased
	Owner	American Tower
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Туре	Broadband Panel
	Number of Stations Supported	5
	Number of Panels/Bays	14
	Lower Limit	430.00 MHz
	Upper Limit	600.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	910.0 kW
	Manufacturer	
	Model	PEP56D

Year	2018
Justification for New Antenna	American Tower is removing the current top mounted
	antennas on the Needham Hts. candelabra and replacing it
	with a broadband panel. Other stations listed will be using as

#### Primary Antenna

# **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	5
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
		'

	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Enter a list of RF channel numbers.

RF Channel Number		
34		
20		
21		
32		
33		

#### Primary Antenna

#### **Other Antenna Cost Not Listed**

Name	Description
Combiner installation	Installation of combiner; Single chain of 5 high power constant impedance waveguide modules, and/or dual chains of 5 directional filter modules per Dielectric layout. required for broadband antenna system

#### Interim Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Lease New
	Ownership	Leased
	Owner	American Tower Corporation
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	300.0 kW
	Manufacturer	
	Model	TFU-24WB- 1-R C170

Year	2017
Justification for New Antenna	American Tower Corp. will be providing the new interim facility. The antenna will be used to support WFXT and other stations during the repack process.

#### Interim Antenna

#### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	8 3/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### Interim Antenna

**Other Antenna Cost Not Listed** 

Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

#### **Existing Transmission Line**

n Line Section	Question	Response
Existing Transmission	Type of change	Lease New
Line Description	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1080 feet per run

# Primary

#### **New Transmission Line**

Primary Transmission	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Lease New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	7 3/16 inches
		Other Diameter	N/A
		Segment Length	Broadband
		Other Segment Length	N/A
		Number of parallel runs	2
		Length	1250 feet per run
	Justification for New Transmission Line	We will have one run to the new combiner, and then two runs up the tower to the new	

antenna.

# Other Transmission Line Expenses Not Listed

Primary	Other Transmission Line Expenses Not Listed	
Transmission Line Desc		Description
	Transmission line from transmitter to combiner	New transmission line to take the signal from the transmitter to the combiner.

#### Interim

#### **New Transmission Line**

Transmission	n Line Section	Question	Response
	New Transmission Line Costs	Use	Interim
		Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	8 3/16 inches
		Segment Length	Broadband
		Other Segment Length	
		Number of parallel runs	1
		Length	80 feet per run
		Justification for New Transmission Line	Transmission line from transmitter to antenna combiner connection point.

**Other Transmission Line Expenses Not Listed** 

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1004233
Coordinates (NAD83 (	Latitude (NAD83)	42° 18' 10.7" N-
North American Datum of 1983))	Longitude (NAD83)	071° 13' 04.9" W-
	Overall Structure Height	1200.77 feet
	Support Structure Height	1101.04 feet
	Ground Elevation Above Mean Sea Level (AMSL)	150.92 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC
Date Constructed	04/19/2005

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
23439	WBOS	FM
1901	WBZ-FM	FM
26897	WBMX	FM
73238	WLVI	DTV
9639	WODS	FM

#### Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

# Primary Tower

# **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

# Primary Tower

# Other Tower Expenses Not Listed

Name	Description
Ground and Building A and E Permit  Drawing Package	The generation of a construction drawing package.
Tower Permit Drawing Package	The generation of a construction drawing package.
Construction project management	Est. 12 hours on Modification project management and 20 hours for RF installation project management for a total of twenty 20 days,

#### Outside Professional

Section	Question	Response
I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	95
	Explanation	ATC costs to manage all of the tower /antenna work.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

#### Outside Professional

# Other Professional Services Expenses Not Listed

Services Costs	Description
RF System Test	Testing of the combiner to ensure all frequencies are tuned for optimal patterns.
ATC Perform engineering study for new channel assignment and antenna development	ATC's cost to perform engineering study for new channel assignment and antenna development

Site	Coor	dination	Meeting
------	------	----------	---------

Site coordination meetings with all broadcasters, contractors and vendors involved with the site deliveries and construction. This cost is for travel and logistics expenses accrued.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

# Other Expenses

# Other Expenses Not Listed

Name	Description
Interim Site Construction Project Management	(24) hours on Modification project management and RF installation project management.
Interim Site Ground and Building Permit Drawings	The generation of a construction drawing package for one (1) broadcasters /customers.
Interim Site Lease	One-time lease payment to cover the duration of the interim site construction and operation time periods.
Interim Site Tower Permit Drawing Package	The generation of a construction drawing package for one (1) broadcasters /customers.
Interim Site Tower Rigging	Includes the installation of the new antenna, refurbishing of two (2) transmission Lines, any required tower bracket material to support the additional transmission line on the tower, and one 44' antenna stub section (labor included).
Interim Site transition timing and coordination	Coordination and transition planning with all parties onsite.
Interim Site Building Permits	The cost of prep and submission of the forms for permits, on behalf of the one (1) broadcasters for jurisdictional permits, required for electrical, building and other required tasks associated with the install of the equipment in the transmitter space.
Interim Site Equipment Delivery and Handling Costs	This cost is for the material/equipment, delivery and offloading by third party contractors.
Interim Site Public Hearing	Public hearing to alter height of tower by changing top antenna.
Interim Site RF System Test	Testing of the combiner to ensure all frequencies are tuned for optimal patterns.
Interim Site Site Coordination Meeting	Site coordination meetings with all broadcasters, contractors and vendors involved with the site deliveries and construction. This cost is for travel and logistics expenses accrued.

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-24	\$1,050,685.27	\$800,100.71		\$0.00	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$511,964.82	N/A	N/A	N/A
480V Electrical Sub-panel	\$10,000.00	\$10,000.00	ATC estimate	N/A	N/A
Remote Control	\$13,500.00	\$13,500.00	N/A	N/A	N/A
Studio to Transmitter Link	\$78,000.00	\$78,000.00	Combined monthly cost for fiber link during interim operation, plus antennas, receiver, and tower work for microwave STL path.	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$10,000.00	N/A	N/A	N/A
Other Electrical Service: Surge Suppression, UPS for transmission and control systems.	\$6,000.00	\$6,000.00	N/A	N/A	N/A

15 Ton system	\$88,400.00	\$84,000.00	Widelity cost estimate for a 15 ton HVAC system	N/A	N/A
UHF inside RF system including switching	\$147,500.00	\$73,750.62	N/A	N/A	N/A
75kVA transformer	\$2,885.27	\$2,885.27	Equipment cost only. Installation included wiring costs.	N/A	N/A
208V Electrical distribution panel	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Primary Transmitter ULXTE-60	\$1,955,351.97	\$1,557,535.14		\$0.00	
Other Electrical Service: Surge suppressor, UPS for control and transmitter electronics	\$6,500.00	\$6,500.00	N/A	N/A	N/A
208V distribution panel	\$10,000.00	\$10,000.00	N/A	N/A	N/A
20 Ton HVAC for combiner	\$22,000.00	\$22,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$18,200.00	\$12,500.00	N/A	N/A	N/A
UHF inside RF system including switching	\$138,801.97	\$138,801.97	N/A	N/A	N/A
Replace 1000A-480V switchgear	\$50,000.00	\$50,000.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,108,196.29	N/A	N/A	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$6,236.88	This cost is for the equipment only. Installation costs will be included in wiring costs.	N/A	N/A
30 Ton system	\$166,000.00	\$158,000.00	N/A	N/A	N/A
Replace 1000A-480V electrical service entrance wiring	\$17,500.00	\$17,500.00	N/A	N/A	N/A
Other Building Addition Size: 1500.0	\$1,800.00	\$1,800.00	Partition walls for security. ATC supplied cost.	N/A	N/A
Ice Shield for HVAC equipment	\$4,000.00	\$4,000.00	Ice protection for HVAC compressor split units placed in close proximity of tower located within a geographical location prone to ice and snow.	N/A	N/A
Replace generator transfer switch	\$22,000.00	\$22,000.00	N/A	N/A	N/A

Auxiliary Transmitter ULXTE-40	\$1,121,673.10	\$930,147.20		\$0.00	
UHF inside RF system including switching	\$91,000.00	\$91,000.00	N/A	N/A	N/A
208V electrical distribution panel	\$10,000.00	\$10,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$762,424.10	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$6,250.00	N/A	N/A	N/A
480V Transformer 112.5kVA	\$2,973.10	\$2,973.10	Equipment cost only. Installation is included in wiring costs.	N/A	N/A
Other Electrical Service: Surge suppressor, UPS	\$4,500.00	\$4,500.00	N/A	N/A	N/A
15 Ton system	\$55,800.00	\$53,000.00	Widelity cost estimate for a 15 ton cooling system	N/A	N/A
Sub-total	\$4,127,710.34	\$3,287,783.05	N/A	\$0.00	N/A
Total for all systems	\$6,616,879.34	\$4,752,412.05	N/A	\$0.00	N/A

# **Cost Information**

#### **Antennas**

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB-1-R C170	\$211,480.00	\$155,000.00		\$0.00	
Elbow complex, single channel, at antenna input, per 8 3 /16. feedline (if needed)	\$15,250.00	\$12,000.00	Cost provided by ATC as part of the interim site project.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$5,000.00	Cost provided by ATC as part of the interim site project.	N/A	N/A
UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	\$189,500.00	\$138,000.00	Cost provided by ATC as part of the interim site project.	N/A	N/A
Primary Antenna PEP56D	\$379,333.00	\$351,703.00		\$0.00	

UHF - High	\$267,503.00	\$267,503.00	Cost	N/A	N/A
Power Top			provided		
Mount Five			by ATC as		
Station			part of the		
broadband			main site		
panel antenna			project.		
elliptically or			WFXT will		
circularly			be the		
polarized			primary		
			user.		
			WCVB,		
			WBZ,		
			WSBK,		
			and WGBX		
			will be		
			interim/aux		
			users.		
Sweep test of	\$6,730.00	\$3,000.00	Cost	N/A	N/A
existing antenna			provided		
			by ATC as		
			part of the		
			main site		
			project.		
			\A/E\/T:II		
			WFXT will		
			be the		
			be the		
			be the primary		
			be the primary user.		
			be the primary user. WCVB,		
			be the primary user. WCVB, WBZ,		
			be the primary user. WCVB, WBZ, WSBK,		
			be the primary user. WCVB, WBZ, WSBK, and WGBX		

New combiner,	\$84.200.00	\$67,000.00	Cost	N/A	N/A
cost per channel	\$84,200.00	φο <i>τ</i> ,000.00	provided	IN/ <i>F</i> A	IN/ <i>P</i>
(without			by ATC as		
antenna)			part of the		
.,			main site		
			project.		
			WFXT will		
			be the		
			primary		
			user.		
			WCVB,		
			WBZ,		
			WSBK,		
			and WGBX		
			will be		
			interim/aux		
			users.		
Elbow complex,	\$13,900.00	\$7,200.00	Cost	N/A	N/A
single channel,			provided		
at antenna			by ATC as		
input, per 7 3			part of the		
/16. feedline (if			main site		
needed)			project.		
			WFXT will		
			be the		
			primary		
			user.		
			WCVB,		
			WBZ,		
			WSBK,		
			and WGBX		
			will be		
			,		
			interim/aux users.		

Combiner installation	\$7,000.00	\$7,000.00	Cost provided	N/A	N/A
IIIStaliation			by ATC as		
			part of the		
			main site		
			project.		
			WFXT will		
			be the		
			primary		
			user.		
			WCVB,		
			WBZ,		
			WSBK,		
			and WGBX		
			will be interim/aux		
			users.		
			usois.		
Sub-total	\$590,813.00	\$506,703.00	N/A	\$0.00	N/A
Total for all systems	\$6,616,879.34	\$4,752,412.05	N/A	\$0.00	N/A

## **Cost Information**

#### **Transmission Line**

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$31,920.00	\$30,320.00		\$0.00	
Rigid Transmission Line - copper, 8 3/16" broadband	\$31,920.00	\$30,320.00	N/A	N/A	N/A
Primary Transmission Line	\$872,500.00	\$297,500.00		\$0.00	
Rigid Transmission Line - copper, 7 3/16" broadband	\$832,500.00	\$257,500.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX will be interim/aux users.	N/A	N/A
Transmission line from transmitter to combiner	\$40,000.00	\$40,000.00	N/A	N/A	N/A
Sub-total	\$904,420.00	\$327,820.00	N/A	\$0.00	N/A
Total for all systems	\$6,616,879.34	\$4,752,412.05	N/A	\$0.00	N/A

## **Cost Information**

### **Tower Equipment and Rigging Costs**

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$618,700.00	\$276,840.00		\$0.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$7,440.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX will be interim/aux users.	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$80,000.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX will be interim/aux users.	N/A	N/A

Complex Tower	\$421,000.00	\$176,000.00	Cost	N/A	N/A
(includes, for			provided		
example, those			by ATC as		
with			part of the		
candelabras and			main site		
or stacked			project.		
antennas)			WFXT will		
			be the		
			primary		
			user.		
			WCVB,		
			WBZ,		
			WSBK,		
			and WGBX		
			will be		
			interim/aux		
			users.		
Ground and	\$4,700.00	\$4,700.00	Cost	N/A	N/A
Building A and E			provided		
Permit Drawing			by ATC as		
-			-		
-			part of the		
-			part of the main site		
-			part of the main site project.		
-			part of the main site		
-			part of the main site project.		
-			part of the main site project. WFXT will		
Package			part of the main site project. WFXT will be the		
-			part of the main site project. WFXT will be the primary		
-			part of the main site project. WFXT will be the primary user.		
-			part of the main site project. WFXT will be the primary user. WCVB,		
-			part of the main site project. WFXT will be the primary user. WCVB, WBZ,		
-			part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK,		
-			part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX		

Sub-total  Total for all	\$618,700.00 \$6,616,879.34	\$276,840.00 \$4,752,412.05	N/A N/A	\$0.00 \$0.00	N/A N/A
			users.	•	,
			interim/aux		
			will be		
			and WGBX		
			WSBK,		
			WBZ,		
			WCVB,		
			user.		
			primary		
			be the		
			WFXT will		
			project.		
			main site		
<b>5</b>			part of the		
management			by ATC as		
Construction project	\$4,000.00	\$4,000.00	Cost provided	N/A	N/A
Construction	#4.000.00	£4,000,00	0.5-1	N1/A	N1/A
			users.		
			interim/aux		
			will be		
			and WGBX		
			WSBK,		
			WBZ,		
			WCVB,		
			user.		
			primary		
			be the		
			WFXT will		
			project.		
			part of the main site		
Package			by ATC as		
Drawing Package			provided		
Tower Permit	\$4,700.00	\$4,700.00	Cost	N/A	N/A

## **Cost Information**

#### **Outside Professional Services**

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification		Actual Cost Justification
Outside Professional Services	\$197,345.00	\$175,980.00		\$0.00	
RF System Test	\$15,000.00	\$15,000.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX will be interim/aux users.	N/A	N/A
Project management of the transition	\$15,010.00	\$9,480.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX will be interim/aux users.	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WBZ, WSBK, and WGBX will be interim/aux users.	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$2,500.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX will be interim/aux users.	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Site Coordination Meeting	\$3,750.00	\$3,750.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX will be interim/aux users.	N/A	N/A

ATC Perform engineering study for new channel assignment and antenna development	\$5,000.00	\$5,000.00	Cost provided by ATC as part of the main site project. WFXT will be the primary user.	N/A	N/A
			WCVB, WBZ, WSBK, and WGBX will be interim/aux users.		
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Sub-total	\$197,345.00	\$175,980.00	N/A	\$0.00	N/A
Total for all systems	\$6,616,879.34	\$4,752,412.05	N/A	\$0.00	N/A

# **Cost Information**

#### **Other Expenses**

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$177,891.00	\$177,286.00		\$0.00	
Interim Site Lease	\$57,600.00	\$57,600.00	N/A	N/A	N/A
Interim Site Building Permits	\$750.00	\$750.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	\$5,000 ATC estimate, plus \$15,000 estimate for recycling and removal of oil-filled power supplies, tubes, and other equipment.	N/A	N/A
Equipment Delivery and Handling Charges	\$6,000.00	\$6,000.00	ATC estimated \$3,000 for Main site and \$3,000 for Interim site.	N/A	N/A
Equipment Storage	\$8,000.00	\$8,000.00	External locked storage container to store equipment during construction.	N/A	N/A

Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,001.00	\$2,001.00	N/A	N/A	N/A
Interim Site Construction Project Management	\$3,000.00	\$3,000.00	N/A	N/A	N/A
Interim Site Ground and Building Permit Drawings	\$4,700.00	\$4,700.00	N/A	N/A	N/A
Interim Site transition timing and coordination	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Interim Site Equipment Delivery and Handling Costs	\$3,000.00	\$3,000.00	N/A	N/A	N/A
Interim Site Public Hearing	\$240.00	\$240.00	N/A	N/A	N/A
Interim Site RF System Test	\$3,000.00	\$3,000.00	N/A	N/A	N/A
Interim Site Site Coordination Meeting	\$960.00	\$960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Interim Site Tower Permit Drawing Package  Interim Site Tower Rigging  DTV Medical Facility Notification  FCC Filing Fees - Form 2100 minor change CP application  Local Zoning	\$4,700.00 \$33,000.00 \$11,550.00 \$1,110.00	\$4,700.00 \$33,000.00 \$11,000.00 \$1,070.00	N/A N/A N/A Cost	N/A N/A N/A	N/A N/A N/A
Tower Rigging  DTV Medical Facility Notification  FCC Filing Fees - Form 2100 minor change CP application	\$11,550.00 \$1,110.00	\$11,000.00 \$1,070.00	N/A N/A Cost	N/A	N/A N/A
Facility Notification  FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A Cost	N/A	N/A
- Form 2100 minor change CP application			Cost		
Local Zoning	\$750.00	\$750.00		N/A	N/A
			provided by ATC as part of the main site project. WFXT will be the primary user. WCVB, WBZ, WSBK, and WGBX will be interim /aux users.		
Sub-total	\$177,891.00	\$177,286.00	N/A	\$0.00	N/A
Total for all systems	\$6,616,879.34	\$4,752,412.05	N/A	\$0.00	N/A

# Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$6,616,879.34	\$4,752,412.05	\$0.00

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

#### Tom Raponi Vice President and General Manager

07/11/2017

#### **Attachments**