

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 54420 Service: DTV Call KMYT-TV Channel: 34 (UHF)

ID: Sign:

ID: File **0000027940**

Number:

FRN: **0032111452** Date **07/11**

Submitted: /2017

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
COX TELEVISION TULSA, LLC Doing Business As: COX TELEVISION TULSA, LLC	Chief Engineer 2625 SOUTH MEMORIAL DRIVE	+1 (918) 491- 0023	Jeff. Stuart@coxinc. com	Limited Liability Company
	TULSA, OK 74129 United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

'prefill' to download those stations'

licensing information.

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Jeff Stuart	Chief Engineer	+1 (918) 491- 0023	Jeff.Stuart@coxinc.
Chief Engineer	2625 South Memorial Drive		
Cox Television Tulsa, LLC	Tulsa, OK 74129		
	United States		

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or	Yes
stations (e.g., a shared antenna, co-	
location on a tower, use of the same	
transmitter room, multiple transmitters	
feeding a combiner, etc.)? If yes, enter the	
facility ID's of the other stations and click	

Briefly describe t	ransition r	olan
--------------------	-------------	------

KMYT will construct interim facilities on nearby tower. KMYT will move to the interim tower on its current channel. KMYT's new equipment will be installed after serious tower modifications at existing site.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
Existing Transmitter	Ownership	Owned
Description	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
	Manufacturer	
	Model	Sigma CD3200
Frieting Transmitter	Year	2002
Existing Transmitter Manufacturer and Type	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	42 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
New Transmitter	Justification for New Transmitter	Current IOT Transmitter cannot be retuned per manufacturer and solid state transmitter is less than a comparable IOT transmitter.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
Electrical Service	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Required new 208vac
		Transformer,
		Switch and Panel with
		Breakers
	Does the replacement transmitter require HVAC Service?	Yes
HVAC Service	Туре	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
or Ecasoriola	Size	N/A

Improvement		
	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
Channel 14 Costs	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Indoor RF Equipment	New mask filter, reject loads, main load and switch control equipment
Spare Parts Kit	Current Spare parts kit is not compatible with new transmitter.
Transmitter Disposal	Removal and environmental disposal of existing transmitter coolant and High Voltage Beam Supply oil.

Interim Transmitter

New Transmitter Costs

Section	Question	Response
	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
New Transmitter	Solid State Power capacity	30.59 kW
	Justification for New Transmitter	Interim transmitter needed for continued viewer service during the repack process.

Interim Transmitter

Other Transmitter Costs

Section	Question	Response
	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	250.0 feet
	Other Electrical Service	Yes
Electrical Service	Description	208vAC Transformer, Switch and Panel with Breakers for Pumps, Loads, Generator, lighting and UPS.
	Does the replacement transmitter require HVAC Service?	Yes
HVAC Service	Туре	Cooling Only
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	1200.0

Improvement		square feet
Channel 14 Costs	Is an RF Consulting Engineer needed? Is a channel 14 Mask Filer needed? Is additional field engineering time needed?	N/A N/A N/A
Inside RF System	Number of Days Is an additional interior RF system required to support this interim transmitter?	N/A Yes

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
STL Signal Link	STL/TSL microwave equipment, dish, line and rigging installation costs
Transmitter Control	Required Transmitter control, Rack, UPS and remote monitoring system

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
Existing Antenna	Owner	N/A
Description	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
Existing Antenna	Number of Panels	N/A
Manufacturer and Type	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP:	900.0 kW
	Manufacturer	İ
	Model	ATW30H5- HSOL-41H
	Year	2002

Primary Antenna

New Antenna Costs

Question	Response
Use	Primary (Main)
Description of Use	N/A
Change Type	Purchase New
Is this a request for upgraded equipment?	No
Ownership	Owned
Owner	N/A
Is antenna shared?	No
Is antenna directional?	No
Will antenna be located on or in close proximity to an antenna farm?	No
Class	Full Power
Mounting	Side Mount
Antenna position in stack	Not in Stack
Polarization	Horizontal
Туре	Slotted Coaxial
Number of Stations Supported	N/A
Number of Panels/Bays	N/A
Lower Limit	N/A
Upper Limit	N/A
Design power capacity in use	N/A
Other Antenna Type	N/A
ERP:	770.0 kW
Manufacturer	
Model	ATW28H3- HSO-34H
Year	2018
Justification for New Antenna	Current antenna cannot be retuned on new Repacked
	Use Description of Use Change Type Is this a request for upgraded equipment? Ownership Owner Is antenna shared? Is antenna directional? Will antenna be located on or in close proximity to an antenna farm? Class Mounting Antenna position in stack Polarization Type Number of Stations Supported Number of Panels/Bays Lower Limit Upper Limit Design power capacity in use Other Antenna Type ERP: Manufacturer Model Year

Primary Antenna

Other Antenna Costs

Section	Question	Response
	Do you need a Combiner for a Shared Antenna?	No
	Туре	
Combiner for Shared	Number of channels supported	N/A
Antenna	Frequencies of channels supported	N/A
	Frequency	N/A

	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Do you require the separate purchase of the Elbow Complex?	Yes
Elbow Complex	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna

Other Antenna Cost Not Listed

Interim Antenna

New Antenna Costs

Question	Response
Use	Interim
Description of Use	N/A
Change Type	Purchase New
Ownership	Owned
Owner	N/A
Is antenna shared?	No
Is antenna directional?	Yes
Will antenna be located on or in close proximity to an antenna farm?	No
Class	Full Power
Mounting	Side Mount
Antenna position in stack	Not in Stack
Polarization	Horizontal
Туре	Broadband Panel
Number of Stations Supported	1
Number of Panels/Bays	12
Lower Limit	590.00 MHz
Upper Limit	644.00 MHz
Design power capacity in use	100.0 %
Other Antenna Type	N/A
ERP:	1000.0 kW
Manufacturer	
Model	ETU12U2- HSP2C-34 /42
Year	2018
Justification for New Antenna	Broadband panel antenna required to approximate the current viewer coverage without exceeding licensed contour.
	Use Description of Use Change Type Ownership Owner Is antenna shared? Is antenna directional? Will antenna be located on or in close proximity to an antenna farm? Class Mounting Antenna position in stack Polarization Type Number of Stations Supported Number of Panels/Bays Lower Limit Upper Limit Design power capacity in use Other Antenna Type ERP: Manufacturer Model

Interim Antenna

Other Antenna Costs

Section	Question	Response
	Do you require the separate purchase of the Elbow Complex?	Yes
Elbow Complex	Broadband or Single Channel?	S
·	Feed Line Size	6 1/8

		inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Interim Tower Rigging	Rigging and installation costs for Interim Antenna and Line.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Add Transmission Line

Section	Question	Response
	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
Existing Transmission	Ownership	Owned
Line Description	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
	Manufacturer	
	Туре	Rigid
	Diameter	7 3/16 inches
Existing Transmission	Other Diameter	N/A
Line Manufacturer and Type	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1285 feet
		per run

Primary Transmission Line

New Transmission Line

Section	Question	Response
	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
New Transmission Line Costs	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1285 feet per run
	Justification for New Transmission Line	Current line will not
		technically operate
		within specs
		at channel
		34 per
		manufacture

Primary Transmission Line Other Transmission Line Expenses Not Listed

Interim Transmission Line

New Transmission Line

Section	Question	Response
	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ½ '
	Other Segment Length	
New Transmission	Number of parallel runs	1
Line Costs	Length	1720 feet per run
	Justification for New Transmission Line	Rigid Coaxial Transmission line for Interim Antenna located at the Interim site.

Interim Transmission Line Other Transmission Line Expenses Not Listed

Tower Equipment And Rigging Costs

Primary Tower

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Existing Tower

Section	Question	Response
	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
Frieting Tower	Is this tower consider Complex?	No
Existing Tower Description	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1048931
	Latitude (NAD83)	36° 01' 36.0" N-
	Longitude (NAD83)	095° 40' 45.0" W-
	Overall Structure Height	1268.03 feet
	Support Structure Height	1200.12 feet
Coordinates (NAD83)	Ground Elevation Above Mean Sea Level (AMSL)	709.97 feet
Coordinates (this 200)	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	IWG Towers Assets II, LLC
	Date Constructed	03/28/2003

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
11910	KOKI-TV	DTV

Other Types of Users

Users

Action Radio Co

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Additional Tower Engineering	Additional tower studies and modifications engineering.

Outside Professional Services Costs

Section	Question	Response
	Do you require outside project	Yes
	management services?	
	Number of Hours	160
	Explanation	Manage and
		coordinate
		delivery of
Outoido Brainet		all
Outside Project Management Services		equipment at both the
3		Interim
		Site as
		well as the
		Main Site. Confirm all
		contractors
		arrival and
		schedule.
	Perform engineering study for new channel assignment and antenna	Yes
	development	
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
Outside RF consulting	Prepare engineering section of Form FCC License to Cover Application	Yes
Engineering Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
Attorney and Other	Quantity	1
Outside Consulting	NEPA Section 106 environmental review	No
Services	Environmental Assessment	No

	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
	Comprehensive coverage verification via field study	Yes
RF Field Engineering	RF exposure measurements	Yes
Services	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Interim Facility Engineering	Service Fees for engineering, mechanical and utilities design and management.

Other Expenses

Section	Question	Response
AM Dattawa Diatumbanas	Is an Impact Study needed?	No
AM Pattern Disturbance	Is Remediation needed?	No
	Name	N/A
Facility Expenses	Other Distributed Transmission System Expenses Not listed	N/A
racility Expenses	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
Other Miscellaneous Expenses	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Interim Tower and Ground Lease	Interim Tower and Ground Lease will be required by Interim Tower Owner for 5 years minimum.
Interim Tower Mapping and Studies	Tower Mapping and Studies will be needed to be performed on Interim Tower and grounds to determine loading.
Interim Tower Modifications	Modifications will needed on Interim Tower to bring to TIA/ANSI Rev. G standard.

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-60	\$2,045,888.56	\$2,056,701.75		\$0.00	
Other HVAC Service Type: C Size:20 (Other)	\$37,600.00	\$37,600.00	2-10 ton Cooling only HVAC units for interim site.	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$12,250.00	N/A	N/A	N/A
UHF inside RF system including switching	\$147,500.00	\$79,461.00	Indoor RF equipment and control including dummy load, switch, mask filter and control equipment.	N/A	N/A
STL Signal Link	\$222,634.64	\$222,634.64	STL/TSL Signal from Studio. Dish, Line, Radios for both ends. Includes Rigging and path alignment. Frequency path analysis and line sweeps.	N/A	N/A
Other Building Addition Size: 1200.0	\$300,000.00	\$300,000.00	Building constructed at Interim Site. No existing facility	N/A	N/A

Other Electrical Service: 208vAC Transformer,	\$272,140.02	\$272,140.02	available at site. This build includes floor, walls, roof, and ice protection. Outdoor concrete pads for heat exchangers with ice protection. 208vac transformer and TVSS from Gates Air. Interim	N/A	N/A
Switch and Panel with Breakers for Pumps, Loads, Generator, lighting and UPS.			transmitter panel and breakers. Generator and ATS switch for building including installation.		
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$1,030,452.19	Interim Transmitter needed for viewer sustainability during repack process. Gates Air quote attached minus the listed Electrical and Indoor RF costs.	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transmitter Control	\$27,863.90	\$27,863.90	Includes IP router, rack, UPS and control server needed to be in compliance with remote monitoring of transmitters.	N/A	N/A
Primary Transmitter	\$1,791,965.99	\$1,475,258.49		\$0.00	

ULXTE-72					
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,160,392.50	Main transmitter required for operation, Gates Air quote minus the spare parts kit, Indoor RF, and Electrical.	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A
Indoor RF Equipment	\$144,685.80	\$144,685.80	Inside RF System including Mask Filter, dummy load system and control from Gates Air.	N/A	N/A
Spare Parts Kit	\$12,008.57	\$12,008.57	Current Parts kit is not compatible with new transmitter. New kit replaces existing parts kit of PA module, power supply, control boards.	N/A	N/A
Transmitter Disposal	\$1,788.00	\$1,788.00	Environmental disposal of existing Sigma coolant and Beam supply oil. 10 Drums/550 gallons.	N/A	N/A
Other Electrical Service: Required new 208vac Transformer,	\$78,183.62	\$78,183.62	208vac Transformer and TVSS from Gates Air, installation	N/A	N/A

Switch and Panel with Breakers			and 208vac panel board and breakers including associated wiring.		
Sub-total	\$3,837,854.55	\$3,531,960.24	N/A	\$0.00	N/A
Total for all systems	\$7,365,796.74	\$6,948,025.43	N/A	\$0.00	N/A

Components

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna ETU12U2- HSP2C-34 /42	\$290,300.00	\$287,960.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Interim Tower Rigging	\$200,000.00	\$200,000.00	Interim Site rigging, installation of antenna and line using Widelity Estimate for Tower Rigging.	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
UHF – Broadband Panel, Side Mount Auxiliary /Interim, 1000 horizontally polarized	\$42,860.00	\$42,860.00	Interim Panel Antenna required to approximate the current viewer coverage without exceeding licensed contour.	N/A	N/A
Side mount	\$23,150.00	\$22,000.00	N/A	N/A	N/A

brackets for high power antennas (if not included in antenna base cost)

base cost)					
Primary Antenna ATW28H3- HSO-34H	\$242,990.00	\$240,550.00		\$0.00	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 7 3 /16. feedline (if needed)	\$13,900.00	\$13,200.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 770 kW input, horizontally polarized	\$193,950.00	\$193,950.00	Main Antenna replacement, current antenna cannot be retuned. Price includes shipping.	N/A	N/A
Sub-total	\$533,290.00	\$528,510.00	N/A	\$0.00	N/A
Total for all systems	\$7,365,796.74	\$6,948,025.43	N/A	\$0.00	N/A

Components

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Interim Transmission Line	\$347,440.00	\$298,752.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$347,440.00	\$298,752.00	N/A	N/A	N/A
Primary Transmission Line	\$372,650.00	\$383,346.00		\$0.00	
Rigid Transmission Line - copper, 7 3/16"	\$372,650.00	\$383,346.00	Cost includes all hangars, line, pressure windows and required dehydrator. Line design and site evaluation included in cost.	N/A	N/A
Sub-total	\$720,090.00	\$682,098.00	N/A	\$0.00	N/A
Total for all systems	\$7,365,796.74	\$6,948,025.43	N/A	\$0.00	N/A

Components

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Primary Tower TOWER	\$1,319,324.00	\$1,255,524.00		\$0.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,000,000.00	Serious Tower Modification are required to bring tower to current standards.	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Additional Tower Engineering	\$30,524.00	\$30,524.00	Additional tower engineering due to serious tower modifications and studies.	N/A	N/A
Sub-total	\$1,319,324.00	\$1,255,524.00	N/A	\$0.00	N/A
Total for all systems	\$7,365,796.74	\$6,948,025.43	N/A	\$0.00	N/A

Components

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justificatio
Outside Professional Services	\$213,450.00	\$208,750.00		\$0.00	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form	\$5,260.00	\$5,000.00	N/A	N/A	N/A

2100 (main), Construction Permit Application Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$8,000.00	This is for both the Main Tower Site as well as the Interim Site.	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Interim Facility Engineering	\$48,000.00	\$48,000.00	Interim Facility building engineering, mechanical, A /E, and utilities. Civil design and stamped drawing package.	N/A	N/A
Project management of the transition	\$25,280.00	\$24,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sub-total	\$213,450.00	\$208,750.00	N/A	\$0.00	N/A
Total for all systems	\$7,365,796.74	\$6,948,025.43	N/A	\$0.00	N/A

Components

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	·		·		
Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$741,788.19	\$741,183.19		\$0.00	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Equipment Storage	\$9,983.56	\$9,983.56	Container purchase and delivery for Main and Interim site requiring storage of equipment during construction and tower modifications.	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	\$8,500.00	\$8,500.00	Interim Building Permit and Zoning Permits for Wagoner County, Oklahoma	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$4,000.00	\$4,000.00	Cost of antenna and line removal from property for environmental disposal.	N/A	N/A
Interim Tower and Ground Lease	\$510,000.00	\$510,000.00	Interim site tower and ground lease for \$8,500.00	N/A	N/A

			month for minimum 5 years.		
Interim Tower Mapping and Studies	\$31,218.00	\$31,218.00	Interim Tower Mapping, Structural and engineering studies required by tower owner.	N/A	N/A
Interim Tower Modifications	\$150,000.00	\$150,000.00	Tower Modifications to bring Interim tower to latest standard before interim antenna and line may be installed. Widelity Estimate for Minor Tower Modifications used.	N/A	N/A
MVPD Notification of Channel Change	\$2,500.00	\$2,500.00	Certified letter services and notification for FCC Repack channel change.	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$9,896.63	\$9,896.63	Large equipment rental to unload deliveries. Main and Interim Site will be needed.	N/A	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	General Public information and channel change campaign including cost of production.	N/A	N/A
Sub-total	\$741,788.19	\$741,183.19	N/A	\$0.00	N/A
Total for all	\$7,365,796.74	\$6,948,025.43	N/A	\$0.00	N/A

systems

Components

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$7,365,796.74	\$6,948,025.43	\$0.00

Reimbursement Status

Total for all systems \$\psi_1,303,190.14	φυ.υυ
Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin closeout procedures with the Fund Administrator.	No

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that
 he/she is authorized
 to submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels

Submission of Estimated Expenses Statements

- (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the

Jane Williams

Authorization(s) specified above.	Vice President
	07/11/2017

Attachments