

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

60829 Service: DTV Channel: 28 (UHF) Facility Call **WMCF-TV** Sign:

ID:

File 0000026541

Number:

FRN: 0004346060 Date 08/04

> Submitted: /2017

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|-----------------------------|-----------------------------|--------------------|
| TRINITY CHRISTIAN CENTER OF SANTA ANA, INC. Doing Business As: TRINITY BROADCASTING NETWORK | P.O. BOX C-11949 SANTA ANA, CA 92711 United States | +1 (714) 832- 2950 | cmmay@maylawoffices. com | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-------------------|---------|-------|-------|
| The second second | | | |

The Preparer is same as the reimbursement contact.

Broadcaster Information and **Transition** Plan

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|--|
| Briefly describe transition plan | Reduce TPO to 50% and remove 1/2 of the xmitter system. Install new SS xmitter system. Add AUX antenna & line to the tower & feed it with a reduced signal from the current xmitter. Remove & replace antenna. Test. |

Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DCX 2 |
| | Year | 2006 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|-------------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | HPTV- PRLX-U24 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 40 kW |
| | Justification for New Transmitter | see attachment |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|--------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 200.0 feet |
| | Other Electrical Service | Yes |
| | Description | disconnects, |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|-----|
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---------|----------------------|
| install | xmitter installation |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 851.0 kW |

| Manufacturer | |
|--------------|---------------------|
| Model | ATW20H3- HSOX-46 |
| Year | 2005 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 597.0 kW |
| | Manufacturer | |

| Model | ATW20H3- HSOX-28H |
|-------------------------------|--------------------------------------|
| Year | 2017 |
| Justification for New Antenna | Present antenna can NOT be re-tuned. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 4 1/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 250.0 kW |
| | Manufacturer | |
| | Model | RD12 c170 |
| | Year | 2017 |

| Justification for New Antenna | To remain |
|-------------------------------|------------|
| | on the air |
| | while |
| | antenna & |
| | line are |
| | changed. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Interim Antenna

Other Antenna Cost Not Listed

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 550 feet per run |

Primary Transmi

New Transmission Line

| nsmissio | n Line Section | Question | Response |
|----------|--------------------------------|---|-----------------------------------|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 19 3/4 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 550 feet per run |
| | | Justification for New Transmission Line | present line is the wrong length. |

Primary

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Interim

New Transmission Line

| Fransmissio | n Line Section | Question | Response |
|--------------------|-----------------------|---|--|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 3 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 500 feet per run |
| | | Justification for New Transmission Line | To remain on the air while antenna & line are changed. |

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1042483 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 32° 24' 13.0" N- |
| | Longitude (NAD83) | 086° 11' 49.0" W- |
| | Overall Structure Height | 599.73 feet |
| | Support Structure Height | 595.79 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 183.40 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | CUMULUS LICENSING CORP. |
| Date Constructed | 01/01/1978 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | Response |
|--|--|----------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | No |
| | Number of Hours | N/A |
| | Explanation | N/A |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | No |
| | Prepare engineering section of Form FCC Construction Permit Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare engineering section of Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |

| Prepare request for Special Temporary Authority | Yes |
|--|--|
| Quantity | 2 |
| NEPA Section 106 environmental review | No |
| Environmental Assessment | No |
| ASR Modification | No |
| FAA Consultation (including preparation of FAA Form 7460) | No |
| Negotiation of Lease and other Matter for Shared Locations | No |
| Prepare or Review FCC Form 399 for Reimbursement | Yes |
| Address transition timing and coordination issues w/ other stations and wireless providers | No |
| Comprehensive coverage verification via field study | No |
| RF exposure measurements | No |
| Additional Field Engineering Service | No |
| Number of Days | N/A |
| Justification | N/A |
| | Authority Quantity NEPA Section 106 environmental review Environmental Assessment ASR Modification FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements Additional Field Engineering Service Number of Days |

Outside
Professional Services Expenses Not Listed
Professional Services © Opstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | No |
| | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmitter HPTV-PRLX-U24 | \$1,602,700.00 | \$1,236,167.00 | | \$0.00 | |
| install | \$35,000.00 | \$35,000.00 | quoted installation | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,106,667.00 | N/A | N/A | N/A |
| Other Electrical Service: disconnects, labor | \$89,500.00 | \$89,500.00 | quoted | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$5,000.00 | N/A | N/A | N/A |
| Sub-total | \$1,602,700.00 | \$1,236,167.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,645,960.00 | \$1,910,557.00 | N/A | \$0.00 | N/A |

Components

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|-------------------|-----------------------|----------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Antenna RD12 c170 | \$250,150.00 | \$65,000.00 | | \$0.00 | |
| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | \$227,000.00 | \$50,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$15,000.00 | N/A | N/A | N/A |
| Primary Antenna ATW20H3- HSOX-28H | \$218,710.00 | \$204,000.00 | | \$0.00 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$15,000.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 4 1 /16. feedline (if needed) | \$9,570.00 | \$4,000.00 | N/A | N/A | N/A |

| | | \$1,910,557.00 | | \$0.00 | N/A |
|--|--------------|----------------|-----|--------|-----|
| Sub-total | \$468,860.00 | \$269,000.00 | N/A | \$0.00 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,000.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 597 kW input, directional,, horizontally polarized | \$174,000.00 | \$174,000.00 | N/A | N/A | N/A |

Components

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$29,500.00 | \$22,000.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 3" | \$29,500.00 | \$22,000.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$78,100.00 | \$60,000.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1/16" | \$78,100.00 | \$60,000.00 | N/A | N/A | N/A |
| Sub-total | \$107,600.00 | \$82,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,645,960.00 | \$1,910,557.00 | N/A | \$0.00 | N/A |

Components

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$433,600.00 | \$302,000.00 | | \$0.00 | |
| Complex Tower (includes, for example, those with candelabras and /or stacked antennas) | \$421,000.00 | \$300,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$2,000.00 | N/A | N/A | N/A |
| Sub-total | \$433,600.00 | \$302,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,645,960.00 | \$1,910,557.00 | N/A | \$0.00 | N/A |

Components

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$21,455.00 | \$19,000.00 | | \$0.00 | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| Sub-total | \$21,455.00 | \$19,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,645,960.00 | \$1,910,557.00 | N/A | \$0.00 | N/A |

Components

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$11,745.00 | \$2,390.00 | | \$0.00 | |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,200.00 | N/A | N/A | N/A |
| Sub-total | \$11,745.00 | \$2,390.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,645,960.00 | \$1,910,557.00 | N/A | \$0.00 | N/A |

Components

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$2,645,960.00 | \$1,910,557.00 | \$0.00 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John B.
Casoria ,
Esq. .
Assistant
Secretary

08/04/2017

Attachments