

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 46755 | Service: DTV | Call Sign: | WCFE-TV | Channel: 36 (UHF) |
|-----------------|----------|--------------------|----------------|---------|-------------------|
| File Number: | 00000 | 28411 | - | | |
| FRN: 00(|)3459989 | Date Submitted: | 08/10 /2017 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|-----------------------|--|
| MOUNTAIN LAKE PUBLIC TELECOMMUNICATIONS COUNCIL | 1 SESAME STREET PLATTSBURGH, NY 12901 United States | +1 (518) 563- 9770 | TROGERS@MLPBS. ORG | Private Not- for-Profit Educational Institution |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

| Preparer Contact Information | Preparer Contact Name and Information | | | | |
|------------------------------------|--|---------|-------|-------|--|
| | Applicant | Address | Phone | Email | |
| | The Preparer is same as the reimbursement contact. | | | | |

| Broadcaster | Question | Response |
|-------------|----------|----------|
| Information | | |
| and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|--|
| Briefly describe transition plan | Modify plant and install new transmitter. Use existing channel on existing auxiliary antenna during and after primary antenna is retuned to reassigned channel. Complete transition to main antenna. Replace auxiliary antenna. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|------------|-------------------------------------|--|-------------------|--|--|
| ransmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Ultimate | | |
| | | Year | 2004 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power Capacity | 8 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|---|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Manufacturer | | | |
| | | Model | Parallax | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 6 kW | | |
| | | Justification for New Transmitter | Existing transmitter and exciters are end of life on December 31, 2019 and no longer supported. Manufacturer does not recommend transmitter retuning due to lack of parts availability. | | |

Primary Other Transmitter Costs

| Transmitter | Section | Question Respon | | | |
|-------------|--------------------|---------------------------------------|----|--|--|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | No | | |
| | | Transformer (480V) | No | | |
| | | | | | |

| | Power | N/A |
|---|--|---|
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | Purchase and contracted installation of 480V Delta to 208 Wye power conditioning /transient /lightning /surge protection and associated panel breakers, hardware, wiring, misc. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 80.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | | |

| Primary Transmitter | Other Transmitter Cost Not Listed | | |
|------------------------|---|---|--|
| | Name | Description | |
| | Transportation of personnel | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist for use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. | |
| | Helicopter lift of transmitter, transmitter heat exchanger, HVAC, and materials | Trail to site is impassable by on road vehicles. Delivery to be made by Snowcat or Helicopter only. | |

Other Transmitter Cost Not Listed

| Antennas | Section | Question | Response |
|----------|--------------------------|---------------------------------------|----------|
| | Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

Primary

| Antenna | Section | Question | Response |
|---------|---------------------------------|--|--------------------|
| | Existing Antenna Description | Type of change | Retune Existing |
| | | Antenna Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing antenna shared with another station or stations? | No |
| | | Is the existing antenna directional? | Yes |
| | | Is antenna in operating condition? | Yes |
| | | Is antenna located on or in close proximity to an antenna farm? | No |
| | Existing Antenna | Class | Full Power |
| | Manufacturer and Type | Mounting | Top Mount |
| | | Antenna position in stack | Тор |
| | | Polarization | Horizontal |
| | | Туре | Broadband Panel |
| | | Number of Stations Supported | 1 |
| | | Number of Panels | 3 |
| | | Design power capacity in use | 28.0 % |
| | | Lower Limit | 614.00 MHz |
| | | | |

| Upper Limit | 734.00 MHz |
|---------------------------------|--------------------|
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 55.0 kW |
| Manufacturer | ERI Inc. |
| Model | ETU-P3L5- 38/57 |
| Year | 2007 |

Primary Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Other Antenna Costs

Antenna

| Antenna | Section | Question | Response |
|---------|--------------------------------|--|----------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| | | Frequency | |

Primary Other Antenna Cost Not Listed

| Antenna | Name | Description |
|---------|-----------------------------|---|
| | Transportation of personnel | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist for use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. |

| Auxiliary | xisting Antenna Information | | | | | | |
|-----------|---------------------------------|--|-----------------------|--|--|--|--|
| Antenna | Section | Question | Response | | | | |
| | Existing Antenna Description | Type of change | Purchase New | | | | |
| | | Antenna Use | Auxiliary (Backup) | | | | |
| | | Description of Use | Backup antenna | | | | |
| | | Ownership | Owned | | | | |
| | | Owner | N/A | | | | |
| | | Site | N/A | | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | | |
| | | Is the existing antenna directional? | Yes | | | | |
| | | Is antenna in operating condition? | Yes | | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | | | | |
| | Existing Antenna | Class | Full Power | | | | |
| | Manufacturer and Type | Mounting | Side Mount | | | | |
| | | Antenna position in stack | Not in Stack | | | | |
| | | Polarization | Horizontal | | | | |
| | | Туре | Slotted Coaxial | | | | |
| | | Number of Stations Supported | N/A | | | | |
| | | Number of Panels | N/A | | | | |
| | | Design power capacity in use | N/A | | | | |
| | | Lower Limit | N/A | | | | |
| | | Upper Limit | N/A | | | | |
| | | Other Antenna Type | N/A | | | | |
| | | ERP: (Effective Radiated Power) | 15.53 kW | | | | |

| Manufacturer | |
|--------------|-------------------|
| Model | ALP8L5- HSW-38 |
| Year | 2007 |

| Auxiliary | New Antenna Costs | | | | | | |
|-----------|-------------------------|--|-----------------------|--|--|--|--|
| Antenna | Section | Question | Response | | | | |
| | New Antenna Description | Use | Auxiliary (Backup) | | | | |
| | | Description of Use | Auxiliary backup | | | | |
| | | Change Type | Purchase New | | | | |
| | | Is this a request for upgraded equipment? | No | | | | |
| | | Ownership | Owned | | | | |
| | | Owner | N/A | | | | |
| | | Is antenna shared? | No | | | | |
| | | Is antenna directional? | Yes | | | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | | | | |
| | New Antenna | Class | Full Power | | | | |
| | Manufacturer and Types | Mounting | Side Mount | | | | |
| | | Antenna position in stack | Not in Stack | | | | |
| | | Polarization | Horizontal | | | | |
| | | Туре | Slotted Coaxial | | | | |
| | | Number of Stations Supported | N/A | | | | |
| | | Number of Panels/Bays | N/A | | | | |
| | | Lower Limit | N/A | | | | |
| | | Upper Limit | N/A | | | | |
| | | Design power capacity in use | N/A | | | | |
| | | Other Antenna Type | N/A | | | | |
| | | ERP: (Effective Radiated Power) | 27.14 kW | | | | |
| | | Manufacturer | | | | | |
| | | | | | | | |

| Model | ALP8L5 |
|-------------------------------|---------------|
| Year | 2019 |
| Justification for New Antenna | Provide |
| | backup |
| | antenna |
| | during |
| | maintenance |
| | and/or |
| | failure of |
| | main |
| | antenna and |
| | /or |
| | transmission |
| | line. ERP is |
| | estimated |
| | and to be |
| | determined. |
| | Antenna to |
| | be installed |
| | after |
| | transition of |
| | main |
| | antenna to |
| | repack |
| | channel. |

Other Antenna Costs Auxiliarv

| - | - | - | - | | | - | - | | , |
|---|---|---|---|---|---|---|---|---|---|
| A | ١ | n | t | e | r | ۱ | r | ۱ | а |

| Section | Question | Response |
|--------------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |

| | Feed Line Size | N/A |
|--------------------------|---|-----|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Auxiliary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|------------------------------------|---|
| Antenna Installation | Separate costs for antenna installation |
| Transportation of personnel | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist for use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. |
| Helicopter Lift of antenna to site | Trail to site is impassable by on road vehicles. Delivery to be made by Helicopter only. |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| smissio | n Line Section | Question | Response |
|--|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | ERI | |
| | Туре | Rigid | |
| | Diameter | 4 1/16 inches | |
| | | Other Diameter | N/A |
| | Segment Length | Broadband | |
| | Other Segment Length | N/A | |
| | | Number of parallel runs | 0 |
| | | Length | 0 feet per run |

| 5101 | Name | Description |
|------|--|---|
| | Transportation of tower crew and equipment | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist for use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. |
| | | |

| Auxiliary | Existing Transmission Line | | | |
|-------------|---|--|-----------------------|--|
| Transmissio | n Line Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Auxiliary (Backup) | |
| | | Description of Use | Auxiliary backup | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing transmission line shared with another station or stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| | Line Manufacturer and Type | Туре | Flexible Air | |
| | | Diameter | Other | |
| | | Other Diameter | 2 1/4 inches | |
| | | Segment Length | N/A | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 0 | |
| | | Length | 440 feet per run | |

| Auxiliary | New Transmission Line | | | |
|-------------|--------------------------------|---|---|--|
| Transmissio | n Linen | Question | Response | |
| | New Transmission Line Costs | Use | Auxiliary (Backup) | |
| | | Description of Use | Auxiliary backup | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Туре | Flexible Air | |
| | | Diameter | Other | |
| | | Other Diameter | 2 1/4 inches | |
| | | Segment Length | N/A | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 0 | |
| | | Length | 440 feet per run | |
| | | Justification for New Transmission Line | Existing transmission line is of inadequate length and different location in transmitter plant. | |

| Auxiliary Other Transmission Line Expenses Not Listed | | |
|---|---|--|
| Transmission Line Description | | Description |
| | Helicopter lift of cable and hardware to site | Trail to site is impassable by on road vehicles. Delivery to be made by Helicopter only. |

| Transportation of tower crew and equipment | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist fo use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. |
|--|--|
| Transmission line installation | Separate cost for transmission line |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Eviating Tawar

| Primary | Existing Tower | | | |
|---------|--|---|---------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Move Equipment | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | Terrain Constrained | |
| | | Is this tower currently shared with any other stations? | No | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | |
| | | Others Types of Users | N/A | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | Yes | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes | |
| | | ASR Number | 1003308 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 44° 41' 43.0" N- | |
| | | Longitude (NAD83) | 073° 52' 59.0" W- | |
| | | Overall Structure Height | 445.86 feet | |
| | | Support Structure Height | 399.93 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 3649.89 feet | |
| | | (AMSL) | | |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|---|
| Tower Owner | Mountain Lake Public Telecommunications Council |
| Date Constructed | 09/01/1976 |

Primary Tower Rigging Costs

| Tower Sec | cti |
|-----------|-----|

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------------------|
| Tower Rigging Costs | Complex Tower | Terrain constrained |
| Helicopter Services Required | Are helicopter services required? | Yes |

| Primary | Other Tower Expenses Not Listed | | | |
|---------|---------------------------------|--|--|--|
| Tower | Name | Description | | |
| | Remove and replace Aux antenna | Remove and replace auxiliary side mount antenna, cable and hardware. | | |

| Outside Consulting Buside Project management Yes Number of Hours 200 Explanation The station operates with minimal staff and does not himinal staff and does not himinal staff and does not himinal sta | Outside | Section | Question | Response |
|---|--------------|--------------------|---------------------------|--|
| Explanation The station operates with minimal staff and does not have the personnel available for this task. Outside RF consulting Engineering Services Perform engineering study for new channel available for this task. Prepare engineering section of Form FCC Construction Permit Application Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Main Facility Yes Dutside Cover Application Yes For Main Facility Yes Prepare request for Special Temporary Authority No Quantity NA Do you have Distributed Transmission System engineering services? NiA Critical Facility NA Terrain-Shielded Facility NA Vaside Consulting Services Prepare and file Form FCC Construction Permit Application | Professional | | | Yes |
| Outside RF consulting Engineering ServicesPerform engineering study for new channel available for this task.YesOutside RF consulting Engineering ServicesPerform engineering study for new channel assignment and antenna developmentYesPrepare engineering section of Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityYesFor Auxiliary FacilityYesFor Auxiliary FacilityYesFor Auxiliary FacilityYesFor Main FacilityYesFor Main FacilityYesPrepare engineering section of Form FCC License to Cover ApplicationYesFor Main FacilityYesPrepare request for Special Temporary AuthorityNoQuantityNADo you have Distributed Transmission System engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AVesPrepare and file Form FCC ConstructionYesPrepare and file Form FCC ConstructionYes | | | Number of Hours | 200 |
| Engineering Services assignment and antenna development Prepare engineering section of Form FCC Construction Permit Application Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility Yes For Auxiliary Facility Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility Yes Prepare request for Special Temporary Authority No Quantity N/A Do you have Distributed Transmission System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application Yes | | | Explanation | operates with minimal staff and does not have the personnel available |
| Construction Permit ApplicationYesFor Auxiliary FacilityYesFor Main FacilityYesPrepare engineering section of Form FCC License to Cover ApplicationYesFor Auxiliary FacilityYesFor Auxiliary FacilityYesPrepare engineering section of Form FCC License to Cover ApplicationYesFor Auxiliary FacilityYesPrepare request for Special Temporary AuthorityNoQuantityN/ADo you have Distributed Transmission System engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYes | | - | | Yes |
| For Main Facility Yes Prepare engineering section of Form FCC Yes License to Cover Application Yes For Auxiliary Facility Yes For Main Facility Yes Prepare request for Special Temporary No Quantity N/A Do you have Distributed Transmission N/A System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A | | | | Yes |
| Prepare engineering section of Form FCC License to Cover ApplicationYesFor Auxiliary FacilityYesFor Main FacilityYesPrepare request for Special Temporary AuthorityNoQuantityN/ADo you have Distributed Transmission System engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYes | | | For Auxiliary Facility | Yes |
| License to Cover Application Image: Construction For Auxiliary Facility Yes For Main Facility Yes Prepare request for Special Temporary Authority No Quantity N/A Do you have Distributed Transmission System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application Yes | | | For Main Facility | Yes |
| For Main Facility Yes For Main Facility Yes Prepare request for Special Temporary No Quantity N/A Do you have Distributed Transmission N/A System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application | | | | Yes |
| Prepare request for Special Temporary Authority No Quantity N/A Do you have Distributed Transmission System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application | | | For Auxiliary Facility | Yes |
| Authority Authority Quantity N/A Do you have Distributed Transmission System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application Yes | | | For Main Facility | Yes |
| Do you have Distributed Transmission N/A Do you have Distributed Transmission N/A Critical Facility N/A Terrain-Shielded Facility N/A Attorney and Other Prepare and file Form FCC Construction Yes Permit Application Yes | | | | No |
| System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A Attorney and Other Prepare and file Form FCC Construction Outside Consulting Permit Application | | | Quantity | N/A |
| Attorney and Other Prepare and file Form FCC Construction Yes Outside Consulting Permit Application Yes | | | | N/A |
| Attorney and OtherPrepare and file Form FCC ConstructionYesOutside ConsultingPermit ApplicationYes | | | Critical Facility | N/A |
| Outside Consulting Permit Application Services | | | Terrain-Shielded Facility | N/A |
| | | Outside Consulting | | Yes |
| | | 301 VICES | For Auxiliary Facility | Yes |

| | For Main Facility | Yes |
|----------------------------------|--|-----|
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Other Professional Services Expenses Not Listed Professional Services roostsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmitter Parallax | \$386,650.00 | \$372,150.00 | | \$0.00 | |
| Helicopter lift of transmitter, transmitter heat exchanger, HVAC, and materials | \$27,900.00 | \$27,900.00 | Trail to site is impassable by on road vehicles. Delivery to be made by Helicopter. Contract of additional laborers to facilitate handling and movement of equipment. | N/A | N/A |
| 5 Ton system | \$20,250.00 | \$19,250.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | \$273,500.00 | \$260,000.00 | N/A | N/A | N/A |

| Other Building Addition Size: 80.0 | \$15,000.00 | \$15,000.00 | Present building exterior addition will require extensive modification to support additional water cooled transmitter | N/A | N/A |
|--|-------------|-------------|---|-----|-----|
| | | | heat | | |
| | | | exchanger. | | |
| | | | Cost of labor, | | |
| | | | materials and | | |
| | | | transportation. | | |
| Transportation | \$25,000.00 | \$25,000.00 | Trail to site is | N/A | N/A |
| of personnel | | | impassable | | |
| | | | by on road | | |
| | | | vehicles. | | |
| | | | Travel to site | | |
| | | | will be by | | |
| | | | helicopter | | |
| | | | unless safe | | |
| | | | and suitable | | |
| | | | conditions | | |
| | | | exist for use | | |
| | | | of ATV, UTV | | |
| | | | or stationed | | |
| | | | owned | | |
| | | | snowcat. | | |
| | | | Must be | | |
| | | | mutually | | |
| | | | agreed upon | | |
| | | | with the | | |
| | | | contractor at | | |

| Other Electrical Service: Purchase and contracted installation of 480V Delta to 208 Wye power conditioning /transient /lightning/surge protection and associated panel breakers, hardware, wiring, misc. | \$25,000.00 | \$25,000.00 | Present plant internal conditioned electrical infrastructure does not have the capacity for additional load. | N/A | N/A |
|--|--------------|--------------|---|--------|-----|
| Sub-total | \$386,650.00 | \$372,150.00 | N/A | \$0.00 | N/A |
| Total for all systems | | | N/A | | N/A |

Antennas

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Antenna ETU- P3L5-38/57 | \$261,230.00 | \$13,900.00 | | \$0.00 | |
| Transportation of personnel | \$7,500.00 | \$7,500.00 | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist for use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$0.00 | N/A | N/A | N/A |
| Auxiliary Antenna ALP8L5 | \$62,500.00 | \$62,500.00 | | \$0.00 | |
| Helicopter Lift of antenna to site | \$15,000.00 | \$15,000.00 | Trail to site is impassable by on road vehicles. Delivery to site will be by helicopter. | N/A | N/A |

| UHF - High Power, Side Mount, basic slot antenna, 27 kW input, directional,, horizontally polarized | \$30,000.00 | \$30,000.00 | WCFEs tower collapsed in 2008 and we purchased the original channel 38 aux antenna in 2007 for approximately\$22000. This replacement antenna is the same model. | N/A | N/A |
|--|--------------|-------------|--|--------|-----|
| Transportation of personnel | \$7,500.00 | \$7,500.00 | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist for use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. | N/A | N/A |
| Antenna Installation | \$10,000.00 | \$10,000.00 | Separate cost for antenna installation crew | N/A | N/A |
| Sub-total | \$323,730.00 | \$76,400.00 | N/A | \$0.00 | N/A |
| Total for all systems | | | N/A | | N/A |

Transmission Line

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmission Line | \$5,000.00 | \$5,000.00 | | \$0.00 | |
| Transportation of tower crew and equipment | \$5,000.00 | \$5,000.00 | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist for use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. | N/A | N/A |
| Auxiliary Transmission Line | \$63,500.00 | \$63,500.00 | | \$0.00 | |
| Transmission line installation | \$16,000.00 | \$16,000.00 | Separate cost for transmission line installation crew | N/A | N/A |

| Transportation of tower crew and equipment | \$7,500.00 | \$7,500.00 | Trail to site is impassable by on road vehicles. Travel to site will be by helicopter unless safe and suitable conditions exist for use of ATV, UTV or stationed owned snowcat. Must be mutually agreed upon with the contractor at that time. | N/A | N/A |
|---|-------------|-------------|--|-----|-----|
| Helicopter lift of cable and hardware to site | \$15,000.00 | \$15,000.00 | Trail to site is impassable by on road vehicles. Delivery to be made by Helicopter only. Contract of additional laborers to facilitate handling and movement of equipment. | N/A | N/A |

| Flexible Air Transmission Line - dielectric, 2 1/4" | \$25,000.00 | \$25,000.00 | Estimated price for 2 1 /4 Air dielectric coax at \$45 per foot, plus hardware, connectors, etc. | N/A | N/A |
|---|-------------|-------------|---|--------|-----|
| Sub-total | \$68,500.00 | \$68,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | | | N/A | | N/A |

Tower Equipment and Rigging Costs

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Tower GTOWER | \$451,000.00 | \$30,000.00 | | \$0.00 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$0.00 | N/A | N/A | N/A |
| Remove and replace Aux antenna | \$20,000.00 | \$20,000.00 | Remove and replace auxiliary antenna, cable and hardware. | N/A | N/A |

| Sub-total Total for all | \$451,000.00 | \$30,000.00 | N/A | \$0.00 | N/A N/A |
|----------------------------|--------------|-------------|---------------------|--------|------------|
| | | | at that time. | | |
| | | | contractor | | |
| | | | the | | |
| | | | upon with | | |
| | | | agreed | | |
| | | | mutually | | |
| | | | Must be | | |
| | | | snowcat. | | |
| | | | owned | | |
| | | | stationed | | |
| | | | or | | |
| | | | ATV, UTV | | |
| | | | use of | | |
| | | | exist for | | |
| | | | conditions | | |
| | | | suitable | | |
| | | | and | | |
| | | | unless safe | | |
| | | | helicopter | | |
| | | | by | | |
| | | | site will be | | |
| | | | Travel to | | |
| | | | vehicles. | | |
| | | | by on road | | |
| | | | impassable | | |
| Tower Helicopter Lift | \$10,000.00 | \$10,000.00 | Trail to site is | N/A | N/A |

Outside Professional Services

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$148,675.00 | \$136,250.00 | | \$0.00 | |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Form 2100 (main), Construction | | | | | |
|--|--------------|--------------|-----|--------|--------------|
| Permit Application Perform | \$7 260 00 | \$7,000.00 | N/A | N/A | N/A |
| engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | IN/A | IN/ <i>P</i> |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$31,600.00 | \$25,000.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$148,675.00 | \$136,250.00 | N/A | \$0.00 | N/A |
| Total for all | | | N/A | | N/A |

Other Expenses

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Other Expenses | \$47,550.00 | \$42,000.00 | | \$0.00 | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$15,000.00 | \$15,000.00 | New transmitter equipment to be installed in space occupied by existing analog transmitter that must be removed. | N/A | N/A |
| MVPD Notification of Channel Change | \$6,000.00 | \$6,000.00 | Station Notifications to MVPDs will be accomplished using the resources of legal council and consultants. | N/A | N/A |

| Equipment Storage | \$7,500.00 | \$7,500.00 | Station does not have | N/A | N/A |
|--------------------------|-------------|---------------|-----------------------|---------|----------------|
| | | | adequate | | |
| | | | interim secure | | |
| | | | storage | | |
| | | | facilities for | | |
| | | | transmitter, | | |
| | | | auxiliary | | |
| | | | antenna, and | | |
| | | | miscellaneous | | |
| | | | supporting | | |
| | | | equipment. | | |
| | | | Shipment | | |
| | | | from | | |
| | | | manufacturer | | |
| | | | will be | | |
| | | | delayed to | | |
| | | | coincide with | | |
| | | | scheduled | | |
| | | | delivery | | |
| Equipment | \$7,500.00 | \$7,500.00 | Delivery of | N/A | N/A |
| Delivery and | | | equipment | | |
| Handling | | | from storage | | |
| Charges | | | location to | | |
| | | | transmitter | | |
| | | | site staging | | |
| | | | area. | | |
| Develop and air | \$0.00 | \$0.00 | Will be | N/A | N/A |
| announcement | ¢0100 | \$0.00 | accomplished | 1.077 | |
| of upcoming | | | in house. | | |
| channel change | | | | | |
| DTV Medical | \$11,550.00 | \$6,000.00 | N/A | N/A | N/A |
| Facility | ψτι,350.00 | ψ0,000.00 | 1 N/ /A | I N/ /7 | IN/ <i>I</i> A |
| Notification | | | | | |
| INUTION | | | | | |
| Sub-total | \$47,550.00 | \$42,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | | | N/A | | N/A |

Grand Total

Cost Information

| Predetermined | | |
|---------------|----------------|-------------|
| Cost Estimate | Estimated Cost | Actual Cost |

Total for all systems

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are | |
| | | considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | William Rogers Director of Engineering 08/10/2017 |

Attachments