

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 64969 Service: DTV Call KVDA Channel: 15 (UHF)

Sign:

ID:

File **0000028248**

Number:

FRN: **0019509470** Date **02/06**

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NBC TELEMUNDO LICENSE LLC Doing Business As: NBC Telemundo License LLC	Margaret Tobey 300 NEW JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524- 6401	MARGARET. TOBEY@NBCUNI. COM	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Keep existing IOT transmitter/antenna in place for interim use on old channel. Install new antenna in old analog antenna location and install new transmitter for new channel. Remove old IOT transmitter and antenna

Transmitters

S	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

after channel change.

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DXC-2H
	Year	2001
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	43.71 kW
	Justification for New Transmitter	A new solid state transmitter is less expensive then a new IOT transmitter. Proposal for IOT is attached as well as Solid State. R&S THU-9 /30 chosen as it offers 43.71 kW after filter /RF system which is 1 unit of Headroom above needed TPO of 33.32kW

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	40.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW26HS3 /5-ESCX-39 /38H
Year	2001

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	602.0 kW
	Manufacturer	

Model	TFU- 18DSC/VP- R 4C200
Year	2017
Justification for New Antenna	New antenna required because the current antenna is for channel 38 and post repack channel is 15

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1512 feet per run

Primary Transmi

New Transmission Line

ion Line Settion	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1630 feet per run
	Justification for New Transmission Line	New line required because the current line will not work on the new channel (1)

Primary Other Transmission Line Expenses Not Listed Transmission Line Expenses Not Listed Transmission Line Expenses Not Listed

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1054166
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	29° 17' 39.0" N-
	Longitude (NAD83)	098° 15' 32.0" W-
	Overall Structure Height	1517.37 feet
	Support Structure Height	1513.43 feet
	Ground Elevation Above Mean Sea Level (AMSL)	525.91 feet

Structure Type	TOWER - Free Standing or Guyed
Tower Owner	Structure TELEMUNDO OF SAN ANTONIO
	LICENSE
Date Constructed	09/01/1989

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
35881	KWEX-DT	DTV
64969	KVDA	DTV

Other Types of Users

Users	
KRTX-LP	
KGMM-CD	

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1040
	Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	40

Justification	Transmitter
	and RF
	design at
	ground level

Outside Professional

Other Professional Services Expenses Not Listed

I Services Costs	Description
Transmitter Installation	Transmitter, Electrical, and RF System Installation

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-30	\$1,537,520.00	\$994,375.00		\$29,200.00	
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$11,200.00	N/A	\$11,200.00	N/A
Other Building Addition Size: 40.0	\$38,970.00	\$38,970.00	install ice bridge over new heat exchangers including 8.25% tax. - see attached "quote1744- 2"	\$18,000.00	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$944,205.00	Please see attached R&S proposal. We have subtracted install costs as they are included elsewhere in the 399.	N/A	N/A
Sub-total	\$1,537,520.00	\$994,375.00	N/A	\$29,200.00	N/A
Total for all systems	\$3,175,831.94	\$2,249,928.19	N/A	\$558,500.98	N/A

Actual Information	
Description	File Name

Transformer 3 phase/480v -		
150 KVA	Component Description:	Transformers for 3
		cabinet DTV transmitter
	Amount:	\$11,200.00
Other Building Addition		
Size: 40.0	Component Description:	See invoice
		"building
		modification"
	Amount:	\$18,000.00
UHF - Liquid Cooled Solid	Information not provided.	
State Transmitter 35 - 50 kW		

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU- 18DSC /VP-R 4C200	\$181,140.00	\$170,222.50		\$142,940.26	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00	N/A	\$14,782.50	N/A

Mount, basic slot			Cost for new		
antenna, 602 kW			antenna		
input,			and sweep test.		
directional,,			\$16,950 for		
elliptically			V-pol is		
or circularly polarized			removed.		
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$10,297.50	N/A	\$9,267.76	N/A
Sub-total	\$181,140.00	\$170,222.50	N/A	\$142,940.26	N/A
Total for all systems	\$3,175,831.94	\$2,249,928.19	N/A	\$558,500.98	N/A

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description: Amount:	See line 23 of invoice. \$2,880.00
	Component Description: Amount:	See line 23 of invoice. \$2,880.00
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	See line 2 of invoice. \$7,391.25
	Component Description: Amount:	See line 2 of invoice. \$7,391.25
UHF - High Power, Side Mount, basic slot antenna, 602 kW input, directional,, elliptically or circularly polarized	Component Description:	See line 1 of invoice. See attached explanation of variance for line 25.
	Amount:	\$56,565.00
	Component Description:	See line 1 of invoice. See attached explanation of variance for line 25.
	Amount:	\$56,565.00
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Component Description: Amount:	See line 3 of invoice. \$4,633.88
	Component Description:	See line 3 of invoice.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$472,700.00	\$287,754.75		\$258,979.28	
Rigid Transmission Line - copper, 7 3 /16"	\$472,700.00	\$287,754.75	N/A	\$258,979.28	N/A
Sub-total	\$472,700.00	\$287,754.75	N/A	\$258,979.28	N/A
Total for all systems	\$3,175,831.94	\$2,249,928.19	N/A	\$558,500.98	N/A

Actual Information Description	File Name	
Rigid Transmission Line - copper, 7 3/16"	Component Description: Amount:	See line 4 of invoice. \$129,489.64
	Component Description: Amount:	See line 4 of invoice. \$129,489.64

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$381,100.00	\$209,184.00		\$64,859.00	
Minor tower reinforcement /modifications	\$158,000.00	\$77,730.00	Tower modification cost, plus tax	\$38,865.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$119,454.00	N/A	\$25,994.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$381,100.00	\$209,184.00	N/A	\$64,859.00	N/A
Total for all systems	\$3,175,831.94	\$2,249,928.19	N/A	\$558,500.98	N/A

Actual Information Description	File Name	
Minor tower reinforcement /modifications	Component Description:	See invoice "Tower modification" and "Tax on tower
	Amount:	modification" \$38,865.00

500')	Component Description:	See invoice
		"Tower crew to
		install side mount
		main antenna and
		7-3-1/6" line"
	Amount:	\$25,994.00
Structural engineering tower	Information not provided.	
load study for well		
documented tower		

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos
Outside Professional Services	\$525,005.32	\$510,590.32		\$47,879.13	
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$565.02	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$245.70	N/A
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$22,068.41	N/A
Additional Field Engineering Service, 40 Days	\$40,000.00	\$40,000.00	N/A	\$10,000.00	N/A

Transmitter Installation	\$198,340.32	\$198,340.32	includes installation of transmitter, RF, and electrical equipment from attached "KVDA_Install" proposal. Also includes Comark system programming from last line of attached Marsand proposal	\$15,000.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$525,005.32	\$510,590.32	N/A	\$47,879.13	N/A

Total for all	\$3,175,831.94	\$2,249,928.19	N/A	\$558,500.98	N/A
systems					

Actual Information Description	File Name	
Prepare and or review reimbursement form	Component Description: Amount:	See lines 2-4, less 10% vendor discount. \$273.06
	Component Description: Amount:	Amendments to Form 399. \$197.46
	Component Description: Amount:	See half of line 1, less 10% vendor discount. \$94.50
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	See line 2 and half of line 1, less 10% vendor discount. \$132.30
	Component Description: Amount:	See line 1 of invoice, less 10% vendor discount. \$113.40

Project management of the transition

Component Description: Project

Management

Services

Amount: \$348.95

Component Description: Project

Management

Services

Amount: \$3,510.00

Component Description: See itemized

breakdown of

project

management fees

on invoice.

Amount: \$9,499.46

Component Description: Project

Management

Services

Amount: \$4,420.00

Component Description: Project

Management

Services

Amount: \$2,145.00

Component Description: Project

Management

Services

Amount: \$2,145.00

Engineering Service, 40	Component Descriptions	Engineering site
Days	Component Description:	Engineering site visit, inspection,
		measurements,
		drawing and
		planning for repack
		transmitter and RF
		installation,
		budgeting and
		planning
	Amount:	\$10,000.00
Transmitter Installation		
	Component Description:	See last line of
		invoice.
	Amount:	\$15,000.00
RF Exposure	Information not provided.	
Measurements		
Comprehensive coverage	Information not provided.	
verification via field study, if		
needed		
Attorney Fees - Negotiation	Information not provided.	
of lease and other matters		
for shared locations		
Attorney Fees -Prepare	Information not provided.	
and File FCC Form 2100		
(main), License to Cover		
Application		
Address transition timing	Information not provided.	
and coordination issues w/	P. P	
other stations and wireless		

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Predetermined		Estimated		
Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
\$78,366.62	\$77,801.62		\$14,643.31	
\$12,000.00	\$12,000.00	N/A	N/A	N/A
\$20,000.00	\$20,000.00	N/A	N/A	N/A
\$2,500.00	\$2,500.00	N/A	N/A	N/A
\$29,286.62	\$29,286.62	see attached "KVDA_Install" proposal for disposal costs of old Comark transmitter after transition.	\$14,643.31	N/A
\$195.00	\$190.00	N/A	N/A	N/A
\$335.00	\$325.00	N/A	N/A	N/A
\$11,550.00	\$11,000.00	N/A	N/A	N/A
	\$12,000.00 \$20,000.00 \$2,500.00 \$29,286.62 \$195.00	\$12,000.00 \$12,000.00 \$20,000.00 \$20,000.00 \$2,500.00 \$2,500.00 \$29,286.62 \$29,286.62 \$195.00 \$190.00 \$335.00 \$325.00	\$78,366.62 \$77,801.62 \$12,000.00 \$12,000.00 N/A \$20,000.00 \$20,000.00 N/A \$29,286.62 \$29,286.62 see attached "KVDA_Install" proposal for disposal costs of old Comark transmitter after transition. \$195.00 \$190.00 N/A \$335.00 \$325.00 N/A	\$78,366.62 \$77,801.62 \$14,643.31 \$12,000.00 \$12,000.00 N/A N/A \$20,000.00 \$20,000.00 N/A N/A \$29,286.62 \$29,286.62 see attached "KVDA_Install" proposal for disposal costs of old Comark transmitter after transition. \$195.00 \$190.00 N/A N/A \$335.00 \$325.00 N/A N/A

Equipment Delivery and Handling Charges	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$78,366.62	\$77,801.62	N/A	\$14,643.31	N/A
Total for all systems	\$3,175,831.94	\$2,249,928.19	N/A	\$558,500.98	N/A

Actual Information Description	File Name	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	See 1st item of invoice. \$14,643.31
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
DTV Medical Facility Notification	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,175,831.94	\$2,249,928.19	\$558,500.98

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret L Tobey Assistant Secretary

02/06/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret L Tobey Assistant Secretary

02/06/2018

Attachments