

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 11909 Service: DTV Call WFOX-TV Channel: 14 (UHF)

ID: Sign:

0000027858

Number:

File

FRN: **0022027601** Date **03/08** 

Submitted: /2018

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address   | Phone                       | Email                             | Applicant<br>Type               |
|--|---|-----------------------------|-----------------------------------|---------------------------------|
| COX TELEVISION JACKSONVILLE, LLC Doing Business As: COX TELEVISION JACKSONVILLE, LLC | General Manager<br>11700<br>CENTRAL<br>PARKWAY,<br>UNIT 2<br>JACKSONVILLE,<br>FL 32224<br>United States | +1<br>(904)<br>996-<br>0400 | generalmanager@actionnewsjax. com | Limited<br>Liability<br>Company |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

### **Preparer Contact Name and Information**

| Applicant  | Address   | Phone                | Email                        |
|--|---|----------------------|------------------------------|
| James Patrick McGue Cox Television Jacksonville, LLC | J McGue<br>11700 Central<br>Parkway, Unit 2<br>Jacksonville, FL<br>32277<br>United States | +1 (904)<br>928-8020 | jmcgue@actionnewsjax.<br>com |

### Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
| Briefly describe transition plan   | Site test for Ch. 14. Remediate PIM. Install three channel combiner (14, 19, 32). Replace DCX 2H Ch32, with Gates ULXTE-40 Ch14 w/ PLMR filter Optimize line and antenna for 14, 19 & 32 Convert existing Gates ULXT Ch32 to Ch14 w/PLMR filter. |

# **Transmitters**

| rs | Section                      | Question                                  | Response |
|----|------------------------------|---|----------|
|    | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

# **Existing Transmitter Information**

| Section                                     | Question   | Response           |
|---|--|--------------------|
| Existing Transmitter Description            | Type of change   | Retune<br>Existing |
|   | Use  | Primary<br>(Main)  |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Is this transmitter currently shared with another station? | No                 |
|   | Is this transmitter currently in operating condition?      | Yes                |
| Existing Transmitter  Manufacturer and Type | Manufacturer   | Gates              |
|   | Model  | ULXT               |
|   |  |                    |

| Year                       | 2015             |
|----------------------------|------------------|
| Туре                       | Solid State      |
| Solid State Cooling        | Liquid<br>Cooled |
| Solid State Power capacity | 35.1 kW          |

# Primary Transmitter

# **Retuning Transmitter Costs**

| Section         | Question                                       | Response |
|-----------------|--|----------|
| New IOT Tubes   | Number of Tubes (including accessories) needed | N/A      |
| New Mask Filter | Power  | 60 kW    |
|                 | Other Power                                    | N/A      |
| New Exciter     | Is a new exciter needed?                       | No       |

# Primary Transmitter

### **Other Transmitter Costs**

| Section            | Question   | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V)                  | No       |
|                    | Switchgear (industrial 800 amp)                        | No       |
|                    | Transformer (480V)                                     | No       |
|                    | Power  | N/A      |
|                    | Rigid Conduit and Wiring                               | No       |
|                    | Size   | N/A      |
|                    | Length   | N/A      |
|                    | Other Electrical Service                               | No       |
|                    | Description  | N/A      |
| HVAC Service       | Does the replacement transmitter require HVAC Service? | No       |
|                    | Туре   | N/A      |
|                    |  |          |

|   | Size   | N/A |
|---|--|-----|
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

### Primary Transmitter

**Other Transmitter Cost Not Listed** 

**Transmitter** Information not provided.

# Auxiliary Transmitter

### **Add Transmitter Information**

| Section                          | Question   | Response                 |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New          |
|                                  | Use  | Auxiliary<br>(Backup)    |
|                                  | Description of Use   | backup                   |
|                                  | Ownership  | Owned                    |
|                                  | Owner  | N/A                      |
|                                  | Site   | N/A                      |
|                                  | Is this transmitter currently shared with another station? | No                       |
|                                  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter             | Manufacturer   |                          |
| Manufacturer and Type            | Model  | DCX2H                    |
|                                  | Year   | 2001                     |
|                                  | Туре   | Inductive<br>Output Tube |
|                                  | IOT Power Type   | Two                      |
|                                  | Power Capacity   | 40 kW                    |

# Auxiliary Transmitter

### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Auxiliary<br>(Backup)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-50   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid Cooled  |
|                 | Solid State Power capacity                | 29.1 kW  |
|                 | Justification for New Transmitter         | 16 year old Comark tube transmitter is not possible to retune per manufacturer; see attachment |

# Auxiliary Transmitter

# **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | Yes      |
|                    | Power                                 | 150 kVA  |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    | Length                                | N/A      |
|                    | Other Electrical Service              | Yes      |

|   | Description  | 400A 208<br>service,<br>conduit &<br>wiring |
|---|--|---|
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A   |
|   | Size   | N/A   |
|   | Other Size   | N/A   |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A   |
|   | Is a channel 14 Mask Filer needed?   | N/A   |
|   | Is additional field engineering time needed?   | N/A   |
|   | Number of Days   | 10  |

Auxiliary

**Other Transmitter Cost Not Listed** 

**Transmitter** Information not provided.

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# Primary Antenna

#### **Existing Antenna Information**

| Section                      | Question Respon  |                    |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Retune<br>Existing |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | Yes                |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Bottom             |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Broadband<br>Panel |
|                              | Number of Stations Supported                                     | 2                  |
|                              | Number of Panels   | 5                  |
|                              | Design power capacity in use                                     | 50.0 %             |
|                              | Lower Limit  | 470.00 MH          |

| Upper Limit                     | 698.00 MHz |
|---------------------------------|------------|
| Other Antenna Type              | N/A        |
| ERP: (Effective Radiated Power) | 1542.0 kW  |
| Manufacturer                    | dielectric |
| Model                           | tuc-p5-12  |
| Year                            | 2001       |

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 35576       | wjax-tv   |
| 11909       | wfox-tv   |

# Primary Antenna

# **Adjustment to Existing Antenna**

| Section                           | Question                                      | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing<br>Antenna | Do you need a sweep test of existing antenna? | Yes      |

### Primary Antenna

#### **Other Antenna Costs**

| Section                        | Question                                     | Response   |
|--------------------------------|--|------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|                                | Туре   | New        |
|                                | Number of channels supported                 | 3          |
|                                | Frequencies of channels supported            | RF channel |
|                                | Frequency                                    | N/A        |

Enter a list of RF channel numbers.

| RF Channel Number |  |  |
|-------------------|--|--|
| 19                |  |  |
| 14                |  |  |
| 32                |  |  |

# Primary Antenna

# **Other Antenna Cost Not Listed**

Information not provided.

| Transmission Seffic | n                           | Question  | Response |
|---------------------|-----------------------------|---|----------|
|                     | mission Line<br>ed Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission

# **Existing Transmission Line**

| Line<br>section                                  | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description           | Type of change   | Utilize<br>Existing |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | Yes                 |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric          |
|  | Туре   | Rigid               |
|  | Diameter   | 7 3/16 inches       |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | Broadband           |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 0                   |
|  | Length   | 1020 feet           |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 35576       | wjax-tv   |
| 11909       | wfox-tv   |

# Other Transmission Line Expenses Not Listed

| Transmission | Name          | Description   |  |
|--------------|---------------|---|--|
|              | optimize line | Tower has Dielectric Digi line with tunable elbows that will need to be optimized for new channel |  |

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Response                     |
|------------------------------|
| Modify Existing              |
| Primary (Main)               |
| N/A                          |
| Leased                       |
| r Complex?                   |
| shared with any other Yes    |
| l or TV radio Yes            |
| rs Yes                       |
| for structural analysis? Yes |
| th Rev G? Yes                |
| registration number? Yes     |
| 1235223                      |
| 30° 16' 51.9" N-             |
| 081° 34' 12.2"<br>W-         |
| ght 1042.97 feet             |
| eight 925.84 feet            |
| ove Mean Sea Level 7.87 feet |
| le                           |

| Structure Type   | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner      | SBA Towers II<br>LLC                                     |
| Date Constructed | 01/19/2006   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 11909       | WFOX-TV   | DTV     |
| 73130       | WJCT      | DTV     |
| 4754        | WJKF-CD   | DTV     |
| 51975       | WJBT      | FM      |
| 67243       | WKSL      | FM      |
| 29728       | WQIK-FM   | FM      |
| 35576       | WJAX-TV   | DTV     |
| 51974       | WWJK      | FM      |
| 73125       | WJCT-FM   | FM      |
|             |           |         |

# Other Types of Users

| Users           |  |
|-----------------|--|
| KNJY504 AMBULAN |  |

### Primary Tower

#### **Tower Modification Costs**

| Section | Question | Response |
|---------|----------|----------|
|         |          | •        |

| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for tower with candelabra |
|----------------------|--|--|
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed      |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Primary Tower

# Other Tower Expenses Not Listed

| Name            | Description  |
|-----------------|--|
| PIM REMEDIATION | Tower must be inspected and rust removed and components replaced to prevent Passive Intermodulation due to Channel 14 assignment. Tower crew to examine tower for sources of PIM and replace components as needed to reduce existence of PIM |

# Outside Professional

| Section  | Question   | Response |
|--|--|----------|
| Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | No       |
|  | Number of Hours  | N/A      |
|  | Explanation  | N/A      |
| Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes      |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes      |
|  | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes      |
|  | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |
|  | Prepare request for Special Temporary Authority                              | No       |
|  | Quantity   | N/A      |
|  | Do you have Distributed Transmission System engineering services?            | N/A      |
|  | Critical Facility  | N/A      |
|  | Terrain-Shielded Facility  | N/A      |
| Attorney and Other Outside Consulting                    | Prepare and file Form FCC Construction Permit Application                    | Yes      |
| Services   | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |
|  | Prepare and file Form FCC License to Cover Application                       | Yes      |
|  | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |

|                                  | Prepare request for Special Temporary Authority  | No   |
|----------------------------------|--|--|
|                                  | Quantity   | N/A  |
|                                  | NEPA Section 106 environmental review  | No   |
|                                  | Environmental Assessment   | No   |
|                                  | ASR Modification   | No   |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No   |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes  |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes  |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes  |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | Yes  |
|                                  | RF exposure measurements   | No   |
|                                  | Additional Field Engineering Service   | Yes  |
|                                  | Number of Days   | 5  |
|                                  | Justification  | Tower site inspected for Passive Intermodulation generation and sources identified |

# Outside Professional

# Other Professional Services Expenses Not Listed

| Il Services Costs        | Description   |
|--------------------------|---|
| CH14 testing engineering | MWG will determine steps necessary to prevent interference with land mobile |

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | Yes      |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

# Other Expenses

# Other Expenses Not Listed

| Name                        | Description   |
|-----------------------------|---|
| PLMR Notification           | Notify all PLMR licensees of our impending broadcasting on CH14   |
| PLMR interference abatement | Improve the reception selectivity and amplifier dynamic range at the various PLMR sites within 65km of WFOX |

# **Cost Information**

### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost |
|---|--------------------------------|-------------------|---|----------------|-------------|
| Primary<br>Transmitter<br>ULXT                            | \$262,960.00                   | \$249,666.80      |   | \$0.00         |             |
| Additional<br>field<br>engineering<br>time, 10-30<br>days | \$63,100.00                    | \$60,000.00       | ch14 testing  | N/A            | N/A         |
| RF<br>Consulting<br>Engineer                              | \$5,260.00                     | \$5,000.00        | N/A   | N/A            | N/A         |
| 60 kW<br>mask filter                                      | \$89,400.00                    | \$84,666.80       | CH14 mask<br>filter included<br>in channel<br>change quote<br>GA-00020157;<br>84,666.80 | N/A            | N/A         |
| UHF and<br>VHF - minor<br>banding<br>issues               | \$105,200.00                   | \$100,000.00      | CH14  | N/A            | N/A         |
| Auxiliary<br>Transmitter<br>ULXTE-50                      | \$1,078,910.00                 | \$1,292,855.19    |   | \$0.00         |             |
| Additional<br>field<br>engineering<br>time, 10-30<br>days | \$63,100.00                    | \$60,000.00       | ch14 testing  | N/A            | N/A         |
| RF<br>Consulting<br>Engineer                              | \$5,260.00                     | \$5,000.00        | N/A   | N/A            | N/A         |

| Other Electrical Service: 400A 208 service, conduit & wiring          | \$38,000.00    | \$38,000.00    | N/A  | N/A         | N/A |
|---|----------------|----------------|--|-------------|-----|
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>21 - 31 kW | \$947,000.00   | \$1,165,555.19 | ULXTE-50;<br>number is<br>manufacturer's<br>quote Includes<br>CH14 mask<br>filter system<br>(\$106,068.81) | \$0.00      | N/A |
| Transformer<br>3 phase<br>/480v - 150<br>KVA                          | \$25,550.00    | \$24,300.00    | N/A  | N/A         | N/A |
| Sub-total   | \$1,341,870.00 | \$1,542,521.99 | N/A  | \$0.00      | N/A |
| Total for all systems   | \$3,274,939.00 | \$2,526,320.99 | N/A  | \$68,711.30 | N/A |

# Components

Information not provided.

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                     | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Antenna<br>tuc-p5-12 | \$637,930.00                   | \$83,400.00       |                                    | \$0.00         |                              |

| New combiner, cost per channel (without | \$84,200.00 | \$77,000.00 | Our present<br>two channel T<br>combiner<br>cannot be re-<br>tuned and | N/A | N/A |
|---|-------------|-------------|--|-----|-----|
| antenna)                                |             |             | must be  |     |     |
|   |             |             | replaced. We   |     |     |
|   |             |             | do not have  |     |     |
|   |             |             | an aux   |     |     |
|   |             |             | antenna. The   |     |     |
|   |             |             | current  |     |     |
|   |             |             | combiner is  |     |     |
|   |             |             | for channels   |     |     |
|   |             |             | 19 & 32. To  |     |     |
|   |             |             | fully utilize the  |     |     |
|   |             |             | testing period   |     |     |
|   |             |             | to ensure that   |     |     |
|   |             |             | we do not  |     |     |
|   |             |             | interfere with   |     |     |
|   |             |             | land mobile  |     |     |
|   |             |             | operations,  |     |     |
|   |             |             | we must be   |     |     |
|   |             |             | able to  |     |     |
|   |             |             | continue to  |     |     |
|   |             |             | broadcast on   |     |     |
|   |             |             | CH Channels  |     |     |
|   |             |             | 32 & CH19  |     |     |
|   |             |             | while testing  |     |     |
|   |             |             | on Channel   |     |     |
|   |             |             | 14.To  |     |     |
|   |             |             | accomplish   |     |     |
|   |             |             | this task, we  |     |     |
|   |             |             | require the  |     |     |
|   |             |             | ability to   |     |     |
|   |             |             | switch back  |     |     |
|   |             |             | and forth  |     |     |
|   |             |             | between  |     |     |
|   |             |             | Channels 32  |     |     |
|   |             |             | and 14,  |     |     |
|   |             |             | mandating  |     |     |
|   |             |             | use of a<br>channel  |     |     |
|   |             |             | cnannel<br>combiner that   |     |     |
|   |             |             |  |     |     |
|   |             |             | can<br>accommodate   |     |     |
|   |             |             | accommodate  all three   |     |     |
|   |             |             |  |     |     |
|   |             |             | channels.  |     |     |

| Sweep test<br>of existing<br>antenna  | \$6,730.00     | \$6,400.00     | N/A | N/A         | N/A |
|---|----------------|----------------|-----|-------------|-----|
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), Two<br>Station<br>broadband<br>panel<br>antenna,<br>horizontally<br>polarized | \$547,000.00   | \$0.00         | N/A | N/A         | N/A |
| Sub-total   | \$637,930.00   | \$83,400.00    | N/A | \$0.00      | N/A |
| Total for all systems   | \$3,274,939.00 | \$2,526,320.99 | N/A | \$68,711.30 | N/A |

# Components

Information not provided.

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                     | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmission<br>Line | \$6,400.00                     | \$6,400.00        |                                    | \$0.00         |                              |
| optimize line                   | \$6,400.00                     | \$6,400.00        | match line<br>to new<br>channels   | N/A            | N/A                          |
| Sub-total                       | \$6,400.00                     | \$6,400.00        | N/A                                | \$0.00         | N/A                          |
| Total for all systems           | \$3,274,939.00                 | \$2,526,320.99    | N/A                                | \$68,711.30    | N/A                          |

# Components

Information not provided.

# **Cost Information**

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|--|-----------------------------|-------------------|--|----------------|------------------------------|
| Primary Tower<br>GTOWER  | \$630,679.00                | \$242,179.00      |  | \$0.00         |                              |
| PIM REMEDIATION  | \$242,179.00                | \$242,179.00      | TOWER KING QUOTE C-17- 125 Tower must be inspected and rust removed to prevent Passive Intermodulation due to Channel 14 assignment. Tower crew to examine tower for sources of PIM and replace components as needed to reduce existence of PIM:SEE ATTACHMENT | N/A            | N/A                          |
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                | \$0.00            | N/A  | N/A            | N/A                          |
| Minor tower reinforcement /modifications                                       | \$158,000.00                | \$0.00            | N/A  | N/A            | N/A                          |
| Structural engineering tower load study for a documented tower with candelabra | \$20,000.00                 | \$0.00            | N/A  | N/A            | N/A                          |

| Sub-total             | \$630,679.00   | \$242,179.00   | N/A | \$0.00      | N/A |
|-----------------------|----------------|----------------|-----|-------------|-----|
| Total for all systems | \$3,274,939.00 | \$2,526,320.99 | N/A | \$68,711.30 | N/A |

# Components

Information not provided.

# **Cost Information**

### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification  |
|--|-----------------------------|-------------------|--|----------------|---|
| Outside<br>Professional<br>Services  | \$210,390.00                | \$204,750.00      |  | \$68,711.30    |   |
| Additional Field<br>Engineering<br>Service, 5 Days   | \$52,000.00                 | \$52,000.00       | Tower site inspected for Passive Intermodulation generation and sources identified | \$54,266.00    | Once the initial PIM testing was done it was determined that a visual daytime inspection of the tower was needed (tower king 2.pdf); this increased the cost by \$5606.00 |
| Comprehensive coverage verification via field study, if needed                             | \$84,200.00                 | \$80,000.00       | N/A  | N/A            | N/A   |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations | \$4,210.00                  | \$4,000.00        | N/A  | \$673.20       | N/A   |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application        | \$2,365.00                  | \$2,250.00        | N/A  | N/A            | N/A   |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application             | \$5,260.00 | \$5,000.00 | N/A | \$1,383.20  | N/A   |
|--|------------|------------|-----|-------------|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                  | \$1,580.00 | \$1,500.00 | N/A | N/A         | N/A   |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application               | \$3,155.00 | \$3,000.00 | N/A | N/A         | N/A   |
| Perform engineering study for new channel assignment and antenna development                       | \$7,360.00 | \$7,000.00 | N/A | N/A         | N/A   |
| Address<br>transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless | \$2,630.00 | \$2,500.00 | N/A | N/A         | N/A   |
| Prepare and or review reimbursement form   | \$2,630.00 | \$2,500.00 | N/A | \$12,388.90 | As seen in the invoices this is what it costs |

| CH14 testing  | \$45,000.00    | \$45,000.00    | MWG will       | N/A         | N/A |
|---------------|----------------|----------------|----------------|-------------|-----|
| engineering   |                |                | determine      |             |     |
|               |                |                | steps          |             |     |
|               |                |                | necessary to   |             |     |
|               |                |                | prevent        |             |     |
|               |                |                | interference   |             |     |
|               |                |                | with land mobi | le          |     |
| Sub-total     | \$210,390.00   | \$204,750.00   | N/A            | \$68,711.30 | N/A |
| Total for all | \$3,274,939.00 | \$2,526,320.99 | N/A            | \$68,711.30 | N/A |

# Components

| <b>Actual Information</b> |           |
|---------------------------|-----------|
| Description               | File Name |

| Additional Field<br>Engineering Service, 5                    |                               | Line O                              |
|---|-------------------------------|-------------------------------------|
| Days  | Component Description:        | Line Sweep, install & remove        |
|   |                               | connectors on                       |
|   |                               | transmission line                   |
|   |                               | move probe &                        |
|   |                               | adapter plate for                   |
|   |                               | PIM testing                         |
|   | Amount:                       | \$25,840.00                         |
|   | Component Description:        | Inside coax with                    |
|   |                               | directional coupler;                |
|   |                               | Used by MWG for                     |
|   |                               | initial PIM testing                 |
|   | Amount:                       | \$4,370.00                          |
|   | Component Description:        | Mobilization and                    |
|   |                               | inspection of PIM                   |
|   |                               | from ground to 400                  |
|   |                               | foot inspect 12 bay                 |
|   |                               | antenna                             |
|   | Amount:                       | \$5,606.00                          |
|   | Component Description:        | Network analysis of                 |
|   |                               | transmission                        |
|   |                               | system to                           |
|   |                               | determine suitability               |
|   |                               | on ch14. Assist                     |
|   |                               | MWG with PIM                        |
|   |                               | testing. Test of                    |
|   | Amaunt                        | filters in shop.                    |
|   | Amount:                       | \$18,450.00                         |
| Comprehensive coverage verification via field study, f needed | Information not provided.     |                                     |
| Attorney Fees -   |                               |                                     |
| Negotiation of lease and                                      | <b>Component Description:</b> | analyze & advise                    |
| other matters for shared                                      |                               | review tower lease                  |
|   |                               |                                     |
|   |                               | agreement for                       |
| other matters for shared ocations                             | Amount:                       | agreement for<br>repack<br>\$673.20 |

| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application     | Information not provided.       |   |
|---|---------------------------------|---|
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction<br>Permit Application | Component Description:  Amount: | Analysis and advise - Preparation of email to J. Kauffman, A. Hall and D. Siegler regarding FCC post- auction letters concerning construction \$74.80 |
|   | Component Description:          | A&A-Email with D. Siegler FCC construction permit   |
|   | Amount:                         | filing process<br>\$149.60  |
|   | Component Description:          | A & A - Calls, email<br>& preparation of<br>FCC construction<br>permit filings  |
|   | Amount:                         | \$1,158.80  |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application      | Information not provided.       |   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction<br>Permit Application   | Information not provided.       |   |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development           | Information not provided.       |   |

Address transition timing Information not provided. and coordination issues w/ other stations and wireless Prepare and or review reimbursement form **Component Description:** A&A- Prepare correspondence regarding WJAX post-auction repack letter Telephone conference with S. Emery re updating LMS database prior to post-auction repack \$361.80 Amount: **Component Description:** A&A-Update FCC database account for WFOX for preparation of repack application; research regarding accuracy of license coordinates for WFOX-TV tower for auction repack; FCC repack reimbursement process for WFOX and auction timing

**Amount:** \$729.10

Component Description: A&A- Research &

emails regarding FCC post-auction

channel reassignment public notice

Prepare initial draft repack application

**Amount:** \$820.40

Component Description: A&A- Review FCC

Form 399 draft Emails regarding FCC Form 399 draft prepare overview of FCC

Form 399 reimbursement

process

**Amount:** \$1,720.40

Component Description: A&A-fact gathering-

Further edits to draft Form 399 and finalize and submit

same review exhibits regarding FCC Form 399

**Amount:** \$3,552.60

Component Description: A&A-Research &

Review & emails regarding revised materials FCC Form 399

questions; prepare draft Form 399 amendment in LMS

database

**Amount:** \$3,742.60

**Component Description:** A&A-Research

/Review & emails: regarding FCC repack applications

& status

**Amount:** \$1,462.00

CH14 testing engineering Inf

Information not provided.

# **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Other<br>Expenses                                       | \$447,670.00                   | \$447,070.00      |   | \$0.00         |                              |
| PLMR interference abatement                             | \$405,775.00                   | \$405,775.00      | Estimate determined from Murphy Comm quote to test 323 sites and install equipment at 100 \$115,175 plus required hardware for abatement at 100 sites | N/A            | N/A                          |
| PLMR<br>Notification                                    | \$11,400.00                    | \$11,400.00       | Notification of PLMR licensees within 65km of WFOX's impending CH14 broadcasting  | N/A            | N/A                          |
| Develop and air announcement of upcoming channel change | \$2,500.00                     | \$2,500.00        | N/A   | N/A            | N/A                          |

| Equipment Delivery and Handling Charges                                  | \$5,000.00     | \$5,000.00     | possible<br>coordination<br>issues may<br>require<br>storage | N/A         | N/A |
|--|----------------|----------------|--|-------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$2,500.00     | \$2,500.00     | glycol and<br>beam<br>supply<br>disposal                     | N/A         | N/A |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00       | \$325.00       | N/A  | N/A         | N/A |
| FCC Filing Fees - Form 2100 minor change CP application                  | \$1,110.00     | \$1,070.00     | N/A  | N/A         | N/A |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00    | \$11,000.00    | N/A  | N/A         | N/A |
| MVPD<br>Notification of<br>Channel<br>Change                             | \$2,500.00     | \$2,500.00     | N/A  | N/A         | N/A |
| Equipment<br>Storage   | \$5,000.00     | \$5,000.00     | possible<br>coordination<br>issues may<br>require<br>storage | N/A         | N/A |
| Sub-total  | \$447,670.00   | \$447,070.00   | N/A  | \$0.00      | N/A |
| Total for all systems  | \$3,274,939.00 | \$2,526,320.99 | N/A  | \$68,711.30 | N/A |

# Components

Information not provided.

# Cost Information

### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$3,274,939.00                 | \$2,526,320.99 | \$68,711.30 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

# Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. James
Patrick
McGue
RF engineer

03/08/2018

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. James
Patrick
McGue
RF
Engineer

03/08/2018

#### **Attachments**