

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 7933 Service: DTV Call WNUV Channel: 25 (UHF)

ID:

Sign:

File **0000028873**

Number:

FRN: **0003778909** Date **12/05**

Submitted: /2017

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|-----------------------------------|-------------------|
| BALTIMORE (WNUV-TV) LICENSEE, INC. Doing Business As: BALTIMORE (WNUV-TV) LICENSEE, INC. | Lisa Asher 2000 WEST 41ST STREET BALTIMORE, MD 21211 United States | +1 (410) 662- 9688 | LAsher@cunninghambroadcasting.com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|--|-----------------------|--------------------------------|
| Paul A. Cicelski , Esq . Lerman Senter PLLC | Paul Cicelski 2001 L Street NW Suite 400 Washington, DC 20036 United States | +1 (202) 416- 6756 | pcicelski@lermansenter. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|----------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | See Exhibit A. |

Transmitters

| s ^s | Section | Question | Response |
|----------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|----------------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | Chesapeake Television, LLC |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Quantum 60QXD2 |
| | Year | 2002 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 60 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-50 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 29.2 kW |
| | Justification for New Transmitter | Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B. |

Primary Transmitter

Other Transmitter Costs

| ction | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 800.0 feet |
| | Other Electrical Service | No |
| | - | |

| | Description | N/A |
|---|--|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|---|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | Chesapeak Television Licensee, LLC |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels | 36 |

| Design power capacity in use | 55.0 % |
|---------------------------------|-------------------------------|
| Lower Limit | 470.00 MHz |
| Upper Limit | 698.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 845.0 kW |
| Manufacturer | DIELECTRIC |
| Model | TUD-C5SP- 10/36SPH-1- B |
| Year | 2002 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 10758 | WBFF |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 25 |
| 24 |

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmissio

Existing Transmission Line

| Line Section | Question | Response |
|--|--|---------------------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | Chesapeak Television, LLC |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1300 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 10758 | WBFF |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower
Equipment
And
Rigging
Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No |

Outside Professional

| Section | Question | Response |
|---|--|---|
| Il Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 400 |
| | Explanation | Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |

| | Do you have Distributed Transmission System engineering services? | N/A |
|---------------------------------------|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | | |

| Justification | N/A |
|---------------|-----|
| | |

Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmitter ULXTE-50 | \$1,042,800.00 | \$991,300.00 | | \$0.00 | |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$20,800.00 | \$20,000.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$900,000.00 | N/A | N/A | N/A |
| Sub-total | \$1,042,800.00 | \$991,300.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,967,476.00 | \$1,347,181.00 | N/A | \$3,955.99 | N/A |

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Antenna TUD- C5SP-10 /36SPH-1-B | \$637,930.00 | \$80,000.00 | | \$0.00 | |
| Sweep test of existing antenna | \$6,730.00 | \$0.00 | This cost will be shared with WBFF, and WBFF will be purchasing this service. | N/A | N/A |
| UHF - High Power Top Mount (200- 1000 kW), Two Station broadband panel antenna, horizontally polarized | \$547,000.00 | \$0.00 | The cost of a new antenna populated, but the current primary antenna will only be retuned and reswept. | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Sub-total | \$637,930.00 | \$80,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,967,476.00 | \$1,347,181.00 | N/A | \$3,955.99 | N/A |

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,967,476.00 | \$1,347,181.00 | N/A | \$3,955.99 | N/A |

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Information Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | | Actual Cost Justification |
|--|-----------------------------|-------------------|------------------------------------|------------|------------------------------|
| Outside Professional Services | \$188,050.00 | \$177,750.00 | | \$3,955.99 | |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Project management of the transition | \$63,200.00 | \$60,000.00 | N/A | \$3,803.98 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$152.01 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Perform \$7,360 engineering | 0.00 \$7,000.00 | N/A | N/A | N/A |
|--|-----------------|-----|-----|-----|
| study for new channel assignment and antenna development | | | | |
| Prepare \$3,150 engineering section of FCC Form 2100 (main), Construction Permit Application | 5.00 \$3,000.00 | N/A | N/A | N/A |
| Prepare \$1,580 engineering section of FCC Form 2100 (main), License to Cover Application | 0.00 \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - \$5,260 Prepare and File FCC Form 2100 (main), Construction Permit Application | 0.00 \$5,000.00 | N/A | N/A | N/A |
| Attorney Fees - \$2,36 Prepare and File FCC Form 2100 (main), License to Cover Application | 5.00 \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - \$4,210 Negotiation of lease and other matters for shared locations | 0.00 \$4,000.00 | N/A | N/A | N/A |

| Prepare request for Special Temporary | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
|--|--------------------------------|--------------------------------|------------|--------------------------|------------|
| Authorization | # 400.050.00 | 0 477 750 00 | NI/A | Ф0.055.00 | NI/A |
| Sub-total Total for all | \$188,050.00 \$1,967,476.00 | \$177,750.00 \$1,347,181.00 | N/A N/A | \$3,955.99 \$3,955.99 | N/A N/A |
| systems | ψ1,90 <i>1</i> ,470.00 | ψ1,0 4 7,101.00 | IV/A | ψ5,955.99 | IV/A |

Components

| components | | |
|--|---------------------------------|---|
| Actual Information Description | File Name | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Project management of the transition | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. |
| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. |
| | Amount: | \$32.35 |

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided

by 93 stations.

Amount: \$43.72

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$107.53

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$912.82

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$731.72

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$1,954.93

| Prepare and or review reimbursement form | Component Description: | Portion of general repack matter invoice attributable to this station - divided |
|--|---------------------------|---|
| | Amount: | by 93 stations. \$152.01 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|---|----------------|------------------------------|
| Other Expenses | \$98,696.00 | \$98,131.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | See Exhibit J. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$28,050.00 | \$28,050.00 | See Response to August 18 Inquiry. | N/A | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | See Exhibit J. | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$10,000.00 | \$10,000.00 | See Exhibit J. | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$28,566.00 | \$28,566.00 | See Response to August 18 Inquiry. | N/A | N/A |

| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|------------|-----|
| Sub-total | \$98,696.00 | \$98,131.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,967,476.00 | \$1,347,181.00 | N/A | \$3,955.99 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$1,967,476.00 | \$1,347,181.00 | \$3,955.99 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Lisa Asher Secretary

12/05/2017

Attachments