



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **65684** | Service: **DTV** | Call **WCVB-TV** | Channel: **33 (UHF)** |
ID: | Sign:
File **0000026707**
Number:
FRN: **0001587583** | Date **11/19**
Submitted: **/2017**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-----------------------------|---|--------------------------|--------------------------------|----------------|
| Hearst Stations Inc. | Corporation 150 Fayetteville Street Suite 1700 Raleigh, NC 27601 United States | +1 (919) 839- 0300 | shartzell@brookspierce. com | Corporation |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. | | | |

Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

| | |
|--|---------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | see attached transition plan document |

Transmitters

| Section | Question | Response |
|-------------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Transmitter Description | Type of change | Retune Existing |
| | Use | Auxiliary (Backup) |
| | Ownership | Owned |
| | Owner | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | Harris |
| | Model | Maxiva UAX-2000AT |
| | Year | 2013 |
| | Type | Solid State |

| | | |
|--|----------------------------|------------|
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 2.5 kW |

Auxiliary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|------------------------|--|----------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 3 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | No |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|---------------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |

| | | |
|--|---|-----|
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Sigma CD2200P2 |
| | Year | 1998 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-90 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 56.4 kW |
| | Justification for New Transmitter | Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote. |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--|---|--|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | transmitter installation electrical service |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--------------------------|---|
| Additional RF components | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote. |
| Electrical Accessories | manufacturer required surge protection |
| Shipping | transmitter shipping |
| Transmitter de-install | remove old transmitter |
| Sales Tax | transmitter sales tax |

**Interim
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | ULXTE-90 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 56.4 kW |
| | Justification for New Transmitter | transmitter needed to make the transition to post-transition channel |

**Interim
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | | |

| | | |
|--|---|--|
| | Description | transmitter installation electrical service |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Heating and Cooling |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | No |

**Interim
Transmitter**

Other Transmitter Cost Not Listed

| Name | Description |
|-----------------------------------|---|
| Shipping | transmitter shipping |
| Sales Tax | transmitter sales tax |
| Studio-to-Transmitter Link | STL equipment to support interim transmitter |
| Electrical Accessories | manufacturer required surge protection |
| Additional RF components | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote. |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Auxiliary
Antenna****Existing Antenna Information**

| Section | Question | Response |
|---|--|------------------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | backup to main antenna |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |

| | |
|--|----------------|
| Lower Limit | N/A |
| Upper Limit | N/A |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 200.0 kW |
| Manufacturer | Dielectric |
| Model | TLP-16M (C) |
| Year | 2013 |

Auxiliary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|---------------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | No |

Auxiliary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | |

Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|-------------------------|
| Existing Antenna Description | Type of change | Lease New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | American Tower Corp. |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Top |
| | Polarization | Horizontal |
| | Type | Broadband Panel |
| | Number of Stations Supported | 4 |
| | Number of Panels | 60 |
| | Design power capacity in use | 87.1 % |
| | Lower Limit | 500.00 MHz |
| | Upper Limit | 660.00 MHz |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 625.0 kW |

| | | |
|--|--------------|---------------|
| | Manufacturer | |
| | Model | TAD24UDA-5/60 |
| | Year | 1999 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 25456 | WBZ-TV |
| 72098 | WGBX-TV |
| 73982 | WSBK-TV |

**Primary
Antenna**

New Antenna Costs

| Section | Question | Response |
|---|--|---------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Lease New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Leased |
| | Owner | American Tower Inc. |
| | Is antenna shared? | Yes |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Broadband Panel |
| | Number of Stations Supported | 4 |
| | Number of Panels/Bays | 14 |
| | Lower Limit | 480.00 MHz |
| | Upper Limit | 698.00 MHz |
| | Design power capacity in use | 80.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 907.0 kW |
| | Manufacturer | |
| | | |

| | |
|-------------------------------|---|
| Model | TUM-AP-O4-14/56H-2-T |
| Year | 2018 |
| Justification for New Antenna | no justification provided by American Tower |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Type | New |
| | Number of channels supported | 4 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | Feed Line Size | 8 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 20 |
| 21 |
| 32 |
| 33 |

**Primary
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|-----------------------|--|
| Combiner Installation | WCVB portion of combiner installation cost |

**Interim
Antenna**

New Antenna Costs

| Section | Question | Response |
|--|--|----------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Lease New |
| | Ownership | Leased |
| | Owner | American Tower Inc |
| | Is antenna shared? | Yes |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Broadband Panel |
| | Number of Stations Supported | 5 |
| | Number of Panels/Bays | 14 |
| | Lower Limit | 480.00 MHz |
| | Upper Limit | 698.00 MHz |
| | Design power capacity in use | 85.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 907.0 kW |
| | Manufacturer | |
| | Model | TUM-AP-O4-14/56H-2-T |
| | | |

| | | |
|--|-------------------------------|--|
| | Year | 2018 |
| | Justification for New Antenna | required for move to post-transition channel |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|---------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Type | New |
| | Number of channels supported | 5 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | B |
| | Feed Line Size | 7 3/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

RF Channel Number

20

21

32

33

34

**Interim
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|-----------------------|--|
| Combiner installation | WCVB portion of combiner installation cost |

Transmission Line

| Section | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line**Existing Transmission Line**

| Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | American Tower Corp. |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Type | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 2 |
| | Length | 1469 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 72098 | WGBX-TV |
| 25456 | WBZ-TV |
| 73982 | WSBK-TV |

Primary Transmission Line **Other Transmission Line Expenses Not Listed**

| Name | Description |
|----------------|--|
| Line Refurbish | This cost is to refurbish two (2) existing 8-3 /16" transmission lines to be utilized by both the new top mount antenna & side mounted antennas per ATC documentation. |

Auxiliary Transmission Line **Existing Transmission Line**

| Section | Question | Response |
|---|--|--------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Auxiliary (Backup) |
| | Description of Use | Auxiliary /Backup |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Myat |
| | Type | Flexible Air |
| | Diameter | 3 inches |

| | |
|-------------------------|---------------------|
| Other Diameter | N/A |
| Segment Length | N/A |
| Other Segment Length | N/A |
| Number of parallel runs | 1 |
| Length | 616 feet per run |

Auxiliary **Other Transmission Line Expenses Not Listed**
Transmission Line Information not provided.

Interim **New Transmission Line**
Transmission Line **Section**

| Section | Question | Response |
|------------------------------------|---|------------------------------------|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Lease New |
| | Type | Rigid |
| | Diameter | 7 3/16 inches |
| | Segment Length | Broadband |
| | Other Segment Length | |
| | Number of parallel runs | 2 |
| | Length | 1250 feet per run |
| | Justification for New Transmission Line | required for interim antenna |

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line Information not provided.

**Tower
Equipment
And
Rigging
Costs**

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

**Auxiliary
Tower**

Existing Tower

| Section | Question | Response |
|--|---|--------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Interim |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1004233 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 42° 18' 10.7" N- |
| | Longitude (NAD83) | 071° 13' 04.9" W- |
| | Overall Structure Height | 1200.77 feet |
| | Support Structure Height | 1101.04 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 150.92 feet |
| | Structure Type | GTOWER - Guyed |

| | | |
|--|------------------|---|
| | | Structure Used for Communication Purposes |
| | Tower Owner | American Towers, LLC |
| | Date Constructed | 04/19/2005 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 9639 | WODS | FM |
| 73238 | WLVI | DTV |
| 6463 | WFXT | DTV |
| 26897 | WBMX | FM |
| 23439 | WBOS | FM |
| 1901 | WBZ-FM | FM |

Other Types of Users

| Users |
|--------|
| W243DC |

**Auxiliary
Tower**

Tower Modification Costs

| Section | Question | Response |
|-----------------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements |

needed

**Auxiliary
Tower**

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

**Auxiliary
Tower**

Other Tower Expenses Not Listed

| Name | Description |
|--|--|
| Tower Modification PM | Tower modification and RF installation project management per attached ATC documentation |
| Tower Permit Drawing Package | The generation of a construction drawing package per attached ATC documentation. |
| Ground and Building A-E Permit Drawing Package | The generation of a construction drawing package per attached ATC documentation. |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|---|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1003433 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 42° 18' 37.0" N- |
| | Longitude (NAD83) | 071° 14' 12.0" W- |
| | Overall Structure Height | 1296.24 feet |
| | Support Structure Height | 1192.24 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 152.89 feet |
| | Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
| | Tower Owner | American Tower, LLC |
| | Date Constructed | 01/01/1957 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 10542 | WKLB-FM | FM |
| 68241 | WBUR-FM | FM |
| 18783 | WYDN | DTV |
| 25456 | WBZ-TV | DTV |
| 72098 | WGBX-TV | DTV |
| 72099 | WGBH-TV | DTV |
| 73982 | WSBK-TV | DTV |

Other Types of Users

| Users |
|---------|
| WBTS-LD |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

| | | |
|-------------------------------------|-----------------------------------|-----|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Primary
Tower**

Other Tower Expenses Not Listed

| Name | Description |
|---|---|
| Ground and Building A-E Permit Drawing Package | The generation of a construction drawing package for one (1) broadcasters /customers. |
| Tower Modification PM | Modification project management and RF installation project management per attached ATC documentation |
| Tower Permit Drawing Package | Tower Permit Drawing Package per attached ATC documentation |

**Outside
Professional**

| Section | Question | Response |
|---|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 127 |
| | Explanation | ATC project management fee. Scheduling and management of timelines and schedules occurring during repack. See attached ATC documentation. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |

| | | |
|--------------------------------------|--|-----|
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| Name | Description |
|----------------|-------------|
| RF System Test | |

| | |
|----------------------------------|--|
| | Testing of the combiner to ensure all frequencies are tuned for optimal patterns per attached ATC documentation. |
| Transmitter Site Survey | Transmitter planning survey & transmitter building drawings |
| Site Coordination Meeting | Site coordination meetings with all broadcasters, contractors and vendors involved with the site deliveries and construction. This cost is for travel and logistics expenses accrued per attached ATC documentation. |

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

**Other
Expenses**

Other Expenses Not Listed

| Name | Description |
|--|--|
| ATC one-time tower rental | ATC have 5 repack station and 2 phases on two different towers in the Boston DMA. See ATC documentation. |
| Security | Site security for installation and storage of Transmission line and materials for 30 days X 12 hours. These materials are a high risk of theft due to the material makeup such as copper, brass and aluminum per ATC documentation. |
| Testing for Asbestos and Lead Paint | Asbestos testing, removal and abatement for walls which could contain lead paint and /or the flooring may contain asbestos, because of the age of the facility and the era when the original construction took place per ATC documentation |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-------------------------------------|-----------------------------|----------------|---|--------------|---------------------------|
| Interim Transmitter ULXTE-90 | \$2,344,396.00 | \$1,816,806.00 | | \$521,525.73 | |
| Additional RF components | <i>\$67,685.00</i> | \$67,685.00 | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote section C. RF Accessories. | N/A | N/A |
| Electrical Accessories | <i>\$1,943.00</i> | \$1,943.00 | manufacturer required surge protection | N/A | N/A |
| Studio-to-Transmitter Link | <i>\$109,697.00</i> | \$109,697.00 | STL required to support interim transmitter. See attached quote. | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$11,488.00 | N/A | N/A | N/A |
| Other Electrical Service: | <i>\$120,000.00</i> | \$120,000.00 | interim transmitter installation | N/A | N/A |

| | | | | | |
|---|-----------------------|-----------------------|--|---------------------|-----|
| transmitter installation electrical service | | | electrical service per attached quote | | |
| 20 Ton system | \$115,500.00 | \$22,000.00 | N/A | N/A | N/A |
| Sales Tax | \$91,271.00 | \$91,271.00 | transmitter sales tax per attached GatesAir quote | N/A | N/A |
| Shipping | \$13,500.00 | \$13,500.00 | transmitter shipping per attached GatesAir quote | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$1,379,222.00 | GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition. See attached Transmitter TPO Justification. | \$521,525.73 | N/A |
| Primary Transmitter ULXTE-90 | \$2,091,197.00 | \$1,657,107.00 | | \$525,778.66 | |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$1,379,222.00 | GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC | \$525,778.66 | N/A |

"transmitter"
definition.
See
attached
Transmitter
TPO
Justification.

| | | | | | |
|---|--------------------|-------------|--|-----|-----|
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$11,488.00 | N/A | N/A | N/A |
| Other Electrical Service: transmitter installation electrical service | \$47,000.00 | \$47,000.00 | transmitter installation electrical service per attached quote | N/A | N/A |
| Additional RF components | \$85,256.00 | \$85,256.00 | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote section C. RF Accessories. | N/A | N/A |
| Shipping | \$13,500.00 | \$13,500.00 | transmitter shipping per attached GatesAir quote | N/A | N/A |
| Electrical Accessories | \$1,943.00 | \$1,943.00 | manufacturer required surge protection | N/A | N/A |
| Sales Tax | \$93,918.00 | \$93,918.00 | transmitter sales tax per attached | N/A | N/A |

| | | | | | |
|---|-----------------------|-----------------------|-----------------------------------|-----------------------|------------|
| | | | GatesAir quote | | |
| Transmitter de-install | \$24,780.00 | \$24,780.00 | remove existing transmitter | N/A | N/A |
| Auxiliary Transmitter Maxiva UAX- 2000AT | \$109,355.00 | \$0.00 | | \$0.00 | |
| UHF and VHF - minor banding issues | \$105,200.00 | \$0.00 | N/A | N/A | N/A |
| 3 kW mask filter | \$4,155.00 | \$0.00 | N/A | N/A | N/A |
| Sub-total | \$4,544,948.00 | \$3,473,913.00 | N/A | \$1,047,304.39 | N/A |
| Total for all systems | \$9,396,542.00 | \$4,765,841.00 | N/A | \$1,047,304.39 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Additional RF components | Information not provided. |
| Electrical Accessories | Information not provided. |
| Studio-to-Transmitter Link | Information not provided. |
| Transformer 3 phase/480v - 300 KVA | Information not provided. |
| Other Electrical Service: transmitter installation electrical service | Information not provided. |
| 20 Ton system | Information not provided. |
| Sales Tax | Information not provided. |
| Shipping | Information not provided. |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | |

| | | |
|---|-------------------------------|--|
| | Component Description: | WCVB GatesAir Interim Transmitter 2nd deposit |
| | Amount: | \$338,551.86 |
| | Component Description: | WCVB GatesAir Interim transmitter 1st deposit |
| | Amount: | \$182,973.87 |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | Component Description: | WCVB GatesAir Main transmitter 2nd deposit |
| | Amount: | \$338,551.86 |
| | Component Description: | WCVB GatesAir Main transmitter 1st deposit |
| | Amount: | \$187,226.80 |
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |
| Other Electrical Service: transmitter installation electrical service | Information not provided. | |
| Additional RF components | Information not provided. | |
| Shipping | Information not provided. | |
| Electrical Accessories | Information not provided. | |
| Sales Tax | Information not provided. | |
| Transmitter de-install | Information not provided. | |
| UHF and VHF - minor banding issues | Information not provided. | |
| 3 kW mask filter | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|---|-------------|---------------------------|
| Interim Antenna TUM-AP-O4-14/56H-2-T | \$198,003.00 | \$167,423.00 | | \$0.00 | |
| Combiner installation | <i>\$7,000.00</i> | \$7,000.00 | WCVB portion of combiner installation. See ATC Documentation. | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$67,000.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount Five Station broadband panel antenna elliptically or circularly polarized | <i>\$83,223.00</i> | \$83,223.00 | WCVB portion of interim antenna cost. See ATC Documentation. | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed) | \$16,850.00 | \$7,200.00 | N/A | N/A | N/A |
| Sweep test of existing | \$6,730.00 | \$3,000.00 | N/A | N/A | N/A |

antenna

| | | | | | |
|--|-----------------------|---------------------|---|---------------|-----|
| Primary Antenna TUM-AP-O4-14/56H-2-T | \$1,208,630.00 | \$246,363.00 | | \$0.00 | |
| UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized | \$1,090,000.00 | \$148,613.00 | WCVB portion of antenna cost. See ATC Documentation. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$5,000.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$9,000.00 | N/A | N/A | N/A |
| Combiner Installation | \$8,750.00 | \$8,750.00 | WCVB portion of combiner installation. See ATC Documentation. | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$75,000.00 | N/A | N/A | N/A |
| Auxiliary Antenna TLP-16M (C) | \$189,500.00 | \$0.00 | | \$0.00 | |

| | | | | | |
|--|----------------|----------------|-----|----------------|-----|
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$0.00 | N/A | N/A | N/A |
| Sub-total | \$1,596,133.00 | \$413,786.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$9,396,542.00 | \$4,765,841.00 | N/A | \$1,047,304.39 | N/A |

Components

Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|--|----------------|---------------------------|
| Interim Transmission Line | \$832,500.00 | \$64,375.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 7 3/16" broadband | \$832,500.00 | \$64,375.00 | WCVB portion of transmission line cost. See ATC Documentation. | N/A | N/A |
| Primary Transmission Line | \$30,000.00 | \$30,000.00 | | \$0.00 | |
| Line Refurbish | <i>\$30,000.00</i> | \$30,000.00 | WCVB portion of transmission line refurbishing. See ATC Documentation. | N/A | N/A |
| Auxiliary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$862,500.00 | \$94,375.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$9,396,542.00 | \$4,765,841.00 | N/A | \$1,047,304.39 | N/A |

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Primary Tower GTOWER | \$409,700.00 | \$111,488.00 | | \$0.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$11,088.00 | See ATC Documentation. | N/A | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$60,500.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Ground and Building A-E Permit Drawing Package | \$4,700.00 | \$4,700.00 | See ATC Documentation. | N/A | N/A |
| Tower Permit Drawing Package | \$4,700.00 | \$4,700.00 | See ATC Documentation. | N/A | N/A |
| Tower Modification PM | \$5,500.00 | \$5,500.00 | See ATC Documentation. | N/A | N/A |
| Auxiliary Tower GTOWER | \$617,700.00 | \$82,835.00 | | \$0.00 | |
| Tower | \$3,000.00 | \$3,000.00 | See ATC | N/A | N/A |

| Modification PM | | Documentation. | | | |
|---|-------------------|----------------|---------------------------|----------------|-----|
| Ground and Building A-E Permit Drawing Package | \$4,700.00 | \$4,700.00 | See ATC Documentation. | N/A | N/A |
| Tower Permit Drawing Package | \$4,700.00 | \$4,700.00 | See ATC Documentation. | N/A | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$56,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$4,435.00 | N/A | N/A | N/A |
| Sub-total | \$1,027,400.00 | \$194,323.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$9,396,542.00 | \$4,765,841.00 | N/A | \$1,047,304.39 | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|--------------------|--|---------------|---------------------------|
| Outside Professional Services | \$93,541.00 | \$89,959.00 | | \$0.00 | |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,499.00 | N/A | N/A | N/A |
| Transmitter Site Survey | <i>\$20,900.00</i> | \$20,900.00 | Transmitter planning survey & transmitter building drawings per attached quote | N/A | N/A |
| RF System Test | <i>\$8,000.00</i> | \$8,000.00 | See ATC Documentation. \$5,500 & \$2,500 for main and aux sites respectively. | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |

License
Application

| | | | | | |
|---|------------|------------|-----|-----|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

License to
Cover
Application

| | | | | | |
|---|-------------------|----------------|---------------------------|----------------|-----|
| Site Coordination Meeting | \$1,760.00 | \$1,760.00 | See ATC Documentation. | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$20,066.00 | \$19,050.00 | N/A | N/A | N/A |
| Sub-total | \$93,541.00 | \$89,959.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$9,396,542.00 | \$4,765,841.00 | N/A | \$1,047,304.39 | N/A |

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|--------------------|---|---------------|---------------------------|
| Other Expenses | \$91,090.00 | \$90,485.00 | | \$0.00 | |
| ATC one-time tower rental | <i>\$57,600.00</i> | \$57,600.00 | ATC one-time tower rental during market repack period. See ATC documentation. | N/A | N/A |
| MVPD Notification of Channel Change | <i>\$2,500.00</i> | \$2,500.00 | Attorney assistance in coordinating MVPD notification | N/A | N/A |
| Develop and air announcement of upcoming channel change | <i>\$2,500.00</i> | \$2,500.00 | Attorney review to ensure FCC compliance | N/A | N/A |
| Equipment Delivery and Handling Charges | <i>\$8,500.00</i> | \$8,500.00 | See ATC Documentation. \$5,500 and \$3,000 for main and aux sites respectively. | N/A | N/A |
| Local Zoning | <i>\$1,400.00</i> | \$1,400.00 | See ATC Documentation. \$750 per site. | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Testing for Asbestos and Lead Paint | <i>\$1,800.00</i> | \$1,800.00 | See ATC Documentation. | N/A | N/A |

| | | | | | |
|--|-------------------|----------------|--|----------------|-----|
| Security | \$3,600.00 | \$3,600.00 | Site security for installation and storage of Transmission line and materials for 30 days X 12 hours. These materials are a high risk of theft due to the material makeup such as copper, brass and aluminum. See ATC documentation. | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Sub-total | \$91,090.00 | \$90,485.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$9,396,542.00 | \$4,765,841.00 | N/A | \$1,047,304.39 | N/A |

Components

Information not provided.

**Cost
Information**

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$9,396,542.00 | \$4,765,841.00 | \$1,047,304.39 |

Reimbursement Status

| Question | Response |
|--|----------|
| The facility has ceased operating on its pre-auction channel. | No |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|--|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the | |

signal of a
broadcaster that
changes channels
(MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Susan
Triana**
Sr.
*Accounting
Manager,
Projects*

Attachments