

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

48408 Service: DTV Channel: 24 (UHF) Facility Call **WPME** Sign:

ID:

File 0000028284

Number:

FRN: 0003720042 Date 11/28

> Submitted: /2017

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|---------------------|---------------------------------|
| IRONWOOD COMMUNICATIONS PORTLAND, LLC Doing Business As: IRONWOOD COMMUNICATIONS PORTLAND, LLC | David Joseph 438 WEST GRAND AVENUE #514 OAKLAND, CA 94612 United States | +1 (520) 975- 5255 | TVAcquisitions@aol. | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| A | pplicant | Address | Phone | Email |
|---|----------|---------|-------|-------|
| | | | | |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | A single, top-mounted antenna will be installed to handle both D24 (WPME) and D34 (WPXT), along with a side mounted antenna to initially serve as a temporary antenna for the existing D35 (WPME) and D43 (WPXT) during the transition. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Diamond |
| | Year | 2006 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 5.5 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TMx9 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 1.8 kW |
| | Justification for New Transmitter | Cannot retune Harris Diamond. 1.8 kW closest model in power to our needs |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|-----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 1 inches |
| | Length | 10.0 feet |

| | Other Electrical Service | No |
|---|--|-----|
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter Information not provided.

Other Transmitter Cost Not Listed

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Add Antenna Information

| Section | Question | Response |
|-----------------------|---|---------------------|
| Existing Antenna | Type of change | Purchase New |
| Description | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Other |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | Slotted Cylinder |
| | ERP: (Effective Radiated Power) | 14.35 kW |
| | Manufacturer | |
| | | |

| Model | ATW25H3HTO- 35S |
|-------|--------------------|
| Year | 1997 |

New Antenna Costs

| Section | Question | Response |
|---------------------------|--|---------------------|
| New Antenna | Use | Primary (Main) |
| Description | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Other |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | Slotted Cylinder |
| | ERP: (Effective Radiated Power) | 14.35 kW |
| | Manufacturer | |
| | Model | ATW25H3HTO- 35S |

| Year | 1997 |
|-------------------------------|-------------------|
| Justification for New Antenna | Cannot be retuned |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | Yes |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | Feed Line Size | 4 1/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF | Chan | inel N | lum | ber |
|----|------|--------|-----|-----|

34

Other Antenna Cost Not Listed

| Name | Description |
|-----------------------|---|
| Auxillary-STA Antenna | STA needed to stay on air during construction |

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-----------------------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Middle |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 4 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 530.00 MHz |
| | Upper Limit | 650.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 137.4 kW |
| | Manufacturer | |
| | Model | ETU-8U3- HSP3C-24 /34/35/43 |

| Year | 2018 |
|-------------------------------|--|
| Justification for New Antenna | To transition from old channels without going off- air. ERP by channel: 24 11.4 34 116 35 14.35 43 137.4 |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim
Antenna

Other Antenna Cost Not Listed

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 729 feet per run |

New Transmission Line

| Primary |
|--------------------|
| Transmissio |

| or | Section | Question | Response |
|----|--------------------------------|---|--|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | Broadband |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 729 feet per run |
| | | Justification for New Transmission Line | Existing 4 1 /16-inch line not suitable for operating at both Channels 24 and 34. Replacement 4 1/16-inch line will be broadbanded for operation at both Channels 24 and 34. |

Primary
Other Transmission Line Expenses Not Listed
Transmission Icinetion not provided.

Interim

New Transmission Line

| Transmissio | n Line Section | Question | Response |
|-------------|-----------------------|---|---|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Segment Length | 20' |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 550 feet per run |
| | | Justification for New Transmission Line | To feed interim antenna and stay on-air during construction |

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|-----------------------------------|---|-------------------|
| Existing Tower | Type of change | Move Equipment |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1022678 |
| Coordinates (NAD83 (| Latitude (NAD83) | 43° 51' 06.4" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 070° 19' 38.4" W- |
| | Overall Structure Height | 702.09 feet |
| | Support Structure Height | 648.94 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 469.15 feet |
| | | 1 |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner | SpectraSite Communications, LLC. through American Towers, LLC. |
| Date Constructed | 04/15/1999 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 53065 | WPXT | DTV |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 100 |
| | Explanation | supervise entire project, station does not have qualified staff. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |

| | Prepare and file Form FCC License to Cover Application | Yes |
|----------------------------------|--|-----|
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside
Other Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter TMx9 | \$147,900.00 | \$141,200.00 | | \$0.00 | |
| 1" Rigid Conduit and Wiring | \$7,500.00 | \$7,500.00 | See attached quote - which is for installation of panels and wiring for both WPME and WPXT. Amount shown is half the total quote. | N/A | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$120,000.00 | N/A | N/A | N/A |
| Sub-total | \$147,900.00 | \$141,200.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,190,232.00 | \$720,390.76 | N/A | \$10,618.45 | N/A |

Components

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Interim Antenna ETU- 8U3-HSP3C-24 /34/35/43 | \$177,530.00 | \$165,050.00 | | \$0.00 | |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 137 horizontally polarized | \$147,650.00 | \$147,650.00 | need interim to stay on air during construction shared with WPXT, costs are on WPME. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,250.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$11,150.00 | N/A | N/A | N/A |
| Primary Antenna ATW25H3HTO- 35S | \$251,030.00 | \$15,000.00 | | \$0.00 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$0.00 | included in STA antenna costs | N/A | N/A |

| Elbow complex, broadband, at antenna input, per 4 1/16. | \$10,950.00 | \$0.00 | Included | N/A | N/A |
|---|--------------|-------------|---|-----|-----|
| Combiner output splitting /switching for dual feed lines, if applicable | \$126,000.00 | \$0.00 | N/A | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$15,000.00 | per station - 2 stations total \$30,000 | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$0.00 | N/A | N/A | N/A |
| Auxillary-STA Antenna | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Power Top Mount One Station antenna horizontally polarized | | | antenna shared with WPXT - cost appears on WPXT 399 per JA e- mail | | |

Components

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Interim Transmission Line | \$78,100.00 | \$84,581.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1/16" | \$78,100.00 | \$84,581.00 | see attached quote. Interim antenna shared with WPXT, costs are on WPME 399, not on WPXT 399. | N/A | N/A |
| Primary Transmission Line | \$118,827.00 | \$0.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1/16" broadband | \$118,827.00 | \$0.00 | Primary Antenna and line shared with WPXT and cost appear on WPXT 399 per JA. | N/A | N/A |
| Sub-total | \$196,927.00 | \$84,581.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,190,232.00 | \$720,390.76 | N/A | \$10,618.45 | N/A |

Components

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower GTOWER | \$210,500.00 | \$200,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Sub-total | \$210,500.00 | \$200,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,190,232.00 | \$720,390.76 | N/A | \$10,618.45 | N/A |

Components

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Outside Professional Services | Predetermined Cost Estimate \$163,855.00 | Estimated Cost \$73,744.76 | Estimated Cost Justification | Actual Cost \$10,618.45 | Actual Cost Justification |
|--|--|----------------------------------|--|-------------------------------|------------------------------------|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$8,494.76 | Incudes prep for FCC CP, which was \$3,000. Under combined budget amount of \$10,000 | \$10,618.45 | Includes multiple categories |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$0.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|-----|-----|
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
|---|------------|------------|-----|--------|--------------------------------------|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | \$0.00 | included in H-E invoice 171370 |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$0.00 | Invoiced combined with engineering study and antenna design, submitted in that area, so dollars no longer needed here | \$0.00 | included in H-E invoice 171370 |
|--|----------------|--------------|---|-------------|--------------------------------------|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$0.00 | included in H-E invoice 171370 |
| Project management of the transition | \$15,800.00 | \$15,000.00 | We have no qualified staff for this project. Estimating 100 hours @ \$150/hr | N/A | N/A |
| Sub-total | \$163,855.00 | \$73,744.76 | N/A | \$10,618.45 | N/A |
| Total for all systems | \$1,190,232.00 | \$720,390.76 | N/A | \$10,618.45 | N/A |

Components

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Invoice split with 50-50 WPXT \$500.00 |
|--|---------------------------------|--|
| | Component Description: Amount: | Includes engineering design, filing for CP and 399 \$10,118.45 |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. | |
| NEPA Section 106 environmental review, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. |
|---|---------------------------|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |
| Prepare and or review reimbursement form | Information not provided. |
| Project management of the transition | Information not provided. |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Predetermined Cost Estimate | Estimated Cost | Estimated Cost | Actual | Antonia On of |
|-----------------------------|---|--|--|---|
| | | Justification | | Actual Cost Justification |
| \$42,490.00 | \$40,815.00 | | \$0.00 | |
| \$5,000.00 | \$5,000.00 | off site storage and staging | N/A | N/A |
| \$1,300.00 | \$1,300.00 | production and air time | N/A | N/A |
| \$500.00 | \$500.00 | To ID and notify MVPD's | N/A | N/A |
| \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| \$1,110.00 | \$0.00 | FCC will supply per 8/2/17 e- mail | N/A | N/A |
| \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| \$335.00 | \$325.00 | N/A | N/A | N/A |
| \$195.00 | \$190.00 | N/A | N/A | N/A |
| | \$1,300.00 \$500.00 \$11,550.00 \$1,110.00 \$2,000.00 \$335.00 | \$1,300.00 \$1,300.00 \$500.00 \$500.00 \$11,550.00 \$11,000.00 \$1,110.00 \$0.00 \$2,000.00 \$2,000.00 \$335.00 \$325.00 | \$1,300.00 \$1,300.00 production and air time \$500.00 \$500.00 To ID and notify MVPD's \$11,550.00 \$11,000.00 N/A \$1,110.00 \$0.00 FCC will supply per 8/2/17 e-mail \$2,000.00 \$2,000.00 N/A \$335.00 \$325.00 N/A | \$1,300.00 \$1,300.00 production and air time N/A \$500.00 \$500.00 To ID and notify MVPD's \$11,550.00 \$11,000.00 N/A N/A \$1,110.00 \$0.00 FCC will supply per 8/2/17 e-mail \$2,000.00 \$2,000.00 N/A N/A \$335.00 \$325.00 N/A N/A |

| Non-zoning permits | \$2,500.00 | \$2,500.00 | Building permits, filing fees and cost to create them | N/A | N/A |
|--|----------------|--------------|---|-------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$3,000.00 | \$3,000.00 | To dispose of electronic waste (old xmtr's) and associated gear, plus old line, antenna, etc. | N/A | N/A |
| Equipment Delivery and Handling Charges | \$15,000.00 | \$15,000.00 | Primarily shipping antennas | N/A | N/A |
| Sub-total | \$42,490.00 | \$40,815.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,190,232.00 | \$720,390.76 | N/A | \$10,618.45 | N/A |

Components

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$1,190,232.00 | \$720,390.76 | \$10,618.45 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. David J Joseph Manager

11/28/2017

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. David J Joseph Manager

11/28/2017

Attachments