

(REFERENCE COPY - Not for submission)

### FCC Form 399: Reimbursement Request

Channel: 27 (UHF) Facility 58912 Service: DTX Call KCSM-TV Sign:

File 0000028092

Number:

ID:

FRN: 0004367397 Date 12/18

> Submitted: /2017

### **Applicant** Information

### **Applicant Name, Type, and Contact Information**

| Applicant  | Address   | Phone                       | Email                       | Applicant<br>Type  |
|--|---|-----------------------------|-----------------------------|--------------------|
| SAN MATEO COUNTY COMMUNITY COLLEGE DISTRICT Doing Business As: SAN MATEO COUNTY COMMUNITY COLLEGE DISTRICT | KCSM - TV<br>1700 W<br>HILLSDALE<br>BLVD<br>SAN<br>MATEO,<br>CA 94402<br>United<br>States | +1<br>(650)<br>524-<br>6908 | michele_muller@kcsm.<br>net | Not-for-<br>Profit |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

### **Preparer Contact** Information

### **Preparer Contact Name and Information**

| Applicant                                    | Address   | Phone                 | Email                       |
|--|---|-----------------------|-----------------------------|
| Michele Muller<br>Station Manager<br>KCSM-TV | Michele Muller<br>1700 W Hillsdale Blvd<br>San Mateo, CA 94402<br>United States | +1 (650) 524-<br>6908 | michele_muller@kcsm.<br>net |

### Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
| Briefly describe transition plan   | As is done currently we will share the Sutro Facility several stations. At the conclusion of repacking, three TV stations, KCSM, KTUV, and KPIX, will share the combiner, tower, antenna and transmission lines associated with Antenna Stack A. |

### **Transmitters**

| rs | Section                      | Question                                  | Response |
|----|------------------------------|---|----------|
|    | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

### Primary Transmitter

### **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Description of Use   | N/A               |
|                                  | Ownership  | Owned             |
|                                  | Owner  | N/A               |
|                                  | Site   | N/A               |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | Diamond           |
|                                  | Year   | 2003              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Air Cooled        |
|                                  | Solid State Power Capacity                                 | 19.2 kW           |

### Primary Transmitter

### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | Maxiva<br>ULXTE 30   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid<br>Cooled   |
|                 | Solid State Power capacity                | 19.2 kW  |
|                 | Justification for New Transmitter         | Letter from Gates says:" GatesAir will no longer offer analog to digital conversions, channel change services, or support in field channel changes on the following transmitters: Diamond CD." |

### Primary Transmitter

### **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    |                                       |          |

|   | Switchgear (industrial 800 amp)  | No   |
|---|--|--|
|   | Transformer (480V)   | No   |
|   | Power  | N/A  |
|   | Rigid Conduit and Wiring   | Yes  |
|   | Size   | 2 inches   |
|   | Length   | 150.0 feet   |
|   | Other Electrical Service   | Yes  |
|   | Description  | Add switch gear, circuits to main panel, add breakers, to transformer. Add lines to new transmitter and cooling system as required by Gates Air. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes  |
|   | Туре   | Cooling<br>Only  |
|   | Size   | 5 tons   |
|   | Other Size   | N/A  |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes  |
|   | Size   | 500.0<br>square feet   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A  |
|   | Is a channel 14 Mask Filer needed?   | N/A  |
|   | Is additional field engineering time needed?   | N/A  |
|   | Number of Days   | N/A  |

### Primary Transmitter

### **Other Transmitter Cost Not Listed**

| Name                             | Description   |
|----------------------------------|---|
| seismic kit                      | Required by California State law all rack must have seismic mounting                                      |
| removal and disposal             | KCSM transmitter removal and disposal   |
| seismic installation             | using seismic kit provided by Gates<br>contractor installation as required by law for<br>KCSM Transmitter |
| redundant exciter switchover     | KCSM has two exciters with a switch over device   |
| Sutro Tower removal and disposal | Removal and disposal of shared equipment and infrastructure   |
| RF switching                     | Allows switching between load aux antenna and main antenna- must have for Sutro's control system          |
| fork lift rental                 | rental of forklift for construction for use at the facility   |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

### Primary Antenna

### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Retune<br>Existing |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Leased             |
|                              | Owner  | Sutro Towe         |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | Yes                |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Side Mount         |
|                              | Antenna position in stack  | Middle             |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Broadband<br>Panel |
|                              | Number of Stations Supported                                     | 3                  |
|                              | Number of Panels   | 40                 |
|                              | Design power capacity in use                                     | 80.0 %             |
|                              | Lower Limit  | 470.00 MH          |

| Upper Limit                     | 689.00 MHz                |
|---------------------------------|---------------------------|
| Other Antenna Type              | N/A                       |
| ERP: (Effective Radiated Power) | 80.0 kW                   |
| Manufacturer                    | dielectric                |
| Model                           | tum-c5sp-14<br>/60h-2-t-r |
| Year                            | 2003                      |

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Call Sign |
|-----------|
| kpix-tv   |
| kqed      |
| ktvu      |
| kcns      |
|           |

### Primary Antenna

### **Adjustment to Existing Antenna**

| Section                           | Question                                      | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing<br>Antenna | Do you need a sweep test of existing antenna? | Yes      |

### Primary Antenna

### **Other Antenna Costs**

| Section                        | Question                                     | Response   |
|--------------------------------|--|------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|                                | Туре   | New        |
|                                | Number of channels supported                 | 3          |
|                                | Frequencies of channels supported            | RF channel |
|                                | Frequency                                    | N/A        |

## Enter a list of RF channel numbers.

| RF Channel Number |   |
|-------------------|---|
| 31                |   |
| 27                |   |
| 29                | _ |

### Primary Antenna

#### **Other Antenna Cost Not Listed**

| Name                        | Description   |
|-----------------------------|---|
| complex RF testing          | Complex RF testing to verify operation of shared combiner                             |
| xray core drill patch       | xray and drill for transmission lines and fill old holes for shared combiner location |
| remove and replace switches | Remove and replace 6 inch switches for shared combiner                                |
| Tranmission line and switch | transmission line and switch for shared combiner                                      |
| reconnect lines             | connect lines to shared combiner  |
| removal and disposal        | remove and dispose of shared old combiner and transmission line                       |

### Auxiliary Antenna

### **Existing Antenna Information**

| Section                      | Question           | Response              |
|------------------------------|--------------------|-----------------------|
| Existing Antenna Description | Type of change     | Retune<br>Existing    |
|                              | Antenna Use        | Auxiliary<br>(Backup) |
|                              | Description of Use | Back up antenna       |
|                              | Ownership          | Leased                |
|                              | Owner              | Sutro                 |

|                       | Site   | N/A                     |
|-----------------------|--|-------------------------|
|                       | Is the existing antenna shared with another station or stations? | Yes                     |
|                       | Is the existing antenna directional?                             | Yes                     |
|                       | Is antenna in operating condition?                               | Yes                     |
|                       | Is antenna located on or in close proximity to an antenna farm?  | Yes                     |
| Existing Antenna      | Class  | Full Power              |
| Manufacturer and Type | Mounting   | Side Mount              |
|                       | Antenna position in stack  | Middle                  |
|                       | Polarization   | Horizontal              |
|                       | Туре   | Broadband<br>Panel      |
|                       | Number of Stations Supported                                     | 5                       |
|                       | Number of Panels   | 40                      |
|                       | Design power capacity in use                                     | 80.0 %                  |
|                       | Lower Limit  | 470.00 MHz              |
|                       | Upper Limit  | 698.00 MHz              |
|                       | Other Antenna Type   | N/A                     |
|                       | ERP: (Effective Radiated Power)                                  | 80.0 kW                 |
|                       | Manufacturer   | Dielectric              |
|                       | Model  | tua-c4sp-12<br>/40u-1-s |
|                       | Year   | 2007                    |

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 25452       | kpix-tv   |

35703 ktvu

### Auxiliary Antenna

### **Adjustment to Existing Antenna**

| Section                           | Question                                      | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing<br>Antenna | Do you need a sweep test of existing antenna? | Yes      |

### Auxiliary Antenna

#### **Other Antenna Costs**

| Section                        | Question                                     | Response   |
|--------------------------------|--|------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|                                | Туре   | New        |
|                                | Number of channels supported                 | 3          |
|                                | Frequencies of channels supported            | RF channel |
|                                | Frequency                                    | N/A        |

## Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 27                |
| 29                |
| 31                |

### Auxiliary Antenna

### **Other Antenna Cost Not Listed**

| Name                        | Description  |
|-----------------------------|--|
| Complex testing             | Complex testing to verify operation                    |
| Remove and Replace switches | Remove and replace 6 inch switches for shared combiner |
| Remove old combiner         | Remove old shared combiner                             |

| transmission line kit    | transmission line kit for shared combiner                                       |
|--------------------------|---|
| Remove old combiner line | Remove old shared combiner lines  |
| Reconnect lines          | reconnect lines to shared combiner  |
| xray core drill patch    | xray and drill holes for transmission line for shared combiner. Fill old holes. |

| Transmission Seffien                  | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Existing Transmission Line Transmission Line

| Section                                | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change   | Utilize<br>Existing |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Leased              |
|  | Owner  | Sutro Towe          |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | Yes                 |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission                  | Manufacturer   | Dielectric          |
| Line Manufacturer and<br>Type          | Туре   | Rigid               |
|  | Diameter   | 6 1/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | Broadband           |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 400 feet<br>per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 69619       | kbcw      |
| 25452       | kpix-tv   |
| 35500       | kqed      |
| 35703       | ktvu      |
| 71586       | kcns      |

### Other Transmission Line Expenses Not Listed

**Primary** Transmission Line **Description** retuning transmission line Transmission line will require retuning for new channel. this cost is for existing transmission line to shared antennas

### **Existing Transmission Line**

**Auxiliary** 

#### Transmission Line Question Response **Existing Transmission** Type of change Utilize **Line Description** Existing Use Auxiliary (Backup) Description of Use Line to Backup antenna Ownership Leased Owner Sutro Tower Site N/A Is the existing transmission line shared with Yes another station or stations? Is Transmission Line in operating condition? Yes Dielectric **Existing Transmission** Manufacturer Line Manufacturer and Type Rigid **Type**

| Diameter                | 8 3/16 inches       |
|-------------------------|---------------------|
| Other Diameter          | N/A                 |
| Segment Length          | Broadband           |
| Other Segment Length    | N/A                 |
| Number of parallel runs | 1                   |
| Length                  | 400 feet<br>per run |

# Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 25452       | kpix-tv   |
| 35500       | kqed      |
| 35703       | ktvu      |
| 69619       | kbcw      |
| 71586       | kcns      |

### Other Transmission Line Expenses Not Listed

### Auxiliary Transmission

| ssior | Name                       | Description   |
|-------|----------------------------|---|
|       | retuning transmission line | transmission line will require retuning for new channel |

Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No       |

### Outside Professional

| Section  | Question   | Response   |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes  |
|  | Number of Hours  | 100  |
|  | Explanation  | Project management is needed to coordinate between Sutro vendors, the transmitter vendor and the College District. The College District will be involved to make sure construction meets or exceeds state and local standards. |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes  |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|  | For Auxiliary Facility   | Yes  |
|  | For Main Facility  | Yes  |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|  | For Auxiliary Facility   | Yes  |

|                                       | For Main Facility  | Yes |
|---------------------------------------|--|-----|
|                                       |  |     |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 1   |
|                                       | Do you have Distributed Transmission System engineering services?                          | N/A |
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | Yes |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | Yes |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary<br>Authority   | Yes |
|                                       | Quantity   | 1   |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | No  |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
|                                       |  |     |

| RF Field Engineering<br>Services | Comprehensive coverage verification via field study | Yes |
|----------------------------------|---|-----|
|                                  | RF exposure measurements                            | Yes |
|                                  | Additional Field Engineering Service                | No  |
|                                  | Number of Days                                      | N/A |
|                                  | Justification                                       | N/A |

### Outside Professional

### Other Professional Services Expenses Not Listed

| Services Costs               | Description   |
|------------------------------|---|
| Tower mapping                | Tower mapping   |
| Alternative site study       | A study done by Sutro to investigate other locations should SF not approve permit   |
| Architectural plans          | Architectural plans of Sutro Tower building used to submit building plans for permit  |
| Licensee board legal support | Station Licensee is governed by a publicly elected board without expertise in broadcast matters and must adhere to procurement laws; needs external legal support |
| Neighborhood survey          | Sutro to conduct a Neighborhood Survey for permit   |
| Building permit              | Sutro building permit costs for SF permitting process   |
| Post-assignment study        | Sutro study to see how each channel would fit best on the existing tower and how to distribute them to the existing antennas                                      |
| Preliminary repacking study  | Sutro study done to prep for repacking stations   |
| Station consultant           | Limited station staff is working to keep the station on the air and needs substantial outside assistance working specifically on KCSM issues in repacking         |
| Sutro Project management     | Project management for all work on the tower and related facilities   |

| Legal fees - Sutro repack project | Legal fees by Sutro for repacking project                   |
|-----------------------------------|---|
| Pemit public relations            | Cost to share the permitting information with the SF public |

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | Yes      |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

# Other Expenses

### Other Expenses Not Listed

| Name                     | Description   |
|--------------------------|---|
| RF exposure              | RF exposure measurements internal to the facility                 |
| Sales tax                | Sales tax for all Sutro items and KCSM equipment tax              |
| VSWR monitor             | VSWR monitor and Tower worker lockout system                      |
| Contractor project costs | Costs for construction company to manage the trades work at Sutro |

# **Cost Information**

### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary<br>Transmitter<br>Maxiva<br>ULXTE 30 | \$1,006,130.68                 | \$1,332,930.68    |   | \$0.00         |                              |
| fork lift<br>rental                          | \$25,636.00                    | \$25,636.00       | N/A   | N/A            | N/A                          |
| RF<br>switching                              | \$22,028.43                    | \$22,028.43       | N/A   | N/A            | N/A                          |
| redundant<br>exciter<br>switchover           | \$17,250.00                    | \$17,250.00       | N/A   | N/A            | N/A                          |
| seismic kit                                  | \$3,268.25                     | \$3,268.25        | required in<br>the state of<br>California<br>Cost of kit<br>from Gates  | N/A            | N/A                          |
| Other<br>Building<br>Addition<br>Size: 500.0 | \$24,260.00                    | \$24,260.00       | Demolition of existing infrastructure to be improved, Fire stop penetrations in our tenant space. Paint spaces that have been impacted by this work | N/A            | N/A                          |

| 5 Ton       | \$20,250.00  | \$381,200.00 | The current        | N/A   | N/A   |
|-------------|--------------|--------------|--------------------|-------|-------|
| system      |              |              | HVAC               |       |       |
|             |              |              | system is an       |       |       |
|             |              |              | air cooled         |       |       |
|             |              |              | system. It         |       |       |
|             |              |              | takes a large      |       |       |
|             |              |              | portion of         |       |       |
|             |              |              | the room. In       |       |       |
|             |              |              | order to           |       |       |
|             |              |              | operate both       |       |       |
|             |              |              | stations for       |       |       |
|             |              |              | the testing        |       |       |
|             |              |              | time, the existing |       |       |
|             |              |              | system will        |       |       |
|             |              |              | have to be         |       |       |
|             |              |              | modified to        |       |       |
|             |              |              | let the            |       |       |
|             |              |              | transmitter        |       |       |
|             |              |              | and liquid         |       |       |
|             |              |              | cooling be         |       |       |
|             |              |              | installed          |       |       |
| UHF -       | \$684,000.00 | \$650,000.00 | N/A                | N/A   | N/A   |
| Liquid      | Ψ004,000.00  | φ030,000.00  | 14/74              | 14/74 | 13/73 |
| Cooled      |              |              |                    |       |       |
| Solid State |              |              |                    |       |       |
| Transmitter |              |              |                    |       |       |
| 14.2 - 20   |              |              |                    |       |       |
| kW          |              |              |                    |       |       |
|             |              |              |                    |       |       |
| 2" Rigid    | \$3,900.00   | \$3,750.00   | N/A                | N/A   | N/A   |
| Conduit     |              |              |                    |       |       |
| and Wiring  |              |              |                    |       |       |
| (Cost per   |              |              |                    |       |       |
| foot)       |              |              |                    |       |       |

| Other                     | \$150,000.00   | \$150,000.00   | Add switch                   | N/A         | N/A |
|---------------------------|----------------|----------------|------------------------------|-------------|-----|
| Electrical Service:       |                |                | gear, circuits               |             |     |
| Service: Add switch       |                |                | to main panel, add           |             |     |
| gear,                     |                |                | breakers, to                 |             |     |
| circuits to               |                |                | transformer.                 |             |     |
| main panel,               |                |                | Add lines to                 |             |     |
| add                       |                |                | new                          |             |     |
| breakers, to              |                |                | transmitter                  |             |     |
| transformer.              |                |                | and cooling                  |             |     |
| Add lines to              |                |                | system as                    |             |     |
| new                       |                |                | required by                  |             |     |
| transmitter               |                |                | Gates Air                    |             |     |
| and cooling               |                |                |                              |             |     |
| system as                 |                |                |                              |             |     |
| required by<br>Gates Air. |                |                |                              |             |     |
| Gales All.                |                |                |                              |             |     |
| removal                   | \$37,905.00    | \$37,905.00    | Gates air                    | N/A         | N/A |
| and disposal              |                |                | included this                |             |     |
|                           |                |                | in their quote               |             |     |
|                           |                |                | to us. Sutro                 |             |     |
|                           |                |                | Tower is a                   |             |     |
|                           |                |                | complicated site with little |             |     |
|                           |                |                | space to                     |             |     |
|                           |                |                | temporarily                  |             |     |
|                           |                |                | store item                   |             |     |
|                           |                |                | for disposal,                |             |     |
|                           |                |                | requiring an                 |             |     |
|                           |                |                | almost daily                 |             |     |
|                           |                |                | removal of                   |             |     |
|                           |                |                | items. This is               |             |     |
|                           |                |                | KCSM cost                    |             |     |
|                           |                |                | for disposal                 |             |     |
| seismic                   | \$9,300.00     | \$9,300.00     | Seismic                      | N/A         | N/A |
| installation              |                |                | installation                 |             |     |
|                           |                |                | as quoted by                 |             |     |
|                           |                |                | Wadleigh                     |             |     |
|                           |                |                | contruction                  |             |     |
| Sutro                     | \$8,333.00     | \$8,333.00     | N/A                          | N/A         | N/A |
| Tower                     |                |                |                              |             |     |
| removal                   |                |                |                              |             |     |
| and disposal              |                |                |                              |             |     |
| Sub-total                 | \$1,006,130.68 | \$1,332,930.68 | N/A                          | \$0.00      | N/A |
| Total for                 | \$2,693,328.68 | \$2,955,513.68 | N/A                          | \$95,969.29 | N/A |

### Components

Information not provided.

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary<br>Antenna<br>tum-c5sp-14<br>/60h-2-t-r  | \$192,327.00                   | \$164,657.00      |   | \$2,469.00     |                              |
| Tranmission line and switch  | \$35,147.00                    | \$35,147.00       | N/A   | \$2,469.00     | N/A                          |
| xray core<br>drill patch   | \$11,170.00                    | \$11,170.00       | Core drill<br>Holes. Fill<br>holes in<br>floor and<br>walls.                              | N/A            | N/A                          |
| complex RF testing   | \$18,360.00                    | \$18,360.00       | N/A   | N/A            | N/A                          |
| Sweep test of existing antenna   | \$6,730.00                     | \$6,400.00        | N/A   | N/A            | N/A                          |
| UHF - High<br>Power, Side<br>Mount,<br>broadband<br>panel, 40<br>bay,, 80 kW<br>input,<br>directional,,<br>horizontally<br>polarized | \$0.00                         | \$0.00            | N/A   | N/A            | N/A                          |
| removal and<br>disposal  | \$12,240.00                    | \$12,240.00       | Removal of<br>old<br>combiner<br>and<br>transmission<br>lines for the<br>shared<br>system | N/A            | N/A                          |

| remove and replace switches   | \$6,120.00   | \$6,120.00   | N/A   | N/A    | N/A |
|---|--------------|--------------|---|--------|-----|
| reconnect<br>lines  | \$18,360.00  | \$18,360.00  | N/A   | N/A    | N/A |
| New combiner, cost per channel (without antenna)                                | \$84,200.00  | \$56,860.00  | Combiner costs and installation               | N/A    | N/A |
| Auxiliary<br>Antenna tua-<br>c4sp-12/40u-<br>1-s                                | \$186,509.00 | \$149,659.00 |   | \$0.00 |     |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 80 horizontally polarized | \$0.00       | \$0.00       | N/A   | N/A    | N/A |
| Sweep test of existing antenna  | \$6,730.00   | \$6,400.00   | N/A   | N/A    | N/A |
| Complex testing   | \$9,180.00   | \$9,180.00   | N/A   | N/A    | N/A |
| New combiner, cost per channel (without antenna)                                | \$84,200.00  | \$47,680.00  | Purchase<br>and Install<br>shared<br>combiner | N/A    | N/A |
| Remove<br>and Replace<br>switches   | \$6,120.00   | \$6,120.00   | N/A   | N/A    | N/A |
| Remove old combiner   | \$6,120.00   | \$6,120.00   | N/A   | N/A    | N/A |
| Reconnect<br>lines  | \$9,180.00   | \$9,180.00   | N/A   | N/A    | N/A |

| Remove old combiner line | \$6,120.00     | \$6,120.00     | N/A | N/A         | N/A |
|--------------------------|----------------|----------------|-----|-------------|-----|
| xray core<br>drill patch | \$12,406.00    | \$12,406.00    | N/A | N/A         | N/A |
| transmission<br>line kit | \$46,453.00    | \$46,453.00    | N/A | N/A         | N/A |
| Sub-total                | \$378,836.00   | \$314,316.00   | N/A | \$2,469.00  | N/A |
| Total for all systems    | \$2,693,328.68 | \$2,955,513.68 | N/A | \$95,969.29 | N/A |

### Components

| Actual Information  |                           |                           |
|---|---------------------------|---------------------------|
| Description   | File Name                 |                           |
| Tranmission line and switch   |                           |                           |
|   | Component Description:    | Cost of reconfiguring the |
|   |                           | combiners                 |
|   | Amount:                   | \$2,469.00                |
|   |                           |                           |
|   | Component Description:    | Sutro Towere              |
|   |                           | Transmission line         |
|   |                           | parts for the combiner    |
|   | Amount:                   | \$4,249.74                |
|   |                           |                           |
| xray core drill patch   | Information not provided. |                           |
| complex RF testing  | Information not provided. |                           |
| Sweep test of existing antenna  | Information not provided. |                           |
| UHF - High Power, Side<br>Mount, broadband panel, 40<br>bay,, 80 kW input,<br>directional,, horizontally<br>polarized | Information not provided. |                           |
| removal and disposal  | Information not provided. |                           |

| remove and replace switches  | Information not provided. |
|--|---------------------------|
| reconnect lines  | Information not provided. |
| New combiner, cost per channel (without antenna)   | Information not provided. |
| UHF – Broadband Panel,<br>Side Mount Auxiliary<br>/Interim, 80 horizontally<br>polarized | Information not provided. |
| Sweep test of existing antenna   | Information not provided. |
| Complex testing  | Information not provided. |
| New combiner, cost per channel (without antenna)   | Information not provided. |
| Remove and Replace switches  | Information not provided. |
| Remove old combiner  | Information not provided. |
| Reconnect lines  | Information not provided. |
| Remove old combiner line   | Information not provided. |
| xray core drill patch  | Information not provided. |
| transmission line kit  | Information not provided. |

## **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual<br>Cost | Actual Cost<br>Justification |
|-----------------------------------|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Transmission<br>Line   | \$63,000.00                    | \$63,000.00       |  | \$0.00         |                              |
| retuning<br>transmission<br>line  | \$63,000.00                    | \$63,000.00       | This cost is<br>for retuning<br>both main<br>and aux<br>transmission<br>lines 1190 ft<br>of<br>transmission<br>lline | N/A            | N/A                          |
| Auxiliary<br>Transmission<br>Line | \$0.00                         | \$0.00            |  | \$0.00         |                              |
| retuning<br>transmission<br>line  | \$0.00                         | \$0.00            | N/A  | N/A            | N/A                          |
| Sub-total                         | \$63,000.00                    | \$63,000.00       | N/A  | \$0.00         | N/A                          |
| Total for all systems             | \$2,693,328.68                 | \$2,955,513.68    | N/A  | \$95,969.29    | N/A                          |

### Components

Information not provided.

### **Tower Equipment and Rigging Costs**

Cost

**Information** Information not provided.

## **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                             | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Outside<br>Professional<br>Services     | \$719,177.00                   | \$721,272.00      |   | \$93,500.29    |                              |
| Pemit public relations                  | \$19,108.00                    | \$19,108.00       | N/A   | \$987.50       | N/A                          |
| Legal fees -<br>Sutro repack<br>project | \$22,667.00                    | \$22,667.00       | KCSM's portion of Sutro Tower's legal fees  | \$4,821.65     | N/A                          |
| Station consultant                      | \$40,000.00                    | \$40,000.00       | Additional support is needed to manage the repacking project and work with the staff as they keep the existing facility operational | \$6,587.52     | N/A                          |

| Preliminary repacking study  | \$24,482.00  | \$24,482.00  | Study made before the stations were determined to see how to best use what was existing, and its operational standing.                          | \$0.00     | Due to the anticipated channels not being the same as the repacked channels there was additional rework that needed to be done |
|------------------------------|--------------|--------------|---|------------|--|
| Post-<br>assignment<br>study | \$15,563.00  | \$15,563.00  | This cost is for the study to determine best use of the existing stations after the auction was complete.  This is KCSM's portion of that study | \$275.83   | N/A  |
| Building permit              | \$183,333.00 | \$183,333.00 | This represents KCSM portion of the building permit costs in San Francisco  | \$6,721.24 | N/A  |
| Neighborhood<br>survey       | \$3,333.00   | \$3,333.00   | Perform a survey of the neighbors to submit with the permit application   | N/A        | N/A  |

| Licensee board legal support | \$40,000.00 | \$40,000.00 | Licensee is owned by a | \$48,707.00 | The<br>College |
|------------------------------|-------------|-------------|------------------------|-------------|----------------|
|                              |             |             | community              |             | board          |
|                              |             |             | college                |             | required       |
|                              |             |             | district with a        |             | more           |
|                              |             |             | publicly               |             | expertise      |
|                              |             |             | elected                |             | and            |
|                              |             |             | board that             |             | ongoing        |
|                              |             |             | does not               |             | support        |
|                              |             |             | have                   |             | than           |
|                              |             |             | expertise in           |             | expected.      |
|                              |             |             | broadcasting           |             |                |
|                              |             |             | matters.               |             |                |
|                              |             |             | Because of             |             |                |
|                              |             |             | large                  |             |                |
|                              |             |             | expenditures,          |             |                |
|                              |             |             | Board will             |             |                |
|                              |             |             | require                |             |                |
|                              |             |             | ongoing                |             |                |
|                              |             |             | engagement             |             |                |
|                              |             |             | with outside           |             |                |
|                              |             |             | counsel.               |             |                |
| Architectural                | \$56,040.00 | \$56,040.00 | Create                 | \$18,900.33 | N/A            |
| olans                        |             |             | existing               |             |                |
|                              |             |             | facility plans         |             |                |
|                              |             |             | for the permit         |             |                |
|                              |             |             | process. This          |             |                |
|                              |             |             | is KCSM's              |             |                |
|                              |             |             | portion of the         |             |                |
|                              |             |             | costs                  |             |                |
| Alternative site             | \$58,619.00 | \$58,619.00 | study to see           | \$0.00      | The costs      |
| study                        |             |             | if there would         |             | for this       |
|                              |             |             | be an                  |             | study          |
|                              |             |             | alternative            |             | exceeded       |
|                              |             |             | site if SF             |             | the            |
|                              |             |             | does not               |             | estimate as    |
|                              |             |             | approve                |             | it took        |
|                              |             |             | permit for             |             | lomger         |
|                              |             |             | this project           |             | than           |
|                              |             |             |                        |             | expected       |
| Tower mapping                | \$13,877.00 | \$13,877.00 | N/A                    | \$3,474.98  | N/A            |
| RF Exposure Measurements     | \$21,050.00 | \$20,000.00 | N/A                    | N/A         | N/A            |

| Comprehensive coverage verification via field study, if needed   | \$84,200.00 | \$75,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|-----|-----|
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$3,680.00  | \$3,500.00  | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application                                  | \$2,365.00  | \$2,250.00  | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application                   | \$4,210.00  | \$4,000.00  | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization  | \$2,050.00  | \$1,500.00  | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00  | \$1,500.00  | N/A | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00  | \$1,500.00  | N/A  | \$0.00     | N/A |
|---|-------------|-------------|--|------------|-----|
| Sutro Project<br>management   | \$82,500.00 | \$82,500.00 | Sutro management of the projects on the tower and in the facility that is not managed by the lessee; based on estimates from Sutro; in addition to KCSM outside project management | \$3,024.24 | N/A |
| Project<br>management of<br>the transition  | \$15,800.00 | \$15,000.00 | College District Construction and Planning department will need to verify that construction is done to state law and education code.   | N/A        | N/A |

| Prepare and or review reimbursement form   | \$2,630.00 | \$15,000.00 | Final costs TBD (all invoices not yet received); form has required many meetings, telecons, and extensive review and coordination by legal | N/A    | N/A |
|--|------------|-------------|--|--------|-----|
|  |            |             | counsel and outside project manager because of complexity of Sutro site  |        |     |
| Address<br>transition<br>iming and<br>coordination<br>ssues w/ other<br>stations and<br>wireless | \$2,630.00 | \$2,500.00  | N/A  | N/A    | N/A |
| Perform engineering study for new channel assignment and antenna development                     | \$7,360.00 | \$7,000.00  | N/A  | \$0.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application             | \$3,155.00 | \$6,000.00  | Hammet and Edison charge for Study and preparation of form 2100 was \$13000 in total (\$7000 for the channel study and the balance here)   | \$0.00 | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00     | \$2,000.00     | N/A | N/A         | N/A |
|---|----------------|----------------|-----|-------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                  | \$5,260.00     | \$5,000.00     | N/A | N/A         | N/A |
| Sub-total   | \$719,177.00   | \$721,272.00   | N/A | \$93,500.29 | N/A |
| Total for all systems   | \$2,693,328.68 | \$2,955,513.68 | N/A | \$95,969.29 | N/A |

#### Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Pemit public relations               |                        |                                 |
|--------------------------------------|------------------------|---------------------------------|
|                                      | Component Description: | Public Relations                |
|                                      | Amount:                | for permit<br>\$712.50          |
|                                      | Amount.                | Ψ112.30                         |
|                                      | Component Description: | public relations for            |
|                                      |                        | Sutro tower permit              |
|                                      | Amount:                | process<br>\$212.50             |
|                                      |                        |                                 |
|                                      | Component Description: | Permit public                   |
|                                      | Amazzata               | relations                       |
|                                      | Amount:                | \$62.50                         |
|                                      | Component Description: | Public relations for            |
|                                      | A                      | SF permit process               |
|                                      | Amount:                | \$237.50                        |
| Legal fees - Sutro repack<br>project |                        |                                 |
| project                              | Component Description: | Sutro legal fee for             |
|                                      | Amount:                | repacking project<br>\$2,281.74 |
|                                      |                        | . ,                             |
|                                      | Component Description: | Sutro Tower multi               |
|                                      | Amaunt                 | station legal costs             |
|                                      | Amount:                | \$12,651.94                     |
|                                      | Component Description: | Legal fees for multi            |
|                                      |                        | channel repacking               |
|                                      | Amount:                | \$2,001.97                      |
|                                      | Component Description: | Legal fees for multi            |
|                                      | Somponent Bookilphoni  | station repacking               |
|                                      |                        | project                         |
|                                      | Amount:                | \$537.94                        |

| Station consultant          |                        |  |
|-----------------------------|------------------------|--|
|                             | Component Description: | Station Consultant for repacking               |
|                             | Amount:                | \$2,943.36                                     |
|                             | Component Description: | Station Consultant                             |
|                             | Amount:                | for repacking<br>\$5,158.92                    |
|                             | Component Description: | Station Consultant for repacking               |
|                             | Amount:                | \$3,644.16                                     |
| Preliminary repacking study |                        |  |
|                             | Component Description: | Preliminary study<br>for repacking<br>planning |
|                             | Amount:                | \$24,570.11                                    |
| Post-assignment study       | Component Description: | Post assignment                                |
|                             | Amount:                | antenna study<br>\$275.83                      |
|                             | Component Description: | Preliminary study for channels left on         |
|                             |                        | Sutro Tower.                                   |
|                             |                        | Channels changed form the expected             |
|                             |                        | channels, so the                               |
|                             |                        | cost is slightly<br>higher than                |
|                             |                        | estimated.                                     |
|                             | Amount:                | \$3,890.83                                     |

| Building permit                 |                                |  |
|---------------------------------|--------------------------------|--|
|                                 | Component Description: Amount: | Building permits SF<br>\$4,666.94                              |
|                                 | Component Description: Amount: | Building permit process continuing \$2,054.30                  |
|                                 | Component Description:         | starting the building permit                                   |
|                                 | Amount:                        | process with San<br>Francisco<br>\$10,478.17                   |
| Neighborhood survey             | Information not provided.      |  |
| Licensee board legal<br>support | Component Description:         | Legal fees for consulting the College board on how to navigate |
|                                 | Amount:                        | the repacking<br>\$20,082.00                                   |
|                                 | Component Description:         | Legal fees for consulting the College board on how to navigate |
|                                 | Amount:                        | the repacking<br>\$17,359.00                                   |
|                                 | Component Description:         | Legal fees for consulting the College board on how to navigate |
|                                 | Amount:                        | the repacking<br>\$11,266.00                                   |

|                        | Component Description:         | Architechtural  |
|------------------------|--------------------------------|---|
|                        | A                              | plans   |
|                        | Amount:                        | \$8,439.89  |
|                        | Component Description:         | Begin making<br>architectual plans<br>of the Sutro facility |
|                        | Amount:                        | \$10,460.44   |
| Alternative site study |                                |   |
|                        | Component Description:         | Sutro Tower initiated a study for an alternative site       |
|                        |                                | location if Sutro Tower could not                           |
|                        |                                | be used.  |
|                        | Amount:                        | \$64,691.26   |
| Tower mapping          |                                |   |
|                        | Component Description: Amount: | tower mapping<br>\$152.42                                   |
|                        | Component Description:         | Tower mapping   |
|                        | Amount:                        | \$3,087.48  |
|                        | Component Description:         | Tower mapping   |
|                        | Amount:                        | \$268.67  |
|                        | Component Description:         | Tower mapping   |
|                        | Amount:                        | \$118.83  |
|                        | Component Description:         | Tower mapping for   |
|                        |                                | Sutro Tower   |
|                        | Amount:                        | \$113.67  |
|                        |                                |   |

| Comprehensive coverage verification via field study, if needed   | Information not provided.      |  |
|--|--------------------------------|--|
| Attorney Fees - Prepare<br>and File request for Special<br>Temporary Authorization                                   | Information not provided.      |  |
| Attorney Fees -Prepare and<br>File FCC Form 2100 (main),<br>License to Cover Application                             | Information not provided.      |  |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application                   | Information not provided.      |  |
| Prepare request for Special<br>Temporary Authorization   | Information not provided.      |  |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided.      |  |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>License to Cover Application                              | Component Description: Amount: | H & E preparing<br>eng portion of 2100<br>\$1,000.00 |

| Sutro Project management   |                               |                          |
|--|-------------------------------|--------------------------|
|  | Component Description:        | Sutro Tower<br>Project   |
|  |                               | management               |
|  | Amount:                       | \$889.58                 |
|  |                               |                          |
|  | Component Description:        | Sutro Tower              |
|  |                               | Project                  |
|  | Amount:                       | management<br>\$1,396.42 |
|  | Amount.                       | ψ1,550.42                |
|  | Component Description:        | Sutro tower project      |
|  |                               | management               |
|  | Amount:                       | \$738.24                 |
|  |                               |                          |
|  | Component Description:        | Sutro Tower              |
|  |                               | Project<br>Management    |
|  | Amount:                       | \$5,315.63               |
|  |                               |                          |
| Project management of the transition   | Information not provided.     |                          |
| Prepare and or review reimbursement form   | Information not provided.     |                          |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided.     |                          |
| Perform engineering study  |                               |                          |
| for new channel assignment and antenna development                               | Component Description:        | channel study for        |
| and anionia dovolopinont   | Amazzata                      | channel 27               |
|  | Amount:                       | \$7,000.00               |
| Prepare engineering section  |                               |                          |
| of FCC Form 2100 (main), Construction Permit                                     | <b>Component Description:</b> | H&E bill for             |
| Application  |                               | Maximization             |
| p.10411011   | Amount:                       | \$1,650.00               |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. |
|---|---------------------------|
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction Permit<br>Application                         | Information not provided. |

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Other<br>Expenses  | \$526,185.00                   | \$523,995.00      |  | \$0.00         |                              |
| Equipment<br>Storage   | \$2,500.00                     | \$2,500.00        | Storage for<br>KCSM<br>equipment for<br>the repacking<br>project                                   | N/A            | N/A                          |
| Equipment Delivery and Handling Charges                                  | \$52,833.00                    | \$52,833.00       | This includes KCSM's share of a rental space to store and deliver equipment until ready to install | N/A            | N/A                          |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$8,333.00                     | \$8,333.00        | N/A  | N/A            | N/A                          |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00                       | \$0.00            | N/A  | N/A            | N/A                          |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00                       | \$0.00            | N/A  | N/A            | N/A                          |
| FCC Filing Fees - Form 2100 minor change CP application                  | \$1,110.00                     | \$0.00            | N/A  | N/A            | N/A                          |

| MVPD<br>Notification of<br>Channel<br>Change            | \$10,000.00    | \$10,000.00    | A cost to notify<br>MVPD's of<br>channel<br>changes   | N/A         | N/A |
|---|----------------|----------------|---|-------------|-----|
| DTV Medical<br>Facility<br>Notification                 | \$11,550.00    | \$11,000.00    | N/A   | N/A         | N/A |
| Develop and air announcement of upcoming channel change | \$7,000.00     | \$7,000.00     | This cost is to<br>make on air<br>announcements<br>and messages<br>for Web and<br>print   | N/A         | N/A |
| Contractor<br>project costs                             | \$214,371.00   | \$214,371.00   | Contractor project management, profit and overhead, and general conditions for the KCSM leased space as quoted by Wadleigh Group (attached) | N/A         | N/A |
| VSWR monitor  | \$96,125.00    | \$96,125.00    | N/A   | N/A         | N/A |
| Sales tax   | \$118,500.00   | \$118,500.00   | California sales<br>tax   | N/A         | N/A |
| RF exposure   | \$3,333.00     | \$3,333.00     | N/A   | N/A         | N/A |
| Sub-total   | \$526,185.00   | \$523,995.00   | N/A   | \$0.00      | N/A |
| Total for all systems                                   | \$2,693,328.68 | \$2,955,513.68 | N/A   | \$95,969.29 | N/A |

#### Components

Information not provided.

## Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$2,693,328.68                 | \$2,955,513.68 | \$95,969.29 |

| Reimbursem | envestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

#### Kathy Blackwood

Executive Vice Chancellor

12/18/2017

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Kathy Blackwood Executive Vice Chancellor

12/18/2017

#### **Attachments**