

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 65130 Service: DTV Call WQCW Channel: 15 (UHF)

ID: Sign:

ID: File

0000028733

Number:

FRN: **0018223693** Date **12/29**

Submitted: /2017

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|--------------------------|---------------------------------|---------------------------------|
| GRAY TELEVISION LICENSEE, LLC Doing Business As: GRAY TELEVISION LICENSEE, LLC | Robert Folliard 4370 Peachtree Road Atlanta, GA 30319 United States | +1 (202) 750- 1585 | Robert. Folliard@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------------------|---|-------------------|--------------------------|
| Samuel Hariton Widelity | Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | WQCW will moving approximately a half mile to WSAZ's transmitter site and combining with WSAZ into broadband operations for both main and interim. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|--|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Visionary DT |
| | Year | 2005 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 60 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTED- 100 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 63.4 kW |
| | Justification for New Transmitter | Old transmitter is not retunable |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|-------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | Length | 1000.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|----------|
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A tons |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|----------------------------------|--|
| Ice Bridge Gen Set | Ice bridge for the previous site's generator set |
| Move Gen Set | Move the generator set from the previous site |
| Transmitter remote control | Burk Transmitter Remote |
| Gen Set Pad | Pad for the generator set |
| Ice Bridge Building Interconnect | Ice bridge between the analog and the digital buildings |
| Transfer Switch | Transfer Switch for the generator set |
| Pad for Heat Exchangers | Pad and ice shield for Heat Exchangers beside Existing PAD |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|---|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | ULXTE-30 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 19.2 kW |
| | Justification for New Transmitter | Interim transmitter needed to continue broadcasting through transition period |

Interim Transmitter

Other Transmitter Costs

| Question | Response |
|---------------------------------------|---|
| Service Entrance (3 phases 800A 208V) | No |
| Switchgear (industrial 800 amp) | No |
| Transformer (480V) | No |
| Power | N/A |
| Rigid Conduit and Wiring | No |
| Size | N/A |
| Length | N/A |
| Other Electrical Service | Yes |
| | Service Entrance (3 phases 800A 208V) Switchgear (industrial 800 amp) Transformer (480V) Power Rigid Conduit and Wiring Size Length |

| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 15 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | No |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|------------|--|
| Ice Bridge | Ice bridge from the analog building to the tower (shared cost) |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|-------------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | Nexstar Broadcasting |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|----------------------|
| Model | TUE-05-12 /60 H-B |
| Year | 2000 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 64 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 698.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 2000.0 kW |
| | Manufacturer | |

| Model | UHF- 16B4P- ELLI-OMNI |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | This antenna will be shared between WQCW and WSAZ |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | Upper and lower frequency |
| | Frequency | 470.0 MHz - 698.0 MHz |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | Feed Line Size | 8 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 2 |
| | Lower Limit | 476.00 MHz |
| | Upper Limit | 524.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 530.0 kW |
| | Manufacturer | |
| | Model | TFU-24WB C160 |
| | Year | 2018 |

| Justification for New Antenna | Interim |
|-------------------------------|--------------|
| | antenna |
| | shared |
| | between |
| | WQCW and |
| | WSAZ to |
| | continue |
| | broadcasting |
| | through the |
| | transition |
| | period. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | Upper and lower frequency |
| | Frequency | 476.0 MHz - 530.0 MHz |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|-------------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| Existing Transmission | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | Nexstar Broadcasting |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| = | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1125 feet per run |

Primary Transmi

New Transmission Line

| New Transmission Line Costs | Question | Response | |
|--------------------------------|----------|---|----------------------|
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | Yes |
| | | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | Broadband |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1022 feet per run |
| | | Justification for New Transmission Line | Shared with WSAZ |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Interim

New Transmission Line

| Transmissio | n Line Section | Question | Response |
|-------------|-----------------------|---|---------------------|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 960 feet per run |
| | | Justification for New Transmission Line | Shared with WSAZ |

Interim

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Response | |
|---|---|-----|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Outside Professional

| Section | Question | Response |
|--|--|-----------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 900 |
| | Explanation | Strategic Support. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|-----|
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside
Other Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C |
|---|-----------------------------|-------------------|------------------------------|----------------|----------|
| Interim Transmitter ULXTE-30 | \$748,717.55 | \$624,541.09 | | \$0.00 | |
| Ice Bridge | \$6,917.55 | \$6,917.55 | Steel Products Quote #003 | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$562,623.54 | N/A | \$0.00 | N/A |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| 15 Ton system | \$55,800.00 | \$53,000.00 | N/A | N/A | N/A |
| Primary Transmitter ULXTED-100 | \$2,085,654.72 | \$2,078,054.72 | | \$0.00 | |
| Pad for Heat Exchangers | \$59,555.00 | \$59,555.00 | 1/2 the cost paid by WQCW | N/A | N/A |

| Transfer Switch | \$23,320.00 | \$23,320.00 | N/A | N/A | N/A |
|---|----------------|----------------|--|-------------|-----|
| Gen Set Pad | \$17,000.00 | \$17,000.00 | Maynard C. Smith Construction Quote #WQCW- Generator Pad | N/A | N/A |
| Transmitter remote control | \$2,838.00 | \$2,838.00 | BGS quote 509404 | N/A | N/A |
| Move Gen Set | \$10,550.00 | \$10,550.00 | Cummins Quote 2260000000372075 | N/A | N/A |
| Ice Bridge Gen Set | \$15,900.00 | \$15,900.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 63.4 kW | \$1,792,872.72 | \$1,792,872.72 | GatesAir quote GA- 00022572 | N/A | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$101,000.00 | \$96,000.00 | N/A | N/A | N/A |
| Ice Bridge Building Interconnect | \$10,019.00 | \$10,019.00 | Maynard C Smith Construction Quote #IceBridge | N/A | N/A |
| Sub-total | \$2,834,372.27 | \$2,702,595.81 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,432,915.27 | \$3,971,371.21 | N/A | \$16,779.20 | N/A |

Components

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------|------------------------------|
| Interim Antenna TFU-24WB C160 | \$218,280.00 | \$161,200.00 | | \$0.00 | |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 530 horizontally polarized | \$90,500.00 | \$90,500.00 | WCQW's half of the cost | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$3,200.00 | WQCW's half of the cost | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$50,000.00 | WQCW's half of the shared combiner | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$6,500.00 | WQCW's half of the cost | N/A | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$11,000.00 | WQCW's half of the shared antenna brackets | N/A | N/A |
|--|----------------|----------------|--|-------------|-----|
| Primary Antenna UHF-16B4P- ELLI-OMNI | \$877,880.00 | \$233,625.25 | | \$0.00 | |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$9,000.00 | WQCW's half of the cost | N/A | N/A |
| UHF - High Power Top Mount (200- 1000 kW), Two Station broadband panel antenna, elliptically or circularly polarized | \$768,000.00 | \$171,425.25 | WQCW's half of the shared antenna, for HPOL only. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$3,200.00 | N/A | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$50,000.00 | WQCW's half of the cost | N/A | N/A |
| Sub-total | \$1,096,160.00 | \$394,825.25 | N/A | \$0.00 | N/A |
| Total for all | \$5,432,915.27 | \$3,971,371.21 | N/A | \$16,779.20 | N/A |

Components

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$222,720.00 | \$106,080.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$222,720.00 | \$106,080.00 | WQCW's half of the cost | N/A | N/A |
| Primary Transmission Line | \$407,778.00 | \$193,669.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 8 3 /16" broadband | \$407,778.00 | \$193,669.00 | WQCW's half of the cost | N/A | N/A |
| Sub-total | \$630,498.00 | \$299,749.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,432,915.27 | \$3,971,371.21 | N/A | \$16,779.20 | N/A |

Components

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|----------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower GTOWER | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,432,915.27 | \$3,971,371.21 | N/A | \$16,779.20 | N/A |

Components

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$177,120.00 | \$167,750.00 | | \$16,779.20 | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$196.50 | N/A |
|--|------------|------------|-----|------------|-----|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,800.00 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$812.50 | N/A |
|--|----------------|----------------|-----|-------------|-----|
| Project management of the transition | \$142,200.00 | \$135,000.00 | N/A | \$13,970.20 | N/A |
| Sub-total | \$177,120.00 | \$167,750.00 | N/A | \$16,779.20 | N/A |
| Total for all systems | \$5,432,915.27 | \$3,971,371.21 | N/A | \$16,779.20 | N/A |

Components

| Actual Information Description | File Name |
|--|--|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Complete and file ititial repack CP application Amount: \$196.50 |
| Prepare request for Special Temporary Authorization | Information not provided. |

| Information not provided. | |
|---------------------------------|---|
| Component Description: Amount: | support response to review of reimbursement form 399 provide summaries of additional antenna configurations \$375.00 |
| Component Description: Amount: | RF Consulting Fee \$1,425.00 |
| Information not provided. | |
| Information not provided. | |
| Component Description: | Perform engineering study for new channel assignment |
| | Component Description: Amount: Component Description: Amount: Information not provided. Information not provided. |

Project management of the transition

Component Description: Project

Management

Amount:

\$1,543.30

Component Description:

Project Management

Amount:

\$2,906.30

Component Description:

Transition Related

Project

Management Costs

Amount:

\$1,500.00

Component Description:

Project

Amount:

management \$2,555.15

Component Description:

Project

Amount:

Management \$2,558.55

Project

Component Description:

Management

Amount:

\$1,401.45

Component Description:

Project

\$28.20

Amount:

Management

Component Description:

Project Management

Amount:

\$1,477.25

Component Description:

Project Management

Amount:

\$1,558.55

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Duadotana | Entire et a d | Estimated | Antoni | Actual Ozzi |
|---|-----------------------------|-------------------|--|----------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Other Expenses | \$128,749.00 | \$120,234.15 | | \$0.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$3,050.15 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Non-zoning permits | \$11,660.00 | \$11,660.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$67,237.00 | \$67,237.00 | Maynard C. Smith Construction Co. quote for WQCW Demo Safety Klean Disposal Quote for WQCW | N/A | N/A |
| Equipment Delivery and Handling Charges | \$15,900.00 | \$15,900.00 | N/A | N/A | N/A |
| Equipment Storage | \$10,600.00 | \$10,600.00 | N/A | N/A | N/A |

| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|-------------|-----|
| MVPD Notification of Channel Change | \$1,272.00 | \$1,272.00 | N/A | N/A | N/A |
| Sub-total | \$128,749.00 | \$120,234.15 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,432,915.27 | \$3,971,371.21 | N/A | \$16,779.20 | N/A |

Components

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$5,432,915.27 | \$3,971,371.21 | \$16,779.20 |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard Assistant Secretary

12/29/2017

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard Assistant Secretary

12/29/2017

Attachments