

Federal Communications Commission

| (REFERENCE COPY | - Not for submission) |
|-----------------|-----------------------|
|                 |                       |

### FCC Form 399: Reimbursement Request

|          |          |              | -     |         |                   |
|----------|----------|--------------|-------|---------|-------------------|
| Facility | 166510   | Service: DTV | Call  | KPJR-TV | Channel: 17 (UHF) |
| ID:      |          |              | Sign: |         |                   |
| File     | 000002   | 6745         |       |         |                   |
| Number:  |          |              |       |         |                   |
| FRN: 000 | 04346060 | Date         | 02/02 |         |                   |
|          |          | Submitted:   | /2018 |         |                   |

### Applicant Name, Type, and Contact Information

#### Information Applicant Applicant Address Phone Email Туре **TRINITY CHRISTIAN** P.O.BOX +1 cmmay@maylawoffices. Not-for-**CENTER OF SANTA** C-11949 (714)Profit com ANA, INC. SANTA 832-ANA, CA 2950 92711 United States

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

| Preparer               | Preparer Contact Name and Information              |         |       |       |
|------------------------|--|---------|-------|-------|
| Contact<br>Information | Applicant  | Address | Phone | Email |
|                        | The Preparer is same as the reimbursement contact. |         |       |       |

| Broadcaster | Question | Response |
|-------------|----------|----------|
| Information |          |          |
| and         |          |          |
| Transition  |          |          |
| Plan        |          |          |

| Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | Yes  |
|--|--|
| Briefly describe transition plan   | Reduce TPO to 50% and remove 1/2 of the<br>xmitter system. Install new SS xmitter<br>system. Add AUX antenna & line to the<br>tower & feed it with a reduced signal from<br>the current xmitter. Replace mask filter. test |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Primary     | Existing Transmitter Information    |  |                          |  |
|-------------|-------------------------------------|--|--------------------------|--|
| Transmitter | Section                             | Question   | Response                 |  |
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New          |  |
|             |                                     | Use  | Primary<br>(Main)        |  |
|             |                                     | Description of Use   | N/A                      |  |
|             |                                     | Ownership  | Owned                    |  |
|             |                                     | Owner  | N/A                      |  |
|             |                                     | Site   | N/A                      |  |
|             |                                     | Is this transmitter currently shared with another station? | No                       |  |
|             |                                     | Is this transmitter currently in operating condition?      | Yes                      |  |
|             | Existing Transmitter                | Manufacturer   |                          |  |
|             | Manufacturer and Type               | Model  | DCX 2                    |  |
|             |                                     | Year   | 2009                     |  |
|             |                                     | Туре   | Inductive<br>Output Tube |  |
|             |                                     | IOT Power Type   | Two                      |  |
|             |                                     | Power Capacity   | 50 kW                    |  |

### **Existing Transmitter Information**

| Primary     | New Transmitter Costs      |   |                    |  |
|-------------|----------------------------|---|--------------------|--|
| Transmitter | Section<br>New Transmitter | Question                                  | Response           |  |
|             |                            | Use                                       | Primary<br>(Main)  |  |
|             |                            | Change Type                               | Purchase<br>New    |  |
|             |                            | Is this a request for upgraded equipment? | No                 |  |
|             |                            | Manufacturer                              |                    |  |
|             |                            | Model                                     | HPTV-<br>PRLX-U24  |  |
|             |                            | Transmitter Type                          | Solid State        |  |
|             |                            | Solid State Cooling                       | Liquid<br>Cooled   |  |
|             |                            | Solid State Power capacity                | 40 kW              |  |
|             |                            | Justification for New Transmitter         | See<br>attachement |  |

### Primary Other Transmitter Costs

| Transmitter | Section            | Question                              | Response               |
|-------------|--------------------|---------------------------------------|------------------------|
|             | Electrical Service | Service Entrance (3 phases 800A 208V) | No                     |
|             |                    | Switchgear (industrial 800 amp)       | No                     |
|             |                    | Transformer (480V)                    | No                     |
|             |                    | Power                                 | N/A                    |
|             |                    | Rigid Conduit and Wiring              | No                     |
|             |                    | Size                                  | N/A                    |
|             |                    | Length                                | N/A                    |
|             |                    | Other Electrical Service              | Yes                    |
|             |                    | Description                           | discionnects,<br>labor |

| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|---|--|-----|
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

| Primary     | Other Transmitter Cost Not Listed |                 |  |
|-------------|-----------------------------------|-----------------|--|
| Transmitter | Name                              | Description     |  |
|             | install                           | xmitter install |  |

| Antennas | Section                  | Question                              | Response |
|----------|--------------------------|---------------------------------------|----------|
|          | Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

### Existing Antenna Information

Primary

| Antenna | Section                                   | Question   | Response           |
|---------|---|--|--------------------|
|         | Existing Antenna<br>Description           | Type of change   | Retune<br>Existing |
|         |   | Antenna Use  | Primary<br>(Main)  |
|         |   | Description of Use   | N/A                |
|         |   | Ownership  | Leased             |
|         |   | Owner  | ATC                |
|         |   | Site   | N/A                |
|         |   | Is the existing antenna shared with another station or stations? | Yes                |
|         |   | Is the existing antenna directional?                             | Yes                |
|         |   | Is antenna in operating condition?                               | Yes                |
|         |   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
|         | Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |
|         |   | Mounting   | Top Mount          |
|         |   | Antenna position in stack  | Not in Stack       |
|         |   | Polarization   | Elliptical         |
|         |   | Туре   | Broadband<br>Panel |
|         |   | Number of Stations Supported                                     | 3                  |
|         |   | Number of Panels   | 14                 |
|         |   | Design power capacity in use                                     | 80.0 %             |
|         |   | Lower Limit  | 470.00 MHz         |

| Upper Limit                     | 800.00 MHz            |
|---------------------------------|-----------------------|
| Other Antenna Type              | N/A                   |
| ERP: (Effective Radiated Power) | 633.0 kW              |
| Manufacturer                    | Dielectric            |
| Model                           | TUD-C5-14<br>/70H-2-B |
| Year                            | 2000                  |

#### Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 68695       | KPXC-TV   |
| 38375       | KDEN-TV   |

| Primary<br>Antenna | Adjustment to Existing Antenna    |   |          |  |
|--------------------|-----------------------------------|---|----------|--|
|                    | Section                           | Question                                      | Response |  |
|                    | Sweep Test of Existing<br>Antenna | Do you need a sweep test of existing antenna? | Yes      |  |

### Primary Other Antenna Costs

| • | • |     | u y |
|---|---|-----|-----|
| A | ľ | nte | nna |

| Section                        | Question                                     | Response   |
|--------------------------------|--|------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|                                | Туре   | New        |
|                                | Number of channels supported                 | 2          |
|                                | Frequencies of channels supported            | RF channel |
|                                | Frequency                                    | N/A        |

## Enter a list of RF channel numbers.

**RF Channel Number** 

17

# PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

### Interim New Antenna Costs

| Antenna | Section                              | Question   | Response           |
|---------|--------------------------------------|--|--------------------|
|         | New Antenna Description              | Use  | Interim            |
|         |                                      | Description of Use   | N/A                |
|         |                                      | Change Type  | Purchase<br>New    |
|         |                                      | Ownership  | Owned              |
|         |                                      | Owner  | N/A                |
|         |                                      | Is antenna shared?   | No                 |
|         |                                      | Is antenna directional?  | Yes                |
|         |                                      | Will antenna be located on or in close proximity to an antenna farm? | No                 |
|         | New Antenna<br>Manufacturer and Type | Class  | Full Power         |
|         |                                      | Mounting   | Side Mount         |
|         |                                      | Antenna position in stack  | Not in Stack       |
|         |                                      | Polarization   | Horizontal         |
|         |                                      | Туре   | Slotted<br>Coaxial |
|         |                                      | Number of Stations Supported   | N/A                |
|         |                                      | Number of Panels/Bays  | N/A                |
|         |                                      | Lower Limit  | N/A                |

| Upper Limit                     | N/A                                   |
|---------------------------------|---------------------------------------|
| Design power capacity in use    | N/A                                   |
| Other Antenna Type              | N/A                                   |
| ERP: (Effective Radiated Power) | 240.0 kW                              |
| Manufacturer                    |                                       |
| Model                           | DL12                                  |
| Year                            | 2017                                  |
| Justification for New Antenna   | remain on<br>the air until<br>testing |

### Interim Other Antenna Costs

Antenna

| Section                  | Question  | Response |
|--------------------------|---|----------|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | No       |
|                          | Broadband or Single Channel?  | N/A      |
|                          | Feed Line Size  | N/A      |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes      |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | No       |

| Interim<br>Antenna | Other Antenna Cost Not Listed |             |  |
|--------------------|-------------------------------|-------------|--|
|                    | Name                          | Description |  |
|                    | combiner                      | install     |  |

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

### Interim New Transmission Line

### Transmission

| Transmission | Section               | Question                                | Response                              |
|--------------|-----------------------|---|---------------------------------------|
|              | New Transmission Line | Use                                     | Interim                               |
|              | Costs                 | Description of Use                      | N/A                                   |
|              |                       | Change Type                             | Purchase<br>New                       |
|              |                       | Туре                                    | Flexible Air                          |
|              |                       | Diameter                                | 3 inches                              |
|              |                       | Segment Length                          | N/A                                   |
|              |                       | Other Segment Length                    |                                       |
|              |                       | Number of parallel runs                 | 1                                     |
|              |                       | Length                                  | 600 feet<br>per run                   |
|              |                       | Justification for New Transmission Line | remain on<br>the air until<br>testing |

Interim Other Transmission Line Expenses Not Listed

Transmission to provided.

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

### Existing Tower

| Primary | Existing Tower                    |   |                      |  |  |
|---------|-----------------------------------|---|----------------------|--|--|
| Tower   | Section                           | Question  | Response             |  |  |
|         | Existing Tower<br>Description     | Type of change  | Move<br>Equipment    |  |  |
|         |                                   | Tower Use   | Primary (Main)       |  |  |
|         |                                   | Description of Use                                      | N/A                  |  |  |
|         |                                   | Ownership   | Leased               |  |  |
|         |                                   | Is this tower consider Complex?                         | No                   |  |  |
|         |                                   | Is this tower currently shared with any other stations? | Yes                  |  |  |
|         |                                   | One or more FM, AM or TV radio<br>broadcaster(s)        | Yes                  |  |  |
|         |                                   | Others Types of Users                                   | No                   |  |  |
|         |                                   | Is tower documented for structural analysis?            | Yes                  |  |  |
|         |                                   | Is tower compliant with Rev G?                          | Unknown              |  |  |
|         | Existing Tower                    | Do you have a tower registration number?                | Yes                  |  |  |
|         | Structure Registration            | ASR Number  | 1254146              |  |  |
|         | Coordinates (NAD83 (              | Latitude (NAD83)  | 40° 05' 59.0" N-     |  |  |
|         | North American Datum<br>of 1983)) | Longitude (NAD83)                                       | 104° 54' 04.0"<br>W- |  |  |
|         |                                   | Overall Structure Height                                | 1158.78 feet         |  |  |
|         |                                   | Support Structure Height                                | 996.71 feet          |  |  |
|         |                                   | Ground Elevation Above Mean Sea Level (AMSL)            | 5089.83 feet         |  |  |
|         |                                   | Structure Type  | GTOWER -<br>Guyed    |  |  |

|                  | Structure Used<br>for<br>Communication<br>Purposes |
|------------------|--|
| Tower Owner      | American<br>Towers, LLC                            |
| Date Constructed | 07/14/2016   |

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |  |
|-------------|-----------|---------|--|
| 38375       | KDEN-TV   | DTV     |  |
| 68695       | KPXC-TV   | DTV     |  |

### Primary Tower Rigging Costs

| Tower | Section                         | Question                          | Response |
|-------|---------------------------------|-----------------------------------|----------|
|       | Tower Rigging Costs             | Complex Tower                     | N/A      |
|       | Helicopter Services<br>Required | Are helicopter services required? | No       |

### Primary Other Tower Expenses Not Listed

**Tower** Information not provided.

| Outside      | Section  | Question   | Response          |
|--------------|--|--|-------------------|
| Professional | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes               |
|              |  | Number of Hours  | 95                |
|              |  | Explanation  | American<br>Tower |
|              | Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes               |
|              |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes               |
|              |  | For Auxiliary Facility   | Yes               |
|              |  | For Main Facility  | Yes               |
|              |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes               |
|              |  | For Auxiliary Facility   | Yes               |
|              |  | For Main Facility  | Yes               |
|              |  | Prepare request for Special Temporary<br>Authority                           | Yes               |
|              |  | Quantity   | 2                 |
|              |  | Do you have Distributed Transmission<br>System engineering services?         | N/A               |
|              |  | Critical Facility  | N/A               |
|              |  | Terrain-Shielded Facility  | N/A               |
|              | Attorney and Other<br>Outside Consulting                 | Prepare and file Form FCC Construction<br>Permit Application                 | Yes               |
|              | Services   | For Auxiliary Facility   | Yes               |
|              |  | For Main Facility  | Yes               |
|              |  | Prepare and file Form FCC License to Cover Application                       | Yes               |
|              |  | For Auxiliary Facility   | Yes               |
|              |  | For Main Facility  | Yes               |
|              |  |  |                   |

|                                  | Prepare request for Special Temporary<br>Authority   | Yes |
|----------------------------------|--|-----|
|                                  | Quantity   | 2   |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | No  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No  |
|                                  | RF exposure measurements   | No  |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |

Outside Other Professional Services Expenses Not Listed Professional Services rootsided.

| Other    | Section                         | Question   | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|          |                                 | Is Remediation needed?   | No       |
|          | Facility Expenses               | Name   | N/A      |
|          |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|          |                                 | Name   | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|          | Permit and Filing Costs         | Local Zoning   | No       |
|          |                                 | Non-zoning permits   | Yes      |
|          |                                 | BLM or NFS Coordination  | No       |
|          |                                 | FCC Construction Permit Minor Change   | No       |
|          |                                 | FCC License to Cover Application   | No       |
|          |                                 | FCC Special Temporary Authority<br>Application   | Yes      |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | No       |
|          |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | No       |
|          |                                 | Does this relocation require Equipment Storage?  | No       |
|          |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | No       |
|          |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | No       |

## Other Expenses Not Listed

**Expenses** Information not provided.

#### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmitter<br>HPTV-PRLX-<br>U24                        | \$1,538,865.00                 | \$1,465,865.00    |                                    | \$0.00         |                              |
| install  | \$40,000.00                    | \$40,000.00       | quoted installation                | N/A            | N/A                          |
| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter<br>35 - 50 kW | \$1,473,000.00                 | \$1,400,000.00    | N/A                                | \$0.00         | N/A                          |
| Other<br>Electrical<br>Service:<br>discionnects,<br>labor          | \$25,865.00                    | \$25,865.00       | quoted                             | N/A            | N/A                          |
| Sub-total  | \$1,538,865.00                 | \$1,465,865.00    | N/A                                | \$0.00         | N/A                          |
| Total for all systems  | \$2,212,855.00                 | \$1,803,974.34    | N/A                                | \$39,878.25    | N/A                          |

#### Components

Information not provided.

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim<br>Antenna<br>DL12   | \$224,650.00                   | \$73,000.00       |                                    | \$23,745.00    |                              |
| UHF -<br>Lower<br>Power Side<br>Mount, One<br>station -<br>200-500<br>kW,<br>horizontally<br>polarized   | \$189,500.00                   | \$50,000.00       | N/A                                | \$23,745.00    | N/A                          |
| combiner   | \$12,000.00                    | \$12,000.00       | American<br>Tower                  | N/A            | N/A                          |
| Side mount<br>brackets for<br>high power<br>antennas (if<br>not included<br>in antenna<br>base cost)     | \$23,150.00                    | \$11,000.00       | N/A                                | N/A            | N/A                          |
| Primary<br>Antenna<br>TUD-C5-14<br>/70H-2-B  | \$134,230.00                   | \$101,815.34      |                                    | \$0.00         |                              |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed) | \$12,300.00                    | \$6,000.00        | N/A                                | N/A            | N/A                          |
| New<br>combiner,   | \$84,200.00                    | \$58,815.34       | N/A                                | N/A            | N/A                          |

| (without<br>antenna)  |                |                |                   |             |     |
|---|----------------|----------------|-------------------|-------------|-----|
| UHF - High<br>Power Top<br>Mount<br>Three<br>Station<br>broadband<br>panel<br>antenna<br>elliptically<br>or circularly<br>polarized | \$31,000.00    | \$31,000.00    | American<br>Tower | N/A         | N/A |
| Sweep test<br>of existing<br>antenna  | \$6,730.00     | \$6,000.00     | N/A               | N/A         | N/A |
| Sub-total   | \$358,880.00   | \$174,815.34   | N/A               | \$23,745.00 | N/A |
| Total for all systems   | \$2,212,855.00 | \$1,803,974.34 | N/A               | \$39,878.25 | N/A |

### Components

| Actual Information<br>Description   | File Name                         |  |
|---|-----------------------------------|--|
| UHF - Lower Power Side<br>Mount, One station - 200-500<br>kW, horizontally polarized        | Component Description:<br>Amount: | 50% deposit for<br>Aux antenna.<br>\$23,745.00 |
| combiner  | Information not provided.         |  |
| Side mount brackets for high<br>power antennas (if not<br>included in antenna base<br>cost) | Information not provided.         |  |
| Elbow complex, single<br>channel, at antenna input,<br>per 6 1/8. feedline (if needed)      | Information not provided.         |  |
| New combiner, cost per channel (without antenna)  | Information not provided.         |  |
|   |                                   |  |

| UHF - High Power Top<br>Mount Three Station<br>broadband panel antenna<br>elliptically or circularly<br>polarized | Information not provided. |
|---|---------------------------|
| Sweep test of existing antenna  | Information not provided. |

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim<br>Transmission<br>Line                          | \$35,400.00                    | \$32,000.00       |                                    | \$13,083.25    |                              |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 3" | \$35,400.00                    | \$32,000.00       | N/A                                | \$13,083.25    | N/A                          |
| Sub-total  | \$35,400.00                    | \$32,000.00       | N/A                                | \$13,083.25    | N/A                          |
| Total for all systems                                    | \$2,212,855.00                 | \$1,803,974.34    | N/A                                | \$39,878.25    | N/A                          |

#### Components

| Actual Information<br>Description                  | File Name              |                             |
|--|------------------------|-----------------------------|
| Flexible Air Transmission<br>Line - dielectric, 3" | Component Description: | 50% deposit on<br>Aux line. |
|  | Amount:                | \$13,083.25                 |

#### **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                          | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Tower<br>GTOWER           | \$210,500.00                   | \$85,000.00       |                                    | \$0.00         |                              |
| Tall Tower<br>(greater<br>than 500') | \$210,500.00                   | \$85,000.00       | N/A                                | N/A            | N/A                          |
| Sub-total                            | \$210,500.00                   | \$85,000.00       | N/A                                | \$0.00         | N/A                          |
| Total for all systems                | \$2,212,855.00                 | \$1,803,974.34    | N/A                                | \$39,878.25    | N/A                          |

#### Components

Information not provided.

#### **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside<br>Professional<br>Services   | \$56,715.00                    | \$40,250.00       |                                    | \$3,050.00     |                              |
| RF Consulting<br>Engineer<br>Fees- Aux<br>Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>Construction<br>Permit<br>Application | \$2,105.00                     | \$2,000.00        | N/A                                | N/A            | N/A                          |
| Prepare and<br>or review<br>reimbursement<br>form   | \$2,630.00                     | \$2,500.00        | N/A                                | N/A            | N/A                          |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application  | \$1,580.00                     | \$1,500.00        | N/A                                | N/A            | N/A                          |
| RF Consulting<br>Engineer<br>Fees- Aux<br>Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>License to<br>Cover<br>Application    | \$1,580.00                     | \$1,500.00        | N/A                                | N/A            | N/A                          |

| Prepare<br>request for<br>Special<br>Temporary<br>Authorization  | \$4,100.00 | \$3,000.00 | N/A | N/A        | N/A |
|--|------------|------------|-----|------------|-----|
| Attorney Fees<br>- Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application                   | \$5,260.00 | \$5,000.00 | N/A | N/A        | N/A |
| Attorney Fees<br>- Aux Antenna,<br>prepare and<br>File Form<br>2100<br>Construction<br>Permit or<br>License<br>Application | \$4,210.00 | \$4,000.00 | N/A | N/A        | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application                      | \$2,365.00 | \$2,250.00 | N/A | N/A        | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development                             | \$7,360.00 | \$7,000.00 | N/A | \$1,300.00 | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application                  | \$3,155.00 | \$3,000.00 | N/A | \$1,750.00 | N/A |
| Attorney Fees<br>- Prepare and<br>File request   | \$7,360.00 | \$7,000.00 | N/A | N/A        | N/A |

| for Special<br>Temporary<br>Authorization  |                |                |     |             |     |
|--|----------------|----------------|-----|-------------|-----|
| Project<br>management<br>of the transition | \$15,010.00    | \$1,500.00     | N/A | N/A         | N/A |
| Sub-total                                  | \$56,715.00    | \$40,250.00    | N/A | \$3,050.00  | N/A |
| Total for all systems                      | \$2,212,855.00 | \$1,803,974.34 | N/A | \$39,878.25 | N/A |

### Components

| Actual Information<br>Description   | File Name                 |
|---|---------------------------|
| RF Consulting Engineer<br>Fees- Aux Antenna: Prepare<br>engineering section of FCC<br>Form 2100, Construction<br>Permit Application | Information not provided. |
| Prepare and or review reimbursement form  | Information not provided. |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>License to Cover Application   | Information not provided. |
| RF Consulting Engineer<br>Fees- Aux Antenna: Prepare<br>engineering section of FCC<br>Form 2100, License to<br>Cover Application    | Information not provided. |
| Prepare request for Special<br>Temporary Authorization  | Information not provided. |
| Attorney Fees - Prepare and<br>File FCC Form 2100 (main),<br>Construction Permit<br>Application                                     | Information not provided. |
| Attorney Fees - Aux<br>Antenna, prepare and File<br>Form 2100 Construction<br>Permit or License Application                         | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main),   | Information not provided. |

| License to Cover Application  |                                   |   |
|---|-----------------------------------|---|
| Perform engineering study<br>for new channel assignment<br>and antenna development            | Component Description:<br>Amount: | interference<br>analysis for re-<br>pack<br>\$650.00    |
|   | Component Description:<br>Amount: | Further<br>interference stuc<br>for re-pack<br>\$650.00 |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>Construction Permit<br>Application | Component Description:<br>Amount: | engineering for<br>FCC CP, 2100<br>\$1,750.00           |
| Attorney Fees - Prepare and<br>File request for Special<br>Temporary Authorization            | Information not provided.         |   |
| Project management of the transition  | Information not provided.         |   |

#### **Other Expenses**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other<br>Expenses  | \$12,495.00                    | \$6,044.00        |                                    | \$0.00         |                              |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00                    | \$5,104.00        | N/A                                | N/A            | N/A                          |
| FCC Filing<br>Fees -<br>Special<br>Temporary<br>Authorization<br>request | \$195.00                       | \$190.00          | N/A                                | N/A            | N/A                          |
| Non-zoning<br>permits  | \$750.00                       | \$750.00          | American<br>Tower                  | N/A            | N/A                          |
| Sub-total  | \$12,495.00                    | \$6,044.00        | N/A                                | \$0.00         | N/A                          |
| Total for all systems  | \$2,212,855.00                 | \$1,803,974.34    | N/A                                | \$39,878.25    | N/A                          |

#### Components

Information not provided.

| Cost        | Grand Total           |                                |                |             |
|-------------|-----------------------|--------------------------------|----------------|-------------|
| Information |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|             | Total for all systems | \$2,212,855.00                 | \$1,803,974.34 | \$39,878.25 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | 3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |
|               |  | <ul> <li>4. The above-named<br/>entity certifies that<br/>the equipment and<br/>services paid for with<br/>money from the TV<br/>Broadcaster<br/>Relocation Fund are<br/>necessary to change<br/>channels<br/>(broadcasters) or to<br/>continue to carry the</li> </ul>   |          |

signal of a broadcaster that changes channels (MVPD).

- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. John B. I declare, under penalty of perjury, that I am an authorized representative of the above-Casoria, named applicant for the Authorization(s) Esq. . specified above. Assistant Secretary

02/02/2018

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | <ul> <li>WILLFUL FALSE, FRAUDULENT, OR<br/>FICTITIOUS STATEMENTS ON THIS<br/>FORM ARE PUNISHABLE BY FINE AND<br/>/OR IMPRISIONMENT (U.S. CODE, TITLE<br/>18, SECTION 1001), AND/OR<br/>REVOCATION OF ANY STATION<br/>LICENSE OR CONSTRUCTION PERMIT<br/>(U.S. CODE, TITLE 47, SECTION 312(a)<br/>(1), AND/OR FORFEITURE (U.S. CODE,<br/>TITLE 47, SECTION 503), AND ANY<br/>FALSE AND/OR FRAUDULENT<br/>STATEMENTS COULD SUBJECT THIS<br/>ENTITY TO LIABILITY UNDER THE<br/>FALSE CLAIMS ACT (U.S. CODE, TITLE<br/>31, SECTIONS 3729-3733).</li> <li>1. The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>2. The above-named<br/>entity certifies that<br/>the statements in this<br/>form and attached<br/>documentation are<br/>true, complete, and<br/>correct.</li> <li>3. The above-named<br/>entity acknowledges<br/>that all certifications<br/>and attached<br/>documentation are<br/>considered material<br/>representations.</li> <li>4. The above-named<br/>entity acknowledges<br/>the submission of the<br/>information herein</li> </ul> |          |

creates no obligation on the part of the government to pay any amount.

- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

| an au<br>name | lare, under penalty of perjury, that I am<br>uthorized representative of the above-<br>ed applicant for the Authorization(s)<br>ified above.  | John B<br>Casoria ,<br>Esq<br>Assistant<br>Secretary<br>02/02/2018 |
|---------------|---|--|
| 9             | • The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |  |
|               | must be promptly<br>refunded to the<br>Commission.  |  |

#### Attachments