

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

WUPW 19190 Service: DTV Call Channel: 26 (UHF) Facility Sign:

ID:

File 0000024805

Number:

FRN: 0021396460 Date 01/01

> Submitted: /2018

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address   | Phone                       | Email            | Applicant<br>Type               |
|--|---|-----------------------------|------------------|---------------------------------|
| WUPW LICENSE SUBSIDIARY, LLC Doing Business As: WUPW LICENSE SUBSIDIARY, LLC | Thomas Henson 2131 AYRSLEY TOWN BLVD. SUITE 300 CHARLOTTE, NC 28273 United States | +1<br>(704)<br>643-<br>4148 | thenson@ayrsley. | Limited<br>Liability<br>Company |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### **Preparer Contact** Information

#### **Preparer Contact Name and Information**

| Applicant  | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. |         |       |       |

## Broadcaster Information and Transition Plan

| Question   | Response  |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No  |
| Briefly describe transition plan   | Stations existing side mount antenna and line serves as interim. Remove dormant side mount, install new side mount antenna and 4" line. Install new main and backup Transmitters. |

## **Transmitters**

| 'S | Section                      | Question                                  | Response |
|----|------------------------------|---|----------|
|    | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Auxiliary Transmitter

## **Add Transmitter Information**

| Section                                     | Question   | Response              |
|---|--|-----------------------|
| Existing Transmitter Description            | Type of change   | Retune<br>Existing    |
|   | Use  | Auxiliary<br>(Backup) |
|   | Ownership  | Owned                 |
|   | Owner  | N/A                   |
|   | Is this transmitter currently shared with another station? | No                    |
|   | Is this transmitter currently in operating condition?      | Yes                   |
| Existing Transmitter  Manufacturer and Type | Manufacturer   | Harris                |
|   | Model  | UAX                   |
|   |  |                       |

| Year                       | 2011        |
|----------------------------|-------------|
| Туре                       | Solid State |
| Solid State Cooling        | Air Cooled  |
| Solid State Power capacity | 1.1 kW      |

# Auxiliary Transmitter

# **Retuning Transmitter Costs**

| Section         | Question                                       | Response |
|-----------------|--|----------|
| New IOT Tubes   | Number of Tubes (including accessories) needed | N/A      |
| New Mask Filter | Power  | 3 kW     |
|                 | Other Power                                    | N/A      |
| New Exciter     | Is a new exciter needed?                       | No       |

# Auxiliary Transmitter

# **Other Transmitter Costs**

| Section            | Question   | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V)                  | No       |
|                    | Switchgear (industrial 800 amp)                        | No       |
|                    | Transformer (480V)                                     | No       |
|                    | Power  | N/A      |
|                    | Rigid Conduit and Wiring                               | No       |
|                    | Size   | N/A      |
|                    | Length   | N/A      |
|                    | Other Electrical Service                               | No       |
|                    | Description  | N/A      |
| HVAC Service       | Does the replacement transmitter require HVAC Service? | No       |
|                    | Туре   | N/A      |

|   | Size   | N/A |
|---|--|-----|
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

# Auxiliary Transmitte

**Other Transmitter Cost Not Listed** 

**Transmitter** Information not provided.

# Primary Transmitter

# **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Description of Use   | N/A               |
|                                  | Ownership  | Owned             |
|                                  | Owner  | N/A               |
|                                  | Site   | N/A               |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | Ultimate          |
|                                  | Year   | 2003              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Liquid<br>Cooled  |
|                                  | Solid State Power Capacity                                 | 5 kW              |

# Primary Transmitter

## **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)                                |
|                 | Change Type                               | Purchase<br>New                                  |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-8  |
|                 | Transmitter Type                          | Solid State                                      |
|                 | Solid State Cooling                       | Liquid<br>Cooled                                 |
|                 | Solid State Power capacity                | 5.2 kW   |
|                 | Justification for New Transmitter         | Existing<br>transmitter<br>can not be<br>retuned |

# Primary Transmitter

# **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | Yes      |
|                    | Transformer (480V)                    | Yes      |
|                    | Power                                 | 150 kVA  |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    | Length                                | N/A      |
|                    | Other Electrical Service              | No       |
|                    | Description                           | N/A      |

| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|---|--|-----|
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

#### Primary Transmitter

**Other Transmitter Cost Not Listed** 

Transmitter Information not provided.

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Side Mount         |
|                              | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 110.0 kW           |

| Manufacturer |                         |
|--------------|-------------------------|
| Model        | TFU-<br>24DSC-R<br>C170 |
| Year         | 2002                    |

## **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | Yes                |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | Yes                |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Side Mount         |
|                         | Antenna position in stack  | Not in Stack       |
|                         | Polarization   | Elliptical         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 65.0 kW            |
|                         | Manufacturer   |                    |
|                         |  |                    |

| Model                         | TFU-22DSC<br>/VP-R C170  |
|-------------------------------|--|
| Year                          | 2019   |
| Justification for New Antenna | Existing Channel 46 antenna can not be retuned. E- Pol premium is not reimbursable |

## **Other Antenna Costs**

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No       |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported   | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes      |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes      |

**Other Antenna Cost Not Listed** 

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission Line

# **Existing Transmission Line**

| n Line<br>Section                      | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change   | Purchase<br>New      |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | No                   |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission                  | Manufacturer   |                      |
| Line Manufacturer and Type             | Туре   | Rigid                |
|  | Diameter   | 6 1/8 inches         |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | 19 1/2 inches        |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 1                    |
|  | Length   | 1325 feet<br>per run |

# Primary Transmi

## **New Transmission Line**

| nsmissio | Section                                 | Question                                  | Response             |
|----------|---|---|----------------------|
|          | New Transmission Line<br>Costs          | Use                                       | Primary<br>(Main)    |
|          |   | Description of Use                        | N/A                  |
|          |   | Change Type                               | Purchase<br>New      |
|          |   | Is this a request for upgraded equipment? | No                   |
|          |   | Туре                                      | Rigid                |
|          |   | Diameter                                  | 4 1/16 inches        |
|          |   | Other Diameter                            | N/A                  |
|          |   | Segment Length                            | 20 inches            |
|          |   | Other Segment Length                      | N/A                  |
|          |   | Number of parallel runs                   | 1                    |
|          |   | Length                                    | 1325 feet<br>per run |
|          | Justification for New Transmission Line | Existing line to serve as interim.        |                      |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Section                                      | Question  | Response             |
|--|---|----------------------|
| Existing Tower Description                   | Type of change  | Modify<br>Existing   |
|  | Tower Use   | Primary (Main)       |
|  | Description of Use                                      | N/A                  |
|  | Ownership   | Owned                |
|  | Is this tower consider Complex?                         | No                   |
|  | Is this tower currently shared with any other stations? | No                   |
|  | One or more FM, AM or TV radio broadcaster(s)           | N/A                  |
|  | Others Types of Users                                   | N/A                  |
|  | Is tower documented for structural analysis?            | Yes                  |
|  | Is tower compliant with Rev G?                          | No                   |
| Existing Tower                               | Do you have a tower registration number?                | Yes                  |
| Structure Registration                       | ASR Number  | 1012423              |
| Coordinates (NAD83 (<br>North American Datum | Latitude (NAD83)  | 41° 39' 22.0"<br>N-  |
| of 1983))                                    | Longitude (NAD83)                                       | 083° 26' 41.0"<br>W- |
|  | Overall Structure Height                                | 1252.94 feet         |
|  | Support Structure Height                                | 1222.10 feet         |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 595.47 feet          |
|  |   | 1                    |

| Structure Type   | TOWER -<br>Free Standing<br>or Guyed<br>Structure |
|------------------|---|
| Tower Owner      | WUPW<br>LICENSE<br>SUBSIDIARY,<br>LLC             |
| Date Constructed | 08/23/1985  |

# Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed |

## Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

## Primary Tower

# Other Tower Expenses Not Listed

## Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 300   |
|  | Explanation  | Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | No  |
|  | Quantity   | N/A   |
|  | Do you have Distributed Transmission System engineering services?            | N/A   |
|  | Critical Facility  | N/A   |
|  | Terrain-Shielded Facility  | N/A   |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|--|--|-----|
| Services                                       | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes |
|  | Prepare and file Form FCC License to Cover Application                                     | Yes |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes |
|  | Prepare request for Special Temporary Authority  | No  |
|  | Quantity   | N/A |
|  | NEPA Section 106 environmental review  | No  |
|  | Environmental Assessment   | No  |
|  | ASR Modification   | No  |
|  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|  | Prepare or Review FCC Form 399 for Reimbursement   | No  |
|  | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| RF Field Engineering<br>Services               | Comprehensive coverage verification via field study  | Yes |
|  | RF exposure measurements   | No  |
|  | Additional Field Engineering Service   | No  |
|  | Number of Days   | N/A |
|  | Justification  | N/A |

Outside
Outside
Professional Services Expenses Not Listed
Professional Services © ostsided.

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | No       |
|                                 | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

Other Expenses Not Listed

**Expenses** Information not provided.

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmitter<br>ULXTE-8                                    | \$337,250.00                   | \$291,196.63      |                                    | \$0.00         |                              |
| Transformer 3<br>phase/480v -<br>150 KVA                             | \$25,550.00                    | \$24,300.00       | N/A                                | N/A            | N/A                          |
| Switchgear -<br>industrial 800<br>amp                                | \$38,200.00                    | \$36,300.00       | N/A                                | N/A            | N/A                          |
| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter 4.9 .<br>6.5 kW | \$273,500.00                   | \$230,596.63      | Quote<br>attached                  | N/A            | N/A                          |
| Auxiliary<br>Transmitter UAX   | \$109,355.00                   | \$11,141.60       |                                    | \$0.00         |                              |
| UHF and VHF -<br>minor banding<br>issues                             | \$105,200.00                   | \$11,141.60       | Quote<br>attached                  | N/A            | N/A                          |
| 3 kW mask filter   | \$4,155.00                     | \$0.00            | existing<br>filter<br>retuned      | N/A            | N/A                          |
| Sub-total  | \$446,605.00                   | \$302,338.23      | N/A                                | \$0.00         | N/A                          |
| Total for all systems  | \$1,330,135.00                 | \$1,143,743.23    | N/A                                | \$0.00         | N/A                          |

## Components

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna TFU- 22DSC/VP-R C170   | Predetermined<br>Cost Estimate<br>\$115,090.00 | Estimated<br>Cost<br>\$175,905.00 | Estimated<br>Cost<br>Justification                                     | Actual<br>Cost<br>\$0.00 | Actual Cost<br>Justification |
|--|--|-----------------------------------|--|--------------------------|------------------------------|
| Sweep test of existing antenna   | \$6,730.00                                     | \$6,400.00                        | N/A  | N/A                      | N/A                          |
| UHF - Lower<br>Power Side<br>Mount, One<br>Station antenna<br>. medium power<br>(50-200 kW),<br>elliptically or<br>circularly<br>polarized | \$103,100.00                                   | \$164,505.00                      | Quote<br>attached V-<br>Pol<br>premium<br>deducted<br>from<br>estimate | N/A                      | N/A                          |
| Pattern scatter<br>analysis for side<br>mount high/med<br>power antennas<br>(if not included<br>in antenna base<br>cost)                   | \$5,260.00                                     | \$5,000.00                        | N/A  | N/A                      | N/A                          |
| Sub-total  | \$115,090.00                                   | \$175,905.00                      | N/A  | \$0.00                   | N/A                          |
| Total for all systems  | \$1,330,135.00                                 | \$1,143,743.23                    | N/A  | \$0.00                   | N/A                          |

# Components

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmission<br>Line                    | \$188,150.00                   | \$122,980.00      |                                    | \$0.00         |                              |
| Rigid<br>Transmission<br>Line - copper, 4<br>1/16" | \$188,150.00                   | \$122,980.00      | Quote<br>attached                  | N/A            | N/A                          |
| Sub-total  | \$188,150.00                   | \$122,980.00      | N/A                                | \$0.00         | N/A                          |
| Total for all systems                              | \$1,330,135.00                 | \$1,143,743.23    | N/A                                | \$0.00         | N/A                          |

## Components

## **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower<br>TOWER  | \$381,100.00                   | \$359,500.00      |                                    | \$0.00         |                              |
| Structural engineering tower load study for well documented tower | \$12,600.00                    | \$9,500.00        | N/A                                | N/A            | N/A                          |
| Tall Tower<br>(greater than<br>500')                              | \$210,500.00                   | \$200,000.00      | N/A                                | N/A            | N/A                          |
| Minor tower reinforcement /modifications                          | \$158,000.00                   | \$150,000.00      | N/A                                | N/A            | N/A                          |
| Sub-total   | \$381,100.00                   | \$359,500.00      | N/A                                | \$0.00         | N/A                          |
| Total for all systems   | \$1,330,135.00                 | \$1,143,743.23    | N/A                                | \$0.00         | N/A                          |

# Components

## **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside<br>Professional<br>Services  | \$151,320.00                   | \$143,750.00      |                                    | \$0.00         |                              |
| Comprehensive coverage verification via field study, if needed                         | \$84,200.00                    | \$80,000.00       | N/A                                | N/A            | N/A                          |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00                     | \$2,250.00        | N/A                                | N/A            | N/A                          |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00                     | \$5,000.00        | N/A                                | N/A            | N/A                          |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | \$1,580.00                     | \$1,500.00        | N/A                                | N/A            | N/A                          |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | \$3,155.00                     | \$3,000.00        | N/A                                | N/A            | N/A                          |

| Perform engineering study for new channel assignment and antenna development         \$7,360.00         \$7,000.00         N/A         So.00         N/A         So.00 <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> |  |                |                |     |        |     |
|--|--|----------------|----------------|-----|--------|-----|
| management of the transition         Sub-total       \$151,320.00       \$143,750.00       N/A       \$0.00       N/A         Total for all       \$1,330,135.00       \$1,143,743.23       N/A       \$0.00       N/A   | engineering<br>study for new<br>channel<br>assignment and<br>antenna | \$7,360.00     | \$7,000.00     | N/A | N/A    | N/A |
| <b>Total for all</b> \$1,330,135.00 \$1,143,743.23 N/A \$0.00 N/A  | management of  | \$47,400.00    | \$45,000.00    | N/A | N/A    | N/A |
|  | Sub-total  | \$151,320.00   | \$143,750.00   | N/A | \$0.00 | N/A |
|  |  | \$1,330,135.00 | \$1,143,743.23 | N/A | \$0.00 | N/A |

# Components

## **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Other<br>Expenses                                       | \$47,870.00                    | \$39,270.00       |   | \$0.00         |                              |
| MVPD<br>Notification of<br>Channel<br>Change            | \$0.00                         | \$0.00            | N/A   | N/A            | N/A                          |
| Develop and air announcement of upcoming channel change | \$2,850.00                     | \$2,850.00        | estimate for on<br>air rescan<br>announcement<br>production<br>Quote attached | N/A            | N/A                          |
| Equipment<br>Storage                                    | \$30,500.00                    | \$30,500.00       | Estimate for Dielectric on site antenna storage Dielectric letter attached    | N/A            | N/A                          |
| Equipment Delivery and Handling Charges                 | \$2,970.00                     | \$2,970.00        | On site forklift<br>rental estimate<br>Representative<br>quote attached       | N/A            | N/A                          |
| DTV Medical<br>Facility<br>Notification                 | \$11,550.00                    | \$2,950.00        | Group quote attached  | N/A            | N/A                          |
| Sub-total   | \$47,870.00                    | \$39,270.00       | N/A   | \$0.00         | N/A                          |
| Total for all systems                                   | \$1,330,135.00                 | \$1,143,743.23    | N/A   | \$0.00         | N/A                          |

## Components

## **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$1,330,135.00                 | \$1,143,743.23 | \$0.00      |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

# Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Thurber VP Engineering

01/01/2018

#### **Attachments**