

Transition Plan Progress Report

 File Number:
 0000039953
 Submit Date:
 01/10/2018
 Call Sign:
 KNMT
 Facility ID:
 47707
 FRN:
 0004346060
 State:

 Oregon
 City:
 PORTLAND
 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 01/10/2018
 Filing Status:

 Active
 Filing Status
 Filing Status
 Filing Status
 Filing Status
 Filing Status

General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2017
	Quarter	Fourth Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TRINITY CHRISTIAN CENTER OF SANTA ANA, INC. Doing Business As: TRINITY BROADCASTING NETWORK	P. O. BOX C- 11949 SANTA ANA, CA 92711 United States	+1 (714) 832-2950	CMMAY@MAYLAWOFFICES. COM	Not-for- Profit

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact Representatives (2)	Contact Name	Address	Phone	Email	Contact Type
	Kevin T. Fisher ENGINEERING CONSULTANT Smith & Fisher	4791 Wintergreen Court Woodbridge, VA 22192 United States	+1 (703) 505- 1751	Kevin@smithandfisher.com	Technical Representative
	Colby M May , Esq <i>Attorney</i> COLBY M. MAY, ESQ., P.C.	P. O. Box 15473 WASHINGTON, DC 20003 United States	+1 (202) 544- 5171	CMMAY@MAYLAWOFFICES. COM	Legal Representative

Permits and	Section	Question	Response
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
		The Station has requested FAA approval for its post-auction facility.	
		The Station has received FAA approval for its post-auction facility.	
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	No
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post- auction facility	
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	No
		RF studies have been started	
		RF studies have been completed	
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
		Structural tower studies have been started	Yes
		Structural tower studies have been completed	No

Station	Section	Question	Response	
Equipment	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Yes	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Not Applicable	
		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Antenna Towers Construction and Antenna installation Does the Station's post-auction facility nequire tower Yes Image: Construction of a new function of the Station's post-auction facility nequire construction of a new function of the Station's post-auction facility Yes Image: Construction of a new function of the Station's post-auction facility No Image: Construction of a new function of the Station's post-auction facility No Image: Construction of a new function of the Station's post-auction facility No Image: Construction of a new function of the Station's post-auction facility No Image: Construction of a new function of the Station's post-auction facility No Image: Construction deadline? Image: Construction facility Image: Construction deadline? No Image: Construction deadline? No Image: Construction facility of that new function facilit	Towers and	Section	Question	Response
Image: require construction of a new tower or substantial modification of an axisting tower? No Has all necessary tower work been scheduled? No Has all necessary tower work been scheduled? Image: require construction deadline? Has all necessary tower work been completed? Image: require construction deadline? Has all necessary tower work been completed? Image: require construction deadline? Auxiliary Antonna Ooss the Station anticipate that all tower work, including anterna system? Yes Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary anterna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary anterna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary anterna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary anterna system? No Has the Station completed all outside tower work? No No Incocassary equipment upgrades to construction for its post-auction facility and its may how ceese bradedsation or its post-auction facility nation facility nation facility that its including equipmentinorits post-auction facility nation facility that its	Antenna			Yes
Please Explain: Tower Owners are VAGUE on this project. Image: Complete of the station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Ves Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Ves Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its rew auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all work, including construction, its pre-auction channel? No Has the Station completed all work, including construction of its pre-auction facility? No Has the Station completed all in-building (equipment) work? No No Does the Station completed all in-building (equipment) work? No Has the Station completed all in-building (equipment) work? No No Does the Station completed all in-building (equipment) work? No			require construction of a new tower or substantial	Yes
Tower Owners are VAGUE on this project. Has all necessary tower work been completed? Incompleted Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Yes Auxiliary Antenna Dees the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all work, including construction of its new auxiliary antenna system? No Has the Station completed all work, including construction of its per-auction facility such that it in may now cease broadcasting on its new auxiliary antenna system? No Has the Station completed all work, including construction of its post-auction facility such that it in ready to begin testing on its new auxiliary antenna system? No Has the Station completed all work, including construction of its post-auction facility such that it is ready to begin testing on its new auxiliary antenna system? No Has the Station completed all incluiting (equipment) work			Has all necessary tower work been scheduled?	No
Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Yes Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Auxiliary Antenna Does the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Station completed all touside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Station completed all work, including construction of its new auxiliary antenna system? Image: Station completed all work, including construction of its post-auction facility such that it is ready to begin testing on its post-auction facility antenna? Image: Station completed all work? Imag				
Auxiliary Antonna Does the Station require use of a new auxiliary antenna system? Yes Auxiliary Antonna Does the Station require use of a new auxiliary antenna system? No Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all testing on its new auxiliary antenna system? No Has the Station completed all work, including construction, of its persuaction facility? No Post-auction Facility Has the Station completed all work, including construction of its post-auction facility? Has the Station completed all work work? No No No Res the Station completed all work work? No No			Has all necessary tower work been completed?	
system? No Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system such that it may now cease broadcasting on its port-auction facility such that it is ready to begin testing on its post-auction facility such that it is ready to begin testing on its post-auction facility such that it is ready to begin testing on its post-auction facility such that it is ready to begin testing on its post-auction facility? No Has the Station completed all tower work? No No Has the Station completed all in-building (equipment) work? No Deces the Station have other issues that must be addressed borer it can fully construct and/or operate its post-auction facility? Yes Please Explain: The tower owners have been uncooperative as to what is necessary to complete an application No			antenna installation, will be completed in time to meet its	Yes
necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Image: Commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Image: Commence testing on its new auxiliary antenna system? Image: Commence testing on its new auxiliary antenna system? Post-auction Facility Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility? No Has the Station completed all tower work? No No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: The tower owners have been uncooprative as to what is need-or structural tower work? No		Auxiliary Antenna		Yes
all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility? Has the Station completed all tower work? Has the Station completed all tower work? No No Please Explain: The tower owners have been uncooprative as to what is needer Has the Station completed all construction work on its post- auction facility that is necessary to complete an application			necessary equipment upgrades to commence testing of its	No
system? Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility? No Has the Station completed all tower work? No Has the Station completed all in-building (equipment) work? No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: The tower owners have been uncooprative as to what is needet on structural tower work. Has the Station completed all construction work on its post-auction facility? No			all necessary equipment upgrades to commence testing of	
antenna system such that it may now cease broadcasting on its pre-auction channel? No Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility? No Has the Station completed all tower work? No Has the Station completed all in-building (equipment) work? No Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: The tower owners have been uncooprative as to what is needed on structural tower work. Has the Station completed all construction work on its post-auction facility? No				
modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?NoHas the Station completed all tower work?NoHas the Station completed all in-building (equipment) work?NoDoes the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: The tower owners have been uncooprative as to what is need-or structural tower work.NoHas the Station completed all construction work on its post- auction facility that is necessary to complete an applicationNo			antenna system such that it may now cease broadcasting on	
Has the Station completed all in-building (equipment) work?NoDoes the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?YesPlease Explain: The tower owners have been uncooprative as to what is needed on structural tower work.NoHas the Station completed all construction work on its post- auction facility that is necessary to complete an applicationNo		Post-auction Facility	modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on	No
Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility? Yes Please Explain: The tower owners have been uncooprative as to what is needed on structural tower work. Has the Station completed all construction work on its post-auction facility that is necessary to complete an application No			Has the Station completed all tower work?	No
before it can fully construct and/or operate its post-auction facility? Please Explain: The tower owners have been uncooprative as to what is needed on structural tower work. Has the Station completed all construction work on its post-auction facility that is necessary to complete an application			Has the Station completed all in-building (equipment) work?	No
The tower owners have been uncooprative as to what is needed on structural tower work.Has the Station completed all construction work on its post- auction facility that is necessary to complete an applicationNo			before it can fully construct and/or operate its post-auction	Yes
auction facility that is necessary to complete an application				ed on structural tower work.
			auction facility that is necessary to complete an application	No
Pre-auction Channel Has the Station ceased broadcasting on its pre-auction No channel? No		Pre-auction Channel		No

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	John B. Casoria , Esq Assistant Secretary 01/10/2018

Information not provided.

Attachments