

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	I	Service: DTV	Call Sign:	WFLD Channel: 31 (UHF)
File 0000027829				
Number:				
FRN: 00	05795067	Date	08/13	
		Submitted:	/2019	

Applicant Name, Type, and Contact Information

Applicant Information

n	Applicant	Address	Phone	Email	Applicant Type
	FOX TELEVISION STATIONS, LLC	Joseph M. Di Scipio 400 N. CAPITOL STREET, NW SUITE 890 WASHINGTON, DC 20001 United States	+1 (202) 824-6522	JDISCIPIO@21CF. COM	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Dennis Wallace Managing Partner Meintel, Sgrignoli & Wallace, LLC	Dennis Wallace 1282 Smallwood Drive Suite 372 Waldorf, MD 20603 United States	+1 (202) 251- 7589	Dennis. Wallace@mswdtv.com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Due to the complexity of this project and number of facilities involved, WFLD will install interim facilities at the John Hancock building, while existing antenna, transmission line, and transmitter are replaced at the main site on top of Willis Tower.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	CD2200P3		
		Year	1999		
		Туре	Inductive Output Tube		
		IOT Power Type	Three		
		Power Capacity	75 kW		

Existing Transmitter Information

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New	Use	Primary (Main)		
	Transmitter	Change Type	Purchase New		
		Is this a request for upgraded equipment?	No		
		Manufacturer			
		Model	THU-40 Evo		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	61 kW		
		Justification for New Transmitter	New transmitter required as existing unit is obsolete and no longer supported by manufacturer. Existing transmitter is rated 75KW. See quote 190725_Quotation 155506.1. WFLD.Main and narrative 190725_WFLD_NARRATIVE_REV3_FORM399		

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	Yes
		Size	3 inches
		Length	400.0 feet
		Other Electrical Service	Yes
			1

	Description	Transmitter Electrical Installation Costs Willis Tower
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	50 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	1000.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Other Transmitter Cost Not Listed

Transmitter Name Description Remote Control Wiring Wire up existing remote control to new transmitter Additional Transmitter RF Components Plumbing, RF and switch components. See quote 190725_Quotation 230209.2 WFLD. Addtnl Install Parts Water Glycol System Building Chilled Water System Connection. (ZonaTherm) Plumbing Demolition Disconnect Piping for transmitter (Great Lakes)	i i i i i i i i i i i i i i i i i i i				
Additional Transmitter RF ComponentsPlumbing, RF and switch components. See quote 190725_Quotation 230209.2 WFLD. Addtnl Install PartsWater Glycol SystemBuilding Chilled Water System Connection. (ZonaTherm)Plumbing DemolitionDisconnect Piping for transmitter (Great Lakes)	Transmitter	Name	Description		
quote 190725_Quotation 230209.2 WFLD. Addtnl Install Parts Water Glycol System Building Chilled Water System Connection. (ZonaTherm) Plumbing Demolition Disconnect Piping for transmitter (Great Lakes)		Remote Control Wiring			
(ZonaTherm) Plumbing Demolition Disconnect Piping for transmitter (Great Lakes)		Additional Transmitter RF Components	quote 190725_Quotation 230209.2 WFLD.		
Lakes)		Water Glycol System	. ,		
		Plumbing Demolition			
ThermoFlo Leibert system ThermoFlo Leibert Installation		ThermoFlo Leibert system	ThermoFlo Leibert Installation		

Remove Existing Main Transmitter	Remove existing main transmitter from
	Willis Tower

Interim	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase	
		Manufacturer		
		Model	THU9-24 EVO	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	37 kW	
		Justification for New Transmitter	Interim transmitter will be required to operate interim facilities at Hancock building while changing out antennas and transmitter at main facility, Willis Tower.	

Interim Transmitter	Other Transmitter Costs			
	Section	Question	Response	
	Electrical Service	Service Entrance (3 phases 800A 208V)	No	
		Switchgear (industrial 800 amp)	No	

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	500.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter	Other Transmitter Cost Not Listed		
	Name	Description	
	Second Mask filer	Second mask filter to allow operation on channel 31 (pre-repack)	
	Combiner connection	Facilitation by antenna/combiner owner (ATC) to connect into their system.	

Transmitter retuning	Retuning cost for transmitter from ch. 31 to ch. 24
Main and backup STL	Studio to Transmitter Link. Main link is fiber and backup is radio
Transmitter Site Survey	Survey by transmitter vendor to plan installation
RF Components	Additional transmitter components required to interconnect to combiner
Offloading	Offloading of transmitter and heat exchanger on ground and move to 97th floor.
Monitoring Equipment	Equipment needed to ensure signal and RF compliance with Rules.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Auxiliary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Auxiliary (Backup)	
		Description of Use	Licensed Aux Antenna	
		Ownership	Leased	
		Owner	Willis Tower	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	Yes	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Top Mount	
		Antenna position in stack	Bottom	
		Polarization	Circular	
		Туре	Broadband Panel	
		Number of Stations Supported	3	
		Number of Panels	24	
		Design power capacity in use	100.0 %	
		Lower Limit	572.00 MHz	
		Upper Limit	578.00 MHz	
		Other Antenna Type	N/A	

ERP: (Effective Radiated Power)	475.0 kW
Manufacturer	
Model	PHP24C
Year	1999

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
32334	WJYS
22211	WFLD
47905	WMAQ-TV

Antenna	Section	Question	Response
	New Antenna Description	Use	Auxiliary (Backup)
		Description of Use	Aux Antenna
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Ownership	Leased
		Owner	Willis Tower
		Is antenna shared?	Yes
		Is antenna directional?	Yes
		Will antenna be located on or in close proximity to an antenna farm?	Yes
	New Antenna Manufacturer and Types	Class	Full Power
		s Mounting	Top Mount
		Antenna position in stack	Bottom
		Polarization	Elliptical
		Туре	Broadband Panel
		Number of Stations Supported	3
		Number of Panels/Bays	24
		Lower Limit	470.00 MHz
		Upper Limit	600.00 MHz
		Design power capacity in use	100.0 %
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	475.0 kW
		Manufacturer	
		Model	PHP-24C

Year	2018
Justification for New Antenna	Lessor
	moving
	WFLD to a
	different Aux
	Antenna on
	top of
	building.
	Quote
	reflects cost
	of
	provisioning
	combiner and
	removal of
	former aux
	antenna
	facilities. See
	190725_Willi
	Tower
	Repack
	Engineering
	Statement R4
	07112017
	page 10

Auxiliary Other Antenna Costs

Ruxillary			
Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
		Туре	New
		Number of channels supported	3
Elbow Complex		Frequencies of channels supported	RF channel
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	No
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
		Broadband or Single Channel?	N/A
		Feed Line Size	N/A

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Enter a list of RF channel numbers.

RF Channel Number	
21	
24	
29	

Auxiliary Other Antenna Cost Not Listed

Antenna Information not provided.

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Top Mount	
		Antenna position in stack	Middle	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	

Manufacturer	
Model	ATW14H3H- ETC2-31H
Year	1999

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna	Use	Primary (Main)	
	Description	Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
Γ		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna	Class	Full Power	
	Manufacturer and Types	Mounting	Top Mount	
		Antenna position in stack	Тор	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	
		Manufacturer		
		Model	TFU-14ETT/VP-R C210	
		Year	2019	

Justification for New Antenna required for new channel. Slot antenna. See quotes 190725_700427CMZ- 1 WFLD FOX and 190725_900032CMZ
WFLD FOX

Primary Antenna Question Section Response **Combiner for Shared** Do you need a Combiner for a Shared Antenna Antenna? Туре Number of channels supported N/A N/A Frequencies of channels supported Frequency N/A Do you need a combiner output splitter N/A /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of Yes the Elbow Complex? Broadband or Single Channel? Single Channel Feed Line Size 6 1/8 inches inches **Side Mount Brackets** Do you require the separate purchase of side mount brackets for a high power antenna? **Pattern Scatter Analysis** Do you require separate purchase of No pattern scatter analysis for a side mount high or medium power antenna? **Sweep Test** Do you require the sweep testing of Yes transmission line and antenna?

Other Antenna Costs

Primary	Other Antenna Cost Not Listed		
Antenna	Name	Description	
	West Tower Stack Project	Willis Tower West Tower Stack Project per Willis Spreadsheet. See 190725_Willis Tower Repack Engineering Statement R4 07112017 page 12	
	Southwest Pole Decommissioning	Willis Tower Decommissioning of SW Pole. per Willis Tower. See 190725_Willis Tower Repack Engineering Statement R4 07112017Spreadsheet. page 13	

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Fransmissio	n Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Auxiliary (Backup)
		Description of Use	Licensed Aux
		Ownership	Leased
		Owner	Willis Tower
Existing Transmission Line Manufacturer and Type		Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes	
	Is Transmission Line in operating condition?	Yes	
		Manufacturer	
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
	Segment Length	20 inches	
	Other Segment Length	N/A	
		Number of parallel runs	2
		Length	400 feet per run

Auxiliary Existing Transmission Line

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
32334	WJYS
47905	WMAQ-TV

Auxiliary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Auxiliary (Backup)
		Description of Use	Licensed Aux
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 3/4 inches
		Other Segment Length	N/A
		Number of parallel runs	2
		Length	400 feet per run
		Justification for New Transmission Line	Replacement of Aux Antenna Transmission Line. The new Aux Combiner will be in a new location within the building and will require new transmission line.

Auxiliary Other Transmission Line Expenses Not Listed Transmission

Transmission Line Layout	Develop Transmission line layout and
	installation drawings for Aux Antenna.

ransmissio	Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission	Manufacturer	
	Line Manufacturer and Type	Туре	Rigid
		Diameter	8 3/16 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	400 feet per run

Primary Existing Transmission Line

Primary	New Transmission Line		
Transmissio	on Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	7 3/16 inches
		Other Diameter	N/A
		Segment Length	19 3/4 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	300 feet per run

Justification for New Transmission Line	Current
	Transmission
	line does not
	extend to the
	top of the
	west tower
	and it routed
	to the top of
	the SW Pole
	Outrigger.
	The New
	Antenna
	location
	requires new
	transmission
	line.
	However,
	applicant wil
	re-use as
	much as
	possible of
	the existing
	line.

Primary Transmission Line Expenses Not Listed Description

Transmission Line Layout Installation	Develop and play transmission line layout
Drawings	and installation drawings. See attached
	Quote.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

mary	Existing	Tower

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	Located on Building	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	Yes	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	No	
	Existing Tower Structure	Do you have a tower registration number?	Yes	
	Registration	ASR Number	1032959	
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	41° 52' 44.1" N-	
1983))	1983))	Longitude (NAD83)	087° 38' 10.2" W-	
		Overall Structure Height	1729.97 feet	
		Support Structure Height	1435.35 feet	

Ground Elevation Above Mean Sea Level (AMSL)	595.14 feet
Structure Type	BTWR - Building with Tower
Tower Owner	233 Broadcast, LLC
Date Constructed	01/01/2002

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
71283	WCFS-FM	FM
51165	WGCI-FM	FM
74178	WKSC-FM	FM
73226	WLS-TV	DTV
73228	WLS-FM	FM
53971	WEBG	FM
10981	WCPX-TV	DTV
70042	WLIT-FM	FM
71425	WWME-CD	DTV
9613	WBBM-FM	FM
60539	WXFT-DT	DTV
12498	WGBO-DT	DTV
72115	WGN-TV	DTV
28621	WJMK	FM
10802	WTTW	DTV
47905	WMAQ-TV	DTV

10801	WFMT	FM
48772	WPWR-TV	DTV
22211	WFLD	DTV
32334	WJYS	DTV
9617	WBBM-TV	DTV
6377	WTMX	FM

Other Types of Users

Users

Two Way

Microwave

Willis Tower

Primary Tower Section Question

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower Rigging Costs

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	Located on Building
Helicopter Services Required	Are helicopter services required?	Yes

Other Tower Expenses Not Listed Primary Tower

Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	1500
		Explanation	Outside Project Management to coordinate with Willis Tower, Antenna, Helicopter, Rigging, and Transmitter Replacements.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	2
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	Yes

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	45
	Justification	On Site RF Engineering to supervise equipment installation, performance measurements, and compliance with project requirements.

Outside	Other Professional Services Expenses Not Listed		
Professional	Services Costs	Description	

Prepare and File FCC Progress Reports

Prepare and File FCC Progress Reports

Other Expenses	Section	Question	Response
	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Other	Other Expenses Not Listed				
Expenses	Name	Description			
	Illinois and Chicago Sales Tax	Estimated Sales tax on equipment.			

Transmitters

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter THU9-24 EVO	\$3,424,693.39	\$2,761,764.70		\$0.00	
Monitoring Equipment	\$90,476.74	\$90,476.74	To monitor and confirm FCC Rule compliance. See Quotes in 190725_Transmitter RF and AV Monitoring	N/A	N/A
Offloading	\$26,000.00	\$26,000.00	Offload transmitter and heat exchanger on ground and move to 97th. floor.	N/A	N/A
RF Components	\$35,517.00	\$35,517.00	Additional Transmitter parts required to connect transmitter. See quote 190725_R&S Quote Interim Transmission line for Hancock	N/A	N/A
Combiner connection	\$1,026,550.00	\$1,026,550.00	Charge to connect transmitter into combiner and antenna system owned by others. See cost breakout in quote 190725_Transmitter to Antenna Integration	N/A	N/A

Second Mask filer	\$63,465.00	\$63,465.00	Second mask filter to provide operation on ch. 31 pre- repack channel during construction at Willis Tower. See quote 190725_Quotation 162173.2.WFLD (FOX).Second Filter	N/A	N/A
Other Building Addition Size: 500.0	\$629,495.33	\$629,495.33	Comprehensive room provisioning includes electrical, demolition, transformer, general construction, permits, design and HVAC, See quote 190725_Transmitter Room Construction	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$810,071.31	See attached quote 190725_Quotation 110499.1.WFLD (FOX).Interim Main	N/A	N/A
Transmitter Site Survey	\$20,125.00	\$20,125.00	Transmitter Site Survey and drawings for installation. See quote 190725_Quotation 112453.0.WFLD (FOX).Aux. SiteSurvpdf	N/A	N/A
Transmitter retuning	\$12,500.00	\$12,500.00	Retuning of transmitter from ch 31 pre-repack to ch 24 post-repack See quote 190725_WFLD THU Rechannel 19028R	N/A	N/A

\$47,564.32	\$47,564.32	To get Audio and	N/A	N/A
ψ+1,504.52	Ψ+1,3U4.3Z	Video from Studio to the transmitter. Main is fiber, backup is radio. See Quote 190725_Studio Transmitter Redundant		NA
\$3,197,543.20	\$2,637,444.20		\$0.00	
\$200,800.00	\$200,800.00	Estimate based on verbal discussions. Quote is forthcoming and will be entered when received.	N/A	N/A
\$1,788,000.00	\$1,239,501.00	See quote 190725_Quotation 155506.1.WFLD. Main	N/A	N/A
\$38,200.00	\$36,300.00	Catalog	N/A	N/A
\$20,800.00	\$19,600.00	Catalog	N/A	N/A
\$172,500.00	\$164,000.00	Modifications to HVAC/Mechanical Systems Willis Tower Building	N/A	N/A
\$3,600.00	\$3,600.00	Wire up existing remote control to new transmitter. See attached vendor quote.	N/A	N/A
	\$33,197,543.20 \$200,800.00 \$1,788,000.00 \$38,200.00 \$38,200.00 \$172,500.00	*3,197,543.20 \$2,637,444.20 \$200,800.00 \$200,800.00 \$200,800.00 \$200,800.00 \$1,788,000.00 \$1,239,501.00 \$38,200.00 \$36,300.00 \$38,200.00 \$19,600.00 \$172,500.00 \$164,000.00	Video from Studio to the transmitter. Main is fiber, backup is radio. See Quote 190725_Studio Transmitter Redundant\$3,197,543.20\$2,637,444.20\$200,800.00\$200,800.00Estimate based on verbal discussions. Quote is forthcoming and will be entered when received.\$1,788,000.00\$1,239,501.00See quote 190725_Quotation 155506.1.WFLD. Main\$38,200.00\$1,239,501.00See quote 190725_Quotation 155506.1.WFLD. Main\$38,200.00\$1,600.00Catalog\$172,500.00\$164,000.00Modifications to HVAC/Mechanical Systems Willis Tower Building\$3,600.00\$3,600.00Wire up existing remote control to new transmitter. See attached	Video from Studio to the transmitter. Main is fiber, backup is radio. See Quote 190725_Studio Transmitter Redundant\$0.00\$3,197,543.20\$2,637,444.20\$0.00\$200,800.00\$2,637,444.20\$0.00\$200,800.00\$2,637,444.20\$0.00\$200,800.00\$2,637,444.20\$0.00\$200,800.00\$2,637,444.20\$0.00\$200,800.00\$2,637,444.20\$0.00\$200,800.00\$2,637,444.20\$0.00\$1,788,000.00\$1,239,501.00See quote 190725_Quotation 155506.1.WFLD.

Additional Transmitter RF Components	\$94,648.20	\$94,648.20	Plumbing, RF and switching components. See quote 190725_Quotation 230209.2 WFLD. Addtnl Install Parts	N/A	N/A
Water Glycol System	\$75,750.00	\$75,750.00	ZonaTherm Quote attached. Water /Glycol System	N/A	N/A
ThermoFlo Leibert system	\$360,000.00	\$360,000.00	ThermoFlo Quote Attached. Leibert Units Installation at Willis Tower	N/A	N/A
Remove Existing Main Transmitter	\$180,025.00	\$180,025.00	Quote to remove existing equipment. Beam Supplies, HE Glycol, Etc. Down Elevator. Rigging, Labor Overtime on Weekends/Nights. See attached quote 190725_Willis Tower Phase II. Does not include disposal.	N/A	N/A
Other Building Addition Size: 1000.0	\$250,000.00	\$250,000.00	Modifications to building space for new transmitter. Willis Tower Building. See quote 190725_20190108 WFLD-Osborn Fee Proposal for design services. Job is out for bid and we are expecting the contractors services to use the balance.	N/A	N/A
Plumbing Demolition	\$13,220.00	\$13,220.00	Plumbing Demolition. Pipefitter Scope. Quote Attached.	N/A	N/A

Total for	\$12,775,472.59	\$10,633,756.57	N/A	\$0.00	N/A
all systems					

Antennas

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justifi
Primary Antenna TFU-14ETT/VP-R C210	\$2,843,280.00	\$2,873,875.00		\$0.00	
Southwest Pole Decommissioning	\$1,110,500.00	\$1,110,500.00	Willis Tower Spreadsheet. WFLD Allocated costs of project per Willis Tower Engineering Statement attached. See See 190725_Willis Tower Repack Engineering Statement R4 07112017Spreadsheet. page 13	N/A	N
West Tower Stack Project	\$1,424,250.00	\$1,424,250.00	Willis Tower Triple Destack and Double Stack per attached spreadsheet from Willis Tower and attached Willis Tower Engineering Statement. See 190725_Willis Tower Repack Engineering Statement R4 07112017 page 12	N/A	N,
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,984.00	Within quote 190725_700427CMZ-1 WFLD FOX	N/A	N

UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$321,741.00	Custom Three Station Stack Antenna designed for Willis Tower Building West Pylon. This antenna will require special structural design. See quotes 190725_700427CMZ-1 WFLD FOX and 190725_900032CMZ WFLD FOX	N/A	Ν
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Within quote 190725_700427CMZ-1 WFLD FOX	N/A	Ν
Auxiliary Antenna PHP- 24C	\$84,200.00	\$464,166.67		\$0.00	
UHF - High Power Top Mount Three Station broadband panel antenna elliptically or circularly polarized	\$0.00	\$0.00	N/A	N/A	N
New combiner, cost per channel (without antenna)	\$84,200.00	\$464,166.67	Willis Tower Aux Combiner / East Tower per Willis Tower Spreadsheet. See 190725_Willis Tower Repack Engineering Statement R4 07112017 page 10.	N/A	Ν
Sub-total	\$2,927,480.00	\$3,338,041.67	N/A	\$0.00	N
					N

Transmission Line

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$122,000.00	\$250,000.00		\$0.00	
Transmission Line Layout Installation Drawings	\$35,000.00	\$35,000.00	Develop transmission line layout and installation drawings. See attached vendor quote.	N/A	N/A
Rigid Transmission Line - copper, 7 3 /16"	\$87,000.00	\$215,000.00	Custom Transmission line fabrication required. Each section will need to be a custom made section length in order to fit within the existing hallways and vertical shafts within Willis Tower. Standard Line section costs is not applicable.	N/A	N/A
Auxiliary Transmission Line	\$186,600.00	\$200,000.00		\$0.00	

Tower Equipment and Rigging Costs

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BTWR	\$1,493,000.00	\$0.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	See attached Willis Tower Spreadsheet and Engineering Statement.	N/A	N/A
Tower Helicopter Lift	\$0.00	\$0.00	See attached Willis Tower Engineering Statement and Spreadsheet.	N/A	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$0.00	See attached Willis Tower spreadsheet and engineering statement.	N/A	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$0.00	See attached Willis Tower Engineering Statement.	N/A	N/A
Sub-total	\$1,493,000.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$12,775,472.59	\$10,633,756.57	N/A	\$0.00	N/A

Outside Professional Services

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$521,175.00	\$544,130.00		\$0.00	
Prepare and File FCC Progress Reports	\$34,980.00	\$34,980.00	Prepare and File FCC Progress Reports. See attached vendor quote.	N/A	N/A
Additional Field Engineering Service, 45 Days	\$95,400.00	\$95,400.00	See attached vendor quote. On Site RF Engineering for complex project. Supervision of installation and commissioning of new systems.	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	Catalog	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	Catalog	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	Catalog	N/A	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$35,000.00	Willis Tower Building Lease Modifications	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	Catalog	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	Catalog	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	Catalog	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	Catalog	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	Catalog	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	Catalog	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	Catalog	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$15,000.00	Coordination for Chicago Market and Willis Tower Building Testing and Transition End Dates	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	Catalog	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	Catalog	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	Catalog	N/A	N/A

Project management of the transition	\$237,000.00	\$225,000.00	Very large scope project management.	N/A	N/A
Sub-total	\$521,175.00	\$544,130.00	N/A	\$0.00	N/A
Total for all systems	\$12,775,472.59	\$10,633,756.57	N/A	\$0.00	N/A

Other Expenses

Cost Information

	Predetermined		Estimated Cost	Actual	Actual Cost
Description	Cost Estimate	Estimated Cost	Justification	Cost	Justification
Other Expenses	\$902,981.00	\$902,376.00		\$0.00	
Equipment Storage	\$56,791.00	\$56,791.00	Transmitter Storage off site until needed on site. See quotes 190725_Quotation 170275.3.WFLD. Main. Consolidation for main and 190725_Quotation 170264.3.WFLD (FOX).Int. Consolidation for interim	N/A	N/A
Illinois and Chicago Sales Tax	\$512,500.00	\$512,500.00	Estimated Chicago and Illinois Sales Tax on Equipment. The sales tax rate in the City of Chicago is 10.25%. Total Estimated Sales Tax on equipment at the 10.25% rate.	N/A	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$1,500.00	\$1,500.00	N/A	N/A	N/A

Delivery and Handling ChargesLagistics for Equipment to Willis Tower Building, Elevator and Freight Dock Considerations. Special elevator lifts. See attached rate sheet from Willis Tower BuildingN/AN/ADisposal Costs (for equipment and other waste, net of any salvage value)\$45,000.00Disposal of Glycol, Transformer Oil, Old Antenna, etc. from Willis Tower BuildingN/AN/ANon-zoning permits\$19,000.00\$19,000.00Building Permits, BuildingN/AN/ACocal Zoning\$0.00\$0.00N/AN/AN/AFCC Filing request\$195.00\$190.00CatalogN/AN/AFCC Filing request\$1,110.00\$1,070.00CatalogN/AN/AFCC Filing request\$1,110.00\$1,070.00CatalogN/AN/A						
Costs (for equipment and other waste, net of any salvage value)SilvageGlycol, Transformer Oil, Old Antenna, etc. from Willis Tower Building.Non-zoning permits\$19,000.00\$19,000.00Building Permits, Building City of ChicagoN/AN/ALocal Zoning\$0.00\$0.00N/AN/AN/AFCC Filing application\$335.00\$325.00N/AN/AN/AFCC Filing request\$195.00\$190.00CatalogN/AN/AFCC Filing application\$1,110.00\$1,070.00CatalogN/AN/AFCC Filing request\$1,1550.00\$11,000.00CatalogN/AN/A	Delivery and Handling	\$250,000.00	\$250,000.00	Logistics for Equipment to Willis Tower Building. Elevator and Freight Dock Considerations. Special elevator lifts. See attached rate sheet from Willis Tower Building	N/A	N/A
permitsElectrical, and Mechanicals. Willis Tower Building City of ChicagoLocal Zoning\$0.00\$0.00N/AN/AN/AFCC Filing Fees - Form 2100 license to cover application\$335.00\$325.00N/AN/AN/AFCC Filing Fees - Special Temporary Authorization request\$195.00\$190.00CatalogN/AN/AFCC Filing Fees - Special Temporary Authorization request\$1,110.00\$1,070.00CatalogN/AN/AFCC Filing Fees - Form 2100 minor change CP application\$1,1550.00\$11,000.00CatalogN/AN/A	Costs (for equipment and other waste, net of any	\$45,000.00	\$45,000.00	Glycol, Transformer Oil, Old Antenna, etc. from Willis Tower	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application\$335.00\$325.00N/AN/AN/AFCC Filing Fees - Special Temporary Authorization request\$195.00\$190.00CatalogN/AN/AFCC Filing Temporary Authorization request\$1,110.00\$1,070.00CatalogN/AN/AFCC Filing Pees - Form 2100 minor change CP application\$1,150.00\$11,000.00CatalogN/AN/ADTV Medical Facility\$11,550.00\$11,000.00CatalogN/AN/A	-	\$19,000.00	\$19,000.00	Electrical, and Mechanicals. Willis Tower Building City of	N/A	N/A
Fees - Form 2100 license 100 license to cover application FCC Filing FCC Filing \$195.00 \$190.00 Catalog N/A N/A Fees - Special Temporary Authorization request FCC Filing \$1,110.00 \$1,070.00 Catalog N/A N/A FCC Filing \$1,110.00 \$1,070.00 Catalog N/A N/A Fees - Form 2100 minor change CP application N/A N/A DTV Medical \$11,550.00 \$11,000.00 Catalog N/A N/A	Local Zoning	\$0.00	\$0.00	N/A	N/A	N/A
Fees - Special Temporary Authorization request FCC Filing \$1,110.00 \$1,070.00 Catalog N/A N/A Pees - Form 2100 minor change CP application DTV Medical \$11,550.00 \$11,000.00 Catalog N/A N/A	Fees - Form 2100 license to cover	\$335.00	\$325.00	N/A	N/A	N/A
Fees - Form 2100 minor change CP application DTV Medical \$11,550.00 \$11,000.00 Catalog N/A Facility	Fees - Special Temporary Authorization	\$195.00	\$190.00	Catalog	N/A	N/A
Facility	Fees - Form 2100 minor change CP	\$1,110.00	\$1,070.00	Catalog	N/A	N/A
	Facility	\$11,550.00	\$11,000.00	Catalog	N/A	N/A

Sub-total	\$902,981.00	\$902,376.00	N/A	\$0.00	N/A
Total for all systems	\$12,775,472.59	\$10,633,756.57	N/A	\$0.00	N/A

Cost Information	Grand Total					
		Predetermined Cost Estimate	Estimated Cost	Actual Cost		
	Total for all systems	\$12,775,472.59	\$10,633,756.57	\$0.00		

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Angelo Servedio Vice President, Controller 08/13/2019

Attachments