

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | I | Service: DTV | Call Sign: | KSAX | Channel: 24 (UHF) |
|-----------------|-----------------|--------------|---------------|------|-------------------|
| File | File 0000025416 | | | | |
| Number: | | | | | |
| FRN: 00 | 02629566 | Date | 02/13 | | |
| | | Submitted: | /2018 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|---|----------------------|--------------------|-------------------|
| KSAX-TV, INC. Doing Business As: KSAX-TV, INC. | David A. Jones 3415 UNIVERSITY AVE., WEST ST. PAUL, MN 55114 United States | +1 (651) 642-4334 | DJONES@HBI. COM | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|--|---|-----------------------|--------------------------------|--|
| Contact Information | Applicant | Address | Phone | Email | |
| | Charles R. Naftalin LEGAL COUNSEL HOLLAND & KNIGHT LLP | Charles Naftalin Holland & Knight, 800 17th Street, NW Suite 1100 Washington, DC 20006 United States | +1 (202) 955- 3000 | charles. naftalin@hklaw.com | |

| Broadcaster Information and Transition Plan | Question | Response |
|---|--|--|
| | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | The station will replace its owned antenna on its existing tower with a new antenna on a top-mounted omni-directional pylon on a supporting pole. The station also expects to require an interim antenna to avoid notable service disruptions. See Exhibit 1. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | | |
|-------------|-------------------------------------|--|-------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | DHD-15P1 | | | |
| | | Year | 2002 | | | |
| | | Туре | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power Capacity | 15 kW | | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | No | | | |
| | | Manufacturer | | | | |
| | | Model | UAXTE- 12R44 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power capacity | 7.2 kW | | | |
| | | Justification for New Transmitter | Current primary air- cooled solid state transmitter has been classified by manufacturer as unable to be re-tuned to new UHF channel. Price includes new exciters and mask filter. See Exhibit 1. | | | |

Primary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|---------------------------------------|----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | | |

| | Transformer (480V) | No |
|---|--|-----|
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

PrimaryOther Transmitter CoTransmitterInformation not provided.

| nterim Transmitter | 0 // | | _ |
|-----------------------|-----------------|-----------------------------------|--|
| lansinitter | Section | Question | Response |
| | New Transmitter | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase |
| | | Manufacturer | |
| | | Model | Maxiva UAXTE- 12R44 |
| | | Transmitter Type | Solid State |
| | | Solid State Cooling | Air Cooled |
| | | Solid State Power capacity | 7.2 kW |
| | | Justification for New Transmitter | Because the catalog doesn't list a 7-8 kW air-cooled solid state transmitter a GatesAir quote has been provided. See Exhibi |

| Interim | Other Transmitter Costs | | | | | |
|-------------|-------------------------|---------------------------------------|----------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | | |
| | | Switchgear (industrial 800 amp) | No | | | |
| | | Transformer (480V) | No | | | |
| | | Power | N/A | | | |
| | | Rigid Conduit and Wiring | No | | | |
| | | | | | | |

| | Size | N/A |
|---|--|-----|
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 80.0 kW | |

| Manufacturer | |
|--------------|---------|
| Model | TFU-25J |
| Year | 1985 |

| Primary | New Antenna Costs | | | |
|---------|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Types | Mounting | Top Mount | |
| | | Antenna position in stack | Тор | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 55.3 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU-12JTH /VP-R 04 |
|-------------------------------|---|
| Year | 2017 |
| Justification for New Antenna | Existing antenna is unable to be re-tuned to new repacked channel. See Exhibit 1. |

Other Antenna Costs

Primary Antenna

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep | Test |
|-------|------|
|-------|------|

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

| Interim | New Antenna Costs | | | |
|---------|--------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 55.3 kW | |
| | | Manufacturer | | |
| | | Model | TLP32A | |
| | | Year | 2017 | |
| | | | 1 | |

| Justification for New Antenna | Interim |
|-------------------------------|---------------|
| | antenna is |
| | necessary |
| | to avoid |
| | loss of |
| | broadcast |
| | service |
| | during |
| | transition to |
| | new |
| | (repacked) |
| | channel. |
| | See Exhibi |
| | 1. |

Other Antenna Costs

Interim Antenna

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary | Existing Transmission Line | | | |
|-------------|---|--|----------------------|--|
| Transmissio | on Line Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing transmission line shared with another station or stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| | Line Manufacturer and Type | Туре | Waveguide | |
| | | Diameter | N/A | |
| | | Other Diameter | N/A | |
| | | Segment Length | N/A | |
| | | Other Segment Length | 11.95 feet | |
| | | Number of parallel runs | 1 | |
| | | Length | 1250 feet per run | |

Existing Transmission Line

| Primary | New Transmission Line | | |
|-------------|--------------------------------|---|---|
| Transmissio | New Transmission Line Costs | Question | Response |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1200 feet per run |
| | | Justification for New Transmission Line | Current transmission line could not be used due to frequency change. See Exhibit 1. |

Primary Other Transmission Line Expenses Not Listed

Transmission to me tion not provided.

| Interim Transmissio | New Transmission Line | | | |
|------------------------|-----------------------|---|--|--|
| | on Line Section | Question | Response | |
| | New Transmission Line | Use | Interim | |
| | Costs | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Туре | Rigid | |
| | | Diameter | 6 1/8 inches | |
| | | Segment Length | 20' | |
| | | Other Segment Length | | |
| | | Number of parallel runs | 1 | |
| | | Length | 1100 feet per run | |
| | | Justification for New Transmission Line | Additional transmission line needed for interim facility to facilitate smooth transition to new channel. See Exhibit 1. | |

Interim Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | |
|---------|--|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | No | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | |
| | | Others Types of Users | N/A | |
| | | Is tower documented for structural analysis? | No | |
| | | Is tower compliant with Rev G? | Unknown | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | |
| | Registration | ASR Number | 1025694 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 45° 41' 59.0" N- | |
| | | Longitude (NAD83) | 095° 10' 36.0" W- | |
| | | Overall Structure Height | 1191.91 feet | |
| | | Support Structure Height | 1139.75 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1356.94 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | KSAX-TV, INC. |
| Date Constructed | 09/01/1987 |

Primary Tower Modification Costs

Tower

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

SectionQuestionResponseTower Rigging CostsComplex TowerN/AHelicopter Services
RequiredAre helicopter services required?No

Primary Other Tower Expenses Not Listed

Tower Information not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|----------|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | No |
| | | Number of Hours | N/A |
| | | Explanation | N/A |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 1 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare and file Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | | - |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|-----|
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs | Description |
|--------------|---|--|
| | Coverage Verification, Interim Antenna | Coverage verification (field study) for interim antenna operations. See Exhibit 1. |
| | Internal Staff Work | See Exhibit 1. |
| | RF exposure measurements, interim antenna | RF exposure measurements for interim antenna operations. See Exhibit 1. |
| | Outside Legal Analysis and Advice | Analysis and guidance provided by outside legal counsel with respect to repacking deadlines and other FCC requirements. See Exhibit 2 (Jan 2018). |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | No |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other | Other Expenses Not Listed | |
|---------------|---------------------------|--|
| Expenses Name | | Description |
| | Transmitter control | Remote control needed to comply with FCC requirements for main studio control of transmitters. |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Interim Transmitter Maxiva UAXTE- 12R44 | \$396,812.39 | \$389,312.39 | | \$0.00 | |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 7.2 kW | \$249,312.39 | \$249,312.39 | See Exhibit 1 (and including estimated state sales tax). | \$0.00 | N/A |
| Primary Transmitter UAXTE- 12R44 | \$249,312.39 | \$249,312.39 | | \$0.00 | |
| UHF - Air Cooled Solid State Transmitter 7.2 kW | \$249,312.39 | \$249,312.39 | See Exhibit 1 (and including estimated state sales tax). | N/A | N/A |
| Sub-total | \$646,124.78 | \$638,624.78 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,214,322.78 | \$2,031,667.82 | N/A | \$25,193.87 | N/A |

Components

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Antenna TLP32A | \$124,540.00 | \$91,377.54 | | \$0.00 | |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$67,500.54 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$14,977.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$2,500.00 | N/A | N/A | N/A |

| Primary Antenna TFU-12JTH /VP-R 04 | \$266,030.00 | \$223,763.00 | | \$0.00 | |
|---|----------------|----------------|-----|-------------|-----|
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$9,183.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$208,180.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$390,570.00 | \$315,140.54 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,214,322.78 | \$2,031,667.82 | N/A | \$25,193.87 | N/A |

Components

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$222,200.00 | \$177,998.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$222,200.00 | \$177,998.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$242,400.00 | \$202,273.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$242,400.00 | \$202,273.00 | N/A | N/A | N/A |
| Sub-total | \$464,600.00 | \$380,271.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,214,322.78 | \$2,031,667.82 | N/A | \$25,193.87 | N/A |

Components

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$394,800.00 | \$375,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$394,800.00 | \$375,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,214,322.78 | \$2,031,667.82 | N/A | \$25,193.87 | N/A |

Components

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Outside Professional Services | \$254,122.00 | \$259,090.50 | | \$25,193.87 | |
| Outside Legal Analysis and Advice | \$118.00 | \$118.00 | These costs were incurred in obtaining advice from outside counsel regarding the FCC requirements other than the Form 2100 or reimbursement, including periodic progress reports, repacking deadlines and other FCC requirements. See Exhibit 2. | \$118.00 | See Exhibit |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$6,956.25 | See Exhibit 2. Unexpected additional costs resulted from necessary changes in repacked facility and post- filing follow-up with the FCC to address issues in online database. | \$6,956.25 | See Exh Necess chang includ revision initia repack facility as as follow regard appearar applicati FCC sys among o matte |
|---|------------|-------------|---|-------------|--|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,000.00 | N// |
| Prepare and or review reimbursement form | \$2,630.00 | \$12,592.25 | See Exhibit 2 (January 2018). | \$12,592.25 | See Exh Costs ind signific revision reimburs form du change repact facility d and respond FCC req (and cha conta informa |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$500.00 | N// |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$0.00 | N/A |
|---|-------------|-------------|----------------|--------|-----|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Coverage Verification, Interim Antenna | \$80,000.00 | \$80,000.00 | See Exhibit 1. | N/A | N/A |
| RF exposure measurements, interim antenna | \$20,000.00 | \$20,000.00 | See Exhibit 1. | N/A | N/A |

| Internal Staff Work | \$20,674.00 | \$20,674.00 | See Exhibit 1. | \$4,027.37 | Although subtotal is r greater tha approved estimates additiona explanation provided i Exhibit 2 ar 2a. Exhibit links trave expenses w the correc Internal Lat Invoice (355841) |
|------------------------|----------------|----------------|----------------|-------------|--|
| Sub-total | \$254,122.00 | \$259,090.50 | N/A | \$25,193.87 | N/A |
| Total for all systems | \$2,214,322.78 | \$2,031,667.82 | N/A | \$25,193.87 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Outside Legal Analysis and Advice | Component Description: Amount: | Fee for attorney work regarding FCC repacking requirements, including transition progress reports \$118.00 |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Portion of invoice (as appropriately allocated and marked on invoice) relevant to construction permit work. |
|---|------------------------|---|
| | Amount: | \$513.50 |
| | Component Description: | Portion of invoice (including allocations as marked on invoice) relevant to construction permit work. |
| | Amount: | \$4,639.50 |
| | Component Description: | Portion of invoice relevant to construction permit work. |
| | Amount: | \$1,356.25 |
| | Component Description: | Portion of invoice (as appropriately allocated on invoice) relevant to construction permit work. |
| | Amount: | \$447.00 |

| Perform engineering study for new channel assignment and antenna development | Component Description: | Portion allocable to relevant line item. The selected |
|---|------------------------|--|
| | | attachment also has requested |
| | | detail. Please ignore other |
| | | versions of Invoice |
| | Amount: | 240733. \$1,000.00 |
| | Amount. | ψ1,000.00 |

| Prepare and or review reimbursement form | Component Description: | Portion of invoice |
|---|------------------------|------------------------------|
| | | relevant to |
| | | preparation of reimbursement |
| | | request |
| | Amount: | \$7,757.50 |
| | Anount | φ1,101.00 |
| | Component Description: | Portion of invoice |
| | | relevant to |
| | | preparation of |
| | | reimbursement |
| | | forms |
| | Amount: | \$244.25 |
| | Component Description: | Portion of invoice |
| | | relevant to review |
| | | and preparation of |
| | | reimbursement |
| | | information, |
| | | including |
| | | responses to FCC |
| | | requests. |
| | Amount: | \$4,338.00 |
| | Component Description: | Portion of invoice |
| | | relevant to |
| | | preparation and |
| | | review of |
| | | reimbursement |
| | | forms, including |
| | | responding to |
| | | further FCC |
| | | requests. |
| | Amount: | \$252.50 |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Portion allocable to relevant line item. The selected attachment has requested detail. Please ignore other versions of Invoice 240733. \$500.00 |
|---|---------------------------|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |
| Coverage Verification, Interim Antenna | Information not provided. | |
| RF exposure measurements, interim antenna | Information not provided. | |
| Internal Staff Work | | |
| | Component Description: | Internal Labor Costs for J. Fredrickson, Broadcast Systems Engineer . Please refer only to corrected invoice. |
| | Amount: | \$672.84 |

| Component Description: Amount: | Internal Labor Costs for G. Phillips, Engineer . Please refer only to corrected invoice. \$1,777.57 |
|-----------------------------------|---|
| Component Description: Amount: | Internal Labor Costs for M. Barrett, Broadcast Systems Engineer Manager. Please refer only to corrected invoice. \$425.10 |
| Component Description: Amount: | Internal Labor Costs for E. Smith, Chief Engineer. Please refer only to corrected invoice. \$923.95 |
| Component Description: | This material document summarizes costs, as reimbursed by licensee parent, for travel expenses for trip to KSAX antenna site. Supporting documentation for all expenses reimbursed is also attached. See also Exhibit 2a per staff request. |
| Amount: | \$222.91 |

| Component Descriptio | n: Copy and |
|----------------------|--------------------|
| | document |
| | expenses for |
| | blueprint creation |
| | and transmission |
| | for new KSAX |
| | facility. |
| Amount: | \$5.00 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$64,106.00 | \$63,541.00 | | \$0.00 | |
| Transmitter control | \$4,580.00 | \$4,580.00 | See Exhibit 1. | N/A | N/A |
| MVPD Notification of Channel Change | \$1,000.00 | \$1,000.00 | See Exhibit 1. | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$4,100.00 | \$4,100.00 | See Exhibit 1. | N/A | N/A |
| Equipment Delivery and Handling Charges | \$35,200.00 | \$35,200.00 | See Exhibit 1. | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$7,146.00 | \$7,146.00 | See Exhibit 1. | N/A | N/A |

| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|-------------|-----|
| Sub-total | \$64,106.00 | \$63,541.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,214,322.78 | \$2,031,667.82 | N/A | \$25,193.87 | N/A |

Components

| Grand Total | | | |
|-----------------------|--------------------------------|--------------------------------|---|
| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| Total for all systems | \$2,214,322.78 | \$2,031,667.82 | \$25,193.87 |
| | | Predetermined Cost Estimate | Predetermined Cost Estimate Estimated Cost |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | David A. Jones Vice President 02/13/2018 |

Attachments