

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	21258 000002	Service: DTV 28837	Call Sign:	WSES	Channel: 36 (UHF)
FRN: 002	4377780	Date Submitted:	03/07 /2018		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
HSH BIRMINGHAM (WCFT) LICENSEE, LLC	Armstrong Williams 201 MASSACHUSETTS AVENUE, NE SUITE C-1 WASHINGTON, DC 20002 United States	+1 (202) 546- 5400	arightside@aol. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Paul A. Cicelski , Esq . Lerman Senter PLLC	2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Νο
	Briefly describe transition plan	See Exhibit A.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter	Type of change	Lease New			
	Description	Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter Manufacturer and Type	Manufacturer				
		Model	Diamond DHD60P2			
		Year	2009			
		Туре	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power Capacity	13.2 kW			

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Lease New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	ULXTE-40			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	23.3 kW			
		Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.			

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	Yes
		Power	300 kVA
		Rigid Conduit and Wiring	Yes
		Size	2 inches
		Length	800.0 feet
		Other Electrical Service	No
		Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

PrimaryOther Transmitter Cost Not ListedTransmitterInformation not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna	Type of change	Lease New			
	Description	Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Leased			
		Owner	Sinclair Television Stations, LLC			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	Yes			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Full Power			
	Manufacturer and Type	Mounting	Top Mount			
		Antenna position in stack	Not in Stack			
		Polarization	Elliptical			
		Туре	Slotted Coaxial			
		Number of Stations Supported	N/A			
		Number of Panels	N/A			
		Design power capacity in use	N/A			
		Lower Limit	N/A			
		Upper Limit	N/A			
		Other Antenna Type	N/A			

ERP: (Effective Radiated Power)	300.0 kW
Manufacturer	
Model	ATW30H3- ETC1-33S
Year	2009

Primary Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Lease New	
		Is this a request for upgraded equipment?	No	
		Ownership	Leased	
		Owner	SINCLAIR TELEVISION STATIONS, LLC	
		Is antenna shared?	No	
		Is antenna directional?	No	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	319.0 kW	
		Manufacturer		

Model	TFU-30DSC /VP-R C160
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna tha cannot be used for the new post- auction channel.

Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	6 1/8 inches inches
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

Interim Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Lease New	
		Ownership	Leased	
		Owner	SINCLAIR TELEVISION STATIONS, LLC	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Broadband Panel	
		Number of Stations Supported	1	
		Number of Panels/Bays	8	
		Lower Limit	470.00 MHz	
		Upper Limit	598.00 MHz	
		Design power capacity in use	100.0 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	100.0 kW	
		Manufacturer		
		Model	TFU-8WB-1- R	

Year	2017
Justification for New Antenna	Interim
	antenna to
	be used to
	stay on the
	air while the
	main
	antenna
	undergoes
	construction
	for the post-
	auction
	channel
	change.

Interim	Other Antenna Costs			
Antenna	Section	Question	Response	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes	
		Broadband or Single Channel?	В	
		Feed Line Size	3 1/8 inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line Primary Existing Transmission

nsmissior	Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Leased
		Owner	Sinclair Television Stations, LLC
		Site	N/A
-		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 3/4 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	2020 feet per run

Other Transmission Line Expenses Not Listed Transmission Line Expenses Not Listed

New Transmission Line Transmission Line

on Line Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Lease New
	Туре	Rigid
	Diameter	3 1/8 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	Interim transmission line will feed the interim antenna.

Interim Other Transmission Line Expenses Not Listed

Transmission not provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

ng T	ower
	ng T

Primary	Existing Tower					
Tower	Section	Question	Response			
	Existing Tower Description	Type of change	Modify Existing			
		Tower Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Leased			
		Is this tower consider Complex?	No			
		Is this tower currently shared with any other stations?	No			
		One or more FM, AM or TV radio broadcaster(s)	N/A			
		Others Types of Users	N/A			
		Is tower documented for structural analysis?	Yes			
		Is tower compliant with Rev G?	No			
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes			
		ASR Number	1033524			
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	33° 28' 48.0" N-			
	1983))	Longitude (NAD83)	087° 25' 50.0" W-			
		Overall Structure Height	1999.98 feet			
		Support Structure Height	1930.09 feet			
		Ground Elevation Above Mean Sea Level (AMSL)	640.08 feet			

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	TV Alabama, Incorporated
	Date Constructed	09/19/1996

Primary Tower Modification Costs

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcement needed

Primary Tower Rigging Costs

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	N/A
	Helicopter Services Required	Are helicopter services required?	No

Primary Other Tower Expenses Not Listed

Tower Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	470
		Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	2
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-40	\$1,042,800.00	\$863,050.00		\$0.00	
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$771,750.00	See Response to August 4 Inquiry.	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Sub-total	\$1,042,800.00	\$863,050.00	N/A	\$0.00	N/A
Total for all systems	\$2,607,016.00	\$2,356,661.00	N/A	\$6,517.33	N/A

Components

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU- 8WB-1-R	\$142,320.00	\$135,280.00		\$0.00	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 3 1 /8. feedline (if needed)	\$9,340.00	\$8,880.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized	\$103,100.00	\$98,000.00	N/A	N/A	N/A
Primary Antenna TFU- 30DSC/VP-R C160	\$308,530.00	\$293,100.00		\$0.00	

UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Sub-total	\$450,850.00	\$428,380.00	N/A	\$0.00	N/A
Total for all systems	\$2,607,016.00	\$2,356,661.00	N/A	\$6,517.33	N/A

Components

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$62,400.00	\$59,400.00		\$0.00	
Rigid Transmission Line - copper, 3 1/8"	\$62,400.00	\$59,400.00	N/A	N/A	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$62,400.00	\$59,400.00	N/A	\$0.00	N/A
Total for all systems	\$2,607,016.00	\$2,356,661.00	N/A	\$6,517.33	N/A

Components

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$657,800.00	\$625,000.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$657,800.00	\$625,000.00	N/A	\$0.00	N/A
Total for all systems	\$2,607,016.00	\$2,356,661.00	N/A	\$6,517.33	N/A

Components

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$217,520.00	\$205,750.00		\$6,517.33	
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$4,931.84	The duplicates for invoice #s: 457331, 453972, 453686, 1032, and 1012 should not be associated with this cost. The most recent versions of these invoices should be retained. The total for this line item should be \$4,931.83.
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$122.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,463.49	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Sub-total	\$217,520.00	\$205,750.00	N/A	\$6,517.33	N/A
Total for all	\$2,607,016.00	\$2,356,661.00	N/A	\$6,517.33	N/A

Components

Actual Information	
Description	File Name

ASR modification (prepare FCC Form 854) Information not provided. Project management of the transition Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. Amount: \$43.72 Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. Amount: \$43.72 Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. Amount: \$32.35 Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. Amount: \$32.35 Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. Amount: \$105.97 Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. Y1051 Amount: Portion of general repack matter invoice attributable to this station - divided by 93 stations.		
transitionComponent Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations.Amount:Amount:Portion of general repack matter invoice attributable to this station - divided by 93 stations.Amount:Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations.Amount:Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1051Amount:Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1051Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations. #450412	Information not provided.	
Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations.Amount:\$32.35Component Description:Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051Amount:Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051Amount:Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1051		repack matter invoice attributable to this station - divided by 93 stations.
repack matter invoice attributable to this station - divided by 93 stations. \$32.35 Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051 Amount: \$105.97 Component Description: Portion of general repack matter invoice attributable to this stations. #1051 Stations. #1053 Stations. #1054 Station - divided by 93 stations. #450412	Amount:	\$43.72
Component Description:Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051 \$105.97Amount:Portion of general repack matter invoice attributable to this station. #1051 		repack matter invoice attributable to this station - divided by 93 stations.
repack matter invoice attributable to this station - divided by 98 stations. #1051 \$105.97 Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #450412	Amount:	\$32.35
Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #450412		repack matter invoice attributable to this station - divided by 98 stations. #1051
repack matter invoice attributable to this station - divided by 93 stations. #450412	Amount:	\$105.97
	Component Description:	repack matter invoice attributable to this station - divided by 93 stations.
Anount. \$999.04	Amount:	\$999.04
		ψ000.0 1

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$912.82
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$91.50
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457851 \$818.59
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045 \$185.10
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.91

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457331 \$836.44
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1039 \$30.47
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1012 \$20.64
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1010
Amount:	\$86.88

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453972 \$716.28
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453686 \$943.95
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1032. \$43.71
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$1,954.93
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$107.53

	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$731.71
Prepare request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

Prepare and or review reimbursement form	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$152.01
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$1,311.48
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$175,646.00	\$175,081.00		\$0.00	
Equipment Storage	\$15,000.00	\$15,000.00	See Exhibit J.	N/A	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	\$75,000.00	\$75,000.00	See Response to August 4 Inquiry.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,566.00	\$28,566.00	See Response to August 4 Inquiry.	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Sub-total	\$175,646.00	\$175,081.00	N/A	\$0.00	N/A
Total for all systems	\$2,607,016.00	\$2,356,661.00	N/A	\$6,517.33	N/A

Components

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$2,607,016.00	\$2,356,661.00	\$6,517.33	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Armstrong P Williams Managing Member
	03/07/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an aut nameo	are, under penalty of perjury, that I am horized representative of the above- d applicant for the Authorization(s) ied above.	Armstrong P Williams Managing Member
		03/07/2018

Attachments