

Federal Communications Commission

(REFERENCE COPY - Not for submission) FCC Form 399:

Reimbursement Request

| Facility ID: | 46979 | Service: DTV | Call Sign: | WLWT | Channel: 20 (UHF) |
|-----------------|----------|--------------------|----------------|------|-------------------|
| File Number: | 000002 | 26824 | | | |
| FRN: 00 | 01587609 | Date Submitted: | 04/23 /2018 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|----------------------------|-------------------|
| OHIO/OKLAHOMA HEARST TELEVISION INC. | C/O BROOKS, PIERCE, ET. AL P.O. BOX 1800 RALEIGH, NC 27602 United States | +1 (919) 839- 0300 | mprak@brookspierce. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | |
|------------------------|--|---------|-------|-------|
| Contact Information | Applicant | Address | Phone | Email |
| | The Preparer is same as the reimbursement contact. | | | |

| Broadcaster | Question | Response |
|--|--|-----------------------|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | see attached document |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Sigma CD3300 P3 | | |
| | | Year | 2002 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Two | | |
| | | Power Capacity | 50 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | Yes | | | |
| | | Manufacturer | | | | |
| | | Model | ULXTE-72 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 47.2 kW | | | |
| | | Justification for New Transmitter | Existing IOT transmitter cannot be converted to post- transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote. | | | |

| rimary | Other Transmitter Costs | | |
|------------|---|--|--|
| ransmitter | Section | Question | Response |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | Yes |
| | | Power | 300 kVA |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | Yes |
| | | Description | transmitter installation electrical service. See attached Bertke Electric quote. |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | | Туре | N/A |
| | | Size | N/A |
| | | Other Size | N/A |
| | Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | | Size | N/A |
| | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | | Is a channel 14 Mask Filer needed? | N/A |
| | | Is additional field engineering time needed? | N/A |
| | | Number of Days | N/A |

Other Transmitter Cost Not Listed

Primary Transmitter

| Name | Description |
|-------------------------------|---|
| Electrical Accessories | Manufacturer required surge protection |
| Shipping | transmitter shipping |
| Transmitter de-install | removal of old transmitter |
| Transmitter Room Modification | remove equipment, walls etc. to make room for new transmitter |
| RF Accessories | additional RF components required for transmitter operation |
| Sales Tax | transmitter sales tax |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | |
|---------|---------------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | Existing Antenna Description | Type of change | Purchase New | | |
| | | Antenna Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is the existing antenna shared with another station or stations? | No | | |
| | | Is the existing antenna directional? | No | | |
| | | Is antenna in operating condition? | Yes | | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | | |
| | Existing Antenna | Class | Full Power | | |
| | Manufacturer and Type | Mounting | Top Mount | | |
| | | Antenna position in stack | Bottom | | |
| | | Polarization | Horizontal | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels | N/A | | |
| | | Design power capacity in use | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | | |

| Manufacturer | |
|--------------|-----------------------|
| Model | TFU- 30GBH-R 06 |
| Year | 2002 |

| Primary | New Antenna Costs | | | |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Bottom | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 722.0 kW | |
| | | Manufacturer | | |
| | | | | |

| Model | TFU- 26GBH-R 06 |
|-------------------------------|--|
| Year | 2018 |
| Justification for New Antenna | Current antenna is channel specific and cannot be used on post- transition channel. Antenna must be replaced. |

Primary Other Antenna Costs

| Antenna | Section | Question | Response |
|--------------------------------------|--------------------------------|---|---------------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| Elbow Complex Side Mount Brackets | | Frequency | N/A |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 6 1/8 inches inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|---------------------|---|
| Sales Tax | antenna sales tax |
| Antenna accessories | custom length transmission line & test transition |
| Shipping | antenna shipping |

| Interim | New Antenna Costs | | | |
|---------|-------------------------|--|-------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 16 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 608.00 MHz | |
| | | Design power capacity in use | 60.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 500.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-16WB | |
| | | Year | 2018 | |
| | | | | |

| Justification for New Antenna | The |
|-------------------------------|---------------|
| | proposed |
| | interim |
| | antenna is |
| | broadband |
| | and can be |
| | used for |
| | both pre |
| | and post |
| | transition |
| | channels |
| | and is |
| | required to |
| | facilitate a |
| | smooth and |
| | on-time |
| | transition to |
| | the |
| | assigned |
| | post- |
| | transition |
| | channel. |

Interim

Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Interim | Other Antenna Cost Not Listed | | |
|---------|-------------------------------|-------------------|--|
| Antenna | Name | Description | |
| | Shipping | antenna shipping | |
| | Sales Tax | antenna sales tax | |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| ssion | Section | Question | Response |
|--|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| Existing Transmission Line Manufacturer and Type | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | - | Manufacturer | Dielectric |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 950 feet per run |

Other Transmission Line Expenses Not ListedPrimaryTransmission LineDescription

| Name | Description |
|----------------|---|
| Line sweep | test transmission line for use on post- transition channel |
| Refurbish Line | refurbish 6-1/8" transmission lines to be utilized by new top mount antenna |

| Transmissio | section | Question | Response |
|-------------|-----------------------|---|--|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 600 feet per run |
| | | Justification for New Transmission Line | new transmission line required to support interim antenna |

Interim New Transmission Line

| Interim | Other Transmission Line Expenses Not Listed | |
|-------------|---|-----------------------------|
| Transmissio | nName | Description |
| | Sales Tax | transmission line sales tax |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| mary | Existing | Tower |
|------|----------|-------|
| | | |

| Primary | Existing Tower | | | |
|-------------|---|---|------------------------|--|
| Tower Secti | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | Terrain Constrained | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | Yes | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | No | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | |
| | Registration | ASR Number | 1038226 | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 39° 07' 27.0" N- | |
| 1983)) | 1983)) | Longitude (NAD83) | 084° 31' 18.0" W- | |
| | | Overall Structure Height | 950.12 feet | |
| | | Support Structure Height | 895.99 feet | |
| | | | | |

| Ground Elevation Above Mean Sea Level (AMSL) | 837.92 feet |
|---|---|
| Structure Type | LTOWER - Lattice Tower |
| Tower Owner | Ohio /Oklahoma Hearst Television Inc. |
| Date Constructed | 01/01/1997 |

FM, AM or TV radio broadcasters. Facility ID's, **Call Signs and Services of** other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 65666 | WCET | DTV |

Other Types of Users

Users

Amateur Radio

Tower Modification Costs Primary

| - | - | | | | | 2 |
|---|---|----|---|---|---|---|
| Т | C |)\ | N | e | r | |

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

| Primary | Tower Rigging Costs | | | |
|---------|---------------------------------|-----------------------------------|------------------------|--|
| Tower | Section | Question | Response | |
| | Tower Rigging Costs | Complex Tower | Terrain constrained | |
| | Helicopter Services Required | Are helicopter services required? | No | |

Primary Tower Angel State Not Listed

| Name | Description |
|------------------|---|
| Tower Consulting | tower consulting and tower project management |
| Land clearing | remove trees and brush. Required for tower modifications. |

| Outside | Section | Question | Response |
|--------------|--|--|----------|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | No |
| | | Number of Hours | N/A |
| | | Explanation | N/A |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| | Services | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare and file Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | | |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|-----|
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs | Description |
|--------------|-----------------------------------|---|
| | Security | Security service during tower modifications & antenna installation |
| | Transmitter Site Survey | Transmitter planning survey & transmitter building drawings (aka Field Service, TV) |
| | Transmitter Site Survey Sales Tax | Sales Tax for Transmitter Site Survey (aka Field Service, TV) |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Transmitter ULXTE-72 | \$1,822,910.46 | \$1,503,556.57 | | \$408,815.72 | |
| Electrical Accessories | \$1,942.49 | \$1,942.49 | Manufacturer required surge protection | N/A | N/A |
| Transmitter de-install | \$25,550.85 | \$25,550.85 | removal of old transmitter to make room for replacement | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,178,958.11 | GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition. | \$402,875.72 | N/A |
| Sales Tax | \$89,769.00 | \$89,769.00 | transmitter sales tax per attached GatesAir quote | N/A | N/A |
| Shipping | \$13,500.00 | \$13,500.00 | shipping per attached GatesAir quote | N/A | N/A |

| Other Electrical Service: transmitter installation electrical service. See attached Bertke Electric quote. | \$99,688.00 | \$99,688.00 | transmitter installation electrical service. See attached Bertke Electrical quote. | N/A | N/A |
|---|----------------|----------------|--|----------------|-----|
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$11,488.00 | N/A | N/A | N/A |
| Transmitter Room Modification | \$5,940.00 | \$5,940.00 | building mods required for new transmitter | \$5,940.00 | N/A |
| RF Accessories | \$76,720.12 | \$76,720.12 | Additional RF components required for transmitter operation and integration into current RF environment. | N/A | N/A |
| Sub-total | \$1,822,910.46 | \$1,503,556.57 | N/A | \$408,815.72 | N/A |
| Total for all systems | \$4,269,869.30 | \$3,271,563.41 | N/A | \$1,492,403.43 | N/A |

Components

| Actual Information Description | File Name |
|-----------------------------------|---------------------------|
| Electrical Accessories | Information not provided. |
| Transmitter de-install | Information not provided. |

| State Transmitter 35 - 50 kW | Component Description: Amount: | Transmitter 1st deposit \$138,687.85 |
|--|-----------------------------------|---|
| | Component Description: Amount: | Transmitter 2nd deposit \$264,187.87 |
| Sales Tax | Information not provided. | |
| Shipping | Information not provided. | |
| Other Electrical Service: transmitter installation electrical service. See attached Bertke Electric quote. | Information not provided. | |
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |
| Transmitter Room Modification | Component Description: Amount: | WLWT AC equipment removal \$5,940.00 |
| RF Accessories | Information not provided. | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|--|
| Interim Antenna TFU-16WB | \$144,035.00 | \$141,005.00 | | \$122,193.27 | |
| UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized | \$108,640.00 | \$108,640.00 | antenna price per attached Dielectric quote | \$122,193.27 | Progress payments - not itemized |
| Sales Tax | \$7,605.00 | \$7,605.00 | estimated antenna sales tax based on Ohio state and local sales tax rate of 7% | N/A | N/A |
| Shipping | \$7,360.00 | \$7,360.00 | shipping per attached Dielectric quote | \$0.00 | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$11,000.00 | N/A | N/A | N/A |

| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$0.00 | N/A |
|--|--------------|--------------|---|--------------|-----|
| Primary Antenna TFU- 26GBH-R 06 | \$307,187.00 | \$431,181.00 | | \$363,618.90 | |
| Shipping | \$9,613.00 | \$9,613.00 | shipping per attached Dielectric quote | \$0.00 | N/A |
| Antenna accessories | \$4,384.00 | \$4,384.00 | RF components need for antenna installation per attached Dielectric quote | \$0.00 | N/A |
| Sales Tax | \$27,160.00 | \$27,160.00 | estimated antenna sales tax based on Ohio state and local sales tax rate of 7% | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,984.00 | N/A | \$0.00 | N/A |

| UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$372,640.00 | bottom of antenna stack price per attached Dielectric quote | \$363,618.90 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$0.00 | N/A |
| Sub-total | \$451,222.00 | \$572,186.00 | N/A | \$485,812.17 | N/A |
| Total for all systems | \$4,269,869.30 | \$3,271,563.41 | N/A | \$1,492,403.43 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------|--|
| UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized | Component Description: | Dielectric WLWT Interim Antenna 45% progress payment (10% down and 35% with order equals). Supporting documentation included. \$59,720.40 |
| | | <i></i> |
| | Component Description: | WLWT Dielectric interim antenna payment 2 - 45% prior to ship. Supporting documentation included. \$62,472.87 |
| Sales Tax | Information not provided. | |

| Shipping | Information not provided. | | |
|--|-----------------------------------|--|--|
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | | |
| Sweep test of existing antenna | Information not provided. | | |
| Shipping | Information not provided. | | |
| Antenna accessories | Information not provided. | | |
| Sales Tax | Information not provided. | | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Component Description: Amount: | WLWT main antenna payment 45% prior to ship \$181,809.45 | |
| | Component Description: | Dielectric WLWT Main Antenna and Elbow complex; 9.13.2017; \$181,809.45; progress payments 10% & 35% \$181,809.45 | |
| Sweep test of existing antenna | Information not provided. | | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Transmission Line | \$148,848.00 | \$147,531.00 | | \$124,094.70 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$139,200.00 | \$137,883.00 | transmission line price per attached Dielectric quote | \$124,094.70 | N/A |
| Sales Tax | \$9,648.00 | \$9,648.00 | estimated transmission line sales tax based on Ohio state and local sales tax rate of 75 | N/A | N/A |
| Primary Transmission Line | \$88,229.84 | \$88,229.84 | | \$42,783.34 | |
| Line sweep | \$2,758.34 | \$2,758.34 | see associated invoice | \$2,758.34 | N/A |

| Refurbish | \$85,471.50 | \$85,471.50 | Main | \$40,025.00 | N/A |
|-----------------------|----------------|----------------|---------------|----------------|-----|
| Line | | | transmission | | |
| | | | line | | |
| | | | refurbish per | | |
| | | | TCI-17- | | |
| | | | 022H - | | |
| | | | WLWT | | |
| | | | Hearst - | | |
| | | | Cincinnati | | |
| | | | OH - Mod | | |
| | | | Maint 1.5.18. | | |
| | | | pdf - Labor | | |
| | | | Parts: | | |
| | | | Dielectric | | |
| | | | SR 911- | | |
| | | | 0003 | | |
| | | | refurb1.pdf | | |
| | | | Parts: | | |
| | | | Dielectric | | |
| | | | SR 911- | | |
| | | | 0004 | | |
| | | | refurb2.pdf | | |
| Sub-total | \$237,077.84 | \$235,760.84 | N/A | \$166,878.04 | N/A |
| Total for all systems | \$4,269,869.30 | \$3,271,563.41 | N/A | \$1,492,403.43 | N/A |
| | | | | | |

Components

Actual Information Description

File Name

| Rigid Transmission Line - | | |
|---------------------------|-------------------------------|------------------------------|
| copper, 6 1/8" broadband | Component Description: | Dielectric WLWT |
| | | Interim Transmission line |
| | | payments 10% |
| | | down & 35% with |
| | | order equals 45% |
| | | of invoice line item |
| | | 2 |
| | Amount: | \$62,047.35 |
| | Component Description: | WLWT Dielectric |
| | | interim |
| | | transmission line |
| | | payment 2 - 45% |
| | | prior to ship |
| | Amount: | \$62,047.35 |
| Sales Tax | Information not provided. | |
| Line sweep | | |
| | Component Description: | WLWT main |
| | | transmission line |
| | | sweep |
| | Amount: | \$2,758.34 |
| Refurbish Line | | |
| | Component Description: | WLWT main |
| | | transmission line |
| | | refurbish parts |
| | Amount: | \$14,161.00 |
| | Component Description: | WLWT main |
| | Service - coordination | transmission line |
| | | refurbish 1 |
| | Amount: | \$25,864.00 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Tower LTOWER | \$1,493,520.00 | \$709,820.00 | | \$404,968.00 | |
| Land clearing | \$2,920.00 | \$2,920.00 | Clearing trees and brush required for tower modifications | \$2,920.00 | N/A |
| Tower Consulting | \$5,000.00 | \$5,000.00 | tower consulting per attached quote | \$4,188.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$9,820.00 | Quote TCI- 16-104 - WLWT - Cincinnati OH - Analysis.pdf | \$9,820.00 | N/A |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$541,850.00 | N/A | \$270,925.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$150,230.00 | WLWT Antenna installation services. See TCI-17- 022G | \$117,115.00 | N/A |
| Sub-total | \$1,493,520.00 | \$709,820.00 | N/A | \$404,968.00 | N/A |
| Total for all systems | \$4,269,869.30 | \$3,271,563.41 | N/A | \$1,492,403.43 | N/A |

Components

| Actual Information Description | File Name | |
|---|------------------------|--------------------------------|
| Land clearing | Component Decovirtions | |
| | Component Description: | WLWT tree and brush removal |
| | Amount: | \$2,920.00 |
| Tower Consulting | | |
| | Component Description: | WLWT tower consulting invoice |
| | | 2 |
| | Amount: | \$150.00 |
| | Component Description: | WLWT tower |
| | | consulting invoice 1 |
| | Amount: | \$4,038.00 |
| Structural engineering tower | | |
| load study for well documented tower | Component Description: | WLWT tower |
| documented tower | | feasibility |
| | A | structural analysis |
| | Amount: | \$9,820.00 |
| Serious tower reinforcement /modifications | Component Description: | Deposit for tower |
| | component Description. | modifications per |
| | | TCI MOU 8-28-17 |
| | | TCI.PDF |
| | Amount: | \$44,800.00 |
| | Component Description: | WLWT tower |
| | | modifications 50% |
| | | initial payment |
| | | less MOU deposit |

| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: | WLWT Antenna Services - interim antenna and line installation 50% down payment. |
|--|------------------------|---|
| | Amount: | \$42,000.00 |
| | Component Description: | WLWT Tower |
| | | Repack Antenna |
| | | Services -main |
| | | antenna |
| | | installation 50% |
| | | down payment per |
| | | quote |
| | Amount: | \$75,115.00 |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Outside Professional Services | \$206,709.00 | \$198,559.00 | | \$25,929.50 | |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$2,062.50 | N/A |
| Transmitter Site Survey Sales Tax | \$1,442.00 | \$1,442.00 | Ohio sales tax for Transmitter Site Survey (aka Field Service, TV) | \$1,442.00 | N/A |
| Transmitter Site Survey | \$22,042.00 | \$22,042.00 | Transmitter planning survey & transmitter building drawings attached quote does not include \$1,442.00 sales tax added to invoice. | \$20,600.00 | N/A |
| Security | \$37,325.00 | \$37,325.00 | based on attached transmitter security proposal for 90 days. | N/A | N/A |

| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|-----|-----|
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |

| Prepare engineering section of FCC | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Form 2100 (main), License to Cover Application | | | | | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,825.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$206,709.00 | \$198,559.00 | N/A | \$25,929.50 | N/A |
| Total for all systems | \$4,269,869.30 | \$3,271,563.41 | N/A | \$1,492,403.43 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Perform engineering study for new channel assignment and antenna development | Component Description: | WLWT RF consulting for interim antenna | |
|--|-----------------------------------|--|--|
| | Amount: | development \$875.00 | |
| | Component Description: Amount: | WLWT antenna development \$625.00 | |
| | Component Description: | WLWT | |
| | Amount: | engineering study for new channel assignment \$562.50 | |
| Transmitter Site Survey Sales Tax | Component Description: | Ohio sales tax for Transmitter Site Survey (aka Field | |
| | Amount: | Service, TV) \$1,442.00 | |
| Transmitter Site Survey | Component Description: | WLWT Field Service, GatesAir, 6-30-2017 \$20,600 | |
| | Amount: | \$20,600.00 | |
| Security | Information not provided. | | |
| RF Exposure Measurements | Information not provided. | | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | | |

| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
|---|-----------------------------------|---|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | WLWT CP engineering prep \$1,825.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$58,430.00 | \$51,681.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$2,500.00 | \$2,500.00 | Attorney assistance in coordinating MVPD notification | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$2,500.00 | \$2,500.00 | Attorney review to ensure FCC compliance | N/A | N/A |
| Equipment Storage | \$30,500.00 | \$30,500.00 | antenna storage estimate see attached Dielectric document | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$9,740.00 | \$9,740.00 | Equipment removal to make space for replacement transmitter installation. See Equipment Removal quotes 1 & 2. | N/A | N/A |

| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
|---|----------------|----------------|-------------------|----------------|-----|
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$4,856.00 | quote attached | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| Sub-total | \$58,430.00 | \$51,681.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,269,869.30 | \$3,271,563.41 | N/A | \$1,492,403.43 | N/A |

Components

Information not provided.

| Cost Information | Grand Total | | | | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|--|--|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | | | |
| | Total for all systems | \$4,269,869.30 | \$3,271,563.41 | \$1,492,403.43 | | | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| enti is ir with rule and req whi a pi obta pay | e above-named ity certifies that it n full compliance n all statutes, es, regulations d governmental uirements for ch compliance is re-requisite for aining the ments herein uested. | |
|---|---|---|
| an authoriz | under penalty of perjury, that I am zed representative of the above- plicant for the Authorization(s) above. | John Drain Hearst Television SVP Chief Financial Officer |

| Certification | Section | Question | Response |
|----------------------|--|--|----------|
| Gertinication | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|--|---|
| 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Douglas Durkee Hearst Television Manager of Spectrum Repack |
| | 04/23/2018 |

Attachments