

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 40626 Service: DTV Call WFPT Channel: 28 (UHF)

ID: Sign:

ID: File **0000027907**

Number:

FRN: **0003857380** Date **05/07**

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
MARYLAND PUBLIC BROADCASTING COMMISSION Doing Business As: MARYLAND PUBLIC BROADCASTING COMMISSION	Larry D. Unger, President & CEO 11767 OWINGS MILLS BOULEVARD OWINGS MILLS, MD 21117 United States	+1 (410) 356- 5600	lunger@mpt. org	Government Entity

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Joseph L. Snelson , Jr . Technical Consultant Meintel, Sgrignoli & Wallace	1282 Smallwood Drive, Suite 372 Waldorf, MD 20603 United States	+1 (303) 344- 8037	joe. snelson@mswdtv. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Current transmission system consists of a transmitter feeding a transmission line which connects to an antenna on the tower. Work includes installing new repack channel transmitter and connecting to transmission line feeding antenna.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	TDU21K50LV
	Year	2004
	Туре	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	1.6 kW

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	MPTV- PRLX-U3
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	5.0 kW
	Justification for New Transmitter	Current transmitter not supported for a channel change. See attached Transmitter Replace justification letter. WFPT needs a like for like liquid cooled transmitter. See attached letter, 1.5 to 5.0 kW, from Comark.

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A

Is additional field engineering time needed?	N/A
Number of Days	N/A

Other Transmitter Cost Not Listed

Name	Description
Coolant	The coolant used for the transmitter heat exchanger is not included in the transmitter price
8-Pole Mask Filter	A more stringent mask filter to protect adjacent channel WWPB on channel 29. WFPT is moving to channel 28 as part of an agreement provided to the FCC to accommodate moving WETA to channel 31.
Bag Filter	Bag type water filtration for heat exchanger system. Current pre-repack cooling system has this filtering.
CIF Mask Filter	Constant Impedance mask Filter. Current mask filter is a CIF.
Rigid Coax Line	Rigid interconnection coax lines from transmitter to filter to antenna switch.
Site Design and Survey	Incorporates all aspects of the transmitter room design, including power distribution requirements, equipment placement, RF system layout, plumbing, and remote control.
Motorized switch	Electric actuated switch to switch between main transmitter, load and antenna. Current transmitter has this capability but switch cannot be moved as it is in pre-repack service.
Shelf Spares	Spare Power Amps & Power Supply. There is no auxiliary transmitter. WFPT currently has shelf spares. This is a like for like replacement.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	150
	Explanation	Applicant has limited internal resources to oversee installing and commissioning this repack project. It will rely on outside services to manage all work required.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	nt
	For Auxiliary Facility	No
	For Main Facility	Yes

Prepare engineering section of Form FCC License to Cover Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare request for Special Temporary Authority	No
Quantity	N/A
Do you have Distributed Transmission System engineering services?	N/A
Critical Facility	N/A
Terrain-Shielded Facility	N/A
Prepare and file Form FCC Construction Permit Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare and file Form FCC License to Cover Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare request for Special Temporary Authority	No
Quantity	N/A
NEPA Section 106 environmental review	No
Environmental Assessment	No
ASR Modification	No
FAA Consultation (including preparation of FAA Form 7460)	No
Negotiation of Lease and other Matter for Shared Locations	Yes
Prepare or Review FCC Form 399 for Reimbursement	Yes

Attorney and Other Outside Consulting

Services

	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	1
	Justification	Sweep testing of antenna system on original repack channel 21 to evaluate suitability of antenna and line for that channel.

Outside Professional

Other Professional Services Expenses Not Listed

I Services Costs	Description	
Progress Reporting	Prepare and file 8 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.	

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Entire -11		
	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Primary Transmitter MPTV- PRLX-U3	\$433,711.00	\$385,211.00		\$177,448.50	
Shelf Spares	\$22,500.00	\$22,500.00	WFPT currently has shelf spares of power amplifiers and power supply. Since this site has no aux transmitter these shelf spares are required and is why station has them now. See quote and proof of ownership. This IS NOT an upgrade.	\$11,250.00	N/A
Motorized switch	\$22,615.00	\$22,615.00	Electric actuated switch to switch between main transmitter, load and antenna. Current transmitter has this capability but switch cannot be moved as it is in pre-repack service.	\$11,307.50	N/A

Site Design and Survey	\$15,300.00	\$15,300.00	Incorporates all aspects of the transmitter room design, including power distribution requirements, equipment placement, RF system layout, plumbing, and remote control.	\$0.00	N/A
Rigid Coax Line	\$2,600.00	\$2,600.00	Rigid interconnection coax lines from transmitter to filter to antenna switch. These will be cut to length. This IS NOT an upgrade, but part of normal installation of internal RF System.	\$1,300.00	N/A
CIF Mask Filter	\$60,207.00	\$60,207.00	Constant Impedance mask Filter. Current mask filter is a CIF.	\$30,103.50	N/A

8-Pole	\$15,000.00	\$15,000.00	A more	\$7,500.00	N/
Mask Filter			stringent mask		
			filter to protect		
			WWPB on ch		
			29. WFPT is		
			moving to ch		
			28 as part of		
			an agreement		
			provided to the		
			FCC to		
			accommodate		
			moving WETA		
			to channel 31.		
			See line item		
			2.4 in original		
			transmitter		
			quote.		
Coolant	\$814.00	\$814.00	The coolant	N/A	N/
			used for the		
			transmitter		
			heat		
			exchanger is		
			not included in		
			the transmitter		
			price. See		
			attached quote.		
UHF -	\$273,500.00	\$225,000.00	Requesting a	\$112,500.00	N/A
Liquid			like-for-like		
Cooled			liquid cooled		
Solid State			transmitter.		
Transmitter			Comark does		
4.9 . 6.5			not make a		
kW			liquid cooled		
			for the lower		
			power level.		
			0 " 1 1		
			See attached		

Other	\$4.4.000.00	•			
Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	\$14,200.00	\$14,200.00	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. See attached electrical quote.	N/A	N/A
Bag Filter	\$6,975.00	\$6,975.00	Bag type water filtration for heat exchanger system. Current prerepack cooling system has this filtering. This IS NOT an upgrade. See attached proof of current ownership.	\$3,487.50	N/A
Sub-total	\$433,711.00	\$385,211.00	N/A	\$177,448.50	N/A
Total for	\$541,081.00	\$486,521.00	N/A	\$187,361.39	N/A

Components

Actual Information		
Description	File Name	

	Component Description:	Spare Power
	Component Description.	amps & Spare
		power supply
		50% deposit
	Amount:	\$11,250.00
Motorized switch		
	Component Description:	50% deposit
		Motorized switch
	Amount:	\$11,307.50
Site Design and Survey	Information not provided.	
Rigid Coax Line		
	Component Description:	20' coax sections
		50% deposit
	Amount:	\$1,300.00
CIF Mask Filter		
	Component Description:	50% deposit
	2000	constant
		impedance filter
	Amount:	\$30,103.50
8-Pole Mask Filter		
	Component Description:	50 % deposit on 8
	-	pole filter
	Amount:	\$7,500.00
Coolant	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5		
kW	Component Description:	50% deposit on
		check out and
		offloading
	Amount:	\$6,550.00
	Component Description:	50 % deposit on order system WFPT PLRX U3
		D21
	Amount:	\$96,632.50
	Component Description:	50% deposit on
		Installtion 5-
		25KW Single cab
	Amount:	\$9,317.50
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	Information not provided.	
Bag Filter		
	Component Description:	bag filter 50%
		deposit
	Amount:	\$3,487.50

Cost Antennas

Information Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Information

Cost Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$84,660.00	\$83,150.00		\$5,332.89	
Progress Reporting	\$28,000.00	\$28,000.00	Prepare and file 8 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.	N/A	N/A

Additional Field Engineering Service, 1 Days	\$6,400.00	\$6,400.00	Sweep testing of antenna system on original repack channel 21 to evaluate suitability of antenna and line for that channel.	\$3,000.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$5,000.00	Fees related to multi-party resolution agreement with Maryland Public TV, WETA and HME Equity Fund II, LLC. Involved several stations moving channels to accommodate WETA moving from ch 14 to 31.	\$444.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction \$3,155.00 \$3,000.00 N/A N/A N/A N/A Perform engineering study for new channel assignment and antenna development \$7,360.00 \$7,000.00 N/A \$1,888.89 N/A Prepare and or review reimbursement form \$2,630.00 \$2,500.00 N/A N/A N/A Prepare endigineering section of FCC Form 2100 (main), License to Cover Application \$1,580.00 \$1,500.00 N/A N/A N/A Project management of the transition \$23,700.00 \$22,500.00 N/A N/A N/A Sub-total \$84,660.00 \$83,150.00 N/A \$187,361.39 N/A Systems \$541,081.00 \$486,521.00 N/A \$187,361.39 N/A						
engineering study for new channel assignment and antenna development \$2,630.00 \$2,500.00 N/A N/A	engineering section of FCC Form 2100 (main), Construction Permit	\$3,155.00	\$3,000.00	N/A	N/A	N/A
or review reimbursement form Prepare \$1,580.00 \$1,500.00 N/A N/A N/A engineering section of FCC Form 2100 (main), License to Cover Application Project \$23,700.00 \$22,500.00 N/A N/A N/A Management of the transition Sub-total \$84,660.00 \$83,150.00 N/A \$5,332.89 N/A	engineering study for new channel assignment and antenna	\$7,360.00	\$7,000.00	N/A	\$1,888.89	N/A
engineering section of FCC Form 2100 (main), License to Cover Application Project \$23,700.00 \$22,500.00 N/A N/A N/A N/A management of the transition Sub-total \$84,660.00 \$83,150.00 N/A \$5,332.89 N/A Total for all \$541,081.00 \$486,521.00 N/A \$187,361.39 N/A	or review reimbursement	\$2,630.00	\$2,500.00	N/A	N/A	N/A
management of the transition Sub-total \$84,660.00 \$83,150.00 N/A \$5,332.89 N/A Total for all \$541,081.00 \$486,521.00 N/A \$187,361.39 N/A	engineering section of FCC Form 2100 (main), License to Cover	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Total for all \$541,081.00 \$486,521.00 N/A \$187,361.39 N/A	management	\$23,700.00	\$22,500.00	N/A	N/A	N/A
	Sub-total	\$84,660.00	\$83,150.00	N/A	\$5,332.89	N/A
		\$541,081.00	\$486,521.00	N/A	\$187,361.39	N/A

Components

Actual Information Description	File Name
Progress Reporting	Information not provided.

Additional Field Engineering Service, 1 Days	Component Description: Amount:	Sweep of existing antenna system at WFPT. \$3,000.00
Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description: Amount:	Legal fees \$444.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description:	Consulting Services for FCC repacking, site surverys
Prepare and or review	Amount: Information not provided.	\$1,888.89
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Project management of the transition	Information not provided.	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Other	Predetermined Cost Estimate \$22,710.00	Estimated Cost \$18,160.00	Estimated Cost Justification	Actual Cost \$4,580.00	Actual Cost Justification
DTV Medical Facility Notification	\$11,550.00	\$7,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$1,000.00	\$1,000.00	Applicant will be required to dispose of the current transmitter. The exact costs are not known at this time.	N/A	N/A
Equipment Delivery and Handling Charges	\$9,160.00	\$9,160.00	Transmitter shipping and unloading. See transmitter quote option.	\$4,580.00	N/A

MVPD	\$1,000.00	\$1,000.00	Notification	N/A	N/A
Notification			will need to		
of Channel			be made to		
Change			MVPD's as		
			required.		
			Applicant		
			to explore		
			using an		
			outside		
			firm to		
			determine		
			which		
			facilities		
			will need to		
			be notified		
			and send		
			the		
			appropriate		
			notification		
			letters.		
Sub-total	\$22,710.00	\$18,160.00	N/A	\$4,580.00	N/A
Total for all systems	\$541,081.00	\$486,521.00	N/A	\$187,361.39	N/A

Components

Actual Information Description	File Name	
DTV Medical Facility Notification	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Equipment Delivery and Handling Charges	Component Description: Amount:	50% shipping \$4,580.00
MVPD Notification of Channel Change	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$541,081.00	\$486,521.00	\$187,361.39

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Holly
Davenport
Fiscal
Accounts

Clerk

05/07/2018

Attachments