



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **68695** | Service: **DTV** | Call **KPXC-TV** | Channel: **18 (UHF)** |  
ID: | Sign: |  
File **0000028374**  
Number: |  
FRN: **0030297451** | Date **05/24**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                             | Address            | Phone             | Email                      | Applicant Type |
|---------------------------------------|--------------------|-------------------|----------------------------|----------------|
| <b>ION MEDIA DENVER LICENSE, INC.</b> | Michael Hubner     | +1 (212) 603-8407 | MichaelHubner@ionmedia.com | Corporation    |
| Doing Business As:                    | 810 Seventh Avenue |                   |                            |                |
| ION MEDIA DENVER LICENSE, INC.        | 31st Floor         |                   |                            |                |
|                                       | New York, NY       |                   |                            |                |
|                                       | 10019              |                   |                            |                |
|                                       | United States      |                   |                            |                |

## Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. |         |       |       |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response  |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No  |
| Briefly describe transition plan   | Relocate from ASR #1254146 to ASR #1034537. No interim facilities needed. Construct post-repack facilities at alternate location pursuant to CP authorization. Install new transmitter, RF system, transmission line, and antenna on post-repack channel. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response                 |
|---|--|--------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New          |
|   | Use  | Primary<br>(Main)        |
|   | Description of Use   | N/A                      |
|   | Ownership  | Owned                    |
|   | Owner  | N/A                      |
|   | Site   | N/A                      |
|   | Is this transmitter currently shared with another station? | No                       |
|   | Is this transmitter currently in operating condition?      | Yes                      |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                          |
|   | Model  | Paragon                  |
|   | Year   | 2008                     |
|   | Type   | Inductive<br>Output Tube |
|   | IOT Power Type   | Two                      |
|   | Power Capacity   | 50 kW                    |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary (Main)   |
|                 | Change Type                               | Purchase New   |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | THU9-16 EVO  |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid Cooled  |
|                 | Solid State Power capacity                | 25.5 kW  |
|                 | Justification for New Transmitter         | Transmitter replacement is more cost effective then re-tune of Paragon transmitter. See attached exhibit. See attached Transmitter Upgrade Disclaimer. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | Yes      |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |

|  |   |  |
|--|---|--|
|  | Rigid Conduit and Wiring  | No   |
|  | Size  | N/A  |
|  | Length  | N/A  |
|  | Other Electrical Service  | Yes  |
|  | Description   | Electrical installation for replacement transmitter. |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | Yes  |
|  | Type  | Cooling Only   |
|  | Size  | 10 tons  |
|  | Other Size  | N/A  |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | Yes  |
|  | Size  | 450.0 square feet                                    |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A  |
|  | Is a channel 14 Mask Filer needed?  | N/A  |
|  | Is additional field engineering time needed?  | N/A  |
|  | Number of Days  | N/A  |

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

| Name                                 | Description  |
|--------------------------------------|--|
| <b>RF Interconnect</b>               | Interconnect between RF System and transmission line       |
| <b>Removal of existing equipment</b> | Removal of existing transmitters and equipment / Site prep |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## Primary Antenna

### Add Antenna Information

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Leased             |
|   | Owner  | Americian<br>Tower |
|   | Site   | N/A                |
|   | Is this antenna currently shared with any<br>other stations?       | Yes                |
|   | Is this antenna directional?                                       | Yes                |
|   | Is antenna in operating condition?                                 | Yes                |
|   | Is antenna located on or in close proximity<br>to an antenna farm? | No                 |
| Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |
|   | Mounting   | Top Mount          |
|   | Antenna position in stack  | Bottom             |
|   | Polarization   | Horizontal         |
|   | Type   | Broadband<br>Panel |
|   | Number of Stations Supported                                       | 2                  |
|   | Number of Panels   | 14                 |
|   | Design power capacity in use                                       | 50.0 %             |
|   | Lower Limit  | 470.00 MHz         |
|   | Upper Limit  | 698.00 MHz         |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                           | 1000.0 kW          |

|  |              |                       |
|--|--------------|-----------------------|
|  | Manufacturer |                       |
|  | Model        | TUD-C5-14<br>/70H-2-B |
|  | Year         | 2009                  |

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 166510      | KPJR-TV   |



Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | Yes             |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class  | Full Power      |
|                                    | Mounting   | Side Mount      |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Elliptical      |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 330.0 kW        |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |   |
|-------------------------------|---|
| Model                         | TFU-18DSC<br>/VP-R C170                             |
| Year                          | 2018  |
| Justification for New Antenna | Needed for<br>post-repack<br>channel<br>operations. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response               |
|------------------------------------|---|------------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No                     |
|                                    | Type  |                        |
|                                    | Number of channels supported  | N/A                    |
|                                    | Frequencies of channels supported   | N/A                    |
|                                    | Frequency   | N/A                    |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                    |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | Yes                    |
|                                    | Broadband or Single Channel?  | Single Channel         |
|                                    | Feed Line Size  | 6 1/8 inches<br>inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes                    |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes                    |
| <b>Sweep Test</b>                  | Do you require the sweep testing of transmission line and antenna?  | Yes                    |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**  
Information not provided.

**Transmission Line**

| Section                               | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary  
Transmission Line**

**Existing Transmission Line**

| Section   | Question   | Response          |
|---|--|-------------------|
| <b>Existing Transmission Line Description</b>           | Type of change   | Purchase New      |
|   | Use  | Primary (Main)    |
|   | Description of Use   | N/A               |
|   | Ownership  | Leased            |
|   | Owner  | American Tower    |
|   | Site   | N/A               |
|   | Is the existing transmission line shared with another station or stations? | Yes               |
|   | Is Transmission Line in operating condition?                               | Yes               |
| <b>Existing Transmission Line Manufacturer and Type</b> | Manufacturer   |                   |
|   | Type   | Rigid             |
|   | Diameter   | 7 3/16 inches     |
|   | Other Diameter   | N/A               |
|   | Segment Length   | Broadband         |
|   | Other Segment Length   | N/A               |
|   | Number of parallel runs  | 1                 |
|   | Length   | 1172 feet per run |

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 166510      | KPJR-TV   |

Primary  
Transmission Line

New Transmission Line

| Section                     | Question                                  | Response                                   |
|-----------------------------|---|--|
| New Transmission Line Costs | Use                                       | Primary (Main)                             |
|                             | Description of Use                        | N/A  |
|                             | Change Type                               | Purchase New                               |
|                             | Is this a request for upgraded equipment? | No   |
|                             | Type                                      | Rigid                                      |
|                             | Diameter                                  | 6 1/8 inches                               |
|                             | Other Diameter                            | N/A  |
|                             | Segment Length                            | 20 inches                                  |
|                             | Other Segment Length                      | N/A  |
|                             | Number of parallel runs                   | 1  |
|                             | Length                                    | 1100 feet per run                          |
|                             | Justification for New Transmission Line   | Needed for post-repack channel operations. |

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary  
Tower**

**Add Tower**

| Section  | Question  | Response          |
|--|---|-------------------|
| Existing Tower Description                         | Type of change  | Modify Existing   |
|  | Tower Use   | Primary (Main)    |
|  | Description of Use                                      | N/A               |
|  | Ownership   | Leased            |
|  | Is this tower consider Complex?                         | No                |
|  | Is this tower currently shared with any other stations? | Yes               |
|  | One or more FM, AM or TV radio broadcaster(s)           | Yes               |
|  | Others Types of Users                                   | No                |
|  | Is tower documented for structural analysis?            | Yes               |
|  | Is tower compliant with Rev G?                          | Yes               |
| Existing Tower Structure Registration              | Do you have a tower registration number?                | Yes               |
|  | ASR Number  | 1034537           |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83)  | 40° 05' 47.3" N-  |
|  | Longitude (NAD83)                                       | 104° 54' 05.9" W- |
|  | Overall Structure Height                                | 1169.93 feet      |
|  | Support Structure Height                                | 1158.78 feet      |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 5089.83 feet      |
|  |   |                   |

|  |                  |   |
|--|------------------|---|
|  | Structure Type   | GTOWER -<br>Guyed<br>Structure Used<br>for<br>Communication<br>Purposes |
|  | Tower Owner      | Vertical Bridge<br>Towers, LLC  |
|  | Date Constructed | 06/01/1996  |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 59972       | KWOF      | FM      |

## Primary Tower

### Tower Modification Costs

| Section              | Question   | Response                 |
|----------------------|--|--------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | No study needed          |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No reinforcements needed |

## Primary Tower

### Tower Rigging Costs

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | N/A      |
| Helicopter Services Required | Are helicopter services required? | No       |



Primary  
Tower

Other Tower Expenses Not Listed

| Name                   | Description            |
|------------------------|------------------------|
| Tower Structural Study | Tower Structural Study |

## Primary Tower

### Existing Tower

| Section  | Question  | Response   |
|--|---|--|
| Existing Tower Description                         | Type of change  | Move Equipment   |
|  | Tower Use   | Primary (Main)   |
|  | Description of Use                                      | N/A  |
|  | Ownership   | Leased   |
|  | Is this tower consider Complex?                         | No   |
|  | Is this tower currently shared with any other stations? | Yes  |
|  | One or more FM, AM or TV radio broadcaster(s)           | Yes  |
|  | Others Types of Users                                   | No   |
|  | Is tower documented for structural analysis?            | Unknown  |
|  | Is tower compliant with Rev G?                          | Unknown  |
| Existing Tower Structure Registration              | Do you have a tower registration number?                | Yes  |
|  | ASR Number  | 1254146  |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83)  | 40° 05' 59.0" N-   |
|  | Longitude (NAD83)                                       | 104° 54' 04.0" W-  |
|  | Overall Structure Height                                | 1158.78 feet   |
|  | Support Structure Height                                | 996.71 feet  |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 5089.83 feet   |
|  | Structure Type  | GTOWER - Guyed Structure Used for Communication Purposes |
|  | Tower Owner   | American Towers, LLC                                     |

|                  |            |
|------------------|------------|
| Date Constructed | 07/14/2016 |
|------------------|------------|

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 166510      | KPJR-TV   | DTV     |

**Primary  
Tower**

**Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

| Section   | Question   | Response                    |
|---|--|-----------------------------|
| <b>Services Costs<br/>Outside Project<br/>Management Services</b> | Do you require outside project management services?                          | Yes                         |
|   | Number of Hours  | 180                         |
|   | Explanation  | Required by tower landlord. |
| <b>Outside RF consulting<br/>Engineering Services</b>             | Perform engineering study for new channel assignment and antenna development | Yes                         |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes                         |
|   | For Auxiliary Facility   | No                          |
|   | For Main Facility  | Yes                         |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes                         |
|   | For Auxiliary Facility   | No                          |
|   | For Main Facility  | Yes                         |
|   | Prepare request for Special Temporary Authority                              | Yes                         |
|   | Quantity   | 1                           |
|   | Do you have Distributed Transmission System engineering services?            | N/A                         |
|   | Critical Facility  | N/A                         |
|   | Terrain-Shielded Facility  | N/A                         |
| <b>Attorney and Other<br/>Outside Consulting<br/>Services</b>     | Prepare and file Form FCC Construction Permit Application                    | Yes                         |
|   | For Auxiliary Facility   | No                          |
|   | For Main Facility  | Yes                         |
|   | Prepare and file Form FCC License to Cover Application                       | Yes                         |
|   | For Auxiliary Facility   | No                          |

|                                      |  |     |
|--------------------------------------|--|-----|
|                                      | For Main Facility  | Yes |
|                                      | Prepare request for Special Temporary Authority  | Yes |
|                                      | Quantity   | 1   |
|                                      | NEPA Section 106 environmental review  | Yes |
|                                      | Environmental Assessment   | Yes |
|                                      | ASR Modification   | Yes |
|                                      | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                      | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                      | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                      | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering Services</b> | Comprehensive coverage verification via field study  | Yes |
|                                      | RF exposure measurements   | Yes |
|                                      | Additional Field Engineering Service   | No  |
|                                      | Number of Days   | N/A |
|                                      | Justification  | N/A |

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

Services provided.

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | Yes      |
|                                     | Non-zoning permits   | Yes      |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | Yes      |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

|                       |   |
|-----------------------|---|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b><br>Information not provided. |
|-----------------------|---|

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification   | Actual Cost         | Actual Cost Justification |
|--|-----------------------------|---------------------|--|---------------------|---------------------------|
| <b>Primary Transmitter THU9-16 EVO</b>   | <b>\$1,130,693.06</b>       | <b>\$773,273.56</b> |  | <b>\$144,696.00</b> |                           |
| Removal of existing equipment  | <i>\$25,000.00</i>          | \$25,000.00         | N/A  | N/A                 | N/A                       |
| Other -- Building Addition<br>Size: 450.0                                      | <i>\$6,593.06</i>           | \$6,593.06          | See attached Centrum Construction Inc. Quote #01. Taxes of \$425.56 included in estimate.                | N/A                 | N/A                       |
| 10 Ton system  | \$38,900.00                 | \$37,000.00         | N/A  | N/A                 | N/A                       |
| RF Interconnect  | <i>\$25,000.00</i>          | \$25,000.00         | N/A  | N/A                 | N/A                       |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW                         | \$947,000.00                | \$618,720.10        | Correction: See attached Rohde & Schwarz Quote #802-047701.3. Taxes of \$39,936.10 included in estimate. | \$144,696.00        | N/A                       |
| Other Electrical Service: Electrical installation for replacement transmitter. | <i>\$50,000.00</i>          | \$50,000.00         | N/A  | N/A                 | N/A                       |
| Switchgear - industrial 800 amp  | \$38,200.00                 | \$10,960.40         | See attached Cummins Quote #4126000000078480. Taxes of \$707.46 included in estimate.                    | N/A                 | N/A                       |



|                              |                |                |     |              |     |
|------------------------------|----------------|----------------|-----|--------------|-----|
| <b>Sub-total</b>             | \$1,130,693.06 | \$773,273.56   | N/A | \$144,696.00 | N/A |
| <b>Total for all systems</b> | \$2,558,247.31 | \$1,600,234.62 | N/A | \$440,333.65 | N/A |

## Components

| Actual Information Description   | File Name  |
|--|--|
| Removal of existing equipment  | Information not provided.  |
| Other -- Building Addition<br>Size: 450.0                                      | Information not provided.  |
| 10 Ton system  | Information not provided.  |
| RF Interconnect  | Information not provided.  |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW                         | <p><b>Component Description:</b> 25% "down payment" for Rohde &amp; Schwarz transmitter. Supporting documentation attached.</p> <p><b>Amount:</b> \$144,696.00</p> |
| Other Electrical Service: Electrical installation for replacement transmitter. | Information not provided.  |
| Switchgear - industrial 800 amp  | Information not provided.  |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification  | Actual Cost         | Actual Cost Justification |
|--|-----------------------------|--------------------|---|---------------------|---------------------------|
| <b>Primary Antenna TFU-18DSC /VP-R C170</b>  | <b>\$501,440.00</b>         | <b>\$94,659.08</b> |   | <b>\$138,350.70</b> |                           |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,837.85         | See attached Dielectric Quote #700495CMZ-1 (Revised). Taxes of \$437.85 included in estimate.   | \$5,760.00          | N/A                       |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)   | \$12,300.00                 | \$11,002.53        | See attached Dielectric Quote #700495CMZ-1 (Revised). Taxes of \$704.53 included in estimate.   | \$9,268.20          | N/A                       |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00                 | \$17,548.70        | See attached Dielectric Quote #700495CMZ-1 (Revised). Taxes of \$1,123.70 included in estimate. | \$14,782.50         | N/A                       |

---

|  |              |        |   |             |   |
|--|--------------|--------|---|-------------|---|
| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>One<br>station<br>antenna --<br>200-500<br>kW,<br>elliptically<br>or<br>circularly<br>polarized | \$227,000.00 | \$0.00 | This item is a<br>duplicate<br>entry that is<br>being<br>generated by<br>the LMS due<br>to a technical<br>error. The<br>FCC has<br>been made<br>aware of this<br>issue. The<br>estimated<br>cost of \$0.00<br>has been<br>input only for<br>the purpose<br>of clicking to<br>the<br>subsequent<br>cost section. | \$54,270.00 | Duplicate<br>line item<br>error in<br>LMS<br>system.<br>FCC is<br>aware of<br>this issue. |
|--|--------------|--------|---|-------------|---|

---

|  |                |                |  |              |     |
|--|----------------|----------------|--|--------------|-----|
| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>One<br>station<br>antenna --<br>200-500<br>kW,<br>elliptically<br>or<br>circularly<br>polarized | \$227,000.00   | \$54,270.00    | ***System<br>Notice:<br>Estimate<br>adjusted and<br>locked<br>because line<br>has been<br>superseded.<br>***The<br>estimated<br>cost has<br>been re-<br>entered due<br>to a technical<br>error with the<br>LMS form.<br>Per FCC<br>procedure,<br>we have re-<br>entered the<br>original cost<br>estimate that<br>ties to our 4/2<br>/2018<br>submission<br>while the<br>technical<br>issue is<br>resolved. | \$54,270.00  | N/A |
| Pattern<br>scatter<br>analysis<br>for side<br>mount high<br>/med<br>power<br>antennas<br>(if not<br>included<br>in antenna<br>base cost)     | \$5,260.00     | \$5,000.00     | N/A  | N/A          | N/A |
| <b>Sub-total</b>   | \$501,440.00   | \$94,659.08    | N/A  | \$138,350.70 | N/A |
| <b>Total for<br/>all<br/>systems</b>   | \$2,558,247.31 | \$1,600,234.62 | N/A  | \$440,333.65 | N/A |

## Components

| Actual Information             | File Name                     |   |
|--------------------------------|-------------------------------|---|
| Description                    |                               |   |
| Sweep test of existing antenna | <b>Component Description:</b> | 45% "prior to ship" payment for repack sweep of primary antenna operations. Explanation of variance form and supporting documentation attached. |
|                                | <b>Amount:</b>                | \$2,880.00  |
|                                | <b>Component Description:</b> | 45% "down payment" for repack sweep of primary antenna operations. Supporting documentation and explanation of variance attached.               |
|                                | <b>Amount:</b>                | \$2,880.00  |

|  |  |
|--|--|
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)   | <div> <b>Component Description:</b> <div>45% "prior to ship" payment for primary elbow complex. Explanation of variance form and supporting documentation attached.</div> </div> <div> <b>Amount:</b> <div>\$4,634.10</div> </div> |
|  | <div> <b>Component Description:</b> <div>45% "down payment" for primary elbow complex. Supporting documentation and explanation of variance attached.</div> </div> <div> <b>Amount:</b> <div>\$4,634.10</div> </div>               |
| Side mount brackets for high power antennas (if not included in antenna base cost) | <div> <b>Component Description:</b> <div>45% "prior to ship" payment for side mount brackets. Explanation of variance form and supporting documentation attached.</div> </div> <div> <b>Amount:</b> <div>\$7,391.25</div> </div>   |
|  | <div> <b>Component Description:</b> <div>45% "down payment" for primary antenna side mount brackets. Supporting documentation and explanation of variance attached.</div> </div> <div> <b>Amount:</b> <div>\$7,391.25</div> </div> |

|  |   |
|--|---|
| UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized  | <p><b>Component Description:</b></p> <p>45% "prior to ship" payment for primary antenna. Explanation of variance form and supporting documentation attached.</p> <p><b>Amount:</b></p> <p>\$54,270.00</p> |
| UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized  | <p><b>Component Description:</b></p> <p>45% "down payment" for primary side mount antenna. Supporting documentation and explanation of variance attached.</p> <p><b>Amount:</b></p> <p>\$54,270.00</p>    |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided.   |

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                              | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification   | Actual Cost  | Actual Cost Justification |
|--|-----------------------------|----------------|--|--------------|---------------------------|
| Primary Transmission Line                | \$222,200.00                | \$168,811.43   |  | \$142,201.72 |                           |
| Rigid Transmission Line - copper, 6 1/8" | \$222,200.00                | \$168,811.43   | See attached Dielectric Quote #700495CMZ-1 (Revised). Taxes of \$10,809.53 included in estimate. | \$142,201.72 | N/A                       |
| Sub-total                                | \$222,200.00                | \$168,811.43   | N/A  | \$142,201.72 | N/A                       |
| Total for all systems                    | \$2,558,247.31              | \$1,600,234.62 | N/A  | \$440,333.65 | N/A                       |

Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|



Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:**

45% "down  
payment" for  
primary  
transmission line  
cut pieces.  
Supporting  
documentation and  
explanation of  
variance attached.

**Amount:**

\$4,639.95

**Component Description:**

45% "prior to ship"  
payment for  
transmission line  
cut pieces.  
Explanation of  
variance form and  
supporting  
documentation  
attached.

**Amount:**

\$4,639.95

**Component Description:**

45% "prior to ship"  
payment for  
primary  
transmission line.  
Explanation of  
variance form and  
supporting  
documentation  
attached.

**Amount:**

\$66,460.91

**Component Description:**

45% "down  
payment" for  
primary  
transmission line.  
Supporting  
documentation and  
explanation of  
variance attached.

**Amount:**

\$66,460.91

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                    | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification   | Actual Cost  | Actual Cost Justification |
|--------------------------------|-----------------------------|----------------|--|--------------|---------------------------|
| Primary Tower GTOWER           | \$213,974.25                | \$116,467.55   |  | \$3,474.25   |                           |
| Tower Structural Study         | \$3,474.25                  | \$3,474.25     | See attached Vertical Bridge Quote #01. Taxes of \$224.25 included in estimate.          | \$3,474.25   | N/A                       |
| Tall Tower (greater than 500') | \$210,500.00                | \$112,993.30   | See attached Seacomm Erectors Quote #18CO0001. Taxes of \$7,293.30 included in estimate. | N/A          | N/A                       |
| Primary Tower GTOWER           | \$210,500.00                | \$200,000.00   |  | \$0.00       |                           |
| Tall Tower (greater than 500') | \$210,500.00                | \$200,000.00   | N/A  | N/A          | N/A                       |
| Sub-total                      | \$424,474.25                | \$316,467.55   | N/A  | \$3,474.25   | N/A                       |
| Total for all systems          | \$2,558,247.31              | \$1,600,234.62 | N/A  | \$440,333.65 | N/A                       |

Components

| Actual Information             |   |
|--------------------------------|---|
| Description                    | File Name   |
| Tower Structural Study         | <div> <div>Component Description:</div> <div>Cost of Tower Structural Study. Supporting documentation attached. This invoice has been paid.</div> <div>Amount:</div> <div>\$3,474.25</div> </div> |
| Tall Tower (greater than 500') | Information not provided.   |
| Tall Tower (greater than 500') | Information not provided.   |

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|--------------------|---------------------------|
| <b>Outside Professional Services</b>   | <b>\$189,650.00</b>         | <b>\$164,838.00</b> |                              | <b>\$11,610.98</b> |                           |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00                  | \$2,000.00          | N/A                          | N/A                | N/A                       |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet                  | \$10,520.00                 | \$10,000.00         | N/A                          | N/A                | N/A                       |
| NEPA Section 106 environmental review, if needed   | \$6,310.00                  | \$6,000.00          | N/A                          | N/A                | N/A                       |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$3,680.00                  | \$7,000.00          | N/A                          | N/A                | N/A                       |

|   |            |            |     |          |     |
|---|------------|------------|-----|----------|-----|
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations            | \$4,210.00 | \$4,000.00 | N/A | N/A      | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application | \$2,365.00 | \$2,250.00 | N/A | N/A      | N/A |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization                                       | \$2,050.00 | \$3,000.00 | N/A | N/A      | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application   | \$1,580.00 | \$1,500.00 | N/A | N/A      | N/A |
| Prepare and or<br>review<br>reimbursement<br>form   | \$2,630.00 | \$2,500.00 | N/A | N/A      | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless    | \$2,630.00 | \$2,500.00 | N/A | N/A      | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development        | \$7,360.00 | \$5,000.00 | N/A | \$125.00 | N/A |

|  |                |                |  |              |  |
|--|----------------|----------------|--|--------------|--|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | \$3,155.00     | \$3,000.00     | N/A  | \$2,000.00   | N/A  |
| ASR modification (prepare FCC Form 854)  | \$2,105.00     | \$2,000.00     | N/A  | N/A          | N/A  |
| RF Exposure Measurements   | \$21,050.00    | \$20,000.00    | N/A  | N/A          | N/A  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00     | \$5,000.00     | N/A  | \$9,485.98   | 1/24/2018 invoice is a duplicate Line Item. ION is only requesting reimbursement for invoice dated 5/1/2018. |
| Project management of the transition   | \$28,440.00    | \$9,088.00     | See Shared Equipment and AT Exhibits for more information. | N/A          | N/A  |
| Comprehensive coverage verification via field study, if needed                         | \$84,200.00    | \$80,000.00    | N/A  | N/A          | N/A  |
| <b>Sub-total</b>   | \$189,650.00   | \$164,838.00   | N/A  | \$11,610.98  | N/A  |
| <b>Total for all systems</b>   | \$2,558,247.31 | \$1,600,234.62 | N/A  | \$440,333.65 | N/A  |

## Components

| Actual Information   |                           |
|--|---------------------------|
| Description  | File Name                 |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet                  | Information not provided. |
| NEPA Section 106 environmental review, if needed   | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | Information not provided. |
| Attorney Fees - Negotiation of lease and other matters for shared locations  | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application   | Information not provided. |
| Prepare request for Special Temporary Authorization  | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application  | Information not provided. |
| Prepare and or review reimbursement form   | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless   | Information not provided. |

|   |  |                               |  |                |            |                               |   |                |         |
|---|--|-------------------------------|--|----------------|------------|-------------------------------|---|----------------|---------|
| <p>Perform engineering study for new channel assignment and antenna development</p>         | <table> <tr> <td data-bbox="710 174 1013 208"><b>Component Description:</b></td><td data-bbox="1150 174 1374 645">Cost of engineering consultant for work on new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="710 656 815 689"><b>Amount:</b></td><td data-bbox="1150 656 1230 689">\$62.50</td></tr> <tr> <td data-bbox="710 790 1013 824"><b>Component Description:</b></td><td data-bbox="1150 790 1374 1261">Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="710 1272 815 1305"><b>Amount:</b></td><td data-bbox="1150 1272 1230 1305">\$62.50</td></tr> </table> | <b>Component Description:</b> | Cost of engineering consultant for work on new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid. | <b>Amount:</b> | \$62.50    | <b>Component Description:</b> | Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid. | <b>Amount:</b> | \$62.50 |
| <b>Component Description:</b>   | Cost of engineering consultant for work on new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.   |                               |  |                |            |                               |   |                |         |
| <b>Amount:</b>  | \$62.50  |                               |  |                |            |                               |   |                |         |
| <b>Component Description:</b>   | Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.  |                               |  |                |            |                               |   |                |         |
| <b>Amount:</b>  | \$62.50  |                               |  |                |            |                               |   |                |         |
| <p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p> | <table> <tr> <td data-bbox="710 1447 1013 1480"><b>Component Description:</b></td><td data-bbox="1150 1447 1374 1917">Cost of engineering consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="710 1928 815 1962"><b>Amount:</b></td><td data-bbox="1150 1928 1270 1962">\$2,000.00</td></tr> </table>  | <b>Component Description:</b> | Cost of engineering consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid.        | <b>Amount:</b> | \$2,000.00 |                               |   |                |         |
| <b>Component Description:</b>   | Cost of engineering consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid.  |                               |  |                |            |                               |   |                |         |
| <b>Amount:</b>  | \$2,000.00   |                               |  |                |            |                               |   |                |         |
| <p>ASR modification (prepare FCC Form 854)</p>  | <p>Information not provided.</p>   |                               |  |                |            |                               |   |                |         |



|  |   |  |
|--|---|--|
| RF Exposure Measurements   | Information not provided.   |  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | <p><b>Component Description:</b></p> <p>Invoice for KPXC's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.</p> <p><b>Amount:</b></p> <p>\$4,742.99</p>               |  |
|  | <p><b>Component Description:</b></p> <p>Invoice for KPXC's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Cover letter, hourly supporting documentation and invoice attached.</p> <p><b>Amount:</b></p> <p>\$4,742.99</p> |  |

|  |  |
|--|--|
|  | <p><b>Component Description:</b></p> <p>Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</p> <p><b>Amount:</b></p> <p>\$4,837.97</p> |
| Project management of the transition                           | Information not provided.  |
| Comprehensive coverage verification via field study, if needed | Information not provided.  |

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification   | Actual Cost   | Actual Cost Justification |
|--|-----------------------------|--------------------|--|---------------|---------------------------|
| <b>Other Expenses</b>  | <b>\$89,790.00</b>          | <b>\$82,185.00</b> |  | <b>\$0.00</b> |                           |
| MVPD Notification of Channel Change                                      | <i>\$1,600.00</i>           | \$1,600.00         | N/A  | N/A           | N/A                       |
| Develop and air announcement of upcoming channel change                  | <i>\$0.00</i>               | \$0.00             | The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized. | N/A           | N/A                       |
| Equipment Storage  | <i>\$10,000.00</i>          | \$10,000.00        | N/A  | N/A           | N/A                       |
| Equipment Delivery and Handling Charges                                  | <i>\$10,000.00</i>          | \$10,000.00        | N/A  | N/A           | N/A                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$15,000.00</i>          | \$15,000.00        | N/A  | N/A           | N/A                       |
| Non-zoning permits   | <i>\$15,000.00</i>          | \$15,000.00        | N/A  | N/A           | N/A                       |
| Local Zoning   | <i>\$25,000.00</i>          | \$25,000.00        | N/A  | N/A           | N/A                       |

|   |                |                |     |              |     |
|---|----------------|----------------|-----|--------------|-----|
| FCC Filing Fees - Special Temporary Authorization request | \$195.00       | \$190.00       | N/A | N/A          | N/A |
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00       | \$325.00       | N/A | N/A          | N/A |
| FCC Filing Fees - Form 2100 minor change CP application   | \$1,110.00     | \$1,070.00     | N/A | N/A          | N/A |
| DTV Medical Facility Notification                         | \$11,550.00    | \$4,000.00     | N/A | N/A          | N/A |
| <b>Sub-total</b>  | \$89,790.00    | \$82,185.00    | N/A | \$0.00       | N/A |
| <b>Total for all systems</b>                              | \$2,558,247.31 | \$1,600,234.62 | N/A | \$440,333.65 | N/A |

## Components

Information not provided.

**Cost  
Information****Grand Total**

|                              | <b>Predetermined<br/>Cost Estimate</b> | <b>Estimated Cost</b> | <b>Actual Cost</b> |
|------------------------------|--|-----------------------|--------------------|
| <b>Total for all systems</b> | \$2,558,247.31                         | \$1,600,234.62        | \$440,333.65       |

**Reimbursement Status**

| <b>Question</b>  | <b>Response</b> |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel.  | No              |
| Construction of final facilities or all necessary modifications are complete.  | No              |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Mario Vasquez</b><br/> <i>Vice President - Finance, Operations</i></p> <p>05/24/2018</p> |



| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).  |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |  |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Mario Vasquez</b><br/> <i>Vice President - Finance, Operations</i></p> <p>05/24/2018</p> |

## Attachments