

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

60165 Service: DCA Channel: 33 (UHF) Facility Call **WJAN-CD** Sign:

File 0000027866

Number:

ID:

FRN: 0019526946 Date 08/08

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|-----------------------------|----------------------------|-------------------|
| AMERICA-CV STATION GROUP, INC. Doing Business As: AMERICA-CV STATION GROUP, INC. | 13001 N.W. 107TH AVE. HIALEAH GARDENS, FL 33018 United States | +1 (305) 592- 4141 | ebraun@americateve. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-----------|----------|-------|-------|
| | 7.00.000 | | |

The Preparer is same as the reimbursement contact.

Broadcaster Information and **Transition** Plan

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Briefly describe transition plan | Replace transmitter, antenna, and transmission line. Acquire interim antenna system during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications |

if required. See attached.

| Transmitters | Section | Question | Response |
|--------------|------------------------------|-------------------------------------------|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|------------------------------------------------------------|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DBT/DTT 103UB |
| | Year | 2008 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 4 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TBD |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 4 kW |
| | Justification for New Transmitter | The manufacturer of the existing solid state transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |

| | Size | 2 inches |
|---------------------------------------------------------------------|----------------------------------------------------------------------------------------------|------------|
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|----------------------------------------------------------------------|
| Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch |
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|------------------------------------------------------------------|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 15.0 kW |

| Manufacturer | |
|--------------|-------|
| Model | DL-12 |
| Year | 2008 |

Primary Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------|----------------------------------------------------------------------|--------------------|
| New Antenna | Use | Primary (Main) |
| Description | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Class A |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 12.8 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |

| Justification for New Antenna | The existing |
|-------------------------------|---------------|
| | primary |
| | antenna is a |
| | single |
| | channel |
| | slotted |
| | coaxial which |
| | cannot |
| | accommodate |
| | the assigned |
| | channel. |
| | |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 4 1/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Primary
Antenna Other Antenna Cost
Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------------------------------------------------------------------|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Side Moun |
| | Antenna position in stack | Not in Stac |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 15.0 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |

| Justification for New Antenna | An interim |
|-------------------------------|--------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | the air |
| | during |
| | primary |
| | antenna |
| | replacement |
| | and for the |
| | duration of |
| | the |
| | assigned |
| | phase. |
| | Station will |
| | attempt to |
| | rent if |
| | renting is |
| | available at |
| | time of |
| | acquisition. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|-------------------------------------------------------------------------------------------------------------|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|-------------------------------------------------|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--------------------------------------------------|----------------------------------------------------------------------------|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1740 feet per run |

New Transmission Line

Primary Transmission Line Section

Costs

| Question | Response |
|-------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Use | Primary (Main) |
| Description of Use | N/A |
| Change Type | Purchase New |
| Is this a request for upgraded equipment? | No |
| Туре | Rigid |
| Diameter | 4 1/16 inches |
| Other Diameter | N/A |
| Segment Length | 19 1/2 inches |
| Other Segment Length | N/A |
| Number of parallel runs | 1 |
| Length | 1740 feet per run |
| Justification for New Transmission Line | The station does not know the segment lengths of the existing rigid line. Therefore, it is budgeting for new line of the same type and size, but will use existing if the existing line is acceptable. |

Other Transmission Line Expenses Not Listed Primary Other Transmission Transmission Internation not provided.

New Transmission Line

Interim **Transmission**

| Section | Question | Response |
|-----------------------|-----------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmission Line | Use | Interim |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Flexible Air |
| | Diameter | 4 inches |
| | Segment Length | N/A |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1630 feet per run |
| | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition. |

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--------------------------------|---------------------------------------------------------|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1024985 |
| Coordinates (NAD83 (| Latitude (NAD83) | 25° 32' 25.4" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 080° 28' 06.2" W- |
| | Overall Structure Height | 1841.84 feet |
| | Support Structure Height | 1837.90 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 6.89 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|----------------------------------------------------------|
| Tower Owner | American Tower, LLC |
| Date Constructed | 08/21/1993 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 37253 | WRTO-FM | FM |
| 21777 | WRGP | FM |
| 68118 | WMLV | FM |
| 4030 | WDNA | FM |

Other Types of Users

| Users | |
|---------------|--|
| Various mwave | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|------------------------------------------------------------|-----------------------------------------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|----------------------------------------------------------|------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 177 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|---------------------------------------|--------------------------------------------------------------------------------------------|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 17 |
|----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such |

Outside
Professional Services Expenses Not Listed
Professional Services © Ostsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|---------------------------|-------------------------------------------------------------------------------------------------------------------------------|
| Transmission Line - Sweep | Sweep to check compatibility of current line with new frequency, Channel 33. Test determined current line was not compatible. |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmitter TBD | Predetermined Cost Estimate \$467,850.00 | Estimated Cost \$453,100.00 | Estimated Cost Justification | Actual Cost \$56,815.00 | Actual Cost Justification |
|---------------------------------------------------------------|------------------------------------------------|-----------------------------------|------------------------------------|----------------------------|------------------------------|
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | \$236,500.00 | \$225,000.00 | N/A | \$56,815.00 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$2,600.00 | \$2,500.00 | N/A | N/A | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Additional Interior RF System | \$140,000.00 | \$140,000.00 | N/A | \$0.00 | N/A |
| Sub-total | \$467,850.00 | \$453,100.00 | N/A | \$56,815.00 | N/A |
| Total for all systems | \$1,843,726.00 | \$1,709,061.86 | N/A | \$326,096.86 | N/A |

| Actual Information Description | File Name | |
|------------------------------------------------------|--------------------------------|-------------------------------------------------------|
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | Component Description: Amount: | Anywave 3.3kW UHF TV Transmitter \$56,815.00 |
| Switchgear - industrial 800 amp | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Standby Exciter and Switch | Information not provided. | |
| Additional Interior RF System | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim Antenna TBD | \$33,030.00 | \$31,400.00 | | \$0.00 | |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$0.00 | N/A |
| Primary Antenna TBD | \$68,900.00 | \$47,072.00 | | \$15,672.00 | |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$1,592.00 | N/A | \$1,592.00 | N/A |

| Station | | | | | |
|-----------------------------------------------------------|---------------------------|---------------------------|----------------------------------------------------|-------------|-----|
| Power Side Mount, Class A One | | | Estimate adjusted and locked because line has been | | |
| Sweep test of existing antenna UHF - Lower | \$6,730.00 \$26,300.00 | \$6,400.00 \$14,080.00 | ***System Notice: | \$14,080.00 | N/A |
| Lower Power Side Mount, Class A One Station antenna pasic | #0.700.00 | (10, 400, 00 | N/A | \$0.00 | N/A |

| Actual Information Description | File Name |
|-----------------------------------------------------------------------|---------------------------|
| UHF - Lower Power Side Mount, Class A One Station antenna basic | Information not provided. |
| Sweep test of existing antenna | Information not provided. |

| channel, at antenna input, per 4 1/16. feedline (if needed) | Component Description: | Elbow 3-50 Unflanged Unequal Leg and Elbow 1-50 Equal | |
|-----------------------------------------------------------------------|--------------------------------|-----------------------------------------------------------------------|--|
| | Amount: | Leg \$796.00 | |
| | Component Description: | Elbow 3-50 Unflanged Unequal Leg and Elbow 1-50 Equal Leg | |
| | Amount: | \$796.00 | |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | Information not provided. | | |
| Sweep test of existing antenna | Component Description: Amount: | Line Sweep N/A | |
| | Component Description: | Line Inspection | |
| | Amount: | for Sweep N/A | |
| UHF - Lower Power Side | | | |
| Mount, Class A One Station antenna basic | Component Description: | UHF Lower Power Side Mount, reducer 3- 50, and on-site | |
| | Amount: | visit \$7,040.00 | |
| | Component Description: | UHF Lower Power Side | |
| | | Mount, reducer 3- 50, and on-site visit | |
| | Amount: | \$7,040.00 | |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|----------------------------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$120,620.00 | \$70,004.06 | | \$70,004.06 | |
| Flexible Air Transmission Line - dielectric, 4" | \$120,620.00 | \$70,004.06 | N/A | \$70,004.06 | N/A |
| Primary Transmission Line | \$247,080.00 | \$234,900.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1 /16" | \$247,080.00 | \$234,900.00 | N/A | \$0.00 | N/A |
| Sub-total | \$367,700.00 | \$304,904.06 | N/A | \$70,004.06 | N/A |
| Total for all systems | \$1,843,726.00 | \$1,709,061.86 | N/A | \$326,096.86 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Flexible Air Transmission | | |
|---------------------------|---------------------------|-------------------|
| Line - dielectric, 4" | Component Description: | Flexible |
| | | transmission line |
| | | and Flexline Conn |
| | | converted to Gas |
| | | Pass |
| | Amount: | \$35,002.03 |
| | Component Description: | Flexible |
| | | transmission line |
| | | and Flexline Conn |
| | | converted to gas |
| | | pass |
| | Amount: | \$35,002.03 |
| Rigid Transmission Line - | Information not provided. | |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|----------------------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------------------------------------------------------------------------|--------------|------------------------------|
| Primary Tower GTOWER | \$657,800.00 | \$632,475.80 | | \$182,480.80 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | \$150,005.00 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$32,475.80 | The tower mapping and load study combined has been invoiced at \$32,475.80 from American Towers LLC. | \$32,475.80 | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Sub-total | \$657,800.00 | \$632,475.80 | N/A | \$182,480.80 | N/A |
| Total for all systems | \$1,843,726.00 | \$1,709,061.86 | N/A | \$326,096.86 | N/A |

Component Description: Fourth invoice for

rigging and

installation of new transmission line and antenna

Amount: \$12,550.00

Component Description: Building permit

and project management

Amount: \$750.00

Component Description: Invoice for Second

25% (Rigging and installation of new antenna and

transmission line)

Amount: \$31,806.25

Component Description: Project

management

Amount: \$9,400.00

Component Description: Project

management

Amount: \$9,480.00

Component Description: Final invoice for

rigging and

installation of new transmission line and antenna

Amount: \$31,806.25

Component Description: Rigging and

installation of new transmission line and antenna.

Amount: \$31,806.25

| | Component Description: Amount: | Invoice for Third 25% (Rigging and installation of antenna and transmission line) \$31,806.25 |
|---------------------------------------------------------------------------------------------------------------------------|---------------------------------|--------------------------------------------------------------------------------------------------------------|
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | Load Study \$10,475.00 |
| Tol tower load study | Component Description: | Tower Mapping \$22,000.80 |
| Major tower reinforcement | Information not provided. | Ψ22,000.00 |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$181,086.00 | \$173,300.00 | | \$0.00 | |
| Additional Field Engineering Service, 17 Days | \$34,000.00 | \$34,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
|----------------------------------------------------------------------------------------------------|-------------|-------------|-----|-----|-----|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$27,966.00 | \$26,550.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
|------------------------------------------------------------------------------|----------------|----------------|-----|--------------|-----|
| Sub-total | \$181,086.00 | \$173,300.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,843,726.00 | \$1,709,061.86 | N/A | \$326,096.86 | N/A |

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Other Expenses | \$67,360.00 | \$66,810.00 | | \$1,125.00 | |
| Transmission Line - Sweep | \$3,810.00 | \$3,810.00 | N/A | \$1,125.00 | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$0.00 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | \$0.00 | N/A |
| Equipment Storage | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Sub-total | \$67,360.00 | \$66,810.00 | N/A | \$1,125.00 | N/A |
| Total for all systems | \$1,843,726.00 | \$1,709,061.86 | N/A | \$326,096.86 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------------------------------------------------|---------------------------------|---------------------------------------------------------------------------------------------------------------------------------|
| Transmission Line - Sweep | Component Description: Amount: | Line inspection to perform sweep to determine compatibility of current line to new frequency. \$1,125.00 |
| | Component Description: Amount: | Line sweep to determine compatibility of current line to new frequency. Sweep determined new line is not compatible. \$2,685.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| DTV Medical Facility Notification | Component Description: Amount: | Medical facilities notification \$3,450.00 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| MVPD Notification of Channel Change | Component Description: Amount: | MVPD Notification \$1,725.00 |
| Equipment Storage | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,843,726.00 | \$1,709,061.86 | \$326,096.86 |

| Reimbursem | envestiatus | Response |
|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Carlos Vasallo CEO

08/08/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Carlos Vasallo CEO

08/08/2018

Attachments