

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Channel: 27 (UHF) 71645 Service: DTV Call **WLJT-DT** Facility Sign:

ID:

File 0000028599

Number:

FRN: 0001773761 Date 07/10

> Submitted: /2018

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

| Applicant                             | Address  | Phone                | Email               | Applicant<br>Type  |
|---------------------------------------|--|----------------------|---------------------|--------------------|
| WEST TENNESSEE PUBLIC TV COUNCIL, INC | MONICA REESE P.O. BOX 966 MARTIN, TN 38237 United States | +1 (731)<br>881-7561 | MREESE@WLJT.<br>ORG | Not-for-<br>Profit |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

| Applicant  | Address  | Phone                 | Email              |
|--|--|-----------------------|--------------------|
| Roy P Stype , III . Consulting Engineer Carl E. Smith Consulting Engineers | PO Box 807<br>Bath, OH<br>44210<br>United States | +1 (330) 659-<br>4440 | rstype@aol.<br>com |

# Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | Build Ch 27 repack transmitter in adjacent room. Transition current Ch 47 transmitter into spare sidemount Ch 47 antenna, build new Ch 27 top mount antenna out to patch, transition to new Ch 27 antenna. |

# **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

# **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Description of Use   | N/A               |
|                                  | Ownership  | Owned             |
|                                  | Owner  | N/A               |
|                                  | Site   | N/A               |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | DHD45P2           |
|                                  | Year   | 2002              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Air Cooled        |
|                                  | Solid State Power Capacity                                 | 5.5 kW            |

# Primary Transmitter

# **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | UAXTE-24   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Air Cooled   |
|                 | Solid State Power capacity                | 14.4 kW  |
|                 | Justification for New Transmitter         | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. Limited parts availability. |

# Primary Transmitter

# **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes      |
|                    | Switchgear (industrial 800 amp)       | Yes      |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | Yes      |

|   | Size   | 3 inches            |
|---|--|---------------------|
|   | Length   | 100.0 feet          |
|   | Other Electrical Service   | Yes                 |
|   | Description  | Electrical to HVAC. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes                 |
|   | Туре   | Cooling<br>Only     |
|   | Size   | 25 tons             |
|   | Other Size   | N/A                 |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No                  |
|   | Size   | N/A                 |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A                 |
|   | Is a channel 14 Mask Filer needed?   | N/A                 |
|   | Is additional field engineering time needed?   | N/A                 |
|   | Number of Days   | N/A                 |

# Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name            | Description                    |  |
|-----------------|--------------------------------|--|
| HVAC Ice Shield | Protects HVAC from falling ice |  |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# **Existing Antenna Information**

| Section                      | Question   | Response              |
|------------------------------|--|-----------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New       |
|                              | Antenna Use  | Auxiliary<br>(Backup) |
|                              | Description of Use   | Auxiliary             |
|                              | Ownership  | Owned                 |
|                              | Owner  | N/A                   |
|                              | Site   | N/A                   |
|                              | Is the existing antenna shared with another station or stations? | No                    |
|                              | Is the existing antenna directional?                             | No                    |
|                              | Is antenna in operating condition?                               | Yes                   |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                    |
| Existing Antenna             | Class  | Full Power            |
| Manufacturer and Type        | Mounting   | Side Mount            |
|                              | Antenna position in stack  | Not in Stack          |
|                              | Polarization   | Horizontal            |
|                              | Туре   | Slotted<br>Coaxial    |
|                              | Number of Stations Supported                                     | N/A                   |
|                              | Number of Panels   | N/A                   |
|                              | Design power capacity in use                                     | N/A                   |
|                              | Lower Limit  | N/A                   |
|                              | Upper Limit  | N/A                   |
|                              | Other Antenna Type   | N/A                   |
|                              | ERP: (Effective Radiated Power)                                  | 195.0 kW              |

| Manufacturer |                 |
|--------------|-----------------|
| Model        | JA/MS-AL-<br>16 |
| Year         | 2008            |

# **New Antenna Costs**

| Section                 | Question   | Response                                       |
|-------------------------|--|--|
| New Antenna Description | Use  | Auxiliary<br>(Backup)                          |
|                         | Description of Use   | Backup<br>replacement<br>of ch 47<br>sidemount |
|                         | Change Type  | Purchase<br>New                                |
|                         | Is this a request for upgraded equipment?                            | No   |
|                         | Ownership  | Owned  |
|                         | Owner  | N/A  |
|                         | Is antenna shared?   | No   |
|                         | Is antenna directional?  | Yes  |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No   |
| New Antenna             | Class  | Full Power                                     |
| Manufacturer and Types  | Mounting   | Side Mount                                     |
|                         | Antenna position in stack  | Full Power                                     |
|                         | Polarization   | Horizontal                                     |
|                         | Туре   | Slotted<br>Coaxial                             |
|                         | Number of Stations Supported   | N/A  |
|                         | Number of Panels/Bays  | N/A  |
|                         | Lower Limit  | N/A  |
|                         | Upper Limit  | N/A  |
|                         | Design power capacity in use   | N/A  |
|                         | Other Antenna Type   | N/A  |
|                         | ERP: (Effective Radiated Power)                                      | 142.0 kW                                       |
|                         |  |  |

| Manufacturer                  |  |
|-------------------------------|--|
| Model                         | JA/MS-16<br>/27 THO  |
| Year                          | 2017   |
| Justification for New Antenna | Replaces sidemount CH 47 backup antenna with sidemount CH 27 |

#### **Other Antenna Costs**

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No       |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported   | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
|            | transmission line and antenna?      |     |

# **Other Antenna Cost Not Listed**

Information not provided.

# **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | N/A                |
|                              | Is antenna in operating condition?                               |                    |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 285.0 kW           |

| Manufacturer |                     |
|--------------|---------------------|
| Model        | JA/MS-32<br>/47 THO |
| Year         | 2013                |

# **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | No                 |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | Yes                |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Top Mount          |
|                         | Antenna position in stack  | Not in Stack       |
|                         | Polarization   | Horizontal         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 142.0 kW           |
|                         | Manufacturer   |                    |
|                         |  | 1                  |

| Model                         | JA/MS-24<br>/27                                |
|-------------------------------|--|
| Year                          | 2018   |
| Justification for New Antenna | Cannot be<br>retuned<br>from RF 47<br>to Rf 27 |

# **Other Antenna Costs**

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No       |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported   | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes      |

**Other Antenna Cost Not Listed** 

Information not provided.

| Transmission Seffien               | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission

# **Existing Transmission Line**

| Section Section                                  | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description           | Type of change   | Utilize<br>Existing |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric          |
|  | Туре   | Rigid               |
|  | Diameter   | 6 1/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | 20 inches           |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 510 feet<br>per run |

# Other Transmission Line Expenses Not Listed

**Primary** 

Transmission loinetion not provided.

# Auxiliary Transmissi

# **Existing Transmission Line**

| Line<br>section                        | Question   | Response              |
|--|--|-----------------------|
| Existing Transmission Line Description | Type of change   | Utilize<br>Existing   |
|  | Use  | Auxiliary<br>(Backup) |
|  | Description of Use   | Auxiliary             |
|  | Ownership  | Owned                 |
|  | Owner  | N/A                   |
|  | Site   | N/A                   |
|  | Is the existing transmission line shared with another station or stations? | No                    |
|  | Is Transmission Line in operating condition?                               | Yes                   |
| Existing Transmission                  | Manufacturer   | Andrew                |
| Line Manufacturer and Type             | Туре   | Flexible Ai           |
|  | Diameter   | 3 inches              |
|  | Other Diameter   | N/A                   |
|  | Segment Length   | N/A                   |
|  | Other Segment Length   | N/A                   |
|  | Number of parallel runs  | 1                     |
|  | Length   | 480 feet<br>per run   |

Other Transmission Line Expenses Not Listed

Auxiliary
Transmission in the tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |  |
|---|---|----------|--|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |  |

# Primary Tower

# **Existing Tower**

| Section                                      | Question  | Response             |
|--|---|----------------------|
| Existing Tower Description                   | Type of change  | Modify<br>Existing   |
|  | Tower Use   | Primary<br>(Main)    |
|  | Description of Use                                      | N/A                  |
|  | Ownership   | Owned                |
|  | Is this tower consider Complex?                         | No                   |
|  | Is this tower currently shared with any other stations? | No                   |
|  | One or more FM, AM or TV radio broadcaster(s)           | N/A                  |
|  | Others Types of Users                                   | N/A                  |
|  | Is tower documented for structural analysis?            | Yes                  |
|  | Is tower compliant with Rev G?                          | Unknown              |
| Existing Tower Structure                     | Do you have a tower registration number?                | No                   |
| Registration                                 | ASR Number  |                      |
| Coordinates (NAD83 (<br>North American Datum | Latitude (NAD83)  | 35° 42' 12.0"<br>N-  |
| of 1983))                                    | Longitude (NAD83)                                       | 088° 36'<br>10.0" W- |
|  | Overall Structure Height                                | 499.01 feet          |
|  | Support Structure Height                                | 432.74 feet          |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 667.97 feet          |

| Structure Type   | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner      | WEST TENNESSEE PUBLIC TV COUNCIL INC     |
| Date Constructed | 01/01/1966                               |

# Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Primary Tower

# Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 95  |
|  | Explanation  | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | Yes   |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | Yes   |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | Yes   |

|                                       | Quantity   | 1   |
|---------------------------------------|--|-----|
|                                       | Do you have Distributed Transmission System engineering services?                          | N/A |
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | Yes |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | Yes |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 1   |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | No  |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | No  |
|                                       | RF exposure measurements   | No  |
|                                       | Additional Field Engineering Service   | Yes |
|                                       |  |     |

| Number of Days | 10  |
|----------------|---|
| Justification  | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | Yes      |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | No       |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

# **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification  |
|--|--------------------------------|-------------------|---|--------------|---|
| Primary<br>Transmitter<br>UAXTE-24                           | \$872,816.45                   | \$692,653.95      |   | \$645,437.55 |   |
| UHF - Air<br>Cooled<br>Solid State<br>Transmitter<br>14.4 kW | \$463,556.45                   | \$463,556.45      | Actual invoice from Gates Air included exhaust system that the initial estimate did not include. This is the final and complete value of invoices from Gates Air. | \$463,556.45 | Problems with 2nd installment in FCC reimbursement system, was instructed to add additional component |
| HVAC Ice<br>Shield   | \$13,000.00                    | \$13,000.00       | N/A   | \$0.00       | N/A   |
| RF<br>Consulting<br>Engineer                                 | \$5,260.00                     | \$5,000.00        | N/A   | \$0.00       | N/A   |
| 25 Ton<br>system   | \$91,500.00                    | \$87,000.00       | N/A   | \$57,985.00  | N/A   |

| Other Electrical Service: Electrical to HVAC.           | \$52,200.00  | \$52,200.00 | Electrical invoices exceeded initial estimates. An unexpected invoice from South West Electric found in form 399 line item "Service entrance 3 phase/800 amp/208 volt", threw our electrical cost split out of balance. | \$52,200.00 | additional electrical work required with demolish of old transmitter for new |
|---|--------------|-------------|---|-------------|--|
| 3" Rigid<br>Conduit<br>and Wiring<br>(Cost per<br>foot) | \$5,200.00   | \$4,900.00  | N/A   | \$4,800.00  | N/A  |
| Switchgear<br>- industrial<br>800 amp                   | \$38,200.00  | \$36,300.00 | N/A   | \$36,200.00 | N/A  |
| Service<br>entrance 3<br>phase/800<br>amp/208<br>volt   | \$14,400.00  | \$13,700.00 | N/A   | \$13,698.60 | N/A  |
| Channel<br>14 Mask<br>Filter                            | \$189,500.00 | \$16,997.50 | ***System Notice: Estimate adjusted and locked because line has been superseded.  ***   | \$16,997.50 | N/A  |

| Sub-total                   | \$872,816.45   | \$692,653.95   | N/A | \$645,437.55 | N/A |
|-----------------------------|----------------|----------------|-----|--------------|-----|
| Total for<br>all<br>systems | \$1,653,181.45 | \$1,247,107.70 | N/A | \$869,852.28 | N/A |

# Components

| Actual Information Description                      | File Name                       |   |
|---|---------------------------------|---|
| UHF - Air Cooled Solid State<br>Transmitter 14.4 kW | Component Description: Amount:  | final payment for<br>transmitter<br>\$152,683.65      |
|   | Component Description:          | 2nd payment due<br>for transmitter<br>shipment        |
|   | Amount:                         | \$155,436.40  |
|   | Component Description:  Amount: | 1/3 down<br>payment on<br>transmitter<br>\$155,436.40 |
| HVAC Ice Shield                                     | Information not provided.       |   |
| RF Consulting Engineer                              | Information not provided.       |   |
| 25 Ton system                                       | Component Description: Amount:  | cooling/adders for<br>transmitter<br>\$57,985.00      |

| Other Electrical Service:<br>Electrical to HVAC. | Component Description: | electrical & labor                             |
|--|------------------------|--|
|  | Amount:                | \$20,000.00                                    |
|  | Component Description: | electrical to HVAC                             |
|  | Amount:                | and labor<br>\$32,200.00                       |
|  | Component Description: | electrical to<br>transmitter and<br>labor      |
|  | Amount:                | \$20,000.00                                    |
| 3" Rigid Conduit and Wiring<br>(Cost per foot)   | Component Description: | 3" rigid conduit &<br>wiring, 60 ft @ \$80     |
|  | Amount:                | /ft<br>\$4,800.00                              |
| Switchgear - industrial 800                      |                        |  |
| amp  | Component Description: | Switchgear-<br>industrial 800 amp<br>and labor |
|  | Amount:                | \$36,200.00                                    |
| Service entrance 3 phase<br>/800 amp/208 volt    | Component Description: | pole installation &                            |
|  | Component Description. | primary run-<br>service entrance,              |
|  | Amount:                | transmitter site<br>\$6,898.60                 |
|  | Component Description: | concrete pad, pad<br>mount transformer         |
|  | Amount:                | to rest upon, labor<br>\$6,800.00              |

| Channel 14 Mask Filter |                        |                |
|------------------------|------------------------|----------------|
|                        | Component Description: | 1/2 payment on |
|                        |                        | mask filter    |
|                        | Amount:                | \$16,997.50    |
|                        |                        |                |
|                        |                        |                |

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost  Justification  | Actual Cost  | Actu<br>Just                                  |
|---|-----------------------------|-------------------|--|--------------|---|
| Primary<br>Antenna JA<br>/MS-24/27  | \$253,730.00                | \$167,295.33      |  | \$160,895.33 |   |
| Sweep test of existing antenna  | \$6,730.00                  | \$6,400.00        | N/A  | N/A          |   |
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna,<br>horizontally<br>polarized | \$247,000.00                | \$160,895.33      | The original estimate was just a best guess, the actual cost was higher than expected. See attached FCC Ant Letter. pdf, Warmus_invoice_1_17676. pdf, Warmus_2_17729. pdf, Warmus_Contract.pdf | \$160,895.33 | sh wa anti due fa col wa t forw equ are ir sh |
| Auxiliary<br>Antenna JA<br>/MS-16/27<br>THO   | \$185,530.00                | \$63,356.42       |  | \$40,376.42  |   |

| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00    | \$35,400.00    | N/A   | \$18,820.00  |
|---|----------------|----------------|---|--------------|
| Sweep test of existing antenna  | \$6,730.00     | \$6,400.00     | N/A   | N/A          |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00    | \$21,556.42    | ***System Notice: Estimate adjusted and locked because line has been superseded.*** | \$21,556.42  |
| Sub-total   | \$439,260.00   | \$230,651.75   | N/A   | \$201,271.75 |
| Total for<br>all<br>systems   | \$1,653,181.45 | \$1,247,107.70 | N/A   | \$869,852.28 |

# Components

| Actual Information Description | File Name                 |
|--------------------------------|---------------------------|
| Sweep test of existing antenna | Information not provided. |

| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally         | Component Description:    | 1/2 payment on main antenna            |
|---|---------------------------|--|
| oolarized   | Amount:                   | \$69,212.50                            |
|   | Component Description:    | final payment on antenna and           |
|   | Amount:                   | shipping<br>\$91,682.83                |
| UHF - Lower Power Side<br>Mount, One station antenna -                              | Component Description:    | 50% payment of                         |
| medium power (50-200 kW),<br>horizontally polarized                                 | Amount:                   | auxiliary antenna<br>\$18,820.00       |
| Sweep test of existing antenna  | Information not provided. |  |
| UHF - Lower Power Side<br>Mount, One station antenna -<br>medium power (50-200 kW), | Component Description:    | final payment for<br>auxiliary antenna |
| horizontally polarized  | Amount:                   | and shipping<br>\$21,556.42            |

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|-----------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Transmission<br>Line   | \$0.00                         | \$0.00            |                                    | \$0.00       |                              |
| Auxiliary<br>Transmission<br>Line | \$0.00                         | \$0.00            |                                    | \$0.00       |                              |
| Sub-total                         | \$0.00                         | \$0.00            | N/A                                | \$0.00       | N/A                          |
| Total for all systems             | \$1,653,181.45                 | \$1,247,107.70    | N/A                                | \$869,852.28 | N/A                          |

#### Components

Information not provided.

# **Cost** Information

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Tower<br>TOWER  | \$254,800.00                   | \$242,000.00      |                                    | \$11,000.00  |                              |
| Short Tower<br>(less than<br>500')   | \$84,200.00                    | \$80,000.00       | N/A                                | N/A          | N/A                          |
| Minor tower reinforcement /modifications   | \$158,000.00                   | \$150,000.00      | N/A                                | N/A          | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower | \$12,600.00                    | \$12,000.00       | N/A                                | \$11,000.00  | N/A                          |
| Sub-total  | \$254,800.00                   | \$242,000.00      | N/A                                | \$11,000.00  | N/A                          |
| Total for all systems  | \$1,653,181.45                 | \$1,247,107.70    | N/A                                | \$869,852.28 | N/A                          |

# Components

| Actual Information Description           | File Name                 |
|--|---------------------------|
| Short Tower (less than 500')             | Information not provided. |
| Minor tower reinforcement /modifications | Information not provided. |

Structural engineering tower load study for well documented tower

Component Description: Structural Study

on WLJT-TV tower for proposed new

antenna

/transmission line alterations as required per FCC Repack Directive

**Amount:** \$5,500.00

Component Description: Rigorous structural

analysis for

changes from Ch 14 to Ch 27 and issue report

**Amount:** \$5,500.00

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside<br>Professional<br>Services  | \$68,615.00                    | \$66,302.00       |                                    | \$7,853.83  |                              |
| Additional Field Engineering Service, 10 Days  | \$15,000.00                    | \$15,000.00       | N/A                                | N/A         | N/A                          |
| Attorney Fees - Prepare and File request for Special Temporary Authorization                       | \$3,680.00                     | \$3,500.00        | N/A                                | N/A         | N/A                          |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application                | \$2,365.00                     | \$2,250.00        | N/A                                | N/A         | N/A                          |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00                     | \$4,000.00        | N/A                                | N/A         | N/A                          |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                  | \$5,260.00 | \$5,000.00 | N/A | \$390.00 | N/A |
|---|------------|------------|-----|----------|-----|
| Prepare request for Special Temporary Authorization   | \$2,050.00 | \$1,500.00 | N/A | N/A      | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application    | \$1,580.00 | \$1,500.00 | N/A | N/A      | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | \$1,580.00 | \$1,500.00 | N/A | N/A      | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A      | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application               | \$3,155.00     | \$3,000.00     | N/A  | N/A          | N/A  |
|--|----------------|----------------|--|--------------|--|
| Prepare and or review reimbursement form   | \$2,630.00     | \$3,302.00     | Form 399 has needed to be updated extra times from the initial filing due to unforeseen changes. | \$3,302.00   | Due to issues with filing the form 399 and reimbursement issues, talking with the FCC reimbursement department to work out issues, working with the lawyer to make sure filed properly |
| Project<br>management<br>of the transition   | \$15,010.00    | \$14,250.00    | N/A  | \$191.25     | N/A  |
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless | \$2,630.00     | \$2,500.00     | N/A  | \$630.00     | N/A  |
| Perform engineering study for new channel assignment and antenna development                       | \$7,360.00     | \$7,000.00     | N/A  | \$3,340.58   | N/A  |
| Sub-total  | \$68,615.00    | \$66,302.00    | N/A  | \$7,853.83   | N/A  |
| Total for all systems  | \$1,653,181.45 | \$1,247,107.70 | N/A  | \$869,852.28 | N/A  |

| Description  | File Name                       |   |
|--|---------------------------------|---|
| Additional Field<br>Engineering Service, 10<br>Days  | Information not provided.       |   |
| Attorney Fees - Prepare<br>and File request for Special<br>Temporary Authorization                                   | Information not provided.       |   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application                          | Information not provided.       |   |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application                   | Information not provided.       |   |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction Permit<br>Application                      | Component Description:  Amount: | review and proposal for revision of draft Schedule A repaction permapplication \$390.00 |
|  |                                 |   |
| Prepare request for Special<br>Temporary Authorization   | Information not provided.       |   |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided.       |   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application                           | Information not provided.       |   |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided.      |  |
|---|--------------------------------|--|
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction Permit<br>Application                           | Information not provided.      |  |
| Prepare and or review reimbursement form  | Component Description: Amount: | reimbursement<br>/transition progress<br>report<br>\$129.00  |
|   | Component Description:         | memo regarding initial reimbursement allocation and permissible documentation of cost  |
|   | Amount:                        | \$78.00  |
|   | Component Description:         | Review of<br>Schedule 399 and<br>telephone call  |
|   | Amount:                        | \$240.00   |
|   | Component Description:         | Amendment of WLJT Form 399 filing to add additional documentation which was requested by the FCC staff in regards to HVAC modifications. |
|   | Amount:                        | \$1,475.00   |

Component Description: possible repack

arrangement with T-

Mobile consultation

**Amount:** \$90.00

Component Description: calls regarding

form 399, item entries, LMS, breakdown, help desk problems, reimbursement

issues

**Amount:** \$1,290.00

Project management of the transition

Component Description: quarterly transition

plan progress report

**Amount:** \$60.00

Component Description: Transition progress

report review, filing,

certification

**Amount:** \$131.25

Address transition timing and coordination issues w/ other stations and wireless

Component Description: change to phase 0

from 8

**Amount:** \$630.00

Perform engineering study for new channel assignment and antenna development

Component Description: Preparation of app

for construction permit, provide assistance with form 399 and phone /email liaison in regards to above

**Amount:** \$3,340.58

### **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification  |
|---|--------------------------------|-------------------|------------------------------------|-------------|---|
| Other<br>Expenses   | \$17,690.00                    | \$15,500.00       |                                    | \$4,289.15  |   |
| MVPD Notification of Channel Change                       | \$1,000.00                     | \$1,000.00        | N/A                                | \$2,023.90  | The estimated cost was just an estimate. We thought everything would be lumped together with DTV medical which has \$11,000 budgeted. |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00                       | \$0.00            | N/A                                | N/A         | N/A   |
| DTV Medical<br>Facility<br>Notification                   | \$11,550.00                    | \$11,000.00       | N/A                                | \$2,265.25  | N/A   |
| FCC Filing Fees - Form 2100 minor change CP application   | \$1,110.00                     | \$0.00            | N/A                                | N/A         | N/A   |
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00                       | \$0.00            | N/A                                | N/A         | N/A   |

| Equipment Delivery and Handling Charges                 | \$2,500.00     | \$2,500.00     | N/A | N/A          | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Develop and air announcement of upcoming channel change | \$1,000.00     | \$1,000.00     | N/A | N/A          | N/A |
| Sub-total   | \$17,690.00    | \$15,500.00    | N/A | \$4,289.15   | N/A |
| Total for all systems                                   | \$1,653,181.45 | \$1,247,107.70 | N/A | \$869,852.28 | N/A |

### Components

| Actual Information Description                                  | File Name                       |  |
|---|---------------------------------|--|
| MVPD Notification of<br>Channel Change                          | Component Description:  Amount: | research and report on channel assignment, memo regarding 2nd filing window for alternate channel \$210.00 |
|   | Component Description: Amount:  | MVPD Notification<br>Services<br>\$1,813.90  |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request | Information not provided.       |  |
| DTV Medical Facility<br>Notification                            | Component Description:  Amount: | DTV notification<br>services for<br>medical facilities<br>\$2,265.25                                       |

| FCC Filing Fees - Form<br>2100 minor change CP<br>application  | Information not provided. |
|--|---------------------------|
| FCC Filing Fees - Form<br>2100 license to cover<br>application | Information not provided. |
| Equipment Delivery and Handling Charges                        | Information not provided. |
| Develop and air announcement of upcoming channel change        | Information not provided. |

## Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,653,181.45                 | \$1,247,107.70 | \$869,852.28 |

| Reimbursem | envestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Kenneth Robinson Director of Engineering

07/10/2018

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

#### **Attachments**