



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **6093** | Service: **DTV** | Call **WFSG** | Channel: **28 (UHF)** |
ID: | Sign:
File **0000024819**
Number:
FRN: **0001810977** | Date **08/01**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Florida State University	Doug Crall 1600 RED BARBER PLAZA TALLAHASSEE, FL 32310 United States	+1 (850) 645-6032	DCRALL@FSU. EDU	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Ryan C Wilhour <i>Consulting Engineer</i> <i>Kessler and Gehman</i> <i>Associates, Inc.</i>	507 NW 60th ST STE D Gainesville, FL 32607 United States	+1 (352) 332-3157	ryan@kesslerandgehman. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace Transmitter and purchase a new antenna and transmission line. Use the existing antenna system as the interim through the end of the assigned phase. See WFSG Transmission Plan attached.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Ultimate
	Year	2002
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	10 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	To Be Determined
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	10 kW
	Justification for New Transmitter	The station currently has a 10kW Comark Ultimate solid state liquid cooled transmitter, which is no longer being manufactured. Jack McNulty of Comark has indicated that they will NOT re-channelize the Ultimate transmitter. A new transmitter is required.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	158.0 kW

Manufacturer	
Model	TLP-32A (c)
Year	2002

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	129.0 kW
	Manufacturer	

	Model	To Be Determined
	Year	2017
	Justification for New Antenna	Refer to Exhibit 2

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna	Other Antenna Cost Not Listed
	Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	550 feet per run
	Justification for New Transmission Line	The existing transmission line will be kept in place and used to feed the currently licensed antenna during the interim transitional period.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1038765
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 22' 03.0" N-
	Longitude (NAD83)	085° 55' 28.0" W-
	Overall Structure Height	488.51 feet
	Support Structure Height	443.56 feet
	Ground Elevation Above Mean Sea Level (AMSL)	65.62 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WFSU / WFSG--TV
Date Constructed	09/01/1987

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
21798	WFSW	FM

Other Types of Users

Users
Public Safety

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
---------	----------	----------

Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	24
	Explanation	Fewer project management hours are being required than originally estimated
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	5
	Justification	Fewer on site days are being required than originally estimated

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Engineering Services	Outside engineering services not included in any other OPS sections
Other Legal Services	Outside legal services not included in any other OPS sections

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter To Be Determined	\$725,850.00	\$810,319.68		\$219,302.72	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$582,219.68	Upgraded transmitter for which Licensee will pay the upgrade cost	\$219,302.72	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	N/A	N/A
Additional Interior RF System	<i>\$140,000.00</i>	\$140,000.00	N/A	N/A	N/A
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Sub-total	\$725,850.00	\$810,319.68	N/A	\$219,302.72	N/A
Total for all systems	\$1,845,367.00	\$1,880,214.68	N/A	\$847,282.48	N/A

Components

Actual Information		
Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Component Description:	2nd Installment, one-third payment prior to shipping
	Amount:	\$109,651.36
	Component Description:	One-third down payment for transmitter
	Amount:	\$109,651.36
Switchgear - industrial 800 amp	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Information not provided.	
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Additional Interior RF System	Information not provided.	
Standby Exciter and Switch	Information not provided.	

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna To Be Determined	\$261,330.00	\$248,800.00		\$265,348.80	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	\$258,236.80	The total cost of this antenna will be \$322,796.00, which is the cost offered by TCI under the turnkey antenna and tower contract.
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	\$7,112.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$261,330.00	\$248,800.00	N/A	\$265,348.80	N/A
Total for all systems	\$1,845,367.00	\$1,880,214.68	N/A	\$847,282.48	N/A

Components

Actual Information		
Description	File Name	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description:	50 pct down payment
	Amount:	\$161,398.00
	Component Description:	30 pct progress pmt
	Amount:	\$96,838.80
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Component Description:	50 pct down payment
	Amount:	\$4,445.00
	Component Description:	30 pct progress pmt
	Amount:	\$2,667.00
Sweep test of existing antenna	Information not provided.	

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$57,200.00	\$54,450.00		\$48,699.20	
Rigid Transmission Line - copper, 3 1/8"	\$57,200.00	\$54,450.00	N/A	\$48,699.20	N/A
Sub-total	\$57,200.00	\$54,450.00	N/A	\$48,699.20	N/A
Total for all systems	\$1,845,367.00	\$1,880,214.68	N/A	\$847,282.48	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 3 1/8"	Component Description:
	30 pct progress pmt
	Amount:
	\$18,262.20
	Component Description:
	50 pct down payment
	Amount:
	\$30,437.00

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$531,500.00	\$505,000.00		\$266,872.00	
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$98,880.00	The total cost of this rigging work will be \$123,600, which is part of a turnkey project by TCI for the antenna and tower work.
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$138,432.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$29,560.00	Perhaps the Structural Analysis should have been entered in the tower modifications section.
Sub-total	\$531,500.00	\$505,000.00	N/A	\$266,872.00	N/A
Total for all systems	\$1,845,367.00	\$1,880,214.68	N/A	\$847,282.48	N/A

Components

Actual Information

Description

File Name

Short Tower (less than 500')	<table> <tr> <td data-bbox="708 87 1093 257">Component Description:</td><td data-bbox="1093 87 1428 257">30 pct progress pmt</td></tr> <tr> <td data-bbox="708 257 1093 324">Amount:</td><td data-bbox="1093 257 1428 324">\$37,080.00</td></tr> <tr> <td data-bbox="708 324 1093 481">Component Description:</td><td data-bbox="1093 324 1428 481">50 pct down payment</td></tr> <tr> <td data-bbox="708 481 1093 566">Amount:</td><td data-bbox="1093 481 1428 566">\$61,800.00</td></tr> </table>	Component Description:	30 pct progress pmt	Amount:	\$37,080.00	Component Description:	50 pct down payment	Amount:	\$61,800.00
Component Description:	30 pct progress pmt								
Amount:	\$37,080.00								
Component Description:	50 pct down payment								
Amount:	\$61,800.00								
Major tower reinforcement /modifications	<table> <tr> <td data-bbox="708 566 1093 728">Component Description:</td><td data-bbox="1093 566 1428 728">50 pct down payment</td></tr> <tr> <td data-bbox="708 728 1093 795">Amount:</td><td data-bbox="1093 728 1428 795">\$86,520.00</td></tr> <tr> <td data-bbox="708 795 1093 952">Component Description:</td><td data-bbox="1093 795 1428 952">30 pct progress pmt</td></tr> <tr> <td data-bbox="708 952 1093 1032">Amount:</td><td data-bbox="1093 952 1428 1032">\$51,912.00</td></tr> </table>	Component Description:	50 pct down payment	Amount:	\$86,520.00	Component Description:	30 pct progress pmt	Amount:	\$51,912.00
Component Description:	50 pct down payment								
Amount:	\$86,520.00								
Component Description:	30 pct progress pmt								
Amount:	\$51,912.00								

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study		
	Component Description:	Structural Analysis of the WFSG Panama City Tower. Also see attached letter from the vendor with further explanation.
	Amount:	\$6,000.00
	Component Description:	Tower Structural Analysis for Side Mount Antennas
	Amount:	\$7,240.00
	Component Description:	50 pct down payment
	Amount:	\$10,200.00
	Component Description:	30 pct progress pmt
	Amount:	\$6,120.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$176,937.00	\$169,645.00		\$42,122.26	
Other Legal Services	<i>\$10,000.00</i>	\$10,000.00	N/A	\$57.00	N/A
Other Engineering Services	<i>\$24,107.50</i>	\$24,107.50	N/A	\$6,412.50	N/A
Additional Field Engineering Service, 5 Days	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$18,811.51	Comprehensive coverage verification via field study for WFSG. These measurements will be used to compare with post-transition measurements
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	\$783.75	Attorney Request for Special Temporary Authority - earl transition for WFSG
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,475.00	Attorney section of Forr FCC Construction Permit Application Main Facility for WFSG
Project management of the transition	\$3,792.00	\$3,600.00	N/A	\$1,020.00	Outside Project Management Services for WFSG
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	Prepare or Review FCC Form 399 for Reimbursement for WFSG
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,500.00	Engineering study for new channel assignment and antenna development for WFSG

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,500.00	Engineering section of Forr FCC Construction Permit Application Main Facility for WFSG
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$875.00	Engineering for Special Temporary Authority for early transition of WFSG
Additional Field Engineering Service, 15 Days	\$4,187.50	\$4,187.50	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$4,187.50	Additional Field Engineering Service, Site survey WFSC
Sub-total	\$176,937.00	\$169,645.00	N/A	\$42,122.26	N/A
Total for all systems	\$1,845,367.00	\$1,880,214.68	N/A	\$847,282.48	N/A

Components

Actual Information
Description

File Name

Other Legal Services	<p>Component Description: Repack reimbursement legal advice</p> <p>Amount: \$57.00</p>
Other Engineering Services	<p>Component Description: Prepare and submit Form 399 actual cost invoices</p> <p>Amount: \$812.50</p> <p>Component Description: RF Design for WFSG primary and interim facilities</p> <p>Amount: \$5,600.00</p>
Additional Field Engineering Service, 5 Days	Information not provided.
Comprehensive coverage verification via field study, if needed	<p>Component Description: Refer to attachment "KG Invoice Explanations.pdf". Comprehensive coverage verification via field study for WFSG</p> <p>Amount: \$18,811.51</p>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	<div> <div>Component Description:</div> <div>Attorney Request for Special Temporary Authority - early transition for WFSG</div> </div> <div> <div>Amount:</div> <div>\$783.75</div> </div>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>Incentive Auction Public Notice and regional coordinator for repack transition</div> </div> <div> <div>Amount:</div> <div>\$213.75</div> </div> <div> <div>Component Description:</div> <div>Attorney section of Form FCC Construction Permit Application Main Facility for WFSG</div> </div> <div> <div>Amount:</div> <div>\$71.25</div> </div> <div> <div>Component Description:</div> <div>Attorney section of Form FCC Construction Permit Application Main Facility for WFSG</div> </div> <div> <div>Amount:</div> <div>\$285.00</div> </div> <div> <div>Component Description:</div> <div>Attorney section of Form FCC Construction Permit Application Main Facility for WFSG</div> </div> <div> <div>Amount:</div> <div>\$406.25</div> </div>

	<p>Component Description:</p> <p>Attorney section of Form FCC Construction Permit Application Main Facility for WFSG</p> <p>Amount:</p> <p>\$71.25</p>	
	<p>Component Description:</p> <p>Post auction reimbursement procedures and application procedures</p> <p>Amount:</p> <p>\$142.50</p>	
	<p>Component Description:</p> <p>Attorney section of Form FCC Construction Permit Application Main Facility WFSG</p> <p>Amount:</p> <p>\$285.00</p>	
Project management of the transition	<p>Component Description:</p> <p>Refer to attachment "KG Invoice Explanations.pdf". Outside Project Management Services, Form 387 Progress Report</p> <p>Amount:</p> <p>\$300.00</p>	
	<p>Component Description:</p> <p>Prepare and submit Form 387 1Q2018 progress report</p> <p>Amount:</p> <p>\$225.00</p>	
	<p>Component Description:</p> <p>Prepare and submit Form 387 4Q2017 progress report</p> <p>Amount:</p> <p>\$495.00</p>	

Prepare and or review reimbursement form	<p>Component Description:</p> <p>Refer to attachment "KG Invoice Explanations.pdf". Prepare or Review FCC Form 399 for Reimbursement for WFSG</p> <p>Amount:</p> <p>\$2,500.00</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Perform engineering study for new channel assignment and antenna development	<p>Component Description:</p> <p>Refer to attachment "KG Invoice Explanations.pdf". Engineering study for new channel assignment and antenna development for WFSG</p> <p>Amount:</p> <p>\$4,500.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>Refer to attachment "KG Invoice Explanations.pdf". Engineering section of Form FCC Construction Permit Application Main Facility for WFSG</p> <p>Amount:</p> <p>\$1,500.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare request for Special Temporary Authorization	<p>Component Description:</p> <p>Refer to attachment "KG Invoice Explanations.pdf". Engineering for Special Temporary Authority for early transition for WFSG</p> <p>Amount:</p> <p>\$875.00</p>
Additional Field Engineering Service, 15 Days	<p>Component Description:</p> <p>Refer to attachment "KG Invoice Explanations.pdf". WFSG on-site Equipment inventory and facilities survey - site visit</p> <p>Amount:</p> <p>\$4,187.50</p>

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$92,550.00	\$92,000.00		\$4,937.50	
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	\$1,812.50	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Local Zoning	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,125.00	N/A
Sub-total	\$92,550.00	\$92,000.00	N/A	\$4,937.50	N/A

Total for all systems	\$1,845,367.00	\$1,880,214.68	N/A	\$847,282.48	N/A
------------------------------	----------------	----------------	-----	--------------	-----

Components

Actual Information	
Description	File Name
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
MVPD Notification of Channel Change	<div> <div>Component Description:</div> <div>Prepare and distribute MVPD notifications and certification statement for public file</div> <div>Amount:</div> <div>\$1,812.50</div> </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
DTV Medical Facility Notification	<div> <div>Component Description:</div> <div>Prepare and distribute Medical notifications and certification statement for public file</div> <div>Amount:</div> <div>\$3,125.00</div> </div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,845,367.00	\$1,880,214.68
			\$847,282.48

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Gehman <i>Consulting Engineer</i></p> <p>08/01/2018</p>

Attachments