

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Service: DTV Call WTIC-TV Channel: 34 (UHF) Facility Sign:

File 0000028235

Number:

ID:

FRN: 0028358455 Date 08/02

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|-------------------------------|---------------------------------|
| TRIBUNE BROADCASTING HARTFORD, LLC Doing Business As: TRIBUNE BROADCASTING HARTFORD, LLC | Dean Maluski 285 BROAD STREET HARTFORD, CT 06115 United States | +1 (860) 527- 6161 | dmaluski@tribunemedia. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Bill Vanduynhoven, Bill +1 (404) 312- Vanduynhov . Vanduynhoven 8693 Director of Engineering 2211 Rabbit operations Hill Cir Tribune Broadcasting Dacula, GA 30019 United States | BillV@Tribunemedia. com |
|---|----------------------------|

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Replace Antenna and transmission line Replace transmitter |

Transmitters

| 's | Section | Question | Response |
|----|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------------|
| Existing Transmitter Description | Type of change | Retune Existing |
| | Use | Auxiliary (Backup) |
| | Ownership | Owned |
| | Owner | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | Axcera |
| Manufacturer and Type | Model | Inovator HX HU5000BD |
| | Year | 2009 |
| | | |

| Туре | Solid State |
|----------------------------|-------------|
| Solid State Cooling | Air Cooled |
| Solid State Power capacity | 5 kW |

Auxiliary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|-----------------|--|------------------------------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 10 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | Yes |
| | Exciter Type | Single frequency agile |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | | |

| | Туре | N/A |
|---|--|-----|
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter Unformation not provided.

Other Transmitter Cost Not Listed

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|--|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | PowerCD P1 |
| | Year | 2005 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 30 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-72 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 44 kW |
| | Justification for New Transmitter | Current transmitter can not make the required power, adding additional PA cabinets is not an option since they are no longer manufactured. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | | |

| | Length | 200.0 feet |
|---|--|------------|
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitted Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 495.0 kW |

| Manufacturer | |
|--------------|-------------------------------|
| Model | TFU-18DSC /VP-R O4 C170 |
| Year | 2004 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 565.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU-18DSC /VP-R C170 |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | Current antenna will not operate on assigned channel |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | Feed Line Size | 7 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response | |
|-------------------------|--|-------------------|--|
| New Antenna Description | Use | Interim | |
| | Description of Use | N/A | |
| | Change Type | Purchase New | |
| | Ownership | Owned | |
| | Owner | N/A | |
| | Is antenna shared? | Yes | |
| | Is antenna directional? | Yes | |
| | Will antenna be located on or in close proximity to an antenna farm? | No | |
| New Antenna | Class | Full Power | |
| Manufacturer and Type | Mounting | Side Mount | |
| | Antenna position in stack | Not in Stack | |
| | Polarization | Horizontal | |
| | Туре | Broadband Slot | |
| | Number of Stations Supported | 3 | |
| | Number of Panels/Bays | 16 | |
| | Lower Limit | 470.00 MHz | |
| | Upper Limit | 665.00 MHz | |
| | Design power capacity in use | 95.0 % | |
| | Other Antenna Type | N/A | |
| | ERP: (Effective Radiated Power) | 1500.0 kW | |
| | Manufacturer | | |
| | Model | TFU-WB16 | |
| | Year | 2020 | |

| Justification for New Antenna | Antenna for operation during tower work for 3 stations. WTIC will install the antenna |
|-------------------------------|---|
| | |

Interim Antenna

Other Antenna Costs

| Section Question | | Response |
|--------------------------------|---|--------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 3 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

RF Channel Number

| 45 | | | |
|----|--|--|--|
| 20 | | | |
| 31 | | | |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|-----------------------|---|
| Lease cost | Temporary lease for Interim antenna |
| Insurance | Additional charge to meet Owner insurance requirement |
| Interim Instantiation | Install interim antenna |

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line

Primary Transmission

| n Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1375 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 14050 | WCCT-TV |

New Transmission Line

Primary Transmissio

| New Transmission Line | | |
|--------------------------------|---|--|
| on Line Section | Question | Response |
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1375 feet per run |
| | Justification for New Transmission Line | Current shared transmission line is no longer supported by manufacturer and will not work on new channel. Station cannot share with line with WCCT on new assigned |

channels.

Other Transmission Line Expenses Not Listed

Primary
Transmission of provided.

Interim

New Transmission Line

| | n Line Section | Question | Response |
|--|---|---|----------------------|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1200 feet per run |
| | Justification for New Transmission Line | Transmission line for temporary operation during antenna changes. | |

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--------------------------------|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower | Do you have a tower registration number? | No |
| Structure Registration | ASR Number | |
| Coordinates (| Latitude (NAD83) | 41° 42' 13.0" N- |
| NAD83 (North American Datum | Longitude (NAD83) | 072° 49' 55.0" W- |
| of 1983)) | Overall Structure Height | 1338.89 feet |
| | Support Structure Height | 1291.98 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 709.97 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | COMMUNICATIONS SITE MANAGEMENT, LLC |
|------------------|---|
| Date Constructed | 09/01/1984 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 13602 | WEDH | DTV |
| 14050 | WCCT-TV | DTV |
| 1900 | WZMX | FM |
| 1910 | WRCH | FM |
| 66465 | WTIC-FM | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---------------------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 100 |
| | Explanation | Management services by Landlord |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | No |
| Services | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare and file Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |

| | For Main Facility | N/A |
|----------------------------------|--|-----|
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | Yes |
| | Is Remediation needed? | Yes |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------|--------------|------------------------------|
| Primary Transmitter ULXTE-72 | \$1,530,800.00 | \$1,455,000.00 | | \$342,317.91 | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,400,000.00 | N/A | \$342,317.91 | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$5,000.00 | N/A | N/A | N/A |
| Auxiliary Transmitter Inovator HX HU5000BD | \$134,560.00 | \$42,000.00 | | \$0.00 | |
| UHF and VHF - minor banding issues | \$105,200.00 | \$15,000.00 | N/A | N/A | N/A |
| 10 kW mask filter | \$8,310.00 | \$7,000.00 | N/A | N/A | N/A |

| Single frequency agile exciter | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Sub-total | \$1,665,360.00 | \$1,497,000.00 | N/A | \$342,317.91 | N/A |
| Total for all systems | \$3,876,520.00 | \$3,170,315.00 | N/A | \$868,261.96 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|----------------------------------|
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: Amount: | Transmitter Deposit \$342,317.91 |
| Service entrance 3 phase /800 amp/208 volt | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| UHF and VHF - minor banding issues | Information not provided. | |
| 10 kW mask filter | Information not provided. | |
| Single frequency agile exciter | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Antenna TFU-WB16 | \$575,145.00 | \$556,915.00 | | \$157,792.50 | |
| Lease cost | \$65,000.00 | \$65,000.00 | Tower lease for Interim antenna | N/A | N/A |
| Interim Instantiation | \$248,650.00 | \$248,650.00 | Installation and tower upgrade to accommodate Interim antenna will be used by 3 stations | N/A | N/A |
| Insurance | \$54,940.00 | \$54,940.00 | Tower owner requested insurance above the standard amount. This is an additional cost. | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,000.00 | N/A | \$0.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |

| New combiner, cost per channel (without antenna) | \$84,200.00 | \$67,000.00 | N/A | \$60,300.00 | N/A |
|---|--------------|--------------|-----|-------------|-----|
| UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 1500 kW input, directional,, horizontally polarized | \$101,925.00 | \$101,925.00 | N/A | \$91,732.50 | N/A |
| Primary Antenna TFU-18DSC /VP-R C170 | \$182,730.00 | \$175,400.00 | | \$76,660.88 | |
| UHF - High Power, Side Mount, basic slot antenna, 565 kW input, directional,, elliptically or circularly polarized | \$136,000.00 | \$136,000.00 | N/A | \$60,817.50 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$2,880.00 | N/A |
| Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if | \$16,850.00 | \$16,000.00 | N/A | \$5,572.13 | N/A |

| Side mount brackets for high power antennas (if not included in antenna | \$23,150.00 | \$17,000.00 | N/A | \$7,391.25 | N/A |
|--|----------------|----------------|------|--------------|------|
| base cost) Sub-total | \$757,875.00 | \$732,315.00 | N/A | \$234,453.38 | N/A |
| | • | · | N/A | | N/A |
| Total for all systems | \$3,876,520.00 | \$3,170,315.00 | IN/A | \$868,261.96 | IN/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------------|--|
| Lease cost | Information not provided. | |
| Interim Instantiation | Information not provided. | |
| Insurance | Information not provided. | |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Component Description: Amount: | this was put here by mistake and I can't delete it. That is why the dollar amount is zero. N/A |
| Sweep test of existing antenna | Component Description: Amount: | Engineer on site for sweep test deposit \$2,880.00 |
| | Component Description: Amount: | Engineer on site for sweep test 2nd payment \$2,880.00 |

| New combiner, cost per channel (without antenna) | Component Description: Amount: | Combiners for Shared Interim Antenna deposit \$30,150.00 |
|--|---------------------------------|---|
| | Component Description: | Combiners for Shared Interim |
| | Amount: | Antenna 2nd payment \$30,150.00 |
| UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 1500 kW input, | Component Description: | deposit for interim Antenna |
| directional,, horizontally polarized | Amount: | \$45,866.25 |
| | Component Description: Amount: | 2nd payment for Interim Antenna \$45,866.25 |
| UHF - High Power, Side Mount, basic slot antenna, 565 kW input, directional,, elliptically or circularly polarized | Component Description: Amount: | Deposit for Primary Antenna \$53,190.00 |
| | Component Description: Amount: | deposit for VPOL Components \$7,627.50 |
| Sweep test of existing antenna | Component Description: | Eng. for sweep test on site deposit |
| | Amount: | \$2,880.00 |

| Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed) | Component Description: Amount: | Elbow Complex 7 3/16 75 OHM feedline deposit. \$5,572.13 |
|---|---------------------------------|---|
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: Amount: | Deposit for Side mount brackets \$7,391.25 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$278,400.00 | \$240,000.00 | | \$173,748.96 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$278,400.00 | \$240,000.00 | N/A | \$173,748.96 | N/A |
| Primary Transmission Line | \$398,750.00 | \$260,000.00 | | \$117,741.71 | |
| Rigid Transmission Line - copper, 7 3 /16" | \$398,750.00 | \$260,000.00 | N/A | \$117,741.71 | N/A |
| Sub-total | \$677,150.00 | \$500,000.00 | N/A | \$291,490.67 | N/A |
| Total for all systems | \$3,876,520.00 | \$3,170,315.00 | N/A | \$868,261.96 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |
| | | |

| Rigid Transmission Line - | | |
|--|------------------------|--|
| copper, 6 1/8" broadband | Component Description: | Deposit payment for T/L 6-75 EIA Length 15' to 20' |
| | | fixed flg 1 end /swivel |
| | Amount: | /swivei \$4,567.50 |
| | 7 | V 1,007.100 |
| | Component Description: | Deposit for Rigid |
| | | Transmission line - |
| | Amazzat | copper 6 1/8 |
| | Amount: | \$82,306.98 |
| | Component Description: | 2nd payment for T |
| | | /L 6-75 EIA Length |
| | | 15' to 20' fixed flg |
| | Amount: | 1 end/swivel \$4,567.50 |
| | 7 mounts | ψ1,007.00 |
| | Component Description: | 2nd payment for |
| | | Rigid |
| | | Transmission Line |
| | Amount: | - Copper \$82,306.98 |
| | | |
| Rigid Transmission Line - copper, 7 3/16" | Component Description: | through complex |
| | | WTIC 6-1/8" 50 |
| | | OHM EIA feed - |
| | | deposit |
| | Amount: | \$5,370.75 |
| | Component Description: | deposit for fixed flg |
| | | 1 and end/swivel |
| | Amount: | \$3,017.25 |
| | | |
| | Component Description: | Deposit for |
| | Component Description: | Deposit for Transmission line |

Amount:

\$109,353.71

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|---|----------------|----------------|----------------|--------------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Primary Tower TOWER | \$591,600.00 | \$262,000.00 | | \$0.00 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$80,000.00 | N/A | N/A | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$170,000.00 | N/A | N/A | N/A |
| Sub-total | \$591,600.00 | \$262,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,876,520.00 | \$3,170,315.00 | N/A | \$868,261.96 | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$53,045.00 | \$49,500.00 | | \$0.00 | |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Project management of the transition | \$15,800.00 | \$15,000.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Sub-total | \$53,045.00 | \$49,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,876,520.00 | \$3,170,315.00 | N/A | \$868,261.96 | N/A |

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|--|---------------|--------------|-------------------|-------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Other Expenses | \$131,490.00 | \$129,500.00 | | \$0.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Local Zoning | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$11,000.00 | \$11,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| AM Pattern Disturbance Remedy | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |

| AM Pattern Disturbance Impact study | \$7,890.00 | \$7,500.00 | N/A | N/A | N/A |
|-------------------------------------|----------------|----------------|-----|--------------|-----|
| Sub-total | \$131,490.00 | \$129,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,876,520.00 | \$3,170,315.00 | N/A | \$868,261.96 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$3,876,520.00 | \$3,170,315.00 | \$868,261.96 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Teri Ann Guillory Broadcasting Operations

08/02/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Teri Ann Guillory Broadcasting Operations

08/02/2018

Attachments