

Federal Communications Commission

### (REFERENCE COPY - Not

for submission)

FCC Form 399:

### **Reimbursement Request**

Facility	16539	Service: DTV	Call	WNTZ-TV	Channel:
ID:			Sign:		
15 (UH	F) File	0000028	274		
	Numbe	r:			
FRN: 0009961889		Date	08/10		
		Submitted:	/2018		

Applicant

### Applicant Name, Type, and Contact Information Applicant Information

Applicant	Address	Phone	Email	Туре
NEXSTAR BROADCASTING, INC.	Elizabeth Ryder 545 E. JOHN CARPENTER FREEWAY SUITE 700 IRVING, TX 75062 United States	+1 (972) 373- 8800	eryder@nexstar. tv	Corporation

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	

[Confidential]

### Preparer Contact Name and Information Preparer Contact Information

Applicant	Address	Phone	Email
Elizabeth Ryder	Elizabeth Ryder	+1 (972) 373-	eryder@nexstar.
General Counsel	545 E. John Carpenter	8800	tv
Nexstar	Freeway		
Broadcasting, Inc.	Suite 700		
	Irving, TX 75062		
	United States		

Broadca	Question ster Information and Tra Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co- location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Response Ansition Plan No
	Briefly describe transition plan	Replace transmitter and antenna, using existing line. Acquire interim antenna system during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached.

Section Transmitters	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Drimory	Existing Transmitter Information			
Primary	Occuon	Question	Response	
Transmi	<b>tter</b> Existing Transmitter Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this transmitter currently shared with another station?	No	
		Is this transmitter currently in operating condition?	Yes	
	Existing Transmitter	Manufacturer		
	Manufacturer and Type	Model	QXD2	
		Year	2007	
		Туре	Inductive Output Tube	
		IOT Power Type	Two	
		Power Capacity	30 kW	

### **Existing Transmitter Information**

	New Transmitter Costs			
Primary	Section	Question	Response	
Transmi	itter Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Manufacturer		
		Model	ULXTE-40	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	25.3 kW	
		Justification for New Transmitter	The manufacturer of the existing IOT transmitter advises that the transmitter cannot be retuned to the assigned channel. See attached quotes for IOT and upgraded SS at one power step above the required TPO.	

### **Other Transmitter Costs**

Drimony	Other Transmitter Cos	er Transmitter Costs			
Primary	Section	Question	Response		
Transmi	tter Efectrical Service	Service Entrance (3 phases 800A 208V)	No		

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Other Transmitter Cost Not Listed

Filliary	Name	Description
Transmi	tter Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line

Antenna	Section	Question	Response
Antenna	S Antenna Related Expenses	Do you have antenna related expenses?	Yes

Drimony	Existing Antenna Information			
Primary	Section	Question	Response	
Antenna	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Other	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	Travelling Wave	
		ERP: (Effective Radiated Power)	1000.0 kW	

### **Existing Antenna Information**

Manufacturer	
Model	ATW- 27H4- HTC3L- 48H
Year	2007

	New Antenna Costs			
Primary	Section	Question	Response	
Antenna	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	530.0 kW	
		Manufacturer		
		Model	TBD	

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel travelling wave which cannot accommodate the assigned channel.

# Other Antenna Costs

Primary	Section	Question	Response
Antenna	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	6 1/8 inches inches
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

### Other Antenna Cost Not Listed

Primary Information not provided.

Antenna

	New Antenna Costs		
Interim	Section	Question	Response
Antenna	New Antenna Description	Use	Interim
		Description of Use	N/A
			Change Type
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	Yes
		Will antenna be located on or in close proximity to an antenna farm?	No
	New Antenna Manufacturer and Type	Class	Full Power
		Mounting	Side Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Slotted Coaxial
		Number of Stations Supported	N/A
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	1000.0 kW
		Manufacturer	
		Model	TBD
		Year	2018

Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at
	available at time of acquisition.

### Other Antenna Costs

Interim	Other Antenna Costs			
menm	Section	Question	Response	
Antenna	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes	
		Broadband or Single Channel?	S	
		Feed Line Size	4 1/16 inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

### Other Antenna Cost Not Listed

Interim Information not provided.

### Antenna

Question	Response
Do you have transmission line related expenses?	Yes
	Do you have transmission line related

### **Existing Transmission Line**

	Existing Transmission	n Line	
Primary	Section	Question	Response
Transmi	<b>Section Line</b> Existing transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	Unknown
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1050 feet per run

### Other Transmission Line Expenses Not Listed

## Primary Name

### Transmission Line

#### Description

Sweep line to confirm acceptable on assigned channel

	New Transmission I	Line	
Interim	Section	Question	Response
Transm	ission Line	Use	Interim
Line Costs	Description of Use	N/A	
	Change Type	Purchase New	
		Туре	Flexible Air
		Diameter	5 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	920 feet per run

Justification for New Transmission Line An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.

Other Transmission Line Expenses Not Listed

Interim Information not provided.

### **Transmission Line**

Tower	Section	Question	Response
	Tower Equipment or Enits Ands Rigging	Do you have tower equipment or rigging <b>Costs</b> nges?	Yes

	Existing Tower					
Primary	Section	Question	Response			
Tower	Existing Tower Description	Type of change	Modify Existing			
		Tower Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Leased			
		Is this tower consider Complex?	No			
		Is this tower currently shared with any other stations?	Yes			
		One or more FM, AM or TV radio broadcaster(s)	Yes			
		Others Types of Users	Yes			
		Is tower documented for structural analysis?	No			
		Is tower compliant with Rev G?	Yes			
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes			
		ASR Number	1022744			
	Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	31° 40' 08.6" N-			
		Longitude (NAD83)	091° 41' 30.5" W-			
		Overall Structure Height	1047.89 feet			
		Support Structure Height	1000.64 feet			

Ground Elevation Above Mean Sea Level (AMSL)	55.12 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Pinnacle Towers LLC
Date Constructed	08/31/1995

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility IDCall SignService82888KZKRFM

### Other Types of Users

Users

2 mwave antenna

#### **Tower Modification Costs**

Primary Tower	Section	Question	Response
	Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
	Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

	Tower Rigging Costs				
Primary	Section	Question	Response		
Tower	Tower Rigging Costs	Complex Tower	N/A		
	Helicopter Services Required	Are helicopter services required?	No		

### Other Tower Expenses Not Listed

Primary Information not provided.

### Tower

Outside	Section	Question	Response
	Outside Project	Do you require outside project	Yes
		Number of Hours	277
		Explanation	Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel or personnel or personnel trained in project management for such complex projects. Internal accounting and Project management.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
		1

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	14
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

### Other Professional Services Expenses Not Listed

Outside Information not provided.

### **Professional Services Costs**

Other	Section	Question	Response
_	AM Pattern Disturbance	Is an Impact Study needed?	No
Expense	S	Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other	Other Expenses Not Listed			
	Name	Description		
Expense	Sales Tax	Sales and use tax on goods and services		

#### Transmitters

Cost Where no predetermined cost estimate is available, any estimate provided Information also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justificatio
Primary Transmitter ULXTE-40	\$1,155,950.00	\$994,430.00		\$0.00	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$788,930.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Additional Interior RF System	\$140,000.00	\$140,000.00	N/A	N/A	N/A
Sub-total	\$1,155,950.00	\$994,430.00	N/A	\$0.00	N/A
Total for all systems	\$2,920,311.00	\$2,701,315.00	N/A	\$293,917.81	N/A

#### Components

Information not provided.

#### Antennas

Where no predetermined cost estimate is available, any estimate provided **Information** also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TBD	\$279,710.00	\$277,500.00		\$50,806.80	
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	\$235,000.00	\$235,000.00	N/A	\$45,866.25	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,100.00	N/A	\$4,940.55	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A

Cost

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna	\$5,260.00	\$5,000.00	N/A	N/A	N/A
base cost) Primary Antenna TBD	\$266,030.00	\$253,100.00		\$161,008.20	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$9,268.20	N/A
UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	\$151,740.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$545,740.00	\$530,600.00	N/A	\$211,815.00	N/A
Total for all systems	\$2,920,311.00	\$2,701,315.00	N/A	\$293,917.81	N/A

### Components

Actual Information	
Description	File Name

UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	Component Description: Amount:	Antenna - line 1 of invoice \$45,866.25
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Component Description: Amount:	Elbow component - line 3 of invoice \$607.95
	Component Description: Amount:	Elbow component - line 2 of invoice \$4,332.60
Sweep test of existing antenna	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if	Component Description:	Elbow complex, installment #2, line 2 of invoice
needed)	Amount:	\$4,634.10
	Component Description:	Elbow complex, installment #1, line 2 of invoice
	Amount:	\$4,634.10

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description: Amount:	UHF High Power Top Mount, installment #2, line 1 of invoice \$75,870.00
	Component Description: Amount:	UHF High Power Top Mount, installment #1, line 1 of invoice \$75,870.00
Sweep test of existing antenna	Information not provided.	

#### **Transmission Line**

Cost Where no predetermined cost estimate is available, any estimate provided Information also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cc Justificat
Interim Transmission Line	\$96,600.00	\$92,000.00		\$37,223.77	
Flexible Air Transmission Line - dielectric, 5"	\$96,600.00	\$92,000.00	N/A	\$37,223.77	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$103,000.00	\$98,400.00	N/A	\$37,223.77	N/A
Total for all systems	\$2,920,311.00	\$2,701,315.00	N/A	\$293,917.81	N/A

### Components

Actual Information	
Description	File Name

Flexible Air Transmission Line - dielectric, 5"	Component Description: Amount:	Transmission line, installment #2, lines 3-10 of invoice \$3,323.25
	Component Description: Amount:	Transmission line, installment #1, lines 3-10 of invoice \$3,323.25
	Component Description: Amount:	Flexible transmission line - line 4 of invoice \$30,577.27
Sweep Tests	Information not provided.	

### **Tower Equipment and Rigging Costs**

Cost Where no predetermined cost estimate is available, any estimate provided Information also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificat
Primary Tower TOWER	\$657,800.00	\$625,000.00		\$11,050.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$11,050.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$657,800.00	\$625,000.00	N/A	\$11,050.00	N/A
Total for all systems	\$2,920,311.00	\$2,701,315.00	N/A	\$293,917.81	N/A

#### Components

Actual Information		
Description	File Name	

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary	Component Description: Amount:	Structural Analysis \$4,250.00
for tower load study	Component Description: Amount:	Geotechnical report \$6,800.00
Tall Tower (greater than 500')	Information not provided.	
Major tower reinforcement /modifications	Information not provided.	

#### **Outside Professional Services**

Cost Where no predetermined cost estimate is available, any estimate provided Information also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificat
Outside Professional Services	\$106,686.00	\$102,300.00		\$20,829.04	
Additional Field Engineering Service, 14 Days	\$28,000.00	\$28,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$43,766.00	\$41,550.00	N/A	\$20,829.04	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main),	\$1,580.00	\$1,500.00	N/A	N/A	N/A
License to Cover Application					

Total for all	\$2,920,311.00	\$2,701,315.00	N/A
systems			

## Components

Actual Information Description	File Name	
Additional Field Engineering Service, 14 Days	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Project management of the transition	Component Description:	Project Management with associated consultant fee Kessler and Gehman Associates with their supporting invoice \$13,500.00
		÷,

Component Description:	Project Management for Structural Analysis and Tower Modifications. Services from October 27, 2017 through December 31, 2017. \$2,775.00
Component Description:	Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. \$750.00
Component Description:	Project Management for Structural Analysis and Tower Modifications. Services from January 1, 2018 through January 26, 2018. \$1,050.00
Component Description:	Project management period 8.26.17 to 9.29.17
Amount:	\$804.04

	Component Description:	Project Management for Structural Analysis and Tower Modifications. Services from October 27, 2017 through December 31, 2017. \$1,725.00
	Component Description:	Project Management for Structural Analysis and Tower Modifications. Services from January 1, 2018 through January 26, 2018. \$225.00
Prepare and or review reimbursement form	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

## **Other Expenses**

Cost Where no predetermined cost estimate is available, any estimate provided Information also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificat
Other Expenses	\$351,135.00	\$350,585.00		\$13,000.00	
Sales Tax	\$236,085.00	\$236,085.00	Sales and use tax at LA state rate, where the transmitter is located, 10.5%	N/A	N/A
Equipment Storage	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$1,500.00	\$1,500.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	\$13,000.00	N/A
Sub-total	\$351,135.00	\$350,585.00	N/A	\$13,000.00	N/A
Total for all systems	\$2,920,311.00	\$2,701,315.00	N/A	\$293,917.81	N/A

## Components

Actual Information Description	File Name	
Sales Tax	Information not provided.	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
DTV Medical Facility Notification	Information not provided.	
Non-zoning permits	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Disposal costs. \$13,000.00

Cost	Grand Total			
Cost Informat	tion	Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,920,311.00	\$2,701,315.00	\$293,917.81

Poimhur	Question Sement Status	Response
Kennbur	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certificatio		Question	Response
S E	ON ubmission of stimated Expenses tatements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND /OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> <li>The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).</li> </ol>	

6.	The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre- requisite for obtaining the payments herein requested.	
am an a above-n	e, under penalty of perjury, that I authorized representative of the amed applicant for the cation(s) specified above.	Elizabeth Ryder General Counsel 08/10/2018

Certifica	Section	Question	Response
Gentinica	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND /OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND /OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD). 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund. 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred. 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. **9.** The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that IElizabetham an authorized representative of the<br/>above-named applicant for the<br/>Authorization(s) specified above.General<br/>Counsel

08/10/2018

## Attachments