

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 70423 Service: DCA Call WUBX-CD Channel: 24 (UHF)

ID: Sign:

0000027573

Number:

File

FRN: **0014037857** Date **08/20**

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|----------------------|------------------------------|---------------------------------|
| L4 MEDIA GROUP, LLC Doing Business As: L4 MEDIA GROUP, LLC | PO Box 60606 Suite 2450 Chicago, IL 60606 United States | +1 (612) 202-4980 | ssaldana@sktytrading. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|--|-----------------------|--------------------------------|
| Joseph L. Snelson , Jr . Technical Consultant Meintel, Sgrignoli & Wallace | 1282 Smallwood Drive, Suite 372 Waldorf, MD 20603 United States | +1 (303) 344- 8037 | joe. snelson@mswdtv. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Current transmission system consists of a single transmitter feeding a flexible transmission line which connects to an antenna on the tower. Work includes tower study/rehabilitation to support new antenna, mounting antenna and retuning transmitter. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------|
| Existing Transmitter Description | Type of change | Retune Existing |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Owner | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | Elettronika |
| Manufacturer and Type | Model | TXUD2000 |

| Year | 2015 |
|----------------------------|-------------|
| Туре | Solid State |
| Solid State Cooling | Air Cooled |
| Solid State Power capacity | 2.0 kW |

Primary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|-----------------|--|----------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 3 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | No |

Primary Transmitter

Other Transmitter Costs

| es 800A 208V) No 0 amp) No | |
|----------------------------|---------------------|
| |) |
| No | |
| |) |
| N/A | A |
| No |) |
| N/A | A |
| N/A | A |
| No |) |
| N/A | A |
| nsmitter require No |) |
| | A |
| | nsmitter require No |

| | Size | N/A |
|---|--|-----|
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|---------------------------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Other |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | UHF-TV LOG- PERIODIC ANTENNA |

| ERP: (Effective Radiated Power) | 6.5 kW |
|---------------------------------|----------|
| Manufacturer | |
| Model | CL-1469B |
| Year | 2015 |

New Antenna Costs

| Section | Question | Response |
|---------------------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Class A |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 1 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 860.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 5.52 kW |
| | Manufacturer | |
| | | 1 |

| Model | TUA-C1-01 /01M-T |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Applicant is proposing to replace the current antenna with one that has a similar pattern and will work on the repack channel. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

| Transmission | effien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

Tower
Equipment
And
Rigging
Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | No |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1007971 |
| Coordinates (<u>NAD83</u> (North American Datum of 1983)) | Latitude (NAD83) | 36° 03' 55.1" N- |
| | Longitude (NAD83) | 078° 53' 24.0" W- |

| Overall Structure Height | 320.86 feet |
|--|--|
| Support Structure Height | 299.87 feet |
| Ground Elevation Above Mean Sea Level (AMSL) | 391.07 feet |
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Pinnacle Towers LLC |
| Date Constructed | 03/01/1985 |

Other Types of Users

| Users | |
|----------|--|
| Cellular | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------|---------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |

| Helicopter Services | Are helicopter services required? | No |
|---------------------|-----------------------------------|----|
| Required | | |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | | |
|--|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes | |
| | Number of Hours | 200 | |
| | Explanation | Applicant has no internal resources capable of overseeing, identifying, purchasing, installing and commissioning this repack project. It will rely solely on outside services to manage all work required. | |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes | |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes | |
| | For Auxiliary Facility | No | |
| | For Main Facility | Yes | |
| | Prepare engineering section of Form FCC License to Cover Application | Yes | |
| | For Auxiliary Facility | No | |
| | For Main Facility | Yes | |
| | Prepare request for Special Temporary Authority | No | |
| | Quantity | N/A | |
| | Do you have Distributed Transmission System engineering services? | N/A | |
| | Critical Facility | N/A | |

| | Terrain-Shielded Facility | N/A |
|--|--|-----|
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|--------------------|---|
| Progress Reporting | Prepare and file 10 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC. |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmitter TXUD2000 | \$109,355.00 | \$17,800.00 | | \$0.00 | |
| UHF and VHF - minor banding issues | \$105,200.00 | \$15,000.00 | N/A | N/A | N/A |
| 3 kW mask filter | \$4,155.00 | \$2,800.00 | N/A | N/A | N/A |
| Sub-total | \$109,355.00 | \$17,800.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$512,980.00 | \$378,075.00 | N/A | \$9,750.00 | N/A |

Components

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Antenna TUA- C1-01/01M-T | \$34,290.00 | \$30,700.00 | | \$0.00 | |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, Class A broadband panel (cost per panel) | \$1,260.00 | \$1,200.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$4,500.00 | N/A | N/A | N/A |
| Sub-total | \$34,290.00 | \$30,700.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$512,980.00 | \$378,075.00 | N/A | \$9,750.00 | N/A |

Components

Cost Transmission Line

Information Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$268,500.00 | \$238,000.00 | | \$0.00 | |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$63,000.00 | N/A | N/A | N/A |
| Sub-total | \$268,500.00 | \$238,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$512,980.00 | \$378,075.00 | N/A | \$9,750.00 | N/A |

Components

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$73,950.00 | \$71,250.00 | | \$9,750.00 | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |

| Progress | \$20,000.00 | \$20,000.00 | Prepare | N/A | N/A |
|--|--------------|--------------|----------------------|------------|-----|
| Reporting | | | and file 10 required | | |
| | | | progress | | |
| | | | reports on | | |
| | | | FCC Form | | |
| | | | 2100, | | |
| | | | Schedule | | |
| | | | 387 on a quarterly | | |
| | | | basis with | | |
| | | | the FCC. | | |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Project management of the transition | \$31,600.00 | \$30,000.00 | N/A | \$9,750.00 | N/A |
| Sub-total | \$73,950.00 | \$71,250.00 | N/A | \$9,750.00 | N/A |
| Total for all systems | \$512,980.00 | \$378,075.00 | N/A | \$9,750.00 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|---|---------------------------|--|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Progress Reporting | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Project management of the | | |
| transition | Component Description: | Project management, lease modification and installation planning |
| | Amount: | \$750.00 |
| | Component Description: | Project Management services, planning and coordination |
| | Amount: | \$1,500.00 |

Component Description: Project

> Management services, research and coordination w /rf engineering, equipment vendors and site

owners

\$1,500.00 Amount:

Component Description: Project

> Management services, research and coordination w /rf engineering, equipment vendors and site

owners

Amount: \$2,250.00

Component Description: Project

> Management services, research and coordination w /rf engineering, equipment

vendors and site

owners \$2,250.00

Component Description: Project

Amount:

Management services, research and coordination w /rf engineering, equipment vendors and site

owners

Amount: \$1,500.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Other Expenses | \$26,885.00 | \$20,325.00 | | \$0.00 | |
| Develop and air announcement of upcoming channel change | \$2,500.00 | \$2,500.00 | It is required that the applicant give notification to viewers of the repack channel change. Applicant has limited internal resources to create and produce such notifications and will most likely have to obtain the services from an outside vendor. | N/A | N/A |

| Equipment Storage | \$2,500.00 | \$2,500.00 | Applicant may receive antenna and transmitter parts prior to set installation dates. There is no on-site storage | N/A | N/A |
|---|------------|------------|---|-----|-----|
| | | | available and applicant may be forced to use outside temporary storage facilities. | | |
| Equipment Delivery and Handling Charges | \$5,000.00 | \$5,000.00 | It is possible other unknown expenses may arise that are not identified on this budget submission. The amount proposed is less than 3% of the total project cost to cover such contingencies. | N/A | N/A |

| Disposal | \$1,000.00 | \$1,000.00 | Applicant will | N/A | N/A |
|----------------|------------|------------|-----------------|-----|-----|
| Costs (for | | | be required | | |
| equipment and | | | to dispose of | | |
| other waste, | | | the current | | |
| net of any | | | pre-repack | | |
| salvage value) | | | antenna and | | |
| | | | parts that | | |
| | | | were | | |
| | | | replaced for | | |
| | | | transmitter | | |
| | | | retuning. The | | |
| | | | exact costs | | |
| | | | are not | | |
| | | | known at this | | |
| | | | time. | | |
| Non-zoning | \$2,000.00 | \$2,000.00 | It is currently | N/A | N/A |
| permits | | | unknown | | |
| | | | what the city | | |
| | | | or county | | |
| | | | may levy on | | |
| | | | applicant in | | |
| | | | terms of a | | |
| | | | building | | |
| | | | permit to | | |
| | | | perform the | | |
| | | | tower work | | |
| | | | required. It is | | |
| | | | felt this | | |
| | | | estimate | | |
| | | | should cover | | |
| | | | the | | |
| | | | associated | | |
| | | | costs for any | | |
| | | | required | | |
| | | | permits. | | |
| | | | | | |

| Local Zoning | \$2,000.00 | \$2,000.00 | It is currently unknown | N/A | N/A |
|-------------------------|--------------|--------------|-------------------------|------------|-----|
| | | | what the | | |
| | | | local zoning | | |
| | | | authority or | | |
| | | | city/county | | |
| | | | may levy on | | |
| | | | applicant to | | |
| | | | perform the | | |
| | | | tower work | | |
| | | | required. It is | | |
| | | | felt this | | |
| | | | estimate | | |
| | | | should cover | | |
| | | | the | | |
| | | | associated | | |
| | | | costs for any | | |
| | | | required | | |
| | | | permits. | | |
| FCC Filling Fees - Form | \$335.00 | \$325.00 | N/A | N/A | N/A |
| 2100 license | | | | | |
| to cover | | | | | |
| application | | | | | |
| DTV Medical | \$11,550.00 | \$5,000.00 | N/A | N/A | N/A |
| Facility | | | | | |
| Notification | | | | | |
| Sub-total | \$26,885.00 | \$20,325.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$512,980.00 | \$378,075.00 | N/A | \$9,750.00 | N/A |

Components

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$512,980.00 | \$378,075.00 | \$9,750.00 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Wayne Jordan *Engineer*

08/20/2018

Attachments