

(REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

Facility 190915 Service: DCA Call WSVF-CD Channel:

Sign:

**36 (UHF)** File **0000028691** 

Number:

ID:

FRN: **0018223693** Date **10/08** 

Submitted: /2018

## Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant                        | Address   | Phone                | Email                           | Applicant<br>Type               |
|----------------------------------|---|----------------------|---------------------------------|---------------------------------|
| GRAY TELEVISION<br>LICENSEE, LLC | 50 NORTH MAIN<br>STREET<br>HARRISONBURG,<br>VA 22802<br>United States | +1 (540)<br>433-9191 | robert.<br>folliard@gray.<br>tv | Limited<br>Liability<br>Company |

## Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant               | Address   | Phone             | Email                    |
|-------------------------|---|-------------------|--------------------------|
| Samuel Hariton Widelity | Samuel Hariton<br>4031 University Dr<br>Suite 100<br>Fairfax, VA 22030<br>United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

#### Broadcaster Information and Transition Plan

| Question   | Response  |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes   |
| Briefly describe transition plan   | The station will be replacing the main antenna and transmission line, retuning the main transmitter, and installing an interim transmitter while the main transmitter is being retuned. |

#### **Transmitters**

| Section Section              | Question                              | Response |
|------------------------------|---------------------------------------|----------|
| Transmitter Related Expenses | Do you have transmitter related expen | ses? Yes |

#### Primary Transmitter

## **Existing Transmitter Information**

| Section                                     | Question   | Response           |
|---|--|--------------------|
| Existing Transmitter Description            | Type of change   | Retune<br>Existing |
|   | Use  | Primary<br>(Main)  |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Is this transmitter currently shared with another station? | No                 |
|   | Is this transmitter currently in operating condition?      | Yes                |
| Existing Transmitter  Manufacturer and Type | Manufacturer   | Harris             |
|   | Model  | UAX2000            |
|   |  | '                  |

| Year                       | 2013        |
|----------------------------|-------------|
| Туре                       | Solid State |
| Solid State Cooling        | Air Cooled  |
| Solid State Power capacity | 2.2 kW      |

### Primary Transmitter

## **Retuning Transmitter Costs**

| Section         | Question                                       | Response |
|-----------------|--|----------|
| New IOT Tubes   | Number of Tubes (including accessories) needed | N/A      |
| New Mask Filter | Power  | Other    |
|                 | Other Power                                    | 2.5 kW   |
| New Exciter     | Is a new exciter needed?                       | No       |

### Primary Transmitter

#### **Other Transmitter Costs**

| Section            | Question   | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V)                  | No       |
|                    | Switchgear (industrial 800 amp)                        | No       |
|                    | Transformer (480V)                                     | No       |
|                    | Power  | N/A      |
|                    | Rigid Conduit and Wiring                               | No       |
|                    | Size   | N/A      |
|                    | Length   | N/A      |
|                    | Other Electrical Service                               | No       |
|                    | Description  | N/A      |
| HVAC Service       | Does the replacement transmitter require HVAC Service? | No       |
|                    | Туре   | N/A      |

|   | Size   | N/A |
|---|--|-----|
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

**Transmitter** Information not provided.

#### Interim Transmitter

#### **New Transmitter Costs**

| Section         | Question                          | Response   |
|-----------------|-----------------------------------|--|
| New Transmitter | Use                               | Interim  |
|                 | Description of Use                | N/A  |
|                 | Change Type                       | Lease New  |
|                 | Manufacturer                      |  |
|                 | Model                             | UAXT-3R37  |
|                 | Transmitter Type                  | Solid State  |
|                 | Solid State Cooling               | Air Cooled   |
|                 | Solid State Power capacity        | 1.5 kW   |
|                 | Justification for New Transmitter | Renting<br>transmitter<br>while main<br>is being<br>retuned. |

#### Interim Transmitter

#### **Other Transmitter Costs**

| Service Entrance (3 phases 800A 208V)   No  | Section                            | Question                               | Response   |
|---|------------------------------------|--|--|
| Transformer (480V)  Power  N/A  Rigid Conduit and Wiring  No  Size  N/A  Length  Other Electrical Service  Description  The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.  HVAC Service  Does the replacement transmitter require HVAC Service?  Type  N/A  Size  Other Size  N/A  Does the Transmitter Building require an addition, modification or Leasehold improvement?  Size  N/A  No  No  N/A                                | Electrical Service                 | Service Entrance (3 phases 800A 208V)  | No   |
| Power   N/A   |                                    | Switchgear (industrial 800 amp)        | No   |
| Rigid Conduit and Wiring   No   |                                    | Transformer (480V)                     | No   |
| Size N/A  Length N/A  Other Electrical Service Yes  Description The new transmitter will require reconfiguration of the electrical service on site. The electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.  HVAC Service Does the replacement transmitter require HVAC Service?  Type N/A  Size N/A  Other Size N/A  Transmitter Building Addition/Modification or Leasehold Improvement  Size N/A   |                                    | Power                                  | N/A  |
| Length Other Electrical Service  Pes  Description The new transmitter will require reconfiguration of the electrical service on site. The electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.  HVAC Service  Does the replacement transmitter require HVAC Service? Type N/A  Size N/A  Other Size N/A  Transmitter Building Addition/Modification or Leasehold improvement Size N/A  Size N/A  |                                    | Rigid Conduit and Wiring               | No   |
| Other Electrical Service  Description  The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.  HVAC Service  Does the replacement transmitter require HVAC Service?  Type  N/A  Size  N/A  Other Size  N/A  Transmitter Building Addition/Modification or Leasehold Improvement  Size  N/A   |                                    | Size                                   | N/A  |
| Description  The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.  HVAC Service  Does the replacement transmitter require HVAC Service?  Type  N/A  Size  N/A  Transmitter Building Addition/Modification or Leasehold Improvement  Description  The new transmitter require reconfiguration as electrical service on site. The electrical service on site. The electrical contractors.  No  N/A  N/A  No  N/A  Size  N/A  No  No  N/A |                                    | Length                                 | N/A  |
| transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.  HVAC Service    Does the replacement transmitter require HVAC Service?   |                                    | Other Electrical Service               | Yes  |
| HVAC Service?  Type N/A  Size N/A  Other Size N/A  Transmitter Building Addition/Modification or Leasehold Improvement  Size N/A  Does the Transmitter Building require an addition, modification, other leashold improvement?  Size N/A  |                                    | Description                            | transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical |
| Size N/A  Other Size N/A  Transmitter Building Addition/Modification or Leasehold Improvement  Size N/A  Does the Transmitter Building require an addition, modification, other leashold improvement?  Size N/A   | HVAC Service                       |  | No   |
| Other Size N/A  Transmitter Building Does the Transmitter Building require an addition/Modification or Leasehold improvement?  Size N/A   |                                    | Туре                                   | N/A  |
| Transmitter Building Addition/Modification or Leasehold Improvement  Does the Transmitter Building require an addition, modification, other leashold improvement?  Size  N/A  |                                    | Size                                   | N/A  |
| Addition/Modification addition, modification, other leashold improvement?  Size N/A   |                                    | Other Size                             | N/A  |
| Size N/A  | Addition/Modification or Leasehold | addition, modification, other leashold | No   |
| Channel 14 Costs Is an RF Consulting Engineer needed? N/A   | шргочешеш                          | Size                                   | N/A  |
|   | Channel 14 Costs                   | Is an RF Consulting Engineer needed?   | N/A  |

|                  | Is a channel 14 Mask Filer needed?  | N/A |
|------------------|---|-----|
|                  | Is additional field engineering time needed?                                      | N/A |
|                  | Number of Days  | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | No  |

#### Interim Transmitter

#### **Other Transmitter Cost Not Listed**

| Name | Description                             |
|------|---|
| HVAC | Additional HVAC for interim transmitter |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### Primary Antenna

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna             | Class  | Class A            |
| Manufacturer and Type        | Mounting   | Side Mount         |
|                              | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 13.0 kW            |

| Manufacturer |  |
|--------------|--|
| Model        | AL80-43 (Single Channel with Broadband Nulling System) |
| Year         | 2013   |

#### Primary Antenna

#### **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | No                 |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | No                 |
|                         | Will antenna be located on or in close proximity to an antenna farm? | Yes                |
| New Antenna             | Class  | Class A            |
| Manufacturer and Types  | Mounting   | Side Mount         |
|                         | Antenna position in stack  | Not in Stack       |
|                         | Polarization   | Horizontal         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 13.0 kW            |
|                         | Manufacturer   |                    |
|                         | Model  | AL80-36            |

| Year                          | 2012                               |
|-------------------------------|------------------------------------|
| Justification for New Antenna | Current Antenna cannot be retuned. |

#### Primary Antenna

#### **Other Antenna Costs**

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No       |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported   | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | No       |

#### Primary Antenna

**Other Antenna Cost Not Listed** 

| Transmission Seffien                  | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

### Primary Transmission

### **Add Transmission Line**

| Section  | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description           | Type of change   | Utilize<br>Existing |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is this transmission currently shared with any other stations? | No                  |
|  | Is Transmission Line in operating condition?                   | Yes                 |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Andrew              |
|  | Туре   | Flexible<br>Foam    |
|  | Diameter   | 7/8 inches          |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | N/A                 |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 164 feet<br>per run |

#### Other Transmission Line Expenses Not Listed

**Primary** 

Transmission loinetion not provided.

#### **Primary** Transmissi

#### **Existing Transmission Line**

| section                                | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change   | Utilize<br>Existing |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission                  | Manufacturer   | Andrew              |
| Line Manufacturer and Type             | Туре   | Flexible<br>Foam    |
|  | Diameter   | 1 5/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | N/A                 |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 164 feet<br>per run |

Other Transmission Line Expenses Not Listed **Primary** 

Transmission ioinetion not provided.

#### Interim Transmission

#### **New Transmission Line**

| n Line<br>Section              | Question                                | Response   |
|--------------------------------|---|--|
| New Transmission Line<br>Costs | Use                                     | Interim  |
|                                | Description of Use                      | N/A  |
|                                | Change Type                             | Purchase<br>New  |
|                                | Туре                                    | Flexible<br>Foam   |
|                                | Diameter                                | 1 5/8 inches   |
|                                | Segment Length                          | N/A  |
|                                | Other Segment Length                    |  |
|                                | Number of parallel runs                 | 2  |
|                                | Length                                  | 164 feet per<br>run  |
|                                | Justification for New Transmission Line | Required for<br>the new<br>channel 36<br>antenna<br>while the<br>channel 43<br>antenna is<br>broadcasting. |

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

#### Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

#### **Existing Tower**

| Section                                      | Question  | Response             |
|--|---|----------------------|
| Existing Tower Description                   | Type of change  | Modify<br>Existing   |
|  | Tower Use   | Primary<br>(Main)    |
|  | Description of Use                                      | N/A                  |
|  | Ownership   | Leased               |
|  | Is this tower consider Complex?                         | Candelabra           |
|  | Is this tower currently shared with any other stations? | Yes                  |
|  | One or more FM, AM or TV radio broadcaster(s)           | No                   |
|  | Others Types of Users                                   | Yes                  |
|  | Is tower documented for structural analysis?            | Yes                  |
|  | Is tower compliant with Rev G?                          | No                   |
| Existing Tower Structure                     | Do you have a tower registration number?                | No                   |
| Registration                                 | ASR Number  |                      |
| Coordinates (NAD83 ( North American Datum of | Latitude (NAD83)  | 38° 23'<br>34.4" N-  |
| 1983))                                       | Longitude (NAD83)                                       | 078° 46'<br>12.0" W- |
|  | Overall Structure Height                                | 80.00 feet           |
|  | Support Structure Height                                | 80.00 feet           |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 2921.20 fee          |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | Rockingham<br>County, VA                             |
| Date Constructed | 01/01/1979   |

## Other Types of Users

| Users           |
|-----------------|
| WVIR TV Trans   |
| Emergency Radio |
| misc unlicensed |

### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed |

#### Primary Tower

## **Tower Rigging Costs**

| Section                         | Question                          | Response   |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs             | Complex Tower                     | Candelabra |
| Helicopter Services<br>Required | Are helicopter services required? | No         |

### Primary Tower

### Other Tower Expenses Not Listed

| Name             | Description                                     |
|------------------|---|
| Moving Equipment | Removing main antenna, installing a new antenna |

#### Outside Professional

| Section  | Question   | Response             |
|--|--|----------------------|
| Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes                  |
|  | Number of Hours  | 712                  |
|  | Explanation  | Strategic<br>Support |
| Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes                  |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes                  |
|  | For Auxiliary Facility   | No                   |
|  | For Main Facility  | Yes                  |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes                  |
|  | For Auxiliary Facility   | No                   |
|  | For Main Facility  | Yes                  |
|  | Prepare request for Special Temporary Authority                              | Yes                  |
|  | Quantity   | 1                    |
|  | Do you have Distributed Transmission System engineering services?            | N/A                  |
|  | Critical Facility  | N/A                  |
|  | Terrain-Shielded Facility  | N/A                  |
| Attorney and Other Outside Consulting                    | Prepare and file Form FCC Construction Permit Application                    | Yes                  |
| Services   | For Auxiliary Facility   | No                   |
|  | For Main Facility  | Yes                  |
|  | Prepare and file Form FCC License to Cover Application                       | Yes                  |
|  | For Auxiliary Facility   | No                   |
|  | For Main Facility  | Yes                  |

|                                  | Prepare request for Special Temporary<br>Authority   | Yes                     |
|----------------------------------|--|-------------------------|
|                                  | Quantity   | 1                       |
|                                  | NEPA Section 106 environmental review  | No                      |
|                                  | Environmental Assessment   | No                      |
|                                  | ASR Modification   | No                      |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No                      |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes                     |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes                     |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes                     |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No                      |
|                                  | RF exposure measurements   | No                      |
|                                  | Additional Field Engineering Service   | Yes                     |
|                                  | Number of Days   | 5                       |
|                                  | Justification  | Yes. NRAO<br>Compliance |

Outside
Other Professional Services Expenses Not Listed
Professional Services (Costsided).

## Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | Yes      |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

Other Expenses Not Listed

**Expenses** Information not provided.

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                   | Actual<br>Cost | Actual Cost |
|---|-----------------------------|-------------------|--|----------------|-------------|
| Interim<br>Transmitter<br>UAXT-3R37   | \$136,000.00                | \$57,664.00       |  | \$0.00         |             |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$5,000.00                  | \$5,000.00        | N/A  | N/A            | N/A         |
| UHF - Air<br>Cooled Solid<br>State<br>Transmitter 1 -<br>2.5 kW   | \$126,000.00                | \$47,664.00       | Rental while the transmitter is being retuned        | N/A            | N/A         |
| HVAC  | \$5,000.00                  | \$5,000.00        | N/A  | N/A            | N/A         |
| Primary<br>Transmitter<br>UAX2000   | \$110,556.70                | \$17,556.60       |  | \$0.00         |             |
| Other 2.5 kW<br>mask filter   | \$5,356.70                  | \$5,356.70        | See<br>attached<br>GatesAir<br>quote GA-<br>00022587 | N/A            | N/A         |

| UHF and VHF - minor banding issues | \$105,200.00   | \$12,199.90  | N/A | N/A         | N/A |
|------------------------------------|----------------|--------------|-----|-------------|-----|
| Sub-total                          | \$246,556.70   | \$75,220.60  | N/A | \$0.00      | N/A |
| Total for all systems              | \$1,083,584.70 | \$515,584.60 | N/A | \$37,883.50 | N/A |

#### Components

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Antenna<br>AL80-36   | \$26,300.00                    | \$3,840.00        |                                    | \$0.00         |                              |
| UHF - Lower<br>Power Side<br>Mount, Class<br>A One<br>Station<br>antenna<br>basic | \$26,300.00                    | \$3,840.00        | N/A                                | N/A            | N/A                          |
| Sub-total   | \$26,300.00                    | \$3,840.00        | N/A                                | \$0.00         | N/A                          |
| Total for all systems   | \$1,083,584.70                 | \$515,584.60      | N/A                                | \$37,883.50    | N/A                          |

#### Components

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim<br>Transmission<br>Line                       | \$7,872.00                     | \$7,544.00        |                                    | \$0.00         |                              |
| Flexible Foam Transmission Line - dielectric, 1 5 /8" | \$7,872.00                     | \$7,544.00        | N/A                                | N/A            | N/A                          |
| Primary<br>Transmission<br>Line                       | \$0.00                         | \$0.00            |                                    | \$0.00         |                              |
| Primary<br>Transmission<br>Line                       | \$0.00                         | \$0.00            |                                    | \$0.00         |                              |
| Sub-total   | \$7,872.00                     | \$7,544.00        | N/A                                | \$0.00         | N/A                          |
| Total for all systems                                 | \$1,083,584.70                 | \$515,584.60      | N/A                                | \$37,883.50    | N/A                          |

#### Components

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower TOWER   | Predetermined<br>Cost Estimate<br>\$618,160.00 | Estimated<br>Cost<br>\$262,960.00 | Estimated<br>Cost<br>Justification                       | Actual<br>Cost<br>\$0.00 | Actual Cost<br>Justification |
|---|--|-----------------------------------|--|--------------------------|------------------------------|
| Moving<br>Equipment   | \$26,560.00                                    | \$26,560.00                       | See<br>attached<br>Shenandoah<br>Tower quote<br>B17-1358 | N/A                      | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower      | \$12,600.00                                    | \$6,400.00                        | N/A  | N/A                      | N/A                          |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                                   | \$80,000.00                       | Short tower<br>with<br>candelabra<br>on top              | N/A                      | N/A                          |
| Minor tower reinforcement /modifications  | \$158,000.00                                   | \$150,000.00                      | N/A  | N/A                      | N/A                          |
| Sub-total   | \$618,160.00                                   | \$262,960.00                      | N/A  | \$0.00                   | N/A                          |
| Total for all systems   | \$1,083,584.70                                 | \$515,584.60                      | N/A  | \$37,883.50              | N/A                          |

#### Components

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  | Predetermined | Estimated    | Estimated<br>Cost | Actual      | Actual Cost   |
|--|---------------|--------------|-------------------|-------------|---------------|
| Description  | Cost Estimate | Cost         | Justification     | Cost        | Justification |
| Outside<br>Professional<br>Services  | \$152,416.00  | \$142,550.00 |                   | \$37,883.50 |               |
| Additional Field Engineering Service, 5 Days   | \$5,000.00    | \$5,000.00   | N/A               | N/A         | N/A           |
| Attorney Fees - Prepare and File request for Special Temporary Authorization           | \$3,680.00    | \$3,500.00   | N/A               | N/A         | N/A           |
| Attorney Fees - Negotiation of lease and other matters for shared locations            | \$4,210.00    | \$2,000.00   | N/A               | N/A         | N/A           |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00    | \$2,250.00   | N/A               | N/A         | N/A           |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00    | \$5,000.00   | N/A               | \$196.50    | N/A           |

| Prepare request for Special Temporary Authorization         \$2,050.00         \$1,500.00         N/A         N/A         N/A           Prepare engineering section of FCC Form 2100 (main), License to Cover Application         \$3,155.00         \$3,000.00         N/A         \$1,025.00         N/A           Prepare engineering section of FCC Form 2100 (main), Construction Permit Application         \$7,360.00         \$7,000.00         N/A         \$3,812.50         N/A           Perform engineering study for new channel assignment and antenna development         \$2,630.00         \$2,500.00         N/A         N/A         N/A         N/A           Address transition transition triming and coordination issues w/ other stations and wireless         \$112,496.00         \$106,800.00         N/A         \$37,883.50         N/A           Sub-total         \$152,416.00         \$142,550.00         N/A         \$37,883.50         N/A  |   |              |              |     |             |     |
|---|---|--------------|--------------|-----|-------------|-----|
| engineering section of FCC Form 2100 (main), License to Cover Application  Prepare engineering section of FCC Form 2100 (main), Construction Permit Application  Perform \$7,360.00 \$7,000.00 N/A \$3,812.50 N/A engineering study for new channel assignment and antenna development  Prepare and or review reimbursement form  Address transition  \$2,630.00 \$2,500.00 N/A N/A N/A N/A N/A engineering study for engineering study for engineering study for engineering study for new channel assignment and antenna development  Prepare and or review reimbursement form  \$2,630.00 \$2,500.00 N/A N/A N/A N/A N/A engineering study for engineering engineering study for engineering engineering engineering study for engineering eng | request for<br>Special<br>Temporary   | \$2,050.00   | \$1,500.00   | N/A | N/A         | N/A |
| engineering section of FCC Form 2100 (main), Construction Permit Application  Perform \$7,360.00 \$7,000.00 N/A \$3,812.50 N/A engineering study for new channel assignment and antenna development  Prepare and or review reimbursement form  Address \$2,630.00 \$2,500.00 N/A N/A N/A N/A transition timing and coordination issues w/ other stations and wireless  Project \$112,496.00 \$106,800.00 N/A \$32,849.50 N/A management of the transition   | engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover    | \$1,580.00   | \$1,500.00   | N/A | N/A         | N/A |
| engineering study for new channel assignment and antenna development  Prepare and or review reimbursement form  Address \$2,630.00 \$2,500.00 N/A N/A N/A N/A transition timing and coordination issues w/ other stations and wireless  Project \$112,496.00 \$106,800.00 N/A \$32,849.50 N/A management of the transition  | engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit | \$3,155.00   | \$3,000.00   | N/A | \$1,025.00  | N/A |
| or review reimbursement form  Address \$2,630.00 \$2,500.00 N/A N/A N/A transition timing and coordination issues w/ other stations and wireless  Project \$112,496.00 \$106,800.00 N/A \$32,849.50 N/A management of the transition  | engineering<br>study for new<br>channel<br>assignment<br>and antenna            | \$7,360.00   | \$7,000.00   | N/A | \$3,812.50  | N/A |
| transition timing and coordination issues w/ other stations and wireless  Project \$112,496.00 \$106,800.00 N/A \$32,849.50 N/A management of the transition  | or review<br>reimbursement  | \$2,630.00   | \$2,500.00   | N/A | N/A         | N/A |
| management of the transition  | transition timing and coordination issues w/ other stations                     | \$2,630.00   | \$2,500.00   | N/A | N/A         | N/A |
| <b>Sub-total</b> \$152,416.00 \$142,550.00 N/A \$37,883.50 N/A  | management  | \$112,496.00 | \$106,800.00 | N/A | \$32,849.50 | N/A |
|   | Sub-total   | \$152,416.00 | \$142,550.00 | N/A | \$37,883.50 | N/A |

| Total for all | \$1,083,584.70 | \$515,584.60 | N/A | \$37,883.50 | N/A |
|---------------|----------------|--------------|-----|-------------|-----|
| systems       |                |              |     |             |     |

#### Components

| •   |                                 |   |
|---|---------------------------------|---|
| Actual Information Description  | File Name                       |   |
| Additional Field<br>Engineering Service, 5<br>Days  | Information not provided.       |   |
| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization           | Information not provided.       |   |
| Attorney Fees - Negotiation of lease and other matters for shared locations                     | Information not provided.       |   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application     | Information not provided.       |   |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction<br>Permit Application | Component Description:  Amount: | Professional<br>services: complete<br>and file Repack<br>Application for<br>WSVF-CD<br>\$196.50 |
| Prepare request for<br>Special Temporary<br>Authorization                                       | Information not provided.       |   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application      | Information not provided.       |   |

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

**Component Description:** Perform

engineering and develop exhibits for CP application

**Amount:** \$1,025.00

Perform engineering study for new channel assignment and antenna development

Component Description: Perform

engineering study for new channel assignment

**Amount:** \$250.00

Component Description: Provide NRAO

Quiet Zone

interference office with specifications

of substitute

directional antenna

**Amount:** \$550.00

**Component Description:** Review

correspondence re:

predicted

interference to 11 GHz microwave system from Rural

Broadband application, facilitate interference analysis, discuss with counsel, assist

with prep of objections.

**Amount:** \$687.50

Component Description: Engineering for

statement of

consent application /new channel study

**Amount:** \$1,562.50

Component Description: Respond to query

from NRAO Quiet Zone interference office for add'l detail of 11.4 kW 90 day facility. On receipt

from NRAO, prepare

amendment to pending 90 day

FCC CP application.

**Amount:** \$437.50

Component Description: Perform

engineering study for new channel assignment

**Amount:** \$325.00

Prepare and or review reimbursement form

Information not provided.

Address transition timing and coordination issues w/ other stations and wireless

Information not provided.

Project management of the transition

**Component Description:** Project

Management

**Amount:** \$988.95

Component Description: Project

Management

**Amount:** \$1,938.10

Component Description: Project

Management

**Amount:** \$2,498.65

Component Description: Project

Management

**Amount:** \$1,328.55

**Component Description:** Project

management

**Amount:** \$2,614.40

Component Description: Project

Management

**Amount:** \$1,958.85

Component Description: Project

Management

**Amount:** \$1,697.55

Component Description: Transition Related

Project

Management Costs

**Amount:** \$1,500.00

Component Description: Project

Management

**Amount:** \$2,406.05

Component Description: Project

Management

**Amount:** \$2,017.75

Component Description: Project

Management

**Amount:** \$1,743.75

Component Description: Project

Management

**Amount:** \$1,698.10

**Component Description:** Project

Management

Amount:

\$28.20

**Component Description:** Project

Management

Amount: \$1,863.20

**Component Description:** Project

Management

Amount: \$733.30

**Component Description:** Project

Management

Amount: \$802.25

**Component Description:** Project

management

Amount: \$2,592.65

**Component Description:** Project

Management

Amount: \$2,176.30

**Component Description:** Project

Management

Amount: \$2,262.90

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|----------------|------------------------------------|----------------|------------------------------|
| Other<br>Expenses   | \$32,280.00                    | \$23,470.00    |                                    | \$0.00         |                              |
| MVPD<br>Notification of<br>Channel<br>Change              | \$1,200.00                     | \$1,200.00     | N/A                                | N/A            | N/A                          |
| Develop and air announcement of upcoming channel change   | \$3,000.00                     | \$3,000.00     | N/A                                | N/A            | N/A                          |
| Equipment<br>Storage                                      | \$5,000.00                     | \$5,000.00     | N/A                                | N/A            | N/A                          |
| Equipment Delivery and Handling Charges                   | \$5,000.00                     | \$5,000.00     | N/A                                | N/A            | N/A                          |
| Non-zoning permits  | \$6,000.00                     | \$6,000.00     | N/A                                | N/A            | N/A                          |
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00                       | \$325.00       | N/A                                | N/A            | N/A                          |
| DTV Medical<br>Facility<br>Notification                   | \$11,550.00                    | \$2,755.00     | N/A                                | N/A            | N/A                          |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00                       | \$190.00       | N/A                                | N/A            | N/A                          |

| Sub-total             | \$32,280.00    | \$23,470.00  | N/A | \$0.00      | N/A |
|-----------------------|----------------|--------------|-----|-------------|-----|
| Total for all systems | \$1,083,584.70 | \$515,584.60 | N/A | \$37,883.50 | N/A |

### Components

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$1,083,584.70                 | \$515,584.60   | \$37,883.50 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

## Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard Assistant Secretary

10/08/2018

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard Assistant Secretary

10/08/2018

#### **Attachments**