

Federal Communications Commission

# (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility ID: File Number:		Service: DTV 27479	Call Sign:	WVIZ	Channel: <b>35 (UHF)</b>
FRN: <b>00(</b>	)5277538	Date Submitted:	10/16 /2018		

#### Applicant Name, Type, and Contact Information

## Applicant Information

Applicant	Address	Phone	Email	Applicant Type
IDEASTREAM Doing Business As: IDEASTREAM	KEVIN E. MARTIN IDEA CENTER 1375 EUCLID AVENUE CLEVELAND, OH 44115 United States	+1 (216) 916-6455	kevin. martin@ideastream. org	Not-for- Profit

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

# Preparer Ontact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Jerrold Francis Wareham Repack Coordinator ideastream	JERRY WAREHAM IDEA CENTER 1375 EUCLID AVENUE CLEVELAND, OH 44115 United States	+1 (216) 916- 6120	jerry. wareham@ideastream. org

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	WVIZ must replace its main antenna and transmitter in order to move it its new channel. It will need to install interim facilities in order to be able to replace the main facility. See attached narrative.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Fransmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	Innovator			
		Year	2009			
		Туре	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power Capacity	15 kW			

**Existing Transmitter Information** 

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	ULXTE40			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	23 kW			
		Justification for New Transmitter	The new transmitter is required because higher TPO for higher ERP to replicate the current signal on the new channel. The replication transmitter is the ULXTE30 (invoice attached). The ULXTE40 is an upgrade to achieve maximization (invoice attached)			

Primary	Other Transmitter Costs					
Transmitter	Section	Question	Response			
	Electrical Service	Service Entrance (3 phases 800A 208V)	No			
		Switchgear (industrial 800 amp)	No			
		Transformer (480V)	No			
		Power	N/A			
		Rigid Conduit and Wiring	No			
		Size	N/A			
		Length	N/A			
		Other Electrical Service	Yes			
		Description	Necessary conduit, wiring and fuse disconnects as quoted by electrical contractor.			
	HVAC Service	Does the replacement transmitter require HVAC Service?	No			
		Туре	N/A			
		Size	N/A			
		Other Size	N/A			
	Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No			
		Size	N/A			
	Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A			
		Is a channel 14 Mask Filer needed?	N/A			
		Is additional field engineering time needed?	N/A			
		Number of Days	N/A			

Primary Transmitter	Other Transmitter Cost Not Listed			
	Name	Description		
	Transmitter Site Suvey	Survey of transmitter site to determine exact facility needs		
	Switch	Switch, cable and controller for new transmitter and dummy load Dielectric Switch Quote Attached		
	Dummy Load	New dummy load required for new transmitter see attached quote from Bird		

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna Description	Type of change	Purchase New			
		Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	Yes			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Full Power			
	Manufacturer and Type	Mounting	Top Mount			
		Antenna position in stack	Тор			
		Polarization	Horizontal			
		Туре	Slotted Coaxial			
		Number of Stations Supported	N/A			
		Number of Panels	N/A			
		Design power capacity in use	N/A			
		Lower Limit	N/A			
		Upper Limit	N/A			
		Other Antenna Type	N/A			
		ERP: (Effective Radiated Power)	150.0 kW			

Manufacturer	
Model	TFU- 10GTH-R C170
Year	2009

Primary Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Тор	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	181.0 kW	
		Manufacturer		
			1	

Model	TFU- 10GTH-R C170 SP
Year	2019
Justification for New Antenna	Existing main antenna is a coaxial slot antenna that is channel specific and cannot be reused on the new channel.

#### Primary Antenna Question Response Section **Combiner for Shared** Do you need a Combiner for a Shared No Antenna Antenna? Туре N/A Number of channels supported Frequencies of channels supported N/A Frequency N/A Do you need a combiner output splitter N/A /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of No the Elbow Complex? Broadband or Single Channel? N/A Feed Line Size N/A Side Mount Brackets Do you require the separate purchase of No side mount brackets for a high power antenna?

**Other Antenna Costs** 

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

Interim Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type		
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Broadband Slot	
		Number of Stations Supported	1	
		Number of Panels/Bays	8	
		Lower Limit	470.00 MHz	
		Upper Limit	698.00 MHz	
		Design power capacity in use	40.0 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	150.0 kW	
		Manufacturer		
		Model	TFU-8WB-R	
		Year	2019	

Justification for New Antenna	WVIZ needs an interim antenna for operation . while it replaces the primary antenna Dielectric Quote Attached

#### Other Antenna Costs

#### Interim Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

InterimOther Antenna Cost Not ListedAntennaInformation not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 1/2 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1207 feet per run	

Primary	New Transmission Line			
Transmission	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	20 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1207 feet per run	
		Justification for New Transmission Line	Current transmission line has 19.5" segment lengths which will not work for the WVIZ assigned repack Ch. 35. See attached quote.	

# Primary Other Transmission Line Expenses Not Listed

Transmission home tion not provided.

Interim	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	4 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	1000 feet per run
		Justification for New Transmission Line	WVIZ will need an interim transmission line for operation while it replaces its primary transmission line. Dielectric quote attached.

Interim Other Transmission Line Expenses Not Listed

Transmission hometion not provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary	Existing Tower

Primary Tower	Section	Question	Response
	Existing Tower Description	Type of change	Modify Existing
		Tower Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Is this tower consider Complex?	No
		Is this tower currently shared with any other stations?	Yes
		One or more FM, AM or TV radio broadcaster(s)	Yes
		Others Types of Users	No
		Is tower documented for structural analysis?	Yes
		Is tower compliant with Rev G?	Yes
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes
		ASR Number	1265403
	Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	41° 23' 09.9" N-
		Longitude (NAD83)	081° 41' 20.7" W-
		Overall Structure Height	912.06 feet
		Support Structure Height	912.06 feet
		Ground Elevation Above Mean Sea Level (AMSL)	1040.01 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	6600 Broadview LLC
	Date Constructed	06/05/2009

# FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
73195	WKYC	DTV

# Primary Tower Modification Costs

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

# Primary Tower Rigging Costs

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	N/A
	Helicopter Services Required	Are helicopter services required?	No

# Other Tower Expenses Not Listed Primary Tower

Information not provided.

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	160
		Explanation	Project manager needed to manage all work required coordinate vendor and contractor specification development, selection of list for bid solicitation, bid evaluation, vendor /contractor selection /contractor selection /contracting and contract enforcement. See Osborn estimate.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Number of Days	N/A
Justification	N/A

# Outside Other Professional Services Expenses Not Listed

Professional Services Costsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
	-	Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

## **Other Expenses Not Listed**

Other Expenses	Other Expenses Not Listed		
	Name	Description	
	Employee Time	Time needed by ideastream employees to work on the transition to a new channel.	

# Transmitters

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE40	\$1,008,603.00	\$848,426.16		\$423,285.06	
Dummy Load	\$18,191.00	\$18,191.00	New dummy load required for new transmitter see quote from Bird attached.	N/A	N/A
Switch	\$19,712.00	\$19,712.00	New switch needed for new transmitter and dummy load. Dielectric Quote Attached.	N/A	N/A
Transmitter Site Suvey	\$8,000.00	\$8,000.00	Survey of transmitter site to determine needs	N/A	N/A

Other Electrical Service: Necessary conduit, wiring and fuse disconnects as quoted by electrical contractor.	\$15,700.00	\$15,700.00	See attached electrical quote.	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$786,823.16	N/A	\$423,285.06	N/A
Sub-total	\$1,008,603.00	\$848,426.16	N/A	\$423,285.06	N/A
Total for all systems	\$2,290,628.75	\$1,968,397.17	N/A	\$735,937.10	N/A

# Components

Actual Information Description	File Name
Dummy Load	Information not provided.
Switch	Information not provided.
Transmitter Site Suvey	Information not provided.
Other Electrical Service: Necessary conduit, wiring and fuse disconnects as quoted by electrical contractor.	Information not provided.

	HF - Liquid Cooled Solid		
	tate Transmitter 21 - 31	Component Description:	One third down
k١	W		payment for
			transmitter
			required for
			replication (total
			\$634,927.60). The
			additional cost for
			maximization (total
			\$151,895.56) also
			attached as
			JW3004459VI is
			not reimbursable.
		Amount:	\$211,642.53
		Component Description:	One third second
			payment for
			transmitter
			required for
			replication (total
			\$634,927.60). The
			additional cost for
			maximization (total
			\$151,895.56)
			second payment of
			one third invoice
			also attached is
			not reimbursable.
		Amount:	\$211,642.53

## Antennas

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Interim Antenna TFU-8WB-R	Predetermined Cost Estimate \$96,130.00	Estimated Cost \$51,325.00	Estimated Cost Justification	Actual Cost \$40,432.50	Actual Cost Justification
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$44,925.00	Dielectric Quote for Interim Antenna attached	\$40,432.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Primary Antenna TFU- 10GTH-R C170 SP	\$296,230.00	\$199,536.00		\$86,911.20	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$193,136.00	Quoted cost of antenna from the manufacturer with the upgrade cost related to vertical polarization removed from the overall cost. See attached quote.	\$86,911.20	N/A
Sub-total	\$392,360.00	\$250,861.00	N/A	\$127,343.70	N/A
Total for all systems	\$2,290,628.75	\$1,968,397.17	N/A	\$735,937.10	N/A

# Components

Actual Information Description	File Name	
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Component Description:	See attached cover letter. Reimbursement is sought for the second payment related to the Interim Antenna \$20,216.25
	Component Description:	See attached Cover Letter. Reimbursement sought for down payment of the Interim Antenna portion of the invoice \$20,216.25

Sweep test of existing antenna	Information not provided.	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically	Component Description:	See attached
or circularly polarized		Cover Letter.
		Reimbursement
		requested for first
		payment for amount related to
		Main Antenna
		Antenna
		\$67,726.80
		Mounting \$
		8,798.40 Feed
		Through \$ 7,225.20
		Elbow Complex \$
		3,160.80 Total
		\$86,911.20
	Amount:	\$86,911.20

# **Transmission Line**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification		Actual Cost Justification
Transmission Line	\$74,000.00	\$59,448.26		\$53,503.44	
Flexible Air Transmission Line - dielectric, 4"	\$74,000.00	\$59,448.26	Dielectric Quote attached. Line \$53,048.26 Sweep \$ 6,400.00 Total \$59,448.26	\$53,503.44	N/A
Primary Transmission Line	\$243,814.00	\$259,200.00		\$80,125.65	
Rigid Transmission Line - copper, 6 1/8"	\$243,814.00	\$259,200.00	N/A	\$80,125.65	N/A
Sub-total	\$317,814.00	\$318,648.26	N/A	\$133,629.09	N/A
Total for all systems	\$2,290,628.75	\$1,968,397.17	N/A	\$735,937.10	N/A

## Components

Actual Information	
Description	File Name

Line - dielectric, 4"	Component Description:	See attached cove
		letter.
		Reimbursement is
		requested for
		second payment of
		amount related to
		interim
		transmission line.
		Line \$23,871.72
		Sweep \$ 2,880.00
	A	Total \$26,751.72
	Amount:	\$26,751.72
	Component Description:	See attached
		Cover Letter.
		Reimbursement
		requested for down
		payment of the
		amount related to
		the Interim
		Transmission Line
		Line \$23,871.72 Sweep \$ 2,880.00
		Total \$26,751.72
	Amount:	\$26,751.72
Rigid Transmission Line -		
copper, 6 1/8"	Component Description:	See attached
		Cover Letter.
		Reimbursement is
		requested for dowr
		payment of amoun related to the Main
		Transmission Line
		Line \$74,759.96
		TLSCR'S \$
		2,485.69 Sweep \$
		2,880.00 Total
		_,
		\$80,125.65

# **Tower Equipment and Rigging Costs**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$381,100.00	\$362,000.00		\$0.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Sub-total	\$381,100.00	\$362,000.00	N/A	\$0.00	N/A
Total for all systems	\$2,290,628.75	\$1,968,397.17	N/A	\$735,937.10	N/A

# Components

Information not provided.

# **Outside Professional Services**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$55,990.00	\$54,250.00		\$18,783.75	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$702.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Address transition	\$2,630.00	\$2,500.00	N/A	N/A	N/A
timing and coordination					
issues w/					
other stations					
and wireless					
Prepare and	\$2,630.00	\$5,000.00	Required to	\$4,356.75	Require
or review			revise and		to revise
reimbursement			resubmit		and
form			Form 399 at		resubm
			the request of		399 at th
			the FCC		request the FC
Project	\$25,280.00	\$23,000.00	Osborn	\$11,925.00	N/A
management			Engineering		
of the transition			Estimate		
			attached.		
			\$21,000 Time		
			\$ 2,000		
			Reimbursable \$23,000 Total		
Perform	\$7,360.00	\$7,000.00	N/A	\$900.00	N/A
engineering					
study for new					
channel					
assignment					
and antenna					
development					
Prepare	\$3,155.00	\$3,000.00	N/A	\$900.00	N/A
engineering					
section of FCC					
Form 2100					
(main),					
Construction					
Permit Application					
Application					
Sub-total	\$55,990.00	\$54,250.00	N/A	\$18,783.75	N/A
Total for all	\$2,290,628.75	\$1,968,397.17	N/A	\$735,937.10	N/A
systems					

Components

Actual Information Description	File Name	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Includes revised cover letter correcting typo in amount of cost as requested. Legal Services 9-27-2017 \$78 Memo to client reports due for CP holders and second filing window notice
	Amount:	\$78.00
	Component Description:	Legal Services on 6-7-2017 \$117 Review of public notice & email to client 6-20-2017 \$117 Review draft construction permit modification appliecation and associated emails
	Amount:	\$234.00
	Component Description:	Legal Services on 7-24-2017 \$195 Review of CP authorizations
	Amount:	\$195.00

	Component Description: Amount:	Legal Services on 5-3-2017 \$117 email exchanges with consulting engineer regarding FCC release of TV study update \$117.00
	Component Description:	Legal Services on 2-10-2017 \$78 email exchange with client regarding channel change \$78.00
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Review of FCC Requested 399 Changes, Conference Call and Preparation 4.0 \$600 Services provided by engineer Benjamin Pidek
	Amount:	\$600.00

Component Description: Amount:	- Preliminary Widelity Cost Spreadsheet for WVIZ 1.0 \$150.00 \$150.00
Component Description:	-Help Prepare 399 1.0 \$150.00 - Review of 399 1.0 \$150.00 - 399 Narrative Review and Conference Call 2.0 \$300.00 - 399 Questions1.0 \$150.00 \$750.00
Component Description: Amount:	Review of and Reponse to WVIZ 399 Questions .5 \$75.00 \$75.00
Component Description: Amount:	Legal Services on 5-2-2017 Review of Widelity catalog with client \$156.00
Component Description:	6-14-2017 \$195 Resp to client re reimbursement 6- 19-2017 \$117 Resp to client re 399 6-20-2017 \$195 Review Draft Reimburse App 6- 28-2017 \$624 Review 399 narr conf call & follow up \$1,131.00

Component Description:	Legal Services on 7-5-2017 \$117 Resp to client re empl. time reimb 7- 6-2017 \$156 Review empl. time exhibit 7-10-2017 \$49.50 File forms 7 10-2017 \$468 Rev final 399 and confirm to file
Amount:	\$790.50
Component Description:	Legal Services on 8-4-2017 \$117 Rev of 399 revision
	request 8-7-2017 \$117 Rev add documentation 8-
	11-2017 \$41.25 File amended 399 8-11-2017 \$312
	Review amended 399 8-17-2017 \$117 Resp client
	regard CORES

Project management of the		
transition	Component Description:	Third payment for
		Project
		Management per
		Osborn
		Engineering
		estimate previously
	<b>A</b>	submitted.
	Amount:	\$2,610.00
		Occurred in the form
	Component Description:	Second invoice for Project
		Management per
		Osborn
		Engineering
		estimate previously
		submitted.
	Amount:	\$915.00
	Component Description:	Initial invoice for
		Project
		Management
		Services per
		Osborn
		Engineering
		Estimate previously submitted.
	Amount:	\$8,400.00
		φ0,400.00

for new channel assignment and antenna	Component Description:	WVIZ Assignment -
development		Review of
		Population Loss,
		Preliminary
		Antenna
		Comparison (TUA-
		C4-08) and
		Potential Interfering
		Stations 1.5
		\$225.00
	Amount:	\$225.00
	Component Description:	WVIZ - Review of
		Proposed Dielectric
		Antenna Pattern
		and Subsequently
		Revised Pattern.
		Conference Call to
		Discuss Status and
		Options 3.0
		\$450.00
	Amount:	\$450.00
	Component Description:	WVIZ Repack Call
		and Data Review
		1.5 \$225.00
	Amount:	\$225.00
Prepare engineering		
section of FCC Form 2100	Component Description:	Prepare CP
(main), Construction Permit		Application for
Application		WVIZ 6.0

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$134,761.75	\$134,211.75		\$32,895.50	
Employee Time	\$82,411.75	\$82,411.75	Employee Time Estimate Updated 8- 21-18.pdf	\$28,710.50	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Non-zoning permits	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$23,800.00	\$23,800.00	Shipping and offloading for transmitter and main and interim antennas and transmission lines. See attached quotes.	\$4,185.00	N/A
Equipment Storage	\$5,000.00	\$5,000.00	N/A	N/A	N/A

Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Sub-total	\$134,761.75	\$134,211.75	N/A	\$32,895.50	N/A
Total for all systems	\$2,290,628.75	\$1,968,397.17	N/A	\$735,937.10	N/A

## Components

Actual Information Description	File Name	
Employee Time		
	Component Description:	Invoice as requested, summary of hours to be reimbursed by position, labor rate calculation, individual time records, paystubs for the first date and last date for which reimbursement is requested. \$28,710.50
DTV Medical Facility Notification	Information not provided.	
Non-zoning permits	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	

Equipment Delivery and Handling Charges	Component Description:	See attached cove letter. Reimbursement is
	Amount:	requested for the down payment of the amount related to Equipment Delivery and Handling Main Antenna and Transmission Line \$4,185.00
Equipment Storage	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	

Cost Information	Grand Total					
		Predetermined Cost Estimate	Estimated Cost	Actual Cost		
	Total for all systems	\$2,290,628.75	\$1,968,397.17	\$735,937.10		

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Jerrold Wareham Repack Coordinator 10/16/2018

## Attachments

\_\_\_\_\_